

## Ulaanbaatar Heating Sector Improvement Project (P170676)

EAST ASIA AND PACIFIC | Mongolia | Energy & Extractives Global Practice | IBRD/IDA | Investment Project Financing | FY 2020 | Seq No: 8 | ARCHIVED on 06-Feb-2024 | ISR59767 |

Implementing Agencies: Ministry of Energy, Mongolia

# Key Dates

### **Key Project Dates**

Bank Approval Date: 24-Apr-2020	Effectiveness Date: 24-Dec-2020
Planned Mid Term Review Date: 23-Oct-2023	Actual Mid-Term Review Date: 02-Nov-2023
Original Closing Date: 31-Dec-2025	Revised Closing Date: 31-Dec-2025

#### Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The Project Development Objective is to expand capacity and improve efficiency of the district heating network in selected project areas.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

#### Components Table

Name

No

Component 1: Rehabilitation and expansion of district heating network:(Cost \$40.00 M) Component 2: Capacity strengthening and project implementation support:(Cost \$1.00 M)

# **Overall Ratings**

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	Satisfactory	Satisfactory
Overall Implementation Progress (IP)	Satisfactory	Satisfactory
Overall Risk Rating	Moderate	Moderate

#### Implementation Status and Key Decisions

The project is progressing well overall, with no major bottlenecks. The progress towards achieving PDO and overall project implementation remain Satisfactory. The mid-term review in November 2023 found that the government is committed to the project, and the project development objective (PDO) is still relevant, and implementation and management arrangements remain adequate. The disbursement under IDA65890 reached 55% (USD 22.00 million out of USD 41 million), and 6.8% of the remaining funds was committed/contracted as of December 31, 2023.



# Risks

# Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating	
Political and Governance	Substantial	Moderate	Moderate	
Macroeconomic	□High	Substantial	Moderate	
Sector Strategies and Policies	Substantial	Substantial	Moderate	
Technical Design of Project or Program	Moderate	Moderate	Moderate	
Institutional Capacity for Implementation and Sustainability	Substantial	Moderate	□Moderate	
Fiduciary	Substantial	Substantial	Substantial	
Environment and Social	Moderate	Moderate	Moderate	
Stakeholders	Moderate	Moderate	Moderate	
Other		Substantial		
Overall	Substantial	□Moderate	Moderate	

# Results

# PDO Indicators by Objectives / Outcomes

Expand capacity of the district heating network in selected project areas										
► Transmission capacity added (Megawatt, Custom)										
	Baseline Actual (Previous) Actual (Current) End Target									
Value	0.00	173.27	537.00	100.00						
Date 22-Nov-2019 31-Jul-2023 26-Jan-2024 23-Apr-2025										
Comments: This indicator is based on the total transmission capacity added as a result of the Project investment										

Improve efficiency of heat supply in selected project areas.									
► Projected lifetime energy savings (Gigawatt-hour (GWh), Custom)									
Baseline Actual (Previous) Actual (Current) End Target									
Value	0.00	1.34	2.07	3.02					
Date	22-Nov-2019	31-Jul-2023	26-Jan-2024	25-Apr-2025					
Comments: This indicator is estimated as the cumulative energy savings over a decade when the transmission pipeline constructed under the Project is running at full capacity									



► Projected lifetime CO2 emissions reduction (Metric ton, Custom)							
	Baseline	Actual (Previous)	Actual (Current)	End Target			
Value	0.00	0.00	51,699.40	994,861.00			
Date	22-Nov-2019	31-Jul-2023	26-Jan-2024	25-Apr-2025			
Comments: this indicator is estimated based on the predetermined emissions factor per MWh energy savings multiplied by the projected lifetime energy savings							

# Intermediate Results Indicators by Components

Component 1: Rehabilit	ation and expansion of DH netwo	ork					
► Length of district hea	ting pipeline replaced in the exis	sting area (Kilometers, Custom)					
	Baseline	Actual (Previous)	Actual (Current)	End Target			
Value	0.00	4.17 8.80 4.20					
Date	22-Nov-2019	31-Jul-2023 26-Jan-2024 25-Apr-2025					
Comments:	The length of district	t heating pipelines replaced in t	he current service area				
Longth of district hos	ting pipeline to the new area (Kil	lomotore (Luctom)					
	Baseline	Actual (Previous)	Actual (Current)	End Target			
Value	0.00	0.00	0.00	1.80			
Date	22-Nov-2019	31-Jul-2023	26-Jan-2024	25-Apr-2025			
				•			
	The length of district	heating pipeline extended to the	ne new area				
Comments:			ne new area				
Comments:	b/heat-exchange stations morder	nized (Number, Custom)		-			
Comments:			ne new area Actual (Current)	End Target			
Comments: ► District heating pump	b/heat-exchange stations morder	nized (Number, Custom)		-			
Comments: ►District heating pump	b/heat-exchange stations morder Baseline	nized (Number, Custom) Actual (Previous)	Actual (Current)	End Target			
Comments: District heating pump Value Date	b/heat-exchange stations morder Baseline 0.00 22-Nov-2019	nized (Number, Custom) Actual (Previous) 0.00	Actual (Current) 2.00 26-Jan-2024	End Target 1.00			
Comments: District heating pump Value Date Comments:	b/heat-exchange stations morder Baseline 0.00 22-Nov-2019 The number of district	nized (Number, Custom) Actual (Previous) 0.00 31-Jul-2023 ct heating pump/heat-exchange	Actual (Current) 2.00 26-Jan-2024 e stations modernized.	End Target 1.00			
Comments: District heating pump Value Date Comments:	b/heat-exchange stations morder Baseline 0.00 22-Nov-2019	nized (Number, Custom) Actual (Previous) 0.00 31-Jul-2023 ct heating pump/heat-exchange	Actual (Current) 2.00 26-Jan-2024 e stations modernized.	End Target 1.00			

Date	22-Nov-2019	31-Jul-2023	26-Jan-2024	25-Apr-2025					
Comments:	Percentage of beneficiaries' satisfaction with the improvement in heating services as a result of activitie: in Component 1. This indicator is used to monitor beneficiaries feedback. This citizen engagement (CE) indicator is set to ensure that citizens directly inform project implementation. The engagement will be measured by the degree of satisfaction, and the data for this indicator will be collected through a survey after the completion of heating pipeline replacement, installation and modernization.								
component 2: Capacity	y strengthening and project imple	mentation support							
People trained on he	eating sector planning and sector Baseline								
		Actual (Previous)	Actual (Current)	End Target					
Value	0.00	506.00	383.00	200.00					
Date	22-Nov-2019	31-Jul-2023	26-Jan-2024	25-Apr-2025					
Comments:		le trained on planning and sec stainable heating sector	tor planning, policy, regulat	ion and institutional					
►Internship program f Science and Technolo	for female students established w gy (Text, Custom)	ith the Heat Engineering Depa	artment of Energy School of	the Mongolian University o					
	Baseline	Actual (Previous)	Actual (Current)	End Target					
Value	No								
Date	31-Dec-2019	31-Jul-2023	26-Jan-2024	31-Dec-2025					
Comments:		res the progress in addressing Heat Engineering Department llogy							
Development of UBI	DHC's financial performance imp	rovement plan (Text, Custom)							
	Baseline	Actual (Previous)	Actual (Current)	End Target					
Value	not started	not started	not started	final report completed					
Date	22-Nov-2019	31-Jul-2023	26-Jan-2024	31-Dec-2025					
Comments:		an assessment of the profitabil performance and strengthen the second s		n of recommendations to					
	mployees report they feel the imp	lementation of the non-discrim	ination and sexual harassn	nent policy established has					
	vironment (Text, Custom)								
		Actual (Previous)	Actual (Current)	End Target					
mproved the work env	vironment (Text, Custom)	Actual (Previous) no	Actual (Current) Yes	End Target Yes					
	rironment (Text, Custom) Baseline								




### **Performance-Based Conditions**

### **Data on Financial Performance**

#### **Disbursements (by loan)**

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	%	Disbursed
P170676	IDA-65890	Effective	USD	41.00	41.00	0.00	22.00	17.77		55%
Key Dates	(by loan)									
Project	Loan/Credit/TF	Status	Approval Date	e Signi	ng Date	Effectiveness D	ate Orig.	Closing Date	Rev. Closing	g Date
P170676	IDA-65890	Effective	24-Apr-2020	27-Aj	pr-2020	24-Dec-2020	31-De	c-2025	31-Dec-202	5

#### **Cumulative Disbursements**



# **Restructuring History**

There has been no restructuring to date.

### Related Project(s)



There are no related projects.