

### The World Bank

Seismic Resilience and Energy Efficiency in Public Buildings Project (P175894)

Seismic Resilience and Energy Efficiency in Public Buildings Project (P175894)

EUROPE AND CENTRAL ASIA | Turkiye | IBRD/IDA | Investment Project Financing (IPF) | FY 2021 | Seq No: 7 | Archived on 24-Apr-2024 | ISR00194

Implementation Status & Results Report

Implementing Agencies: Ministry of Environment, Urbanization and Climate Change, General Directorate of Construction Affair

#### 1. OBJECTIVE

### 1.1 Development Objective

Original Development Objective (Approved as part of Approval package on 09-Jun-2021)

The proposed Project Development Objective (PDO) is to improve the disaster resilience and reduce energy use in selected Central Government Buildings, and to strengthen the policy framework and institutional capacity to develop, finance and implement resilient and sustainable public buildings in Turkiye.

Has the Development Objective been changed since Board Approval of the Project Objective?

No

### 2. COMPONENTS

#### Name

Investments in Central Government Buildings for structural strengthening and energy efficiency improvement:(Cost 255,000,000.00)

Advanced technical assistance and capacity building: (Cost 5,000,000.00)

Project Management:(Cost 5,000,000.00)

### 3. OVERALL RATINGS

Name	Previous	Current
Progress towards achievement of PDO	<ul><li>Satisfactory</li></ul>	Satisfactory
Overall Implementation Progress (IP)	<ul><li>Moderately Satisfactory</li></ul>	<ul><li>Moderately Satisfactory</li></ul>
Overall ESS Performance		Satisfactory
Overall Risk Rating	<ul><li>Moderate</li></ul>	<ul><li>Moderate</li></ul>

Apr 24, 2024 Page 1 of 10

#### 4. KEY ISSUES & STATUS

### 4.1 Implementation Status and Key Decisions

Project progress is rated as Moderately Satisfactory. The Project was approved by the Bank's Board on June 9, 2021 and declared Effective on November 10, 2021. The Project has advanced in the preparation of designs for eligible buildings confirmed to be energy inefficient and under seismic risk. Moreover, several university buildings damaged in the 2023 earthquakes are now included under the Project. Retrofitting works have commenced at Bogazici University Kilyos campus and works are expected to be initiated on remaining sites by the end of 2024.

#### 5. SYSTEMATIC OPERATIONS RISK-RATING TOOL

Risk Category	Rating at Approval Approval Package - 09 Jun 2021	Last Approved Rating ISR Seq. 06 - 31 Oct 2023	Proposed Rating
Political and Governance	<ul><li>Moderate</li></ul>	<ul><li>Moderate</li></ul>	Moderate
Macroeconomic	Moderate	Moderate	Moderate
Sector Strategies and Policies	Moderate	Moderate	Moderate
Technical Design of Project or Program	Moderate	<ul><li>Moderate</li></ul>	Moderate
Institutional Capacity for Implementation and Sustainability	<ul><li>Moderate</li></ul>	<ul><li>Moderate</li></ul>	<ul><li>Moderate</li></ul>
Fiduciary	Moderate	Moderate	Moderate
Environment and Social	Moderate	Moderate	Moderate
Stakeholders	Moderate	<ul><li>Moderate</li></ul>	<ul><li>Moderate</li></ul>
Overall	<ul><li>Moderate</li></ul>	<ul><li>Moderate</li></ul>	<ul><li>Moderate</li></ul>

Apr 24, 2024 Page 2 of 10



## 6. RESULTS

## **6.1 PDO Indicators by PDO Outcomes**

Beneficiaries benefitting from	Beneficiaries benefitting from disaster resilient Central Government Buildings										
La dianta a Nama	Baseline		Actual (Pr	Actual (Previous)		Actual (Current)		eriod			
Indicator Name	Value	Month/Year	Value	Date	Value	Date	Value	Month/Year			
	0.00	Mar/2021	0.00	15-Apr-2024	0.00	15-Apr-2024	26,000.00	Jun/2027			
Number of beneficiaries (building occupants) benefitting from disaster resilient Central Government Buildings under the Project (Number)	Comments on achieving target	S	Measures number of occupants of Central Government Buildings who have access to disaster resilient buildings following retrofit/renovation or demolition/reconstruction under the Project. Seismic risk will be reduced from current levels which anticipate moderate to serious damage to levels prescribed in the current building code that prescribe life safety and immediate occupancy/use of the building. Buildings will also have reduced storm (wind and snow loading) risk through increased strength of roof materials (according to code), and reduction in extreme temperature risk through improved building insulation/temperature control. (An annex will be added specifying relevant codes). Occupants are defined as the number of people expected to regularly occupy a building (ie., typical numer of dormitory occupants, medical professionals/administrators/patients in a hospital etc								
Projected lifetime energy savi	ngs										
Indicator Name	Baseli	ne	Actual (Pr	evious)	Actual (Current)		Closing Period				
mulcator Name	Value	Month/Year	Value	Date	Value	Date	Value	Month/Year			
Projected energy or fuel savings (Mega Joules (MJ))	0.00	Mar/2021	0.00	07-Jun-2023			3608597923.0 0	Jun/2027			
Projected lifetime energy savings (Mega Joules (MJ))	0.00	Mar/2021	0.00	07-Jun-2023			3608597923.0 0	Jun/2027			
Institutional Capacity Building	nstitutional Capacity Building										
Indicator Name	Baseli	ne	Actual (Pr	evious)	Actual (Cı	urrent)	Closing Period				

Apr 24, 2024 Page 3 of 10



	Value	Month/Year	Value	Date	Value	Date	Value	Month/Year
Completion of policy and regulatory analysis, and practical recommendations for regulatory improvements,	No policy and regulatory review	Mar/2021	No policy and regulatory review	07-Jun-2023			Regulatory amendments are submitted for approval to relevant Authorities	Jun/2027
related to seismic resilience and energy efficiency (Text)	Comments on achieving targets		Agency. This and rulebooks and e	alysis should red nforcement me	commend detailed	d changes to buproved seismic	oved by the Imple uilding codes, stan resilience and en	dards,
Design and preparation of a 5-year rolling investment plan for scaling up integrated investments in disaster resilient and energy efficient Central Government Buildings by MoEU (Text)	No 5-year investment plan prepared by the MoEU	Mar/2021	No 5-year investment plan prepared by the MoEU	07-Jun-2023			Directorate of Strategy Development of MoEU submits the Investment Plan to Strategy and Budget Office for consideration	Jun/2027
Comments on achieving targets  An investment plan developed by the PIU and approved by the Imple investment plan will use an evidence-based approach to derive and pneeds for the integrated retrofitting/rehabilitation, and reconstruction public buildings in Turkey with consideration of potential financing as							and prioritize inversion of central	estment government
Number Government staff and technical professionals trained in the design and implementation of building	echnical professionals ed in the design and  Comments on achieving targets  Number of beneficiaries involved in technical trainings focusing on energy audits, technical designs, and construction supervision						Jun/2027 technical	

Apr 24, 2024 Page 4 of 10

retrofitting and renovation (Number)								
Number female government	0.00	Mar/2021	0.00	07-Jun-2023			30.00	Jun/2027
staff and technical	Comments on		Percentage of tr	aining beneficia	aries that are fem	ale		
professionals trained in the	achieving target	s						
design and implementation								
of building retrofitting and								
renovation (Percentage)								

## **6.2 Intermediate Results Indicators by Components**

Investments in Central Govern	Investments in Central Government Buildings for structural strengthening and energy efficiency improvement									
Indiantos Nosas	Baseli	ne	Actual (Previous)		Actual (Current)		Closing Period			
Indicator Name	Value	Month/Year	Value	Date	Value	Date	Value	Month/Year		
Projected lifetime CO2	0.00	Mar/2021	0.00	16-Apr-2024	0.00	16-Apr-2024	380,870.00	Jun/2027		
emission reduction (tCO2 eq/year) (Tonnes/year) (Number)	Comments on achieving target	S	Works on the first buildings have now started.							
Annual anargu aasta savings	0.00	Mar/2021	0.00	07-Jun-2023			5,708,024.00	Jun/2027		
Annual energy costs savings Amount (USD)) (Number)	Comments on achieving target	S	Works on the first buildings have now started.							
Generation capacity of	0.00	Mar/2021	0.00	07-Jun-2023			5.58	Jun/2027		
energy constructed or rehabilitated (Megawatt)	Comments on achieving target	.s	Works on the first buildings have now started.							
Renewable energy generation capacity (other than hydropower)	0.00	Mar/2021	0.00	07-Jun-2023			5.58	Jun/2027		

Apr 24, 2024 Page 5 of 10



constructed under the project (Megawatt)								
Buildings renovated to certified Energy Performance Class of at least C (Number)	0.00 Mar/2021 Comments on		0.00 Works on the fir	07-Jun-2023 st buildings hav	ve started.		143.00	Jun/2027
Buildings reconstructed to	achieving target 0.00	Mar/2021	0.00	07-Jun-2023			10.00	Jun/2027
achieve certified Energy Performance Class of at least B (Number)	Comments on achieving targets		The first building achieve class A.	g to be reconstr	ructed has been se	l elected with de	i esigns nearly comp	leted - will
Gross Floor Area of buildings	0.00	Mar/2021	0.00	07-Jun-2023			779.42	Jun/2027
renovated or reconstructed to meet current building code and energy efficiency standards (Number (Thousand))	Comments on achieving target	S	This indicator will measure the total floor area of buildings renovated or reconstructed under the project that meet the country's current building code and energy efficiency standards					
Buildings demolished and	0.00	Mar/2021	0.00	07-Jun-2023			10.00	Jun/2027
reconstructed to be disaster resilient and energy efficient (Number)	Comments on achieving target	S	Number of new buildings (buildings demolished and rebuilt under the Project)					
Buildings structurally	0.00	Mar/2021	0.00	16-Apr-2024	0.00	16-Apr-2024	133.00	Jun/2027
to be disaster and climate resilient and energy efficient (Number)	Comments on achieving target	S	Number of retrofitted buildings					
Beneficiaries in areas	0.00	Mar/2021	0.00	07-Jun-2023			6,470,000.00	Jun/2027
mate recilient and energy	Comments on achieving target	S		nstructed build	ings under this Pro	• •	lic buildings that he population ser	
Increase in the number of	1.00	Mar/2021	34.00	07-Jun-2023			20.00	Jun/2027

Apr 24, 2024 Page 6 of 10



women in energy audits, structural assessments, and design/construction supervision firms contracted under the Project who are key staff (Percentage)  Advanced technical assistance	Comments on achieving targets		This indicator will measure the number of women participating in the implementation of the project via appointed firms					
	Baseli	ne	Actual (Pro	evious)	Actual (Cu	urrent)	Closing P	eriod
Indicator Name	Value	Month/Year	Value	Date	Value	Date	Value	Month/Year
Droliminary investment also	No	Mar/2021	No	15-Apr-2024	No	15-Apr-2024	Yes	Jun/2027
Preliminary investment plan prepared and consulted (Yes/No)	Comments on achieving targets		This indicator will measure the progress in developing the 10 year investment plan to be completed by the PIU.					
The KAYES and KABEV	No	Mar/2021	No	07-Jun-2023			Yes	Jun/2027
databases have been integrated to develop a comprehensive, countrywide EE and Seismic assessment tool (Yes/No)	Comments on achieving target	S	This indicator will measure improvements in the KAYES database and pairing with KABEV database to develop a comprehensive, countrywide EE and Seismic assessment tool (a combined database that records essential data for public buildings)					
	0.00	Mar/2021	0.00	07-Jun-2023			12.00	Jun/2027
Structural renovation and energy efficiency good practices, case studies, guides and model designs developed and disseminated (Number)	Comments on achieving target	This indicator will measure the number of analytical studies/reports completed. Case study topics could cover (inter alia): engineering designs and cost estimates based on a range of innovative retrofit / reconstruction solutions for high-priority critical public facilities; multicriteria decision-making approaches for risk reduction measures (retrofit, reconstruction, other); guidelines, enorcement and regulatory standards governing the assessment and retrofit design of existing public buildings which may be included in the Turkish' building regulatory framework.						
Completion of building	No	Mar/2021	No	07-Jun-2023			Yes	Jun/2027

Apr 24, 2024 Page 7 of 10




regulations review for renovation and upgrading of public buildings (Yes/No)	Comments on achieving targets		Completion of building regulations audit						
Project Management									
In diagta y Na ya a	Baseli	ne	Actual (Pr	revious)	Actual (Cu	urrent)	Closing	Period	
Indicator Name	Value	Month/Year	Value	Date	Value	Date	Value	Month/Year	
Satisfaction with the	0.00	Mar/2021	0.00	07-Jun-2023			90.00	Jun/2027	
renovation processes, including consultations, and results (Percentage)	Comments on achieving targets		Baseline surveys were collected.						
Satisfaction with the	0.00	Mar/2021	0.00	07-Jun-2023			90.00	Jun/2027	
renovation processes, including consultations, and results (female) (Percentage)	Comments on achieving target	S	Baseline surveys were collected.						
Stakeholders grievances that	0.00	Mar/2021	100.00	07-Jun-2023			100.00	Jun/2027	
are addressed and closed (Percentage)	Comments on achieving target			Percentage of stakeholders whose grievances are addressed and closed					
Grievances raised by women	0.00	Mar/2021	100.00	07-Jun-2023			100.00	Jun/2027	
stakeholders that are addressed and closed (Percentage) (Percentage)	Comments on achieving target	S	Percentage of women stakeholders whose grievances are addressed and closed						

Apr 24, 2024 Page 8 of 10

### 7. DATA ON FINANCIAL PERFORMANCE

### 7.1 Cumulative Disbursements



## 7.2 Disbursements (by loan)

Loan/Credit/TF	Status	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed
IBRD-92610	Effective	265.00	265.00	0.00	4.54	259.91	1.71%
TF-B6770	Effective	0.75	0.75	0.00	0.16	0.59	21.33%

## 7.3 Key Dates (by loan)

Loan/Credit/TF	Status	Approval	Signing	Effectiveness	Orig. Closing	Rev. Closing
IBRD-92610	Effective	09-Jun-2021	07-Sep-2021	10-Nov-2021	30-Jun-2027	30-Jun-2027

Apr 24, 2024 Page 9 of 10



TF-B6770	Effective	16-May-2022	16-May-2022	22-Jun-2022	30-Nov-2024	30-Nov-2024
8. KEY DATES						
Key Events			Planned		Actual	
Approval			09-Jun-2	2021	09-Jun-202	1
Effectiveness			10-Nov-	2021	10-Nov-20	21
Mid-Term Review	No. 01		23-Sep-	2024		
Operation Closing	/Cancellation	1	30-Jun-2	2027		
9. RESTRUCTURII	NC HISTORY					

## 10. ASSOCIATED OPERATION(S)

There are no associated operations

Apr 24, 2024 Page 10 of 10