#### Madhya Pradesh Urban Development Project (P155303)

SOUTH ASIA | India | Urban, Resilience and Land Global Practice | IBRD/IDA | Investment Project Financing | FY 2017 | Seq No: 14 | ARCHIVED on 21-May-2023 | ISR55855 |

Implementing Agencies: India, Urban Development and Environment Department, Govt. of Madhya Pradesh

# **Key Dates**

#### **Key Project Dates**

Bank Approval Date: 12-Apr-2017 Effectiveness Date: 12-Jul-2017

Planned Mid Term Review Date: 31-Mar-2020 Actual Mid-Term Review Date: 13-Mar-2020

Original Closing Date: 31-Dec-2022 Revised Closing Date: 31-Dec-2023

#### **Project Development Objectives**

Project Development Objective (from Project Appraisal Document)

The project development objective (PDO) is to enhance the capacity of MPUDC to improve coverage of key urban services and increase the revenue of participating urban local bodies.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

Public Disclosure Authorized

#### Components

#### Name

- 1. Institutional Development:(Cost \$16.50 M)
- 2. Urban Investments:(Cost \$136.20 M)

Front end fee:(Cost \$0.30 M)

#### **Overall Ratings**

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	□ Moderately Satisfactory	□ Moderately Satisfactory
Overall Implementation Progress (IP)	□ Moderately Satisfactory	■ Moderately Satisfactory
Overall Risk Rating	Substantial	Substantial

#### Implementation Status and Key Decisions

All remaining construction contracts have been awarded and 98 percent of the loan funds are committed. The Dharampuri sub-project has been commissioned and all households in Dharampuri have been provided service connections. Sub-projects in Khargone, Burhanpur and Chhindwara are at advanced stages of implementation. The institutional development component is providing support for improving own source revenue growth in cities and for the accelerated provision of house connections in project cities through information and outreach campaigns.

5/21/2023 Page 1 of 6

# Risks

# **Systematic Operations Risk-rating Tool**

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance	□Low	Low	□Low
Macroeconomic	Low	Low	Low
Sector Strategies and Policies	□Moderate	□Moderate	Moderate
Technical Design of Project or Program	Substantial	Substantial	Substantial
Institutional Capacity for Implementation and Sustainability	Substantial	Substantial	Substantial
Fiduciary	Substantial	Substantial	Substantial
Environment and Social	□High	□High	□High
Stakeholders	□Moderate	□Moderate	Moderate
Other		Substantial	Substantial
Overall	Substantial	Substantial	□Substantial

# Results

# PDO Indicators by Objectives / Outcomes

Project Development O	bjective			
► Number of projects of	completed by MPUDC (Number,	Custom)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	178.00	178.00	60.00
Date	15-Jul-2016	28-Apr-2022	31-Mar-2023	31-Dec-2022
Comments:	The target has been of 60.	achieved, as MPUDC has pre	pared and contracted 178 p	projects as against a target
►Number of participat (Number, Custom) (Nu	ing ULBs reporting average anno mber, Custom)	ual growth rate in own source re	evenue of at least 10% per	annum since base year
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	23.00	23.00	30.00
Date	01-Apr-2017	28-Apr-2022	31-Mar-2023	31-Dec-2022
Comments:		onstrated a compounded annua 1-22 are awaited from the rema	•	10% per annum since the b

5/21/2023 Page 2 of 6

	Baseline	Actual (Previous)	Actual (Current)	End Target
/alue	0.00	0.00	67,175.00	280,000.00
Date	11-Aug-2016	28-Apr-2022	31-Mar-2023	31-Dec-2022
	in Khargone and Bu	· · · · · ·   · ·		
Number of people in	n urban areas provided with acce	ss to Improved Sanitation unde	r the project (Number, Cus	tom)
	n urban areas provided with acce Baseline	ss to Improved Sanitation unde Actual (Previous)	r the project (Number, Cus Actual (Current)	tom) End Target
	·	·		,
➤ Number of people ir	Baseline	Actual (Previous)	Actual (Current)	End Target

# **Intermediate Results Indicators by Components**

1. Institutional Developme	ent							
► Volume of subproject financing approved by MPUDC (Amount(USD), Custom)								
	Baseline	Actual (Previous)	Actual (Current)	End Target				
Value	0.00	141,110,000.00	135,200,000.00	132,000,000.00				
Date	15-Jul-2016	28-Apr-2022	31-Mar-2023	31-Dec-2022				
Comments:	Achieved, based on	aggregate cost of the ten appro	oved sub-projects under Mi	PUDP.				
► Number of participating ULBs implementing agreed revenue mobilization reforms (Number, Custom)								
	Baseline	Actual (Previous)	Actual (Current)	End Target				
Value	0.00	10.00	10.00	10.00				

5/21/2023 Page 3 of 6

	15-Jul-2016	28-Apr-2022	31-Mar-2023	31-Dec-2022
Comments:	Achieved.			
►Number of participat	ing ULBs preparing a zero base	budget following State budgetir	ng manual (Number, Custo	n)
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	10.00	10.00	5.00
Date	01-Apr-2017	28-Apr-2022	31-Mar-2023	31-Dec-2022
Comments:	Achieved. These UL	Bs are preparing budgets follow	wing the state's revised bud	lgeting manual.
	ed directly under MPUDP in revo cial management (Number, Cust		& budgeting, environmenta	I and social safeguards,
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	697.00	1,613.00	300.00
Date	01-Apr-2017	28-Apr-2022	31-Mar-2023	31-Dec-2022
	Achieved.			
2. Urban Investments	Achieved.  water supply connections providence Baseline			
2. Urban Investments  ►Number of improved	water supply connections provide	ded through the Project disaggr Actual (Previous) 0.00	egated by gender and cast  Actual (Current)  7,506.00	e (Number, Custom)  End Target  55,000.00
<ul><li>2. Urban Investments</li><li>▶Number of improved</li><li>Value</li></ul>	water supply connections providing	Actual (Previous)	Actual (Current)	End Target
Comments:  2. Urban Investments  ▶ Number of improved  Value  Date  Comments:	water supply connections provid  Baseline  0.00  01-Apr-2017	Actual (Previous) 0.00	Actual (Current) 7,506.00 31-Mar-2023	End Target 55,000.00 31-Mar-2023
2. Urban Investments  ▶ Number of improved  Value  Date  Comments:	water supply connections provid  Baseline  0.00  01-Apr-2017	Actual (Previous)  0.00  28-Apr-2022  based on beneficiaries in Khar	Actual (Current) 7,506.00 31-Mar-2023 gone wherein trial-run has	End Target 55,000.00 31-Mar-2023 been initiated.
2. Urban Investments  ▶ Number of improved  Value  Date  Comments:	water supply connections provid  Baseline  0.00  01-Apr-2017  The current figure is	Actual (Previous)  0.00  28-Apr-2022  based on beneficiaries in Khar	Actual (Current) 7,506.00 31-Mar-2023 gone wherein trial-run has	End Target 55,000.00 31-Mar-2023 been initiated.
2. Urban Investments  ► Number of improved  Value  Date  Comments:  ► Number of improved	water supply connections provided Baseline 0.00 01-Apr-2017 The current figure is sanitation connections provided	Actual (Previous)  0.00  28-Apr-2022 based on beneficiaries in Khar	Actual (Current) 7,506.00 31-Mar-2023 gone wherein trial-run has ated by gender and caste (	End Target 55,000.00 31-Mar-2023 been initiated.  Number, Custom)
2. Urban Investments  ▶ Number of improved  Value  Date  Comments:	water supply connections provided Baseline  0.00  01-Apr-2017  The current figure is sanitation connections provided Baseline	Actual (Previous)  0.00  28-Apr-2022  based on beneficiaries in Khar  d through the Project disaggreg  Actual (Previous)	Actual (Current) 7,506.00 31-Mar-2023 gone wherein trial-run has ated by gender and caste ( Actual (Current)	End Target 55,000.00 31-Mar-2023 been initiated.  Number, Custom) End Target

5/21/2023 Page 4 of 6

▶ Participants in consultation activities during project implementation (number) (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	193,124.00	195,720.00	100,000.00
Date	11-Aug-2016	28-Apr-2022	31-Mar-2023	31-Mar-2022
Comments:	Achieved.			
□Participants in cor	nsultation activities during project	implementation - female (Numb	oer, Custom Breakdown)	
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	Baseline 0.00	Actual (Previous) 78,757.00	Actual (Current) 90,902.00	End Target 45,000.00

# **Performance-Based Conditions**

# **Data on Financial Performance**

#### Disbursements (by loan)

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	%	Disbursed
P155303	IBRD-87460	Effective	USD	116.20	107.10	9.10	54.37	52.73		51%
Key Dates	(by Ioan)									
Project	Loan/Credit/TF	Status	Approval Dat	e Signi	ng Date	Effectiveness D	ate Orig.	Closing Date	Rev. Closin	g Date
P155303	IBRD-87460	Effective	12-Apr-2017	12-Ju	ın-2017	12-Jul-2017	31-De	c-2022	31-Dec-202	23

#### **Cumulative Disbursements**

5/21/2023 Page 5 of 6



# **Restructuring History**

Level 2 Approved on 29-Jun-2018 ,Level 2 Approved on 28-Jun-2021 ,Level 2 Approved on 07-Dec-2022

# Related Project(s)

There are no related projects.

5/21/2023 Page 6 of 6