Implementation Status & Results Report

Green Energy Corridors Project (P179797)

EASTERN AND SOUTHERN AFRICA | Mozambique | IBRD/IDA | Investment Project Financing (IPF) | FY 2024 | Seq No: 1 | Archived on 27-Jun-2024 | ISR00651

Implementing Agencies: Electricidade de Moçambique (EDM), Ministry of Mineral Resources and Energy (MIREME)

1. OBJECTIVE

1.1 Development Objective

Original Development Objective (Approved as part of Approval package on 28-Mar-2024)

The Project Development Objective (PDO) is to strengthen the electricity network and increase regional power trade.

Has the Development Objective been changed since Board Approval of the Project Objective?

No

2. COMPONENTS

Name

Component 1: Strengthen transmission infrastructure: (Cost 115,570,000.00)

Component 2: Enable renewable energy at scale: (Cost 10,000,000.00)

Component 3: Improve sector governance:(Cost 10,000,000.00)

3. OVERALL RATINGS

| Name | Current |
|--------------------------------------|--------------------------------|
| Progress towards achievement of PDO | Satisfactory |
| Overall Implementation Progress (IP) | Satisfactory |
| Overall Risk Rating | Substantial |

4. KEY ISSUES & STATUS

4.1 Implementation Status and Key Decisions

Jun 27, 2024 Page 1 of 9

Phase I of the Green Energy Corridors Project (GECP) Multiphase Programmatic Approach (MPA) Program was approved by the Board on March 29, 2024 and the financing agreement was signed on May 17, 2024. The Government of Mozambique is working towards reaching effectiveness by August 15, 2024.

4.2 MPA Program Development Objective

Original MPA Program Development Objective (Approved as part of Approval (Seq. 1) package on 26-Feb-2024)

Strengthen the electricity network, increase regional power trade, and enable renewable electricity generation through private sector participation.

Current MPA Program Development Objective (Approved as part of (Seq.) package on)

4.3 Multiphase Programmatic Approach (MPA) Status (Public Disclosure)

The World Bank Board of Executive Directors of the International Development Association (IDA) approved on March 29, 2024, a financing envelope of US\$600 million towards the Green Energy Corridors Project (GECP), to be implemented as a Multiphase Programmatic Approach (MPA). This includes a financing of US\$100 million towards Phase-1 of the GECP-MPA. The financing agreement for Phase-1 was signed on May 17, 2024. The Government of Mozambique is working towards reaching effectiveness by August 15, 2024.

| Rating at Approval Approval Package - 29 Mar 2024 | Proposed Rating |
|---|--|
| Substantial | Substantial |
| Moderate | Moderate |
| Substantial | Substantial |
| Moderate | Moderate |
| Moderate | Moderate |
| Substantial | Substantial |
| Substantial | Substantial |
| | Approval Package - 29 Mar 2024 Substantial Moderate Substantial Moderate Substantial Substantial |

Jun 27, 2024 Page 2 of 9

| Stakeholders | Moderate | Moderate |
|--------------|-------------------------------|-------------------------------|
| Overall | Substantial | Substantial |

Jun 27, 2024 Page 3 of 9

6. RESULTS

6.1 PDO Indicators by PDO Outcomes

| Strengthen the electricity netw | vork | | | | | | | |
|---|-------------------------------|------------|---|-------------|------------------|-------------|----------------|------------|
| La Part a Name | Baseli | ne | Actual (Previous) | | Actual (Cu | urrent) | Closing Period | |
| Indicator Name | Value | Month/Year | Value | Date | Value | Date | Value | Month/Year |
| | 0 | Jun/2024 | 0 | 14-Jun-2024 | 0 | 14-Jun-2024 | 1500 | Jun/2033 |
| PrDO 1: Additional transmission hosting capacity enabled (Megawatt) | Comments on achieving targets | | This indicator will measure the additional transmission demand that will be enabled in the northern and central regions of Mozambique by the transmission lines to be financed by the project. This will be incremental demand that cannot be met from the existing transmission lines. | | | | | |
| Phase 1 PDO Indicator: Additional transmission hosting capacity enabled in EDM's transmission grid (Megawatt) | 0 | Jun/2024 | 0 | 14-Jun-2024 | 0 | 14-Jun-2024 | 500 | Jun/2030 |
| Increase regional power trade | | | | | | | | |
| Indicator Name | Baseline | | Actual (Previous) | | Actual (Current) | | Closing Period | |
| mulcator Name | Value | Month/Year | Value | Date | Value | Date | Value | Month/Year |
| PrDO 2: Additional electricity trade capacity enabled between Mozambique and the SAPP members (Megawatt) | 0 | Jun/2024 | 0 | 14-Jun-2024 | 0 | 14-Jun-2024 | 150 | Jun/2033 |
| Phase 1 PDO Indicator: Additional electricity | 0 | Jun/2024 | 0 | 14-Jun-2024 | 0 | 14-Jun-2024 | 70 | Jun/2030 |

Jun 27, 2024 Page 4 of 9



| trade capacity enabled between Mozambique and Malawi (Megawatt) Improve Sector Governance | | | | | | | | |
|---|------------------|-----------------|-----------------|-------------|------------|-------------|-------------|------------|
| | Basel | ine | Actual (Pr | evious) | Actual (Cu | urrent) | Closing F | Period |
| Indicator Name | Value | Month/Year | Value | Date | Value | Date | Value | Month/Year |
| PrDO 3: Independent System Operator (ISO) established (Yes/No) | No | Jun/2024 | No | 14-Jun-2024 | No | 14-Jun-2024 | Yes | Jun/2033 |
| Enable renewable electricity g | eneration throug | h private secto | r participation | | | | | |
| La disata a Nassa | Basel | ine | Actual (Pr | evious) | Actual (Cu | urrent) | Closing F | Period |
| Indicator Name | Value | Month/Year | Value | Date | Value | Date | Value | Month/Year |
| PrDO 4: Increased renewable electricity generation capacity (Megawatt) | 0 | Jun/2024 | 0 | 14-Jun-2024 | 0 | 14-Jun-2024 | 400 | Jun/2033 |
| PrDO 5: Private and commercial capital mobilized (Amount(USD)) | 0 | Jun/2024 | 0 | 14-Jun-2024 | 0 | 14-Jun-2024 | 600,000,000 | Jun/2033 |

6.2 Intermediate Results Indicators by Components

| Component 1: Strengthen transmission infrastructure | | | | | | | | |
|---|----------|------------|-------------------|-------------|------------------|-------------|----------------|------------|
| la diseben Neme | Baseline | | Actual (Previous) | | Actual (Current) | | Closing Period | |
| Indicator Name | Value | Month/Year | Value | Date | Value | Date | Value | Month/Year |
| 400 kV transmission lines | 0 | Jun/2024 | 0 | 14-Jun-2024 | 0 | 14-Jun-2024 | 118 | Jun/2030 |
| constructed (Kilometers) | | | | | | | | |

Jun 27, 2024 Page 5 of 9



| Sub-stations constructed/rehabilitated (Number) | 0 | Jun/2024 | 0 | 14-Jun-2024 | 0 | 14-Jun-2024 | 2 | Jun/2030 |
|--|------------------------------|------------|-------------------|---------------|------------------|-------------|----------------------------------|------------|
| Additional annual electricity | 0 | Jun/2024 | 0 | 14-Jun-2024 | 0 | 14-Jun-2024 | 613 | Jun/2030 |
| exports from Mozambique to Malawi (Gigawatt-hour (GWh)) | Comments on achieving target | ets | | tional 70MW e | | | om Mozambique 400kV Songo-Mat | |
| Component 2: Enable renewal | ble energy at scale | : | | | | | | |
| La dianta a Ninana | Baseli | ne | Actual (Pr | evious) | Actual (Co | urrent) | Closing P | eriod |
| Indicator Name | Value | Month/Year | Value | Date | Value | Date | Value | Month/Year |
| Number of policies/regulations on development of renewable energy adopted (Number) | 0 | Jun/2024 | 0 | 14-Jun-2024 | 0 | 14-Jun-2024 | 2 | Jun/2030 |
| National renewable energy strategy prepared (Yes/No) | No | Jun/2024 | No | 14-Jun-2024 | No | 14-Jun-2024 | Yes | Jun/2030 |
| Component 3: Improve sector | governance | | | | | | | |
| L. Parta Mira | Baseli | ne | Actual (Previous) | | Actual (Current) | | Closing Period | |
| Indicator Name | Value | Month/Year | Value | Date | Value | Date | Value | Month/Year |
| Action Plan for implementation of Independent System Operator (ISO) adopted. (Yes/No) | No | Jun/2024 | No | 14-Jun-2024 | No | 14-Jun-2024 | Yes | Jun/2030 |
| Percentage of women among the professionals selected for the Young Professionals Program at EDM (Percentage) | 0 | Jun/2024 | 0 | 14-Jun-2024 | 0 | 14-Jun-2024 | 50 | Jun/2030 |

Jun 27, 2024 Page 6 of 9




The World BankGreen Energy Corridors Project (P179797)

| Percentage of females | 0 | Jun/2024 | 0 | 14-Jun-2024 | 0 | 14-Jun-2024 | 40 | Jun/2030 |
|-----------------------------|----|----------|----|-------------|----|-------------|-----|----------|
| trained by the project that | | | | | | | | |
| intern at EDM (Percentage) | | | | | | | | |
| Project related grievances | 0 | Jun/2024 | 0 | 14-Jun-2024 | 0 | 14-Jun-2024 | 100 | Dec/2030 |
| addressed (Percentage) | | | | | | | | |
| Annual consultation with | No | Jun/2024 | No | 14-Jun-2024 | No | 14-Jun-2024 | Yes | Jun/2030 |
| identified affected | | | | | | | | |
| stakeholders (Yes/No) | | | | | | | | |

Jun 27, 2024 Page 7 of 9

7. DATA ON FINANCIAL PERFORMANCE

7.1 Cumulative Disbursements



7.2 Disbursements (by loan)

| Loan/Credit/TF | Status | Original | Revised | Cancelled | Disbursed | Undisbursed | % Disbursed |
|----------------|------------------|----------|---------|-----------|-----------|-------------|-------------|
| IDA-E3030 | Not Effective | 100.00 | 100.00 | 0.00 | 0.00 | 99.35 | 0% |

7.3 Key Dates (by loan)

| Loan/Credit/TF | Status | Approval | Signing | Effectiveness | Orig. Closing | Rev. Closing |
|----------------|------------------|-------------|-------------|---------------|---------------|--------------|
| IDA-E3030 | Not Effective | 29-Mar-2024 | 17-May-2024 | | 30-Jun-2030 | 30-Jun-2030 |

Jun 27, 2024 Page 8 of 9

| Planned | Actual |
|-------------|---|
| 01-Apr-2024 | 29-Mar-2024 |
| 25-Jun-2024 | |
| 30-May-2026 | |
| 30-Jun-2030 | |
| | 01-Apr-2024 25-Jun-2024 30-May-2026 |

10. ASSOCIATED OPERATION(S)

9. RESTRUCTURING HISTORY

There are no associated operations

Jun 27, 2024 Page 9 of 9