

UGANDA
OFFICE OF THE AUDITOR GENERAL

REPORT OF THE AUDITOR GENERAL ON THE FINANCIAL STATEMENTS OF
NORTH EASTERN ROAD-CORRIDOR ASSET MANAGEMENT PROJECT (NERAMP)
PROJECT NO: 125590; LOAN NO.54340
FOR THE FINANCIAL YEAR ENDED 30TH JUNE 2021



THE REPUBLIC OF UGANDA



OFFICE OF THE AUDITOR GENERAL

**REPORT OF THE AUDITOR GENERAL ON THE FINANCIAL STATEMENTS OF
NORTH EASTERN ROAD-CORRIDOR ASSET MANAGEMENT PROJECT (NERAMP)
FOR THE YEAR ENDED 30TH JUNE, 2021**

THE RT. HON. SPEAKER OF PARLIAMENT

Opinion

I have audited the accompanying financial statements of the North Eastern Road-Corridor Asset Management Project (the "Project"), which comprise the statement of fund balance as at 30th June 2021, Statement of receipts and payments, and notes to the financial statements, including a summary of significant accounting policies.

In my opinion, the financial statements give a true and fair view of the Fund Balance of the North Eastern Road Corridor Asset Management Project, as at 30 June 2021 and its Receipts and Payments for the year then ended, in accordance with the basis of accounting described in Note 12.2 of the Financial Statements and in conformity with the terms of the Financing Agreement.

Basis for Opinion

I conducted my audit in accordance with International Standards on Auditing (ISAs). My responsibilities under those standards are further described in the Auditor's Responsibilities for the Audit of the Financial Statements section of my report. I am independent of Project Management in accordance with the International Ethics Standards Board for Accountants' Code of Ethics for Professional Accountants (IESBA Code) together with the ethical requirements that are relevant to my audit of the financial statements in Uganda, and I have fulfilled my other ethical responsibilities in accordance with these requirements.

I believe that the audit evidence I have obtained is sufficient and appropriate to provide a basis for my opinion.

Key Audit Matters

Key audit matters are those matters that, in our professional judgment, were of most significance in my audit of the financial statements of the current period. These matters were addressed in the context of my audit of the financial statements as a whole, and in forming my opinion thereon, and I do not provide a separate opinion on these matters. The following matters were considered key during my audit.

1.0

Project performance and implementation of approved budget

The North Eastern Road-Corridor Asset Management Project is a 10-year GOL project funded with a loan from IDA of the World Bank for the management of Tororo - Mbale - Soroti - Lira-Kamdingi 340 km Road. The Project Development Objective is to reduce transport cost, enhance road safety, and improve and preserve the road assets sustainably by applying cost effective performance-based asset management contracts, along the Tororo - Kamdingi road corridor. The project focuses on two major components namely;

- Component 1: Road rehabilitation, operations and maintenance that finances the long-term OPRCs for the: Design, construction and/or rehabilitation of sections of the road corridor; Periodic, routine and emergency maintenance of the road corridor and road assets; Operations of road safety enhancement measures such

implementation of the project activities as at 30th June 2021. It should be noted that 65% of the project implementation time had elapsed as at 30th June 2021.

From the review of the project progress reports for the FY 2020/21, implementation of civil works (road rehabilitation, improvement and routine maintenance works) under component 1 had hardly progressed. The design for road rehabilitation and improvement works had reached the final approval stage of UNRA and was pending submission of costings for the additional scope of works identified by the OPRC contractor at the time of design.

Considering the slow implementation progress with only 35% of the project implementation time left, UNRA may not be able to execute all the planned project activities. Also, the undischursed project loan of 85.5% from IDA may not be fully utilized within the minimal time left. Consequently, some project activities may remain unexecuted upon expiry of the Financing Agreement which affects service delivery and achievement of the Project development objective.

Management explained that;

- Adequate project preparations were made before signing the loan agreement in February 2015. Bids for the Works were received on 30th October 2015 within 4 months of the loan effectiveness. However, the procurement which was at the stage of bids evaluation, was put on halt for about one and half years because of a non-project, related suspension from 21st December 2015 to 6th June 2017 by the World Bank. The suspension was due to non-compliance with social safeguards on another World Bank funded project, the Transport Sector Development Project (TSDP) with respect to the Fort Portal to Kamwenge Road upgrading project.

Following lessons learnt from the TSDP, the Bank enhanced the provisions related to environmental and social aspects in their Standard Procurement Documents. This necessitated a similar process of enhancing the Environmental, Health, Social and Safety (ESHS) provisions within the NERAMP contract documents when the suspension was lifted in June 2017. The review process including discussion with the successful bidder and approval by the key project stakeholders including the World Bank no objections took another year to be concluded. The Contracts were signed in June 2018 and yet the plan was to conclude the procurement by June 2016.

- The World Bank had suspended works on the Project due to concerns of Environmental and Social Safeguard management by the contractor. However, after the contractor making good and putting in place mitigating measures, the Bank lifted the suspension.

I advised the Accounting Officer to liaise with the relevant Project stakeholders to expedite implementation.

1.3 Under absorption of IDA funding

During the FY 2020/21, total IDA funds available was USD 8,090,898.12 (being opening fund balance of USD 4,920,898.12 and additional disbursements of USD 3,170,000 on 23rd October 2020). From the available funds, USD 4,457,669.32 was spent on implementation of project activities representing funds absorption level of 55%.

Management is responsible for the other information. The other information comprises the information included in the Project Management Information, Introduction, Statement of Management's Responsibilities, the statement of comparison of the budget and actual amount, but does not include the financial statements and my auditors' report thereon.

Other Information

I advised the Accounting Officer to liaise with the Ministry of Finance, Planning and Economic Development to negotiate with IDA (World Bank) for waiver of the commitment charges accrued due to suspension of Project works by the Bank. I also advised the Accounting Officer to ensure that project activities are expedited to avoid delays that result into low utilization of loan funds and associated high charges on low funds absorption.

Management explained that the accumulation of higher commitment charges was due to delayed Project works/activities progress attributed to the World Bank's halt of the progress of procurement of civil works for NERAMP for about one and half years because of a non-project related suspension from 21st December 2015 to 6th June 2017. The suspension was due to non-compliance with social safeguards on another World Bank funded project, the Transport Sector Development Project (TSDP) with respect to the Fort Portal to Kamwenge Road upgrading project. Management explained that the World Bank's suspension of works on the Project due to concerns of Environmental and Social Safeguard management by the Contractor. However, after the contractor making good and putting in place mitigating measures, the Bank lifted the suspension.

Total cumulative commitment charges of UGX 24,466,655,142 amounts to 89.9% of the total financing charges accrued. Low absorption rate of the loan amount delays implementation of Project activities and affects achievement of the Project development objective. Besides, the loan becomes more expensive in the long run.

I computed the financing charges (commitment and service charges) on the loan from IDA of the World Bank and noted that total charges of UGX 4,703,471,276 (being service charges and commitment charges of UGX 840,691,467 and UGX 3,862,779,809 respectively) were accrued during the FY 2020/21. Cumulatively, total charges of UGX 27,201,439,219 (being service charges and commitment charges of UGX 2,734,784,077 and UGX 24,466,655,142 respectively) have been accrued since loan signature on 16th February 2015.

Section 2.03 of the Financing Agreement states that, 'the maximum commitment charge rate payable by the recipient on the unwithdrawn financing balance shall be one-half of one percent (1/2 of 1%) per annum. Also, section 2.04 of the same Agreement states that, 'the service charge payable by the recipient on the withdrawn credit balance shall be equal to three-fourths of one percent (3/4 of 1%) per annum.

signed loan

Accumulation of higher financing charges due to the low utilisation of the

2.0

I consider it necessary to communicate the following matters other than those presented or disclosed in the financial statements:

Other Matter

uncertainty exists related to events or conditions that may cast significant doubt on the project's ability to continue as a going concern. If I conclude that a material uncertainty exists, I am required to draw attention in my auditor's report to the related disclosures in the financial statements or, if such disclosures are inadequate, to modify my opinion. My conclusions are based on the audit evidence obtained up to the date of my auditor's report. However, future events or conditions may cause the project to cease to continue as a going concern.

- Evaluate the overall presentation, structure and content of the financial statements, including the disclosures, and whether the financial statements represent the underlying transactions and events in a manner that achieves fair presentation.

I communicate with Management regarding, among other matters, the planned scope and timing of the audit and significant audit findings, including any significant deficiencies in internal control that I identify during my audit.

I also provide Management with a statement that I have complied with relevant ethical requirements regarding independence, and to communicate with him/her all relationships and other matters that may reasonably be thought to bear on my independence, and where applicable, related safeguards.

From the matters communicated with the Management, I determine those matters that were of most significance in the audit of the financial statements of the current period and are therefore the key audit matters. I describe these matters in my auditor's report unless law or regulation precludes public disclosure about the matter or when, in extremely rare circumstances, I determine that a matter should not be communicated in my report because the adverse consequences of doing so would reasonably be expected to outweigh the public interest benefits of such communication.

John F.S. Muwanga
AUDITOR GENERAL

Kampala,

01st October, 2021.

NORTH EASTERN ROAD-CORRIDOR ASSET MANAGEMENT PROJECT (NERAMP)
PROJECT ID No:125590
LOAN No: 54340
IMPLEMENTED BY:
UGANDA NATIONAL ROADS AUTHORITY (UNRA)
Funded by:
INTERNATIONAL DEVELOPMENT ASSOCIATION
ANNUAL FINANCIAL STATEMENTS
FOR THE YEAR ENDED 30TH JUNE 2021

Uganda National Roads Authority



THE REPUBLIC OF
UGANDA



THE WORLD BANK
IBRD • IDA | WORLD BANK GROUP



TABLE OF CONTENTS

2..... Acronyms.....

3..... Project Management Information.....

4..... Introduction.....

4..... Project Components.....

6..... Works Progress.....

11..... Audit Scope.....

12..... Audit Methodology and Procedures.....

13..... Statement of Management's Responsibilities.....

14..... Independent Auditors' Report on the Financial Statements.....

20..... Statement of Receipts and Payments.....

21..... Statement of Fund Balance as at 30th June 2021.....

22..... Statement of Comparison of the Budget and Actual amount.....

23..... Independent Auditor's Report on the Statement of Special Designated Activity Account.....

24..... Statement of Special Designated Activity Account.....

25-30..... Notes to the Financial Statements.....

31-44..... Schedules to the Statement of Receipts and Payments.....

ACRONYMS

AIC	-	Aids Information Centre
BoU	-	Bank of Uganda
CPA	-	Certified Public Accountant
CS	-	Consultancy Service
EAC	-	East African Community
FY	-	Financial Year
GBV	-	Gender Based Violence
GMCS	-	Grievance Management Committees
GoU	-	Government of Uganda
IDA	-	International Development Association
IFMS	-	Integrated Financial Management System
ISAs	-	International Standards on Auditing.
MPM	-	Management Performance Measures
NEMA	-	National Environment Management Authority
NERAMP	-	North Eastern Road-Corridor Asset Management Project
NGO's	-	Non-Governmental Organisations
NSSF	-	National Social Security Fund
OAG	-	Office of the Auditor General
OPRC	-	Output and Performance based Contracting
PMMC	-	Project Management and Monitoring Consultant
TNM	-	Technology and Management Limited
ToRS	-	Terms of Reference
UGX	-	Uganda Shillings
UNRA	-	Uganda National Roads Authority
USD	-	United States Dollar
VAC	-	Violence Against Children
WHT	-	Withholding Tax
XDR	-	Special Drawing Rights

1.0 PROJECT MANAGEMENT INFORMATION

1.1	Registered Office and Principal Place of Business	Uganda National Roads Authority, UAP Nakawa Business Park, Plot 3-5, New Port Bell Road, P.O. Box 28487, Kampala- Uganda.
1.2	UNRA Board of Directors	Hon. Fred Jachan Omach Ms. Allen C. Kagina Mrs. Petra Sansa Tenywa Dr. Joseph Muvawala Eng. Dr. Augustine Mugisa Obyero Mr. Mbulamuko Laban Eng. Samson Bagonza - Chairman Executive Director- Secretary Member Member Member Member Member Member Member Member Executive Director- Secretary Ms. Allen C. Kagina Mrs. Petra Sansa Tenywa Dr. Joseph Muvawala Eng. Dr. Augustine Mugisa Obyero Mr. Mbulamuko Laban Eng. Samson Bagonza
1.3	Project Management Team	Ms. Allen C. Kagina Eng. Isaac Wani Mrs. Edna Rugumayo Eng. Charles Naita Eng. Isaac Menya Eng. Samuel Liki Mr. Kwesiga Brazza Ms. Betty Namatovu Ms. Monica Seruma Mr. Brian Kayondo Mr. Brain Emmy Karugaba Mr. Stephen Obore - Executive Director Director Network Planning Engineering Director Corporate Services Project Coordinator/ Manager Project Engineer- Asset Management/ Overall reporting Project Engineer- Operations & Maintenance Head of Finance & Accounts Project Accountant Environment and Safeguards Specialist Procurement Specialist Environment Specialist Social Development Specialist
1.4	Banker	Bank of Uganda, P.O. Box 7120, Kampala, Uganda.
1.5	Auditors for NERAMP on behalf of the Auditor General	Dativa & Associates, Certified Public Accountants, Ntinda complex, Block A, Office F3-01, P.O. Box 1239, Kampala – Uganda. Tel. 256-312-104097 E-mail: admin@dativaaassociates.com .

2.0 INTRODUCTION

2.1 Project Background

The North Eastern Road-Corridor Asset Management Project (NERAMP) was approved on 29th April 2014, with a total project cost of USD 255 million. The World Bank (IDA)'s share of the financing amounts to USD 243.8 million (SDR 157.6 million) which is 95.6% and the remaining USD 11.2 million (4.4%) is financed by the Government of Uganda (GoU). The Financing Agreement was signed on 16th February 2015 after (i) the project was approved by the parliament, and (ii) the Financing Agreement was cleared for signature by the Solicitor General.

The North Eastern Road-Corridor Asset Management Project (NERAMP) has introduced long term asset management contracts through Output and Performance based Contracting (OPRC) on a major corridor in Eastern Uganda - the Tororo-Mbale-Soroti-Lira-Kamdingi Road (340km). This road corridor links South Sudan, parts of the Democratic Republic of Congo, and North and Eastern Uganda to the port of Mombasa. It supports the GoU's effort of unleashing Uganda's regional trade potential by facilitating the land bridging across borders, and thus enhancing the regional integration objective of the East African Community (EAC).

2.2 Project Objectives

The Project Development Objective is to reduce transport cost, enhance road safety, and improve and preserve the road assets sustainably by applying cost effective performance-based asset management contracts, along the Tororo - Kamdingi road corridor.

2.3 Project components

The NERAMP consists of the following parts:

2.3.1 Component 1 - Road Rehabilitation, Operations and Maintenance.

This component finances the long-term OPRCs for the Tororo - Mbale - Soroti - Lira-Kamdingi Road (340 km).

The scope of works and services under this component includes:

- (i) Design, construction and/or rehabilitation of sections of the road corridor;
- (ii) Periodic, routine and emergency maintenance of the road corridor and road assets;
- (iii) Operations of road safety enhancement measures such as traffic management and axle load controls;
- (iv) Provision of technical advisory services for management, monitoring and evaluation of the OPRCs.

2.3.2 Component 2 – Institutional Support to UNRA.

This component is to ensure sustainability, technical assistance to UNRA focusing on designing, awarding, and managing OPRCs. In addition, local stakeholders, including regulatory bodies, auditors, and the local construction industry need support to help build awareness in order to contribute towards the change process in the way the road network is planned, developed and maintained.

The component focuses on;

- a) Strengthening UNRA's technical, institutional and management capacity:
 - (i) for asset management support, including, *inter alia*, data collection, life cycle cost analysis, development of output specifications for long term contracts, monitoring and evaluation, and reporting on the performance of pavements and bridges;
 - (ii) for management, monitoring and evaluation of road safety enhancement measures, including, carrying out road safety audits;
 - (iii) for administration, supervision and management of OPRCs (including, *inter alia*, fiduciary and safeguards aspects, reporting, and monitoring and evaluation);
 - (iv) for planning, operating and managing the national road network, including, provision of appropriate customer care services and preparation and implementation of an appropriate communications strategy;
 - (v) for preparation of asset management contracts; and
 - (vi) for supporting implementation of the construction sector transparency initiative, all through the provision of technical advisory services, non-consulting services, operating costs and acquisition of goods for the purpose.
- b) Developing and implementing a robust training program focusing on road asset management as well as planning, procurement and supervision of OPRCs, targeting UNRA staff and other key stakeholders.

2.4 Scope of works of the OPRC: Tororo-Mbale-Soroti-Lira-Kamdingi Road Corridor (340km)

The scope of works to be executed on the 340km corridor has been packaged into two lots: Lot 1- Tororo-Mbale-Soroti (150.8km) and Lot 2- Soroti-Lira-Kamdingi (189.4km).

The planned interventions under this contract will therefore include:

- (i) Performance-based Routine Maintenance Works;
- (ii) Rehabilitation Works- Strengthening for 20-year design life of the entire project road by Asphalt Concrete (AC) overlays;
- (iii) Rehabilitation Works to certain sections of the Lira-Kamdingi Road. The anticipated sectional rehabilitation is generally to include a reworking of the existing base course to serve as sub-base course in the new pavement and then apply new base course of 150mm crushed aggregate base plus 50mm AC surfacing;
- (iv) Emergency Works;
- (v) Construction of Weigh Bridge Station;
- (vi) Operation and Maintenance of Weigh Bridge Station for 6 years.

However, the project delayed to kick-off due to the suspension by the World Bank caused by Transport Sector Development Project failure to comply with appropriate social standards and practices.

2.5 Project Cost and Financing

The total financing of NERAMP is USD 255 million with IDA supporting 95.6% (USD 243.8 million) while Government of Uganda will finance the 4.4% (USD 11.2 million) of the project cost.

The financing details are as indicated in the table below.

S/N.	Project Components	Project Cost		Total
		USD (Million)	% age	
1.	Road Rehabilitation, Operations & Maintenance	241	94.5	229.8
2.	Institutional Support to UNRA	14	5.5	14
		255	100	243.8
				96

2.6 Highlights of the project implementation status

2.6.1 Component 1 - Road Rehabilitation, Operations and Maintenance

2.6.1.1 Contract Data

A: Civil Works Contract	
Contractor	Mota-Engil Engenharia E Construc�ao Africa, SA, Rua do Rego Lameiro, 38 4300-454 Porto Portugal
Contract Amounts:	
Lot 1	UGX 290,976,512,298
Lot 2	UGX 331,623,758,818
Date of Contract Signature	27 th June 2018
Date of Contract Addendum	09 th November 2018
Contractual Start Date	13 th August 2018
Commencement of Site Activities	12 th December 2018
Planned Completion Date ¹	12 th February 2027
B: Project Management Services	
Project Management and Monitoring Consultant (PMMC)	TNM Limited of Israel in association with KAGGA and Partners Uganda
Date of Contract Signature	27 th June 2018
Contract Amount	USD 9,463,248 and UGX 2,370,533,211

2.6.2 Works Progress

2.6.2.1 Lot 1: Tororo-Mbale-Soroti Road (150.8km)

Under this OPRC contract, the Contractor is responsible for design and execution of rehabilitation works, improvement works, routine maintenance works and emergency works. The Contractor follows its own programme of works in execution of the rehabilitation/ improvement and routine maintenance works. The Contractor was requested to submit its programme of works for the period July 2021 to December 2021, using the same template which had been prepared for January to June 2021.

¹ The Project closing date as per the Financing Agreement is 31st October 2024 with application deadline of 28th February 2025. However, the civil works contract for NERAMP is running up to 12th February 2027, 833 days after the Project closing date of the Financing Agreement.

The status of these works during the reporting period are indicated below;

Rehabilitation works

As per the contract, rehabilitation works on Lot 1 mainly consist of AC overlay paving. Actual rehabilitation works will be executed as per acceptance of the Contractor's final Design Report by the Employer. These works have not commenced on site, awaiting acceptance of final Design Report by the Employer.

Improvement works

These works have not commenced on site, awaiting acceptance of final Design Report by the Employer. Improvement works, include adding new characteristics to the road in response to the new traffic and safety demands. The minimum expected improvement works on Lot 1 include replacement of existing Namatala bridge and Lwerve bridge/culvert. Actual improvement works to be implemented shall be based on the Contractor's final Design Report accepted by the Employer.

Designs for rehabilitation & improvement works

Under this OPRC Contract, the Contractor has to prepare its designs for rehabilitation / improvement works based on its assessment of the site conditions, traffic and other requirements listed in the contract. These designs should not only meet the output criteria after construction of works such as strength, riding quality, geometric, etc. as defined in the contract but should also be good enough to meet the performance criteria for maintenance listed in the contract (both on-carriageway & off-carriageway routine maintenance).

As per MPMs - M4 & M5, the Contractor is responsible for submission of the draft Design Report within five (5) months of the start date and final Design Report within one month of comments on the draft Design Report.

The Contractor submitted its draft Design Report for the entire Lot in soft copy (CD) on 16th July 2020 and hard copies on 22nd July 2020. Review comments on this draft Design Report by PMMC and Employer was submitted to Contractor on 25th August 2020. The Contractor submitted its responses to comments made by the PMMC and the Employer on 24th September 2020 and then on 15th October 2020.

Joint review meetings of the Employer, PMMC, the Contractor and its designer were held from 19th to 22nd October 2020 to discuss the draft Design Report. After the discussions, it was agreed that the Contractor can proceed with submission of the final Design Report incorporating the discussions & agreements in these meetings. These comments were shared with the Contractor on 12th November 2020.

The Contractor submitted its final Design Report on 21st January 2021 (in hard copies and in soft copy on 25th January 2021). Joint review meetings of the Employer & the PMMC teams were held from 15th to 17th February 2021 to jointly discuss the submitted final Design Report.

In its submission of the final Design Report, the Contractor had indicated that additional scope of rehabilitation & improvement works is foreseen. The Contractor was requested to submit the list of those works which it deems are additional scope, without indicating their cost & time impact. This submission was made by the Contractor on 4th March 2021.

The Contractor was also requested to submit the response matrix, of the comments made by the PMMC/UNRA on its draft Design Report. This submission was made on 4th March 2021.

A joint clarification meeting on the Contractor's submitted final design recommendation was held between the Employer, PMMC and the Contractor on 18th March 2021.

The PMMC finalised its review and submitted its review report to the Employer on 22nd March 2021. The PMMC informed the Employer that the submitted design can be accepted for implementation subject to the recommendations made by the PMMC in its review report.

During the technical meeting held on 26th May 2021 between the Employer and the PMMC, the Employer informed the PMMC that the review of the submitted design was in its concluding stage, and Employer had shared the submitted design and its position (towards this design) with the World Bank.

However, in order to facilitate a decision on the scope of rehabilitation and improvement works to be accepted for implementation, it was deemed necessary to seek cost implications of the additional rehabilitation and improvement works from Contractor. The Contractor submitted the cost impact of additional works on 28th June 2021. Joint meetings of the Employer, PMMC & the Contractor is planned to discuss the submission and agree on additional scope / costs. The Contractor was requested to provide information and relevant drawings (soft copy) to show how the quantities were arrived in the submitted cost proposal by 7th July 2021 so as to complete this exercise targeted to be completed within July 2021, to facilitate acceptance of Designs by Employer in August 2021 and start the Rehabilitation & Improvement Works

Routine maintenance works

This section covers the requirements to performance based routine maintenance of the Project Road with definition of minimum Service Level Indicators and payment reduction factors in case of non-compliant indicators. These works are categorised into delivery of Management Performance Measures (MPMs) and compliance to Road Service Level Indicators. Works have not been executed since the suspension of work obligations by the Contractor, which was ordered through a letter from the World Bank on 6th November 2019.

The World Bank further clarified on 9th December 2019 that no emergency works would be allowed too. Also, traffic management services for emergency response, clearing and securing accident scenes was suspended.

2.6.2.2 Lot 2: Soroti-Lira-Kamdingi (189.4km)

Under this OPRC Contract, the Contractor is responsible for the design and execution of rehabilitation works, improvement works, routine maintenance works and emergency Works. The Contractor follows its own work programme for locating and execution of the rehabilitation/improvement works and routine maintenance works.

During the reporting period, the Contractor was requested to submit its planned programme of works for the 6 months' period (from July 2021 to December 2021) accounting for monitoring by PMMC. The Contractor committed to submit this programme by 15th July 2021.

Rehabilitation works

Rehabilitation works on Lot 2 were expected to mainly consist of AC overlay paving and reconstruction on some sections. The scope of rehabilitation work to be implemented will be as per acceptance of the Contractor's final Design Report by the Employer. These Works have not yet commenced on site awaiting acceptance of Contractor's final Design Report by the Employer.

Improvement works

The improvement works include, adding new characteristics to the road in response to the new traffic and safety demands. The minimum expected improvement works on Lot 2 include installation of new reinforced concrete (RC) pipe culverts, kilometre marker posts, steel beam guardrails, standard road signs, information road signs and guidance road signs.

The scope of improvement works to be implemented shall be based on the accepted Contractor's final Design Report by the Employer. These works have not yet commenced on site awaiting acceptance of the Contractor's final Design Report by the Employer.

Designs for Rehabilitation & Improvement Works

Under this OPRC contract, Contractor has to prepare its designs for rehabilitation / improvement works based on its assessment of the site conditions, traffic and other requirements listed in the contract. These designs should not only meet the output criteria after construction of works such as strength, riding quality, geometric, etc. as defined in the contract but should also be good enough to meet the performance criteria for maintenance listed in the contract (both on-carriageway & off-carriageway routine maintenance).

As per MPMs, the Contractor is responsible for submission of the draft Design Report within five (5) months of the start date and final Design report within one month of comments on the draft Design Report.

The Contractor submitted its draft Design Report for the entire lot in soft copy (CD) on 13th July 2020 and hard copies on 22nd July 2020. Review comments of this draft Design Report by the PMMC and the Employer was submitted to the Contractor on 25th August 2020 and the Contractor was requested to provide its response on the review comments made by 7th September 2020. The Contractor submitted its responses to comments made by the PMMC and the Employer on 24th September 2020 and then on 15th October 2020.

Joint review meetings of the Employer, the PMMC, the Contractor and its designer were held from 19th to 22nd October 2020 to discuss the draft Design Report. After the discussions, it was agreed that the Contractor can proceed with submission of the final Design Report incorporating the discussions & agreements in these meetings. These comments were shared with the Contractor on 12th November 2020.

The Contractor had submitted its final Design Report for the entire Lot on 29th January 2021. Joint review meetings of the Employer & the PMMC teams were held from 15th to 17th February 2021 to discuss the submitted final Design Report.

In its submission of final Design Report, the Contractor indicated that additional scope of rehabilitation & improvement works is foreseen. The Contractor was requested to submit the list of those works which it deems are additional scope, without indicating their cost & time impact. This submission was made by the Contractor on 10th March 2021.

The Contractor was also requested to submit the response matrix, of the comments made by PMMC/UNRA on its draft Design Report. This submission was made on 5th March 2021. The PMMC finalised its review and submitted its review report to the Employer on 22nd March 2021. The PMMC informed the Employer that the submitted design can be accepted for implementation subject to the recommendations made by the PMMC in its review report.

During the technical meeting held on 26th May 2021 between the Employer and the PMMC, the Employer informed the PMMC that the review of the submitted design is in its concluding stage, and the Employer had shared the submitted design and its position (towards this design) with the World Bank.

However, in order to facilitate a decision on the scope of rehabilitation and improvement works to be accepted for implementation, it was deemed necessary to seek cost implications of the additional rehabilitation and improvement works from the Contractor.

The Contractor submitted its deemed cost impact of additional works on 28th June 2021. The PMMC has requested the Contractor to provide information/calculations to show how the submitted quantities were arrived at in the submitted cost proposal preferably in soft copy (as excel sheets), after which consultation meetings with the Contractor are anticipated to discuss and agree on the scope and additional costs (if any) to execute rehabilitation and improvement works under the contract. The Contractor committed to provide the requested information to PMMC by 16th July 2021.

Routine maintenance works

This section covers the requirements to performance based routine maintenance of the Project Road with definition of minimum Service Level Indicators and payment reduction factors in case of non-compliant indicators. These works are categorised into delivery of Management Performance Measures (MPMs) and compliance to Road Service Level Indicators.

2.6.3 Project implementation challenges

Adequate project preparations were made before signing the loan agreement in February 2015. Bids for the Works were received on 30th October 2015 within 4 months of the loan effectiveness. However, the procurement, which was at evaluation of Bids stage was put on halt for about one-half years because of a non-project, related suspension from 21st December 2015 to 6th June 2017. The suspension was due to non-compliance with social safeguards on another World Bank funded project, the Transport Sector Development Project (TSDP) with respect to the Fort Portal to Kamwenge Road upgrading project. Following lessons learnt from the TSDP, the Bank enhanced the provisions related to environmental and social aspects in their Standard Procurement Documents. This necessitated a similar process of enhancing the Environmental, Health, Social and Safety (EHS) provisions within the NERAMP contract documents when the suspension was lifted in June 2017. The review process including discussion with the successful bidder and approval by the key project Stakeholders including the World Bank no objections took another year to be concluded. The Contracts were signed in June 2018 and yet the plan was to conclude the procurement by June 2016.

When the contract activities commenced, these factors impacted on the progress;

✦ Because of lack of appreciation by the Contractor of the enhanced EHS provisions regarding management and the approval process. There were frequent omissions by the Contractor at the start of the project activities. The non-compliance registered during the Contractor's site establishment activities caused a suspension of the Contractor's obligations under the Contract from 1st December 2019 to 30th September 2020. The non-compliance registered in the elevation of the review process for the EHS documentation within the Bank resulting in a lengthy approval process. Despite the improvements in management of the EHS requirements, approval of EHS documentation has been maintained at a very high level in the Bank rendering the approval timeline specified in the Contract not achievable.

✦ The Contractor delayed to deliver the rehabilitation design. The draft design has been agreed upon, however because of the significant changes in scope, discussion have been ongoing to reach agreement on the changes before seeking approval of other key stakeholders. The plan is to start the rehabilitation within the month of October 2021. The penalties associated with the delayed were charged as provided for under the contract provisions.

✦ The Contractor had originally planned to establish the project quarry at Merok. Unfortunately, the Affected Persons at this proposed site, requested for Bank's Panel inspection in connection with their compensation. Although the Site was closed on Bank recommendations, the investigation is still ongoing by the Bank's inspection Panel. This incident has created fear and demand for very high scrutiny by the Bank, leading to endless requests for additional information on the ESHS documentation submitted for Bank clearance consequently delayed decisions.

3.0 AUDIT SCOPE

The audit covered transactions recorded from 1st July 2020 to 30th June 2021 and is purely an audit of the project financial statements.

In accordance with our Terms of Reference from the Auditor General and the Engagement Letter signed between M/s Datva & Associates CPA and Uganda National Roads Authority in relation to the audit of NERAMP and the discussion held with management;

The audit was to be conducted in accordance with International Standards on Auditing and would include such tests and verification procedures as the auditor considers necessary under the circumstances. More specifically, we were required to;

- (i) Evaluate whether the operations of the Project are in line with the Financing Agreement, Government of Uganda Regulations and Project Objectives,
- (ii) Assess whether appropriate supporting documents, records and books of accounts relating to all the Project activities are kept, and whether clear linkages exist between the books of accounts and the financial statements presented by the Project,
- (iii) Confirm that funds were used in accordance with the conditions of the Financing Agreement and only for the purposes for which the funding was provided,
- (iv) Evaluate whether the financial statements have been prepared by management in accordance with applicable accounting standards and gives a true and fair view of the financial position of the Project as at the year end and of its operating results for the period ended 30th June 2021,
- (v) Comprehensively assess the adequacy and effectiveness of the accounting and overall internal control system to monitor expenditures and other financial transactions and ensure safe custody of the Project financial assets. Where certain controls are impracticable to implement, appropriate compensating controls should exist,
- (vi) Establish whether the Project is being implemented as per the agreed timelines,
- (vii) Review the Project Financing Agreement to ascertain agreed budget line activities and check whether funds have been utilised in accordance with the approved work plan,
- (viii) Plan for the audit so that there is reasonable expectation of detecting material misstatements in the financial statements resulting from fraud or error.

4.0 AUDIT METHODOLOGY AND PROCEDURES

The audit was guided by a risk-based approach to meet the audit objectives and some of the audit procedures carried out include analytical and compliance reviews, and substantive tests as described below: -

- Reviewed the TORs from the Auditor General and oriented the audit team towards achieving the audit objectives within the agreed time frame.
- Prepared the audit strategy document and tailored audit programmes and checklists to meet audit objectives.
- Reviewed the background information on the operations of the Project including a review of the Financing Agreement, World Bank Procurement Rules and Procedures, and among others.
- Conducted meetings with Project management team.
- Considered the audit risks as may be apparent from any weaknesses in the internal control structure; our assessment of the project management attitude and our exercise of professional judgement regarding perceived audit risks.
- Focused on specific areas that were considered to be high risk.
- Identified and brought to the attention of management at the earliest stage, any actions which appeared to be violations of laws and regulations, provisions of the financing agreement and other relevant directives.
- Carried out a field visit to verify the implementation status of the Project activities, quality of work done and adherence to set timelines.
- Agreed cash receipts to supporting documents and on internally generated funds if any.
- Agreed expenditure to supporting documents on a sample basis.
- Reviewed the reconciliation of the status of budget to expenditure, ensuring excess or under budgeted expenditure is properly identified.
- Agreed expenditure to supporting documents.
- Reviewed the internal control structure of the project.
- Vouched transactions of the Project related to funds received from the World Bank and other sources during the year ended 30th June 2021 to establish that documentation in support of receipts agree with the amount of the applications, bank statements and was properly controlled and accounted for.
- Vouched transactions of the Project related to expenditures incurred during the year ended 30th June 2021 to establish that documentation in support of expenditures agreed with the amount and description of the payment vouchers, bank statements and was properly controlled and accounted for.
- Reviewed the procurement for the road consultant and contractor to ensure adherence to value for money objectives.
- Documented findings, observations and recommendations.

5.0 STATEMENT OF MANAGEMENT'S RESPONSIBILITIES.

Management is responsible for the preparation and presentation of the NERAMP financial statements (which comprise the Statement of Receipts and Payments, Statement of Fund Balance, Statement of Special Designated Activity Account and notes to the Financial Statements which include a summary of significant accounting policies, and other explanatory notes in accordance with the Financing Agreement.

Management is ultimately responsible for the internal control of the Project. Standards and systems of internal control are designed and implemented by management to provide reasonable assurance as to the integrity and reliability of the Financial Statements and the Statement of Special Designated Activity Account and to adequately safeguard, verify and maintain accountability of the Project's assets. Appropriate accounting policies supported by reasonable and prudent judgments and estimates, are applied on a consistent and going concern basis. These systems and controls include the proper delegation of responsibilities within a clearly defined framework, effective accounting procedures and adequate segregation of duties.

Management accepts responsibility for the Financial Statements and the Statement of Special Designated Activity Account, which have been prepared using appropriate accounting policies supported by reasonable and prudent judgments and estimates in accordance with the conditions of the Financing Agreement with the IDA. Management is of the opinion that the Financial Statements and the Statement of Special Designated Activity Account present fairly, in all material respects, the state of the financial affairs of the Project and of its operating results for the year ended 30th June 2021.

Management further accepts responsibility for the maintenance of accounting records that may be relied upon in the preparation of the Financial Statements and the Statement of Special Designated Activity Account, as well as adequate systems of internal financial control.

Nothing has come to the attention of the management to indicate that any breakdown in the functioning of these controls that could result into material loss to the Project has occurred during the year. Management also made an assessment of the Project's ability to continue as a going concern and have no reason to believe that the Project will not be a going concern for at least the next twelve months for the date of this statement.

The financial statements and the statement of special designated activity account of NERAMP were approved by management on 30.09.2021 and were signed on its behalf by:

Date: 30.09.2021
Director Corporate Services,
Uganda National Roads Authority.



Date: 30/09/21
Executive Director,
Uganda National Roads Authority.



**FOR THE INDEPENDENT AUDITOR'S REPORT ON THE FINANCIAL STATEMENTS
REFER TO THE REPORT OF THE AUDITOR GENERAL (Pages 1 - 9)**

Pages 14 – 19 and 23 are left intentionally blank

North Eastern Road-Corridor Asset Management Project (NERAMP)

Project ID No: P125590 & Loan No: 5434-UG.

Financial Statements for the year ended 30th June 2021

7.0 STATEMENT OF RECEIPTS AND PAYMENTS FOR THE YEAR ENDED 30TH JUNE 2021

DETAILS	Notes	30 th June 2021 USD	30 th June 2020 USD
Fund balance as at 1 st July		4,920,898.12	6,428,798.00
RECEIPTS			
IDA funding	12.3.1	3,170,000.00	0.00
GoU funding from the budget	12.3.2	848,590.49	61,410.18
Other funding	12.3.3	897.78	2,072.52
Total Funds available during the year		8,940,386.39	6,492,280.70
EXPENDITURE			
Component A: Road Rehabilitation, Operations & Maintenance			
OPRC for Lot 1: Tororo-Mbale-Soroti Road (150.8Km) & Lot 2: Soroti-Lira-Kamdini (189.4Km)	12.4	3,101,036.59	0.00
Consultancy services for project management of the Tororo-Mbale-Soroti-Kamdini OPRC	12.5	1,280,137.48	1,032,533.68
Component B: Institutional Support to UNRA			
B.I: Asset management support & road safety			
Consultancy services for asset management support to UNRA (including Preparation of OPRC pipeline projects)	12.6	16,316.35	0.00
Consultancy services for road safety education including public sensitization (FW Contract)		0.00	0.00
B.II: Support in Contract Supervision and Management of OPRC			
Addendum No.1 to the implementation of the UNRA CMS		0.00	0.00
Consultancy services for support in network operations to UNRA (Traffic management, Axle load control, Customer care and Communication strategy)		0.00	0.00
Consultancy services with individual specialists	12.7	159,760.61	308,657.45
Governance - Support to Cost Initiative		0.00	0.00
Capacity building	12.8	15,850.31	128,833.24
Project operating costs	12.9	95,205.02	101,358.21
Mischarge of GoU counter-part funding to other Projects	12.10	637,953.56	0.00
Total Expenditure		5,306,259.92	1,571,382.58
Surplus for the year		3,634,126.47	4,920,898.12


The notes set out on pages 25 to 30 form an integral part of the financial statements.

North Eastern Road-Corridor Asset Management Project (NERAMP)
 Project ID No: P125590 & Loan No: 5434-UG.
 Financial Statements for the year ended 30th June 2021

8.0 STATEMENT OF FUND BALANCE AS AT 30TH JUNE 2021

Notes	30 th June 2021	30 th June 2020
DETAILS	USD	USD
Surplus for the year	3,634,126.47	4,920,898.12
	12.11	
Cash and Bank	3,634,126.47	4,920,898.12
Fund Balance at 30 th June	3,634,126.47	4,920,898.12
	12.11	
REPRESENTED BY:		

The financial statements on pages 20 to 22 were approved by Management on 30.09.2021 and signed on its behalf by:

 Director Corporate Services, Uganda National Roads Authority.	Date: 30.09.2021
 Executive Director, Uganda National Roads Authority.	Date: 30/09/21

The notes set out on pages 25 to 30 form an integral part of the financial statements.

North Eastern Road-Corridor Asset Management Project (NERAMP)

Project ID No: P125590 & Loan No: 5434-UG.

Financial Statements for the year ended 30th June 2021

9.0 STATEMENT OF COMPARISON OF THE BUDGET AND ACTUAL AMOUNT FOR THE YEAR ENDED 30TH JUNE 2021

DETAILS	Notes	30 th June 2021 Budget ² USD	30 th June 2021 Actual USD	Variance (Budget performance) USD % age
RECEIPTS				
IDA Funding	12.3.1	3,170,000.00	3,170,000.00	0.00 0.00
GoU Funding from the budget	12.3.2	848,590.49	848,590.49	0.00 0.00
Other Funding		0.00	897.78	897.78 100
Total Funds available during the year		4,018,590.54	4,019,488.27	897.78 0.02
EXPENDITURE				
Component A: Road Rehabilitation, Operations & Maintenance				
OPRC for Lot 1: Tororo-Mbale-Soroti Road (151Km) & Lot 2: Soroti-Lira-Kamdini (189Km)	12.4	20,890,000.00	3,101,036.59	17,788,963.41 (85)
Consultancy services for project management of the Tororo-Mbale-Soroti-Kamdini OPRC	12.5	1,620,000.00	1,280,137.48	339,862.52 (21)
Component B: Institutional Support to UNRA				
B.I: Asset management support & road safety				
Consultancy services for asset management support to UNRA (including Preparation of OPRC pipeline projects)	12.6	60,000.00	16,316.35	43,683.65 (73)
Consultancy services for road safety education including public sensitization (FW Contract)		0.00	0.00	0.00 0.00
B.II: Support in Contract Supervision and Management of OPRC				
Addendum No.1 to the implementation of the UNRA CMS		0.00	0.00	0.00 0.00
Consultancy services for support in network operations to UNRA (Traffic management, Axle load control, Customer care and Communication strategy)		0.00	0.00	0.00 0.00
Consultancy services with individual specialists	12.7	171,000.00	159,760.61	11,239.39 (7)
Governance - Support to Cost initiative		0.00	0.00	0.00 0.00
Capacity building	12.8	71,000.00	15,850.31	55,149.69 (78)
Project operating costs	12.9	120,000.00	95,205.02	24,794.98 (21)
Mischarge of GoU counter-part funding to other Projects	12.10	0.00	637,953.56	(637,953.56) (100)
Total Expenditure		22,932,000.00	5,306,259.92	17,625,740.08 (77)

The notes set out on pages 25 to 30 form an integral part of the financial statements.

² The Project work plan and budget were not prepared by the Project Management Team (PMT). PMT only shared cashflow projections for expenditures and advised the audit team to use actual funds released for purposes of budget performance analysis.

12. NOTES TO THE FINANCIAL STATEMENTS

12.1 Accounting entity

The Accounting entity is Uganda National Roads Authority.

Principal Place of Business:

Uganda National Roads Authority (UNRA)
Plot 3-5 New port Bell Road, Nakawa
Nakawa Business Park
P.O. Box 28487
Kampala – Uganda

The financial statements present the transactions of the North Eastern Road-Corridor Asset Management Project (NERAMP) for the year ended 30th June 2021. The Project is funded by the International Development Association (IDA) and implemented by Uganda National Roads Authority.

12.2 Significant accounting policies

These are the specific principles, bases, conventions, rules and practices adopted by the Government of the Republic of Uganda in preparing and presenting the financial statements.
The principal accounting policies adopted in the preparation of these financial statements are set out below;

a) Basis of preparation

These financial statements have been prepared on a cash receipt and payment basis. Accordingly, receipts are recognized only when received and expenses when paid rather than incurred. The financial statements are prepared in accordance with the requirements of the Public Finance Management Act, 2015 and comply with generally accepted accounting principles taking into consideration the Government of Uganda legal and regulatory framework regarding public finances.

The financial statements are not intended to be in conformity with International Accounting Standards and or International Financial Reporting Standards (IFRSs).

b) Reporting Period

The Financial Statements cover the twelve (12) months' period ended 30th June 2021.

c) Receipts

Receipts represent the total amount received from the International Development Association (IDA) and Government of Uganda for implementation of the project activities during the year. Cash transfers are recognized in the financial statements when received in the Project bank accounts.

d) Payments

In general, the project recognizes expenditure once incurred. Project expenditure is through the special account maintained by the project.

Expenditure is reported and classified in three categories of expenditure as per the financing agreement i.e. Component A (Road Rehabilitation, Operations & Maintenance) and Component B (Institutional Support to UNRA).

Payments including capital expenditures are recorded in the financial statements in the period in which they are made.

e) Scope of the financial statements

These financial statements account for the funds received as cash transfers and expenditures under the North Eastern Road-Corridor Asset Management Project (NERAMP).

f) Accrued expenses

No provision for accrued expenses is made in the financial records.

g) Foreign currency translation

The accounting records of the North Eastern Road-Corridor Asset Management Project (NERAMP) are maintained in Uganda Shillings (UGX).

The financial reports to International Development Association are required to be prepared in United States Dollar (USD). Income and expenditures related to Gol counterpart fundings in currencies other than the USD are converted to US Dollar using the ruling Bank of Uganda exchange rates on the date of the transaction. Expenditures in other currencies relating to transfers from the USD Designated Account to UGX Designated Account are converted to USD using the ruling exchange rates on the date of the transfer.

h) Taxation

As the project is implemented by the Gol, it is exempted from paying income tax on unspent (surplus) funds. All other necessary project taxes are deducted accordingly. Consequently, no income tax provisions has been made in the financial statements.

i) Cash and bank

These represent project cash balances held on the Project designated bank accounts as at 30th June 2021.

12.3

Receipts

Receipts includes; disbursements from IDA, Gol counterpart funding & other funding as below;

Description	Notes	30 th June 2021	30 th June 2020
IDA Funding	12.3.1	3,170,000.00	0.00
Gol Funding from the budget	12.3.2	848,590.52	61,410.18
Other Funding		897.78	2,072.52
Total		4,019,488.30	925,526.00

12.3.1 IDA Funding

On 23rd October 2020, IDA of the World Bank released XDR 2,233,007.66 (USD 3,170,000.00) to the Project Designated Activity Account at Bank of Uganda for the funds' disbursement application No. 0013 from the Ministry of Finance, Planning and Economic Development.

12.3.2 GOL Counterpart funding

Included in receipts is the 4% GOL counterpart funding for civil works and consultancy services for project management of the Tororo-Mbale-Soroti-Kamdingi OPRC Project amounting to UGX 688,599,628 (USD 189,608,82), NSSF Employer contribution for the Individual Consultant (Environmental Safeguard's Expert) amounting to UGX 16,800,000 (USD 4,577.63), budget release of UGX 2,268,428,581 (USD 637,953.56) that was mischarged to other projects during the period ended 30th June 2021 and UGX 3,261,156 (USD 910.00) for bank charges on GOL payments made through the IFMS.

Description	Sch/	Notes	30 th June 2021		30 th June 2020
			USD	USD	
4% GOL Counterpart funding for Civil Works of the Tororo-Mbale-Soroti-Kamdingi OPRC Project	I (a)		136,951.36		0.00
4% GOL Counterpart funding for Consultancy Services for Project Management of the Tororo-Mbale-Soroti-Kamdingi OPRC Project	I (b)		52,657.44		57,249.19
10% NSSF Employer Contribution for the Individual Consultant (Environmental Safeguard's Expert)	I (c)		4,577.61		4,160.99
GOL payments for project monitoring and supervision	VII (b)		15,540.52		0.00
Bank charges for GOL payments via IFMS	VIII (c)		910.00		0.00
Mischarge to other projects	12.10		637,953.56		0.00
Total			848,590.49		61,410.18

12.3.3 Other funding

Included in other funding is USD 897.78 being foreign exchange gains on translation of IDA expenditures made in Uganda Shillings into the reporting currency (USD).

12.4 OPRC civil works for Lot 1: Tororo-Mbale-Soroti Road (150.8km) & Lot 2: Soroti-Lira-Kamdingi (189.4km)

Description	Sch	30 th June 2021		30 th June 2020
		USD	USD	
4% GOL Counterpart funding	I (a)		136,951.36	0.00
96% payment from IDA Funding	II (a)		2,964,085.23	0.00
Total			3,101,036.59	0.00

12.5 Consultancy Services for Project Management of the Tororo-Mbale-Soroti-Kamdingi OPRC Project

Description	Sch	30 th June 2021		30 th June 2020
		USD	UGX	
4% payment from GOL Counter-part funding	I (b)	52,657.44		57,249.19
96% payment from IDA Funding	II (b)	1,227,480.04		975,284.49
Total		1,280,137.48		1,032,533.68

12.6 Consultancy services for Asset Management Support to UNRA

Description	Payment	30 th June 2021		USD
		Date	UGX	
Invoice No.1	27-Apr-21	49,999,984		13,902.13
WHT (15%) For Invoice No.1	27-Apr-21	8,786,728		2,414.22
Total		58,786,712		16,316.35

12.7 Consultancy services with individual specialists

Description	Sch	30 th June 2021		30 th June 2020
		USD	UGX	
Social Development Specialist- International	III	17,868.82		191,489.73
Environmental Safeguard Expert	IV	45,821.17		44,332.58
10% Employer NSSF Contribution for Environmental Safeguard's Expert	I (c)	4,577.61		4,160.99
Procurement of NGO's	V	91,493.01		68,674.15
Total		159,760.61		308,657.45

12.8 Capacity building

Description	Sch	30 th June 2021		30 th June 2020
		USD	UGX	
Training of UNRA Staff	VI	15,850.31		128,833.24
Total		15,850.31		128,833.24

12.9 Project operating costs

Description	Sch/	30 th June 2021		30 th June 2020
		USD	UGX	
Project Monitoring & Supervision activities- IDA	VII (a)	78,027.94		99,667.76
Project Monitoring & Supervision activities- GOL	VII (b)	15,540.52		0.00
Bank charges	12.9.1	1,636.56		1,690.45
Total		95,205.02		101,358.21

12.9.1 Bank charges

Description	Sch	30 th June 2021		30 th June 2020
		USD	USD	
Project USD Designated Account at BOL	VIII (a)	569.68	1,690.45	1,690.45
Project UGX Designated Account at BOL	VIII (b)	156.88	0.00	0.00
Bank charges on GOL IFMS payments	VIII (c)	910.00	1,636.56	1,690.45
Total				

12.10 Mischarge of Gol counter-part funding to other Projects

Date	Payee Name	Line Description	30 th June 2021		30 th June 2020
			UGX	USD	
21-May 2021	Arpass Technical Services Limited	IPC 16 for civil works on Waiga-Mpondwe-Nsongi and Ruzairwe bridge	2,000,000.000	561,783.55	
15-June 2021	China Railway 18 th Bureau Group Co Ltd	18 IPC 27L Mustia Lumino	178,177.847	50,621.15	
20-June 2021	MBW Consulting Ltd- USD	Payment for VAT-Mustia Lumino	76,021.369	21,545.38	
23-June 2021	Net World (U) Ltd	IPC 1CO06 Mechanised maintenance of unpaved roads Luwero	1,892,191	533.04	
23-June 2021	Net World (U) Ltd	IPC 2 Substantial COO2 unpaved roads under framework Jinja station. Iganja-Bulopa-Kamuli	213,559	60.16	
23-June 2021	Net World (U) Ltd	Mechanised maintenance of selected national roads – Iganja-Bulopa-Kamuli	1,186,441	334.22	
23-June 2021	Net World (U) Ltd	Mechanised Maintenance of unpaved roads	10,512,174	2,961.32	
17-Sept-20	MABEL SEBIKARI ALICE- Ref: 1310W0521090002	2NOA and 1SDA-Facilitation to Kyenjojo-kabwoya to provide routine environment and safety compliance support	425,000	114.74	
Total			2,268,428,581	637,953.56	

12.11 Cash and Bank Balances

Description	30 th June 2021		30 th June 2020
	USD	USD	
Bank Balance- Designated USD A/c at BOL	3,632,195.63	4,920,898.12	4,920,898.12
Bank Balance- Designated UGX A/c at BOL	1,930.84	0.00	0.00
Total	3,634,126.47	4,920,898.12	

12.12 Payments directly from the Designated Account

Description	30 th June 2021	30 th June 2020
Total Expenditures for the year	5,312,695.48	1,571,382.58
4% GOL Counter-part funding for Civil Works of the Tororo-Mbale-Soroti-Kamdingi OPRC Project)	(136,951.36)	0.00
4% GOL Counter-part funding for Consultancy Services for Project Management of the Tororo-Mbale-Soroti-Kamdingi OPRC Project)	(52,657.44)	(57,249.19)
10% NSSF Employer Contribution for the Individual Consultant (Environmental Safeguard's Expert)	(4,577.61)	(4,160.99)
GOL payments for project monitoring and supervision	(15,540.52)	0.00
Project Monitoring & Supervision activities- Expenditures from other funding	(6,435.56)	0.00
Bank charges for GOL payments through IFMS system	(910.00)	0.00
Mischarge of GOL counter-part funding to other Projects	(637,953.56)	0.00
Net payment from the Designated Account	4,457,669.43	1,509,972.40

SCHEDULES TO THE STATEMENT OF RECEIPTS AND PAYMENTS FOR THE YEAR ENDED 30TH JUNE 2021.

SCHEDULE: 1 A: 4% GOU CONTRIBUTION FOR CIVIL WORKS OF TORORO-MBALE-SOROTI-KAMDINI OPRC PROJECT.

Date	Reference	Description	Amount UGX	Amount USD
21-Jan-21	1313W0521010005	4% GOU IPC 12L-16L	50,000,000	13,521.30
29-Apr-21	1313W0721040025	Final payment for IPC 16L Lot 2	2,265,836	628.37
30-Apr-21	1313W0721040029	4% GOU - IPC 28 Lot 2	8,296,359	2,313.48
30-Apr-21	1313W0721040030	4% GOU- IPC 28 Lot 1	6,774,316	1,889.05
28-May-21	1313W0721050025	4% GOU- IPC 29L Lot 1	5,387,796	1,516.46
28-May-21	1313W0721050026	4% GOU - IPC 29L Lot 2	7,345,793	2,067.57
28-May-21	1313W0721050027	MOTA ENGL 4% GOU counterpart contribution for IPC 30L Lot 1 OPRC- NERAMP	5,263,818	1,481.57
28-May-21	1313W0721050028	MOTA ENGL 4% GOU counterpart contribution for IPC 30L Lot 2 OPRC- NERAMP	6,907,054	1,944.08
28-May-21	1313W0721050029	MOTA ENGL 4% GOU counterpart contribution for IPC 31L Lot 1 OPRC- NERAMP	4,490,352	1,263.87
28-May-21	1313W0721050030	MOTA ENGL 4% GOU counterpart contribution for IPC 31L Lot 2 OPRC- NERAMP	7,430,858	2,091.51
28-Apr-21	1313W0721040016	MOTA ENGL 4% GOU counterpart contribution for IPC 12F Lot 1 NERAMP	6,676,040	1,849.16
28-Apr-21	1313W0721040017	MOTA ENGL 4% GOU counterpart contribution for IPC 13F Lot 1 NERAMP	14,538,929	4,027.07
28-Apr-21	1313W0721040018	MOTA ENGL 4% GOU counterpart contribution for IPC 14F Lot 1 NERAMP	14,308,737	3,963.31
28-Apr-21	1313W0721040019	MOTA ENGL 4% GOU counterpart contribution for IPC 15F Lot 1 NERAMP	13,582,571	3,762.17
28-Apr-21	1313W0721040020	MOTA ENGL 4% GOU counterpart contribution for IPC 12F Lot 2 NERAMP (OPRC)	9,696,397	2,685.76
28-Apr-21	1313W0721040021	MOTA ENGL 4% GOU counterpart contribution for IPC 13F Lot 2 NERAMP (OPRC)	18,173,146	5,033.69
28-Apr-21	1313W0721040022	MOTA ENGL 4% GOU counterpart contribution for IPC 14F Lot 2 NERAMP (OPRC)	17,965,406	4,976.15
28-Apr-21	1313W0721040023	MOTA ENGL 4% GOU counterpart contribution for IPC 15F Lot 2 NERAMP (OPRC)	18,931,852	5,243.84
28-Apr-21	1313W0721040024	MOTA ENGL 4% GOU counterpart contribution for IPC 16F Lot 2 NERAMP (OPRC)	9,145,430	2,533.15

Date	Reference	Description	Amount UGX	Amount USD
29-Apr-21	1313W0721040026	MOTA ENGL 4% GOU counterpart contribution for IPC 28F Lot 1 NERAMP	15,944,765	4,421.89
29-Apr-21	1313W0721040027	MOTA ENGL 4% GOU counterpart contribution for IPC 28F Lot 2 NERAMP	19,527,208	5,415.39
19-May-21	1313W0721050011	MOTA ENGL 4% GOU counterpart contribution for IPC 29F Lot 1 NERAMP	12,865,248	3,627.61
19-May-21	1313W0721050012	MOTA ENGL 4% GOU counterpart contribution for IPC 29F Lot 2 NERAMP	17,540,661	4,945.94
19-May-21	1313W0721050013	MOTA ENGL 4% GOU counterpart contribution for IPC 30F Lot 1 NERAMP	12,569,218	3,544.14
19-May-21	1313W0721050014	MOTA ENGL 4% GOU counterpart contribution for IPC 30F Lot 2 NERAMP	16,493,038	4,650.54
19-May-21	1313W0721050015	MOTA ENGL 4% GOU counterpart contribution for IPC 31F Lot 1 NERAMP	10,722,310	3,023.37
19-May-21	1313W0721050016	MOTA ENGL 4% GOU counterpart contribution for IPC 31F Lot 2 NERAMP	17,743,793	5,003.21
18-Nov-20	1313W0721110004	Supply of bitumen and primer	88,313,999	23,842.87
18-Nov-20	1313W0721110005	Supply of gravel for emergency safety improvement works	11,686,000	3,154.97
29-Apr-21	1313W0721040028	Supply of fuel for emergency safety improvement works on Lira	45,181,080	12,529.87
Total			495,768,010	136,951.36

SCHEDULE; I B: 4% GOU CONTRIBUTION FOR CONSULTANCY SERVICES FOR PROJECT MANAGEMENT OF TORORO-MBALE-SOROTI-KAMDINI OPRC PROJECT.

Date	Reference.	Description	Amount UGX	Amount USD
30-Jul-20	1313W0721070009	Being 4% GOU contribution- Consultancy Supervision of OPRC-NERAMP for invoice 20F, 21F & 22F	39,383,472	10,668.26
29-Sep-20	1313W0721090022	Being 4% counterpart funding- Consultancy Supervision of OPRC- NERAMP for invoice 9L, 15L, 16L, 17L, 18L, 19L, 20L, 21L & 22L	8,082,692	2,178.39
29-Sep-20	1313W0721090020	4% GOU counterpart to TNM limited in respect to invoice 23F CS for OPRC	12,635,421	3,405.42
29-Oct-20	1313W0721100023	TNM -4% GOU counterpart contribution for invoice No. 23 & 24 CS- for OPRC NERAMP	1,674,303	447.49
29-Oct-20	1313W0721100024	TNM -4% GOU counterpart contribution for invoice No. 24F CS- for OPRC NERAMP	15,878,531	4,243.87
13-Nov-20	1313W0721110003	TNM- 4% GOU contribution consultancy supervision for OPRC- NERAMP invoice 25F	13,472,115	3,635.09

North Eastern Road-Corridor Asset Management Project (NERAMP)
 Project No: P125590 & Loan No: 5434-UG.
 Financial Statements for the year ended 30th June 2021

Date	Reference.	Description	Amount UGX	Amount USD
18-Nov-20	1313W0721110007	TNM Limited- 4% GOU contribution for invoice 25L CS- OPRC NERAMP	810,931	218.93
28-Jan-21	1313W0521010011	TNM Limited 4% GOU contribution for invoice 26F & 27F OPRC NERAMP	26,394,827	7,170.13
3-Feb-21	1313W0521020002	TNM Limited -4% GOU counterpart contribution for invoice No. 26 & 27 CS- for OPRC NERAMP	1,744,530	474.49
24-Mar-21	1313W0521030001	TNM Limited -4% GOU counterpart contribution for invoice No. 28L & 29L CS- FOR OPRC NERAMP	1,793,510	489.43
29-Mar-21	1313W0521030006	TNM Limited Inv 28 and 29F Consultancy services for Project Mgt and monitoring of the OPRC NERAMP	23,502,810	6,409.73
19-May-21	1313W0721050008	TNM Limited Being 4% counterpart funding- Consultancy Supervision of OPRC-NERAMP for invoice 30F	11,266,263	3,176.75
19-May-21	1313W0721050009	TNM Limited Being 4% counterpart funding- Consultancy Supervision of OPRC-NERAMP for invoice 31F	13,376,444	3,771.75
19-May-21	1313W0721050010	TNM Limited Being 4% counterpart funding- Consultancy Supervision of OPRC-NERAMP for invoice 32F	12,262,519	3,457.66
31-May-21	1313W0721050031	TNM Limited Being 4% counterpart funding- Consultancy Supervision of OPRC-NERAMP for invoice 30L	872,990	245.84
31-May-21	1313W0721050033	TNM Limited Being 4% counterpart funding- Consultancy Supervision of OPRC-NERAMP for invoice 31L	850,093	239.40
31-May-21	1313W0721050035	TNM Limited Being 4% counterpart funding- Consultancy Supervision of OPRC-NERAMP for invoice 32L	943,248	265.63
30-Jul-20	1313W0721070010	WHT (6%) ifto TNM Limited (GOU 4%) for invoice 20, 21 & 22	2,393,791	648.43
29-Sep-20	1313W0721090021	WHT (6%) ifto TNM Limited (GOU 4%) for invoice 23 CS for OPRC	774,931	208.85
13-Oct-20	1313W0721100012	WHT (6%) ifto TNM Limited (GOU 4%) for invoice 24 CS for OPRC	949,082	256.10
28-Jan-21	1313W0521010012	TNM Limited WHT (6%) in respect to invoice 26 & 27- OPRC NERAMP	1,568,260	426.02
31-May-21	1313W0721050032	WHT (6%) ifto TNM Limited being 4% counterpart contribution for invoice 30L- OPRC-NERAMP	55,723	15.69
31-May-21	1313W0721050034	WHT (6%) ifto TNM Limited being 4% counterpart contribution for invoice 31L- OPRC-NERAMP	54,261	15.28

Date	Reference.	Description	Amount UGX	Amount USD
31-May-21	1313W0721050036	WHT (6%)-IFO TNM Limited being 4% counterpart contribution for invoice 32L-OPRC-NERAMP	60,207	16.95
31-May-21	1313W0721050037	WHT (6%)-IFO TNM Limited being 4% counterpart contribution for invoice 30F -OPRC-NERAMP	619,393	174.43
31-May-21	1313W0721050038	WHT (6%)-IFO TNM Limited being 4% counterpart contribution for invoice 31F -OPRC-NERAMP	742,183	209.01
31-May-21	1313W0721050039	WHT (6%)-IFO TNM Limited being 4% counterpart contribution for invoice 32F -OPRC-NERAMP	669,088	188.42
TOTAL			192,831,618	52,657.44

SCHEDULE: I C: 10% NSSF EMPLOYER CONTRIBUTION FOR THE INDIVIDUAL CONSULTANT (ENVIRONMENTAL SAFEGUARD'S EXPERT).

Date	Reference.	Description	Amount UGX	Amount USD
21-Jul-20	1313W0721070001	10% NSSF - March 2020	1,400,000	377.41
21-Jul-20	1313W0721070002	10% NSSF - June 2020	1,400,000	377.41
16-Sep-20	1313W0721090002	10% NSSF - July 2020	1,400,000	377.85
4-Nov-20	1313W0721110001	10% NSSF - August 2020	1,400,000	374.21
9-Dec-20	1313W0721120008	10% NSSF - September 2020	1,400,000	379.92
9-Dec-20	1313W0721120009	10% NSSF - October 2020	1,400,000	379.92
14-Dec-20	1313W0721120010	10% NSSF - November 2020	1,400,000	380.46
8-Jan-21	1313W0721010002	10%NSSF - December 2020	1,400,000	377.61
12-Feb-21	1313W0521020005	10% NSSF - January 2021	1,400,000	381.45
26-Apr-21	1313W0721040007	10% NSSF - February 2021	1,400,000	387.91
26-Apr-21	1313W0721040008	10% NSSF - March 2021	1,400,000	387.91
18-May-21	1313W0721050007	10% NSSF - April 2021	1,400,000	395.55
TOTAL			16,800,000	4,577.61

SCHEDULE: II A: 96% IDA CONTRIBUTION FOR CIVIL WORKS OF TORORO-MBALE-SOROTI-KAMDINI OPRC PROJECT.

Date	Reference.	Description	Amount UGX	Amount USD
11-Jan-21	1313-IDA-UGX21010005	Payment of IPC 12-16- Civil Works (OPRC) of NERAMP Lot 1 & Lot 2	1,254,380,063	342,300.00
12-Mar-21	1313-IDA-UGX21030002	Payment of IPC 28L For Lot 1 & 2 (Reprocessed)	361,696,206	98,906.25
03-May-21	1313-IDA-UGX21050001	96% IDA contribution for IPC 29L- Lot 1	129,307,098	35,528.12

Date	Reference.	Description	Amount UGX	Amount USD
03-May-21	1313-IDA-UGX21050002	96%IDA contribution for IPC 29L- Lot 2	176,299,023	48,439.52
03-May-21	1313-IDA-UGX21050003	96%IDA contribution for IPC 30L- Lot 2	165,769,316	45,546.40
10-June-21	1313-IDA-UGX21060001	96% IDA contribution for IPC 30L Lot 1	126,331,622	35,677.22
10-June-21	1313-IDA-UGX21060002	96% IDA contribution for IPC 31L Lot 1	107,768,449	30,434.81
10-June-21	1313-IDA-UGX21060003	96% IDA contribution for IPC 31L Lot 2	178,340,593	50,365.04
10-June-21	1313-IDA-UGX21060004	96% IDA contribution for IPC 32L Lot 1	150,593,659	42,529.05
29-June-21	1313-IDA-UGX21060011	96% IDA contribution for IPC 32L Lot 2	493,516,539	139,492.43
11-Jan-21	1313-IDA-USD21010003	IPC 12-16- Lot 1 & Lot 2	3,110,552,118	843,116.57
17-Feb-21	1313-IDA-USD21020001	IPC 28F &29F for Lot 1&2	879,192,586	240,573.47
3-May-21	1313-IDA-USD21050001	IPC 29 Lot 1	306,484,716	85,859.44
3-May-21	1313-IDA-USD21050002	IPC 29 Lot 2	417,865,329	117,061.90
3-May-21	1313-IDA-USD21050003	IPC 30 Lot 2	392,907,758	110,070.22
08-Jun-21	1313-IDA-USD21060001	IPC 30F Lot 1	297,246,980	84,251.53
08-Jun-21	1313-IDA-USD21060002	IPC 31F Lot 1	253,569,473	71,871.60
08-Jun-21	1313-IDA-USD21060003	IPC 31F Lot 2	419,619,382	118,936.70
08-Jun-21	1313-IDA-USD21060004	IPC 32F Lot 1	354,333,311	100,432.05
29-Jun-21	1313-IDA-USD21060006	IPC 32F Lot 2	1,145,495,292	322,692.91
TOTAL			10,721,269,513	2,964,085.23

**SCHEDULE: II B: 96% IDA CONTRIBUTION FOR CONSULTANCY SERVICES FOR PROJECT
 MANAGEMENT OF TORORO-MBALE-SOROTI-KAMDINI OPRC PROJECT.**

Date	Reference.	Description	Amount UGX	Amount USD
8-Oct-20	1313-IDA-UGX2110002	96% IDA Contribution Invoice 24 Local Component-OPRC	20,529,504	5,582.69
8-Oct-20	1313-IDA-UGX2110003	WHT (6%) IFO TNM Limited for Invoice 24	22,777,967	6,194.12
4-Nov-20	1313-IDA-UGX21110003	Payment of invoice 25L- CS OPRC	19,462,347	5,292.49
4-Nov-20	1313-IDA-UGX21110004	WHT (6%) IFO TNM Limited- Invoice 25	19,828,435	5,392.04
27-Jan-21	1313-IDA-UGX21010007	Payment of 96% for Invoice 26L- CS of OPRC NERAMP	41,868,722	11,394.86
17-Feb-21	1313-IDA-UGX21020008	96% IDA Payment in respect to Invoice 28L & 29L- CS-OPRC NERAMP	43,044,248	11,714.79
17-Feb-21	1313-IDA-UGX21020009	WHT (6%) IFO TNM Limited for Invoice 28 & 29 - CS OPRC NERAMP	33,408,421	9,092.33

North Eastern Road-Corridor Asset Management Project (NERAMP)
 Project No: P125590 & Loan No: 5434-UG.
 Financial Statements for the year ended 30th June 2021

Date	Reference.	Description	Amount UGX	Amount USD
11-May-21	1313-IDA-UGX21050004	Invoice 30L	20,951,767	5,756.66
11-May-21	1313-IDA-UGX21050005	Invoice 31L	20,402,229	5,605.67
11-May-21	1313-IDA-UGX21050006	Invoice 32L	22,637,964	6,219.96
11-May-21	1313-IDA-UGX21050009	WHT (6%) IFO TNM Limited for Invoice 30	16,202,790	4,451.84
11-May-21	1313-IDA-UGX21050010	WHT (6%) IFO TNM Limited for Invoice 31	19,114,657	5,251.90
11-May-21	1313-IDA-UGX21050011	WHT (6%) IFO TNM Limited for Invoice 32	17,503,094	4,809.11
27-Jul-20	1313-IDA-21070007	Payment of invoice No.20L,21L & 22L- 96% Portion- CS for project management and monitoring of OPRC	59,317,704	16,136.48
27-Jul-20	1313-IDA-21070008	Payment of invoice No.20F,21F&22F- 96% Portion- CS for project management and monitoring of OPRC	940,404,591	254,825.26
29-Sep-20	1313-IDA-21090017	96% (IDA) payment of invoice 23 foreign component	301,866,863	81,577.04
29-Sep-20	1313-IDA-21090018	96% (IDA) for Invoice 23L- Consultancy Services- OPRC	19,653,775	5,318.40
7-Oct-20	1313-IDA-21100003	Invoice 24F- Consultancy Supervision of OPRC	378,537,368	102,496.60
6-Nov-20	1313-IDA-21110001	Invoice 25F- Consultancy Supervision of OPRC	323,760,727	86,741.45
27-Jan-21	1313-IDA-USD21010004	Payment of 96% for Invoice 26F & 27F - CS OPRC NERAMP	631,499,212	171,598.85
17-Feb-21	1313-IDA-USD21020003	Payment of invoice 28F & 29F- CS OPRC NERAMP	559,572,373	153,115.79
11-May-21	1313-IDA-USD21050004	96% IDA contribution -Invoice 30F	268,735,755	75,784.75
11-May-21	1313-IDA-USD21050005	96% IDA contribution -Invoice 31F	319,070,055	89,979.26
11-May-21	1313-IDA-USD21050006	96% IDA contribution-Invoice 32F	292,499,471	82,486.23
27-Jul-20	1313-IDA-21070009	WHT (6%) IFO TNM Invoice 20, 21 & 22	57,450,982	15,628.67
29-Sep-20	1313-IDA-21090019	WHT (6%) IFO TNM Limited for Inv- 23	18,598,356	5,032.80
TOTAL			4,488,699,377	1,227,480.04

SCHEDULE III: SOCIAL DEVELOPMENT SPECIALIST- International.

Date	Reference.	Description	Amount UGX	Amount USD
11-Jan-21	1313-IDA-USD21010001	Net Remuneration from 1 st -3 rd September 2019 and April 2020	61,948,983	16,791.30
11-Jan-21	1313-IDA-UGX21010004	WHT (6%) IFO KAI SOLTAV in respect to Sept'19 And April'20 Remuneration	3,938,115	1,077.52
Total			65,887,098	17,868.82

SCHEDULE IV: ENVIRONMENTAL SAFEGUARD'S EXPERT

Date	Reference.	Description	Amount UGX	Amount USD
a) Net Salary				
24-Jul-20	1313-IDA2107002	June 2020 Net Salary	8,798,000	2,391.87
10-Sep-20	1313-IDA2109004	July 20 Net Salary	8,798,000	2,396.62
24-Sep-20	1313-IDA2109012	August 20 Net Salary	8,798,000	2,393.95
9-Dec-20	1313-IDA-UGX2112002	Sept. & October 2020 Net Salary	17,596,000	4,787.06
16-Dec-20	1313-IDA-UGX2112009	November 2020 Net Salary	8,798,000	2,407.26
7-Jan-21	1313-IDA-UGX2101001	December'20 Net Salary	8,798,000	2,407.26
12-Feb-21	1313-IDA-UGX2102004	January'21 Net Salary	8,798,000	2,394.44
27-Apr-21	1313-IDA-UGX2104005	February 2021 Net Salary	8,798,000	2,417.32
27-Apr-21	1313-IDA-UGX2104006	March 2021 Net Salary	8,798,000	2,417.32
11-May-21	1313-IDA-UGX2105007	April'21 Net	8,798,000	2,417.32
23-Jun-21	1313-IDA-UGX2106006	May'21 Net Salary	8,798,000	2,484.64
b) 5% NSSF Contribution				
24-Jul-20	1313-IDA2107004	June'20 TRN -SBUG84357	700,000	190.31
10-Sep-20	1313-IDA2109006	July 20	700,000	190.21
7-Oct-20	1313-IDA2110001	August'20 TRN SBUG935612	700,000	190.35
16-Dec-20	1313-IDA-UGX2112005	September'20 TRN HFB 969727	700,000	190.44
16-Dec-20	1313-IDA-UGX2112006	October'20 TRN HFB982000	700,000	190.44
16-Dec-20	1313-IDA-UGX2112011	November 2020 TRN HFN982005	700,000	191.53
21-Dec-20	1313-IDA-UGX2112005	September'20 TRN HFB 969727	(700,000)	(191.53)
21-Dec-20	1313-IDA-UGX2112006	October'20 TRN HFB982000	(700,000)	(191.53)
15-Dec-20	1313-IDA-UGX2112011	991PCIE20350001C- NSSF-10	(700,000)	(191.53)
11-Jan-21	1313-IDA-UGX2101003	December'20 TRN HFB999004	700,000	191.53
12-Feb-21	1313-IDA-UGX2102006	January'21 TRN HFB1020401	700,000	190.51
16-Mar-21	1313-IDA-UGX2103003	September 2020 TRN HFB969727(Reprocessed)	700,000	192.33
16-Mar-21	1313-IDA-UGX2103004	October 2020 TRN HFB982000	700,000	192.33
27-Apr-21	1313-IDA-UGX2104008	February'21 TRN HFB1064890	700,000	192.33
27-Apr-21	1313-IDA-UGX2104009	March'21 TRN HFB1064895	700,000	192.33
24-May-21	1313-IDA-UGX2105012	April 2021 TRN HFB1091951	700,000	192.33
23-Jun-21	1313-IDA-UGX2106008	May'21 TRN HFB1117682	700,000	197.69
c) PAYE				
Sub-total- 5% NSSF Contribution			7,700,000	2,110.07

Date	Reference.	Description	Amount UGX	Amount USD
24-Jul-20	1313-IDA2107003	June'20	4,502,000	1,223.93
10-Sep-20	1313-IDA2109005	July'20	4,502,000	1,226.37
24-Sep-20	1313-IDA2109013	August'20	4,502,000	1,225.00
16-Dec-20	1313-IDA-UGX2112003	Sept. 2020 PRN 2210003215995	4,502,000	1,224.79
16-Dec-20	1313-IDA-UGX2112004	October'20 PRN 2210003215823	4,502,000	1,224.79
16-Dec-20	1313-IDA-UGX2112010	Nov. 2020 PRN 221000333273	4,502,000	1,231.81
07-Jan-21	1313-IDA-UGX2101002	Dec'20 PRN 2210003780392	4,502,000	1,231.81
12-Feb-21	1313-IDA-UGX2102005	Jan'21 PRN 2210004526733	4,502,000	1,225.25
27-Apr-21	1313-IDA-UGX2104007	February'21 and March'21	9,004,000	2,473.92
11-May-21	1313-IDA-UGX2105008	April'21 PRN 221000679863	4,502,000	1,236.96
23-Jun-21	1313-IDA-UGX2106007	May'21 PRN 2210007852416	4,502,000	1,271.41
Sub-total PAYE			54,024,000	14,796.04
TOTAL- Environment Safeguards' Expert			167,300,000	45,821.17

SCHEDULE V: PROCUREMENT OF NGOS

Date	Reference.	Description	Amount UGX	Amount USD
27-Jul-20	1313-IDA2107005	Invoice No. 15 Teso & Forest clusters	15,986,673	4,348.93
09-Sept-20	1313-IDA2109002	Invoice No. 16 Teso & Forest clusters	15,986,673	4,357.74
09-Oct-20	1313-IDA2109003	WHT- AIC invoice 16	1,485,057	404.81
27-Jul-20	1313-IDA2107006	WHT- AIC invoice 15	1,485,057	403.99
4-Nov-20	1313-IDA-UGX2111001	Invoice 17 Teso & Forest Cluster	15,986,673	4,347.33
10-Dec-20	1313-IDA-UGX2112007	Invoice 18, 19 & 20- Teso Cluster	63,351,773	17,284.39
10-Dec-20	1313-IDA-UGX2112008	WHT (6%) for invoice 18, 19 & 20	4,508,872	1,233.69
16-Dec-20	1313-IDA-UGX2112012	Invoice 18 Forest Cluster	31,013,336	8,485.69
16-Dec-20	1313-IDA-UGX2112013	6% WHT AIC- Inv. 18 Forest Cluster	2,173,884	594.81
21-Dec-20	1313-IDA-UGX2112014	6% WHT AIC- Inv. 17 (Reprocessed)	1,485,057	406.33
10-Feb-21	1313-IDA-UGX2102002	19 Teso Cluster, 21 Teso/Forest Cluster	32,566,030	8,863.07
10-Feb-21	1313-IDA-UGX2102003	WHT for invoice 19 Teso Cluster, and 21 Teso/Forest Clusters	2,349,004	639.30
25-May-21	1313-IDA-UGX2105015	Payment of Inv. No.22 Teso Cluster	13,535,173	3,769.96
25-May-21	1313-IDA-UGX2105016	Payment of Inv. No.22 Forest Cluster	9,730,720	2,748.05
25-May-21	1313-IDA-UGX2105017	Payment of Inv. No. 23 Teso Cluster	13,535,173	3,822.46
25-May-21	1313-IDA-UGX2105018	Payment of Inv. No. 23 Forest Cluster	9,730,720	2,748.05
25-May-21	1313-IDA-UGX2105019	Payment of Invoice 24 Teso Cluster	13,535,173	3,822.46
25-May-21	1313-IDA-UGX2105020	Payment of Invoice 24 Forest Cluster	9,730,720	2,748.05
25-May-21	1313-IDA-UGX2105021	WHT (6%) AIC- Inv.22-Teso Cluster	863,947	243.99
25-May-21	1313-IDA-UGX2105022	6% WHT AIC- Inv. 22-Forest Cluster	621,110	175.41
25-May-21	1313-IDA-UGX2105023	6% WHT AIC- Inv. 23-Teso Cluster	863,947	243.99
25-May-21	1313-IDA-UGX2105024	6% WHT AIC- Inv. 23-Forest Cluster	621,110	175.41
25-May-21	1313-IDA-UGX2105025	6% WHT AIC- Inv. 24 -Teso Cluster	863,947	243.99
25-May-21	1313-IDA-UGX2105026	6% WHT AIC- Inv. 24-Forest Cluster	621,110	175.41

Date	Reference.	Description	Amount	USD
21-Sept-20	1313-IDA21090011	Advance Payment- CS for managing Social Risks associated with GBV & VAC	70,494,900	19,205.70
Total			333,125,839	91,493.01

SCHEDULE VI: CAPACITY BUILDING

Date	Reference.	Description	Amount	USD
10-Sep-20	1313-IDA21090007	Travel costs to Nairobi, Kenya for a training	10,792,608	2,928.00
10-Sep-20	1313-IDA21090008	Per diem and Travel Inland to 8 UNRA Staff to Nairobi	36,813,120	10,028.08
10-Sep-20	1313-IDA21090008	Per diem and Travel Inland to Isaac Menya (Bounced)	(4,601,460)	(1,236.10)
10-Sep-20	1313-IDA21090009	Travel allowance to Nairobi-Kenya for joint EAIRU & OPCS Procurement Training	6,056,799	1,640.00
15-Sep-20	1313-IDA21090010	Isaac Menya (Reprocessed)	4,601,460	1,250.33
7-Oct-20	1313-IDA21100002	Air ticket -Charles Kizito- Balance Score Card workshop with Board Members	4,570,640	1,240.00
TOTAL			58,233,167	15,850.31

SCHEDULE VII A: PROJECT MONITORING AND SUPERVISION COSTS- IDA EXPENDITURES

Date	Reference.	Description	Amount	USD
24-Jul-20	1313-IDA21070001	Field Allowance	2,600,000	706.85
10-Aug-20	1313-IDA-UGX2110001	Refund for hire of a hall for GMC engagements at Lira and Kole	250,000	67.98
27-Oct-20	1313-IDA-UGX2110004	Facilitation for field activity	15,690,000	4,266.66
17-Nov-20	1313-IDA-UGX21110005	Facilitation for field activity (reprocessed)	11,100,000	3,019.14
14-Dec-20	1313-IDA-UGX21120001	Field facilitation to UNRA staff	25,980,000	7,067.97
27-Jan-21	1313-IDA-UGX21010006	Facilitation staff to NERAMP to increase project monitoring	9,695,000	2,638.56
10-Feb-21	1313-IDA-UGX21020001	Field facilitation to NERAMP	2,295,000	624.60
17-Feb-21	1313-IDA-UGX21020010	Field facilitation to NERAMP	3,015,000	820.55
10-Mar-21	1313-IDA-UGX21030001	Field facilitation to NERAMP	3,015,000	820.55
16-Mar-21	1313-IDA-UGX21030005	Field allowance to Kutosi Moses and Nakagwa Florence (reprocessed)	5,730,000	1,574.36
23-Mar-21	1313-IDA-UGX21030006	Payment of invoice 451. Audit fees for NERAMP FY 2019/2020	63,661,500	17,491.49

Date	Reference.	Description	Amount UGX	Amount USD
23-Mar-21	1313-IDA-UGX21030007	6% WHT - Daviva & Associates invoice 451	4,063,500	1,116.48
29-Mar-21	1313-IDA-UGX21030008	Field facilitation to UNRA staff	18,755,000	5,153.08
29-Mar-21	1313-IDA-UGX21030009	Florence Nakagwa- field facilitation to NERAMP for Jan'21	3,015,000	828.39
29-Mar-21	1313-IDA-UGX21030010	Field facilitation for various activities	4,850,000	1,332.57
6-Apr-21	1313-IDA-UGX21040001	Field facilitation to NERAMP	2,765,000	759.71
12-Apr-21	1313-IDA-UGX21040002	Field facilitation to NERAMP- Komurakere quarry	625,000	171.72
27-Apr-21	1313-IDA-UGX21040003	Field facilitation to NERAMP- April'21	26,350,000	7,239.87
27-Apr-21	1313-IDA-UGX21040004	Field facilitation to NERAMP-March'21	25,030,000	6,877.19
24-May-21	1313-IDA-UGX21050013	4 NOA and 1SDA- facilitation to NERAMP from 29/03- 02/04/21	1,650,000	453.35
25-May-21	1313-IDA-UGX21050014	4 NOA and 1SDA- facilitation to NERAMP from 26-30/04/21	2,275,000	625.07
6/10/2021	1313-IDA-UGX21060005	May'21 facilitation to NERAMP project staff	18,675,000	5,273.99
6/29/2021	1313-IDA-UGX21060009	May'21 facilitation to NERAMP project staff	9,045,000	2,554.39
6/29/2021	1313-IDA-UGX21060010	June'21 facilitation to NERAMP project staff	23,170,000	6,543.42
TOTAL			283,300,000	78,027.94

SCHEDULE: VII B: PROJECT MONITORING AND SUPERVISION COSTS- GOU EXPENDITURES

Date	Reference.	Description	Amount UGX	Amount USD
28-Jul-20	1313W0721070	4 NOA and 1SDA-Field facilitation for ESHS exercise along NERAMP from 6-10/07/20	4,125,000	1,114.75
6-Aug-20	1313W0721080	4NOA and 1SDA-Field facilitation to NERAMP project to give support to the contractor	5,580,000	1,510.62
17-Sep-20	1313W0721090	1 NOA-Field facilitation to NERAMP for additional NOA - Revision of draft borrow pit and supervision of GBV NGO baseline data collection.	255,000	68.85
7-Oct-20	1313W0721100	14 NOA and 1SDA-Facilitation to NERAMP project to undertake a rapid assessment of environment and social baseline exercise	5,390,000	1,455.84
7-Oct-20	1313W0721100	3 NOA and 1SDA-Facilitation to NERAMP project to undertake a rapid assessment of environment and social baseline exercise	2,130,000	575.31

Date	Reference.	Description	Amount UGX	Amount USD
7-Oct-20	1313W0721100 008 - 00011	7 NOA and 1SDA-Facilitation to NERAMP project to undertake a rapid assessment of environment and social baseline exercise	4,975,000	1,343.74
15-Oct-20	1313W0721100 013 - 00014	3 NOA and 1SDA-Site inspection to NERAMP - OPRC	940,000	252.88
4-Nov-20	1313W0721110 002	3NOA and 1SDA-Field facilitation to NERAMP to participate in the design presentations from 19-21/10/2020	625,000	167.06
24-Nov-20	1313W0721110 008 - 0010	4 NOA and 1SDA-Field facilitation for a joint review of NERAMP Lot 1 ESIA	2,065,000	556.62
24-Nov-20	1313W0721110 011 - 0013	2 NOA and 1SDA-Field facilitation to NERAMP	1,065,000	287.07
8-Dec-20	1313W0721120 001 - 0005	3 NOA-Field facilitations to NERAMP, progress review meetings	2,700,000	732.75
8-Dec-20	1313W0721120 006 - 0007	1NOA and 1SDA-Field facilitation to NERAMP, site visit with external auditors	340,000	92.27
5-Jan-21	1313W0121010 001	4 NOA and 1 SDA-Field facilitation to NERAMP Project for risk assessment exercise	825,000	223.88
6-Jan-21	1313W0521010 001	E-cash transfer + 1.035% charge to cater for facilitation to an external investigator to help in UNRA GEF:109/2020 along NERAMP-	747,659	202.19
18-Jan-21	1313W0121010 005 - 0006	4 NOA and 1 SDA-Field facilitation to NERAMP Project for risk assessment exercise	1,650,000	446.20
18-Jan-21	1313W0321010 007 - 0010	11 NOA and 1SDA-Field facilitation NERAMP to carry out technical audit exercise	6,680,000	1,806.46
4-Feb-21	1313W0521020 003	3 NOA and 1SDA-Facilitation to NERAMP for a site visit 27-30/01/2021	315,000	85.79
5-Feb-21	1313W0521020 004	4 NOA and 1SDA-Field facilitation to NERAMP project for risk assessment exercise	415,000	113.04
24-Feb-21	1313W0221020 005 - 0006	6NOA + 01SDA Travel facilitation to Tororo Mbale Soroti Kamindi (NERAMP) for detailed design review meetings	1,840,000	500.66
26-Mar-21	1313W0721030 003 - 0004	2 NOA and 1SDA-Field facilitation to NERAMP-Stakeholder engagement with district leaders	715,000	194.92
26-Mar-21	1313W0721030 005	2NOA -Field facilitation to NERAMP for a site meeting	400,000	109.04
29-Mar-21	1313W0721030 007 - 0008	3 NOA and 1SDA-Review of proposed NERAMP quarry scoping report an ESIA reports	940,000	256.36
30-Mar-21	1313W0521030 007	2 NOA and 1SDA- Feb'21 Expense report No.	215,000	58.66
30-Mar-21	1313W0521030 008	2 NOA and 1SDA- March'21 Expense report No.	215,000	58.66
30-Mar-21	1313W0521030 009	E-Cash Transfer And 1.035% charge to cater for Local Leaders - Stakeholders Engagement at Komurake Rock Lot 1	782,970	213.63
1-Apr-21	1313W0721040 001 - 0003	5NOA and 1 SDA-Filled facilitation to NERAMP- Validation workshops (Lango Cluster)	2,360,000	643.10

Date	Reference.	Description	Amount	USD
1-Apr-21	1313W0721040 004 - 0005	3NOA and 1SDA-Filed facilitation to NERAMP to undertake training of workers councils for Lot 1 and 2	940,000	256.15
27-Apr-21	1313W0721040 008	3NOA and 1SDA- Field facilitation to NERAMP for a monthly progress review meeting from 27-30/01/2021	625,000	173.29
27-Apr-21	1313W0721040 009	5NOA and 1SDA- Field facilitation to NERAMP for a supervision and monitoring field visit from 14-19/02/2021	1,025,000	284.20
27-Apr-21	1313W0721040 010	4NOA and 1SDA- Field facilitation to NERAMP for a monthly progress review meeting 23-27/02/2021	825,000	228.75
27-Apr-21	1313W0721040 011	3NOA -Field facilitation to NERAMP from 29-31/03/2021	300,000	83.18
27-Apr-21	1313W0721040 012	1NOA -Field facilitation to NERAMP from 01-02/04/2021	100,000	27.73
27-Apr-21	1313W0721040 013	2NOA and 1SDA- NERAMP site meeting	215,000	59.61
27-Apr-21	1313W0721040 014	2NOA NERAMP site meeting	500,000	138.64
28-Apr-21	1313W0221040 016	4NAO and 1SDA-Field facilitation to NERAMP with Subhash Seth from 08-12/02/21	235,000	65.09
28-Apr-21	1313W0721040 015	2NOA-Field facilitation to NERAMP with Osalya Richard for a site meeting from 27-29/01/2021	200,000	55.40
4-May-21	1313W0721050 001 - 0003	4 NOA and 1SDA-Field facilitation to NERAMP- Re-assessment of the weigh-bridge location from 13-17/04/21	2,065,000	577.97
4-May-21	1313W0721050 004	4 NOA and 1SDA-Field facilitation to NERAMP- Monthly site visit with Subhash from 23-27/02/21	415,000	116.15
7-May-21	1313W0721050 005	1 NOA and 1SDA-Field facilitation to NERAMP for an engagement with stakeholders	300,000	84.24
7-May-21	1313W0721050 006	2NOA and 1SDA-Field facilitation to NERAMP with the Project Manager for a monthly site meeting and inspection	215,000	60.37
24-May-21	1313W0721050 017 - 0018	3 NOA and 1SDA-Field facilitation to NERAMP for monthly progress review meetings	925,000	259.4
TOTAL			57,175,629	15,540.52

SCHEDULE: VIII: BANK CHARGES

Date	Reference.	Description	Amount	UGX	USD
1-Apr-21	1313W0721040 004 - 0005	3NOA and 1SDA-Filed facilitation to NERAMP to undertake training of workers councils for Lot 1 and 2	940,000		256.15
27-Apr-21	1313W0721040 008	3NOA and 1SDA- Field facilitation to NERAMP for a monthly progress review meeting from 27-30/01/2021	625,000		173.29
27-Apr-21	1313W0721040 009	5NOA and 1SDA- Field facilitation to NERAMP for a supervision and monitoring field visit from 14-19/02/2021	1,025,000		284.20
27-Apr-21	1313W0721040 010	4NOA and 1SDA- Field facilitation to NERAMP for a monthly progress review meeting 23-27/02/2021	825,000		228.75
27-Apr-21	1313W0721040 011	3NOA -Field facilitation to NERAMP from 29-31/03/2021	300,000		83.18
27-Apr-21	1313W0721040 012	1NOA -Field facilitation to NERAMP from 01-02/04/2021	100,000		27.73
27-Apr-21	1313W0721040 013	2NOA and 1SDA- NERAMP site meeting	215,000		59.61
27-Apr-21	1313W0721040 014	2NOA NERAMP site meeting	500,000		138.64
28-Apr-21	1313W0221040 016	4NAO and 1SDA-Field facilitation to NERAMP with Subhash Seth from 08-12/02/21	235,000		65.09
28-Apr-21	1313W0721040 015	2NOA-Field facilitation to NERAMP with Osalya Richard for a site meeting from 27-29/01/2021	200,000		55.40
4-May-21	1313W0721050 001 - 0003	4 NOA and 1SDA-Field facilitation to NERAMP- Re-assessment of the weigh-bridge location from 13-17/04/21	2,065,000		577.97
4-May-21	1313W0721050 004	4 NOA and 1SDA-Field facilitation to NERAMP- Monthly site visit with Subhash from 23-27/02/21	415,000		116.15
7-May-21	1313W0721050 005	1 NOA and 1SDA-Field facilitation to NERAMP for an engagement with stakeholders	300,000		84.24
7-May-21	1313W0721050 006	2NOA and 1SDA-Field facilitation to NERAMP with the Project Manager for a monthly site meeting and inspection	215,000		60.37
24-May-21	1313W0721050 017 - 0018	3 NOA and 1SDA-Field facilitation to NERAMP for monthly progress review meetings	925,000		259.4
TOTAL			57,175,629		15,540.52

a) USD Designated Account at Bol

Date	Reference.	Description	Amount	UGX	USD
1-Apr-21	1313W0721040 004 - 0005	3NOA and 1SDA-Filed facilitation to NERAMP to undertake training of workers councils for Lot 1 and 2	940,000		256.15
27-Apr-21	1313W0721040 008	3NOA and 1SDA- Field facilitation to NERAMP for a monthly progress review meeting from 27-30/01/2021	625,000		173.29
27-Apr-21	1313W0721040 009	5NOA and 1SDA- Field facilitation to NERAMP for a supervision and monitoring field visit from 14-19/02/2021	1,025,000		284.20
27-Apr-21	1313W0721040 010	4NOA and 1SDA- Field facilitation to NERAMP for a monthly progress review meeting 23-27/02/2021	825,000		228.75
27-Apr-21	1313W0721040 011	3NOA -Field facilitation to NERAMP from 29-31/03/2021	300,000		83.18
27-Apr-21	1313W0721040 012	1NOA -Field facilitation to NERAMP from 01-02/04/2021	100,000		27.73
27-Apr-21	1313W0721040 013	2NOA and 1SDA- NERAMP site meeting	215,000		59.61
27-Apr-21	1313W0721040 014	2NOA NERAMP site meeting	500,000		138.64
28-Apr-21	1313W0221040 016	4NAO and 1SDA-Field facilitation to NERAMP with Subhash Seth from 08-12/02/21	235,000		65.09
28-Apr-21	1313W0721040 015	2NOA-Field facilitation to NERAMP with Osalya Richard for a site meeting from 27-29/01/2021	200,000		55.40
4-May-21	1313W0721050 001 - 0003	4 NOA and 1SDA-Field facilitation to NERAMP- Re-assessment of the weigh-bridge location from 13-17/04/21	2,065,000		577.97
4-May-21	1313W0721050 004	4 NOA and 1SDA-Field facilitation to NERAMP- Monthly site visit with Subhash from 23-27/02/21	415,000		116.15
7-May-21	1313W0721050 005	1 NOA and 1SDA-Field facilitation to NERAMP for an engagement with stakeholders	300,000		84.24
7-May-21	1313W0721050 006	2NOA and 1SDA-Field facilitation to NERAMP with the Project Manager for a monthly site meeting and inspection	215,000		60.37
24-May-21	1313W0721050 017 - 0018	3 NOA and 1SDA-Field facilitation to NERAMP for monthly progress review meetings	925,000		259.4
TOTAL			57,175,629		15,540.52

Date	Reference.	Description	Amount UGX	Amount USD
31-Oct-20	1313/JV/21/04	Oct'20	102,623	27.55
30-Nov-20	1313/JV/21/07	November'20	2,000	0.54
30-Jan-21	1313/JV/21/10	January'21	259,906	70.54
28-Feb-21	1313/JV/21/14	Feb'21	196,840	53.77
30-Mar-21	1313/JV/21/14	March'21	66,124	18.08
30-Apr-21	1313/JV/21/16	April'21	125,163	35.00
30-May-21	1313/JV/21/18	May'21	377,754	106.68
30-Jun-21	1313/JV/21/21	June'21 bank charges-	816,038	229.93
Sub-total- USD A/c				
			2,049,268	569.68
b) UGX Designated Account at Bol				
31-Oct-20	1313/JV/21/06	Oct'20	22,000	5.98
30-Nov-20	JV/21/09	November'20	40,000	10.88
31-Dec-20	1313/JV/21/11	December'20	46,000	12.59
31-Jan-21	1313/JV/21/13	January'21	30,000	8.16
31-Jan-21	1313/JV/21/15	Feb'21 bank charges	52,000	14.15
31-Mar-21	1313/JV/21/15	Marh'21 bank charges	72,000	19.78
30-Apr-21	1313/JV/21/17	April'21 bank charges	72,000	19.78
30-May-21	1313/JV/21/20	May'21 bank charges	146,000	41.23
30-Jun-21	1313/JV/21/23	June'21 bank charges	86,000	24.33
Sub-total: UGX A/C				
			566,000	156.88
c) Charges on Gol payments through IFMIS System				
28-Apr-21	UNRA/MAY21/25A	Bank charge MOTA ENGL	124,463	35.00
28-Apr-21	UNRA/MAY21/24A	Bank charge MOTA ENGL	124,463	35.00
28-Apr-21	UNRA/MAY21/23A	Bank charge MOTA ENGL	124,463	35.00
28-Apr-21	UNRA/MAY21/22A	Bank charge MOTA ENGL	124,463	35.00
28-Apr-21	UNRA/MAY21/21A	Bank charge MOTA ENGL	124,463	35.00
28-Apr-21	UNRA/MAY21/20A	Bank charge MOTA ENGL	124,463	35.00
28-Apr-21	UNRA/MAY21/19A	Bank charge MOTA ENGL	124,463	35.00
28-Apr-21	UNRA/MAY21/18A	Bank charge MOTA ENGL	124,463	35.00
28-Apr-21	UNRA/MAY21/17A	Bank charge MOTA ENGL	124,463	35.00
29-Apr-21	UNRA/MAY21/16A	Bank charge MOTA ENGL	124,463	35.00
29-Apr-21	UNRA/MAY21/15A	Bank charge MOTA ENGL	124,463	35.00
19-May-21	UNRA/MAY21/076A	Bank charge MOTA ENGL	124,175	35.00
19-May-21	UNRA/MAY21/075A	Bank charge MOTA ENGL	124,175	35.00
19-May-21	UNRA/MAY21/074A	Bank charge MOTA ENGL	124,175	35.00
19-May-21	UNRA/MAY21/073A	Bank charge MOTA ENGL	124,175	35.00
19-May-21	UNRA/MAY21/072A	Bank charge MOTA ENGL	124,175	35.00
19-May-21	UNRA/MAY21/071A	Bank charge MOTA ENGL	124,175	35.00
30-Jul-20	1313W0721070009	Bank charges fro TNM Limited	129,109	35.00
29-Sep-20	UNRA/OCT21/06A	Bank charges fro TNM Limited	129,407	35.00
29-Oct-20	UNRA/NOV21/03A	Bank charges fro TNM Limited	129,465	35.00
13-Nov-20	UNRA/NOV21/21A	Bank charges fro TNM Limited	129,763	35.00
28-Jan-21	UNRA/FEB21/05A	Bank charges fro TNM Limited	128,506	35.00
29-Mar-21	UNRA/APRIL21/03A	Bank charges fro TNM Limited	128,238	35.00
19-May-21	UNRA/MAY21/057A	Bank charges fro TNM Limited	124,175	35.00

North Eastern Road-Corridor Asset Management Project (NERAMP)
 Project No: P125590 & Loan No: 5434-UG.
 Financial Statements for the year ended 30th June 2021

Date	Reference.	Description	Amount UGX	Amount USD
19-May-21	UNRA/MAY21/056A	Bank charges ivo TNM Limited	124,175	35.00
19-May-21	UNRA/MAY21/055A	Bank charges ivo TNM Limited	124,175	35.00
Sub-total: IFMS transaction charges			3,261,156	910.00
TOTAL			5,876,424	1,636.56