Second Irrigation and Drainage Improvement Project (P086592)

EUROPE AND CENTRAL ASIA | Kazakhstan | Water Global Practice | IBRD/IDA | Investment Project Financing | FY 2013 | Seg No: 12 | ARCHIVED on 11-May-2019 | ISR36930 |

Implementing Agencies: Ministry of Finance, Ministry of Agriculture

Key Dates

Key Project Dates

Bank Approval Date: 27-Jun-2013 Effectiveness Date: 29-Jan-2015

Planned Mid Term Review Date: 01-Oct-2018 Actual Mid-Term Review Date: 15-Oct-2018

Original Closing Date: 31-Dec-2021 Revised Closing Date: 31-Dec-2021

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The Project development objective is to improve irrigation and drainage service delivery to support farmers in the Project areas. This will be achieved through rehabilitation and modernization of irrigation and drainage systems; improved management, operationandmaintenance of these systems; and more efficient use of associated irrigated lands; all with improved participation of users indeveloping and managing the rehabilitated / modernized systems.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

Components

Name

Public Disclosure Authorized

Rehabilitation and Modernization of I&D Systems Infrastructure:(Cost \$323.38 M) Sustainable Management, Operation and Maintenance of I&D Systems:(Cost \$6.93 M) Agricultural Development:(Cost \$9.80 M)

Project Management, Technical Assistance, and Training:(Cost \$2.89 M)

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	 Moderately Unsatisfactory 	 Moderately Unsatisfactory
Overall Implementation Progress (IP)	Unsatisfactory	Unsatisfactory
Overall Risk Rating	Substantial	Substantial

Implementation Status and Key Decisions

Implementation status: The project implementation has considerably delayed with disbursement rate of 7% in the year five of implementation, with various earlier issues, but for the recent period caused by lack of budget allocation in the state budget program. The project first restructuring, based on the Borrower's request of March 12, 2019, has been processed in the area of adjusting the results framework and disbursement projections.

5/11/2019 Page 1 of 7 Currently, the project (status) achievements are as following: (I) all designs works have been completed, with only one design facing a clearance issue, (ii) procurement of works contracts are being completed, with the last two at bid evaluation stage and, (iii) an extensive trainings (demonstrations) programs of component 2&3 have been developed, however the commencement of the programs has delayed. The project commitment rate is 65% and, will soon reach around 90% provided the last two ongoing procurements are successfully and timely completed. The project was allocated around US\$ 40 million for this CY2019, but this may not be enough in the way of catching up the accrued (disbursement) delays.

Decisions:

- (I) the Borrower will request a second restructuring after May 31, that will consider canceling and/or reallocation of loan funds followed by the outcomes of ongoing procurements. The second restructuring will also process the adjustments to the project areas and activities change of component 2&3 earlier requested by the Borrower in the letter of March 12, 2019.
- (ii) The Implementing agency will apply for more financing during the end-year (August) budget revision, based on the progress of ongoing works and, to cover the goods category for procurement of field/demonstration equipment.
- (iii) The Implementing agency\Consultant will deploy staff, sign (outsourced) contracts and commence the training programs of component 2&3 following the dates indicated in the agreed action plan (Aide Memoir of April).

Risks

Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance		Substantial	Substantial
Macroeconomic		Moderate	Moderate
Sector Strategies and Policies		Substantial	Substantial
Technical Design of Project or Program		Moderate	Moderate
Institutional Capacity for Implementation and Sustainability		Substantial	Substantial
Fiduciary		Moderate	Moderate
Environment and Social		Substantial	Moderate
Stakeholders		Moderate	Moderate
Other			
Overall		Substantial	Substantial

Results

PDO Indicators by Objectives / Outcomes

Improve irrigation and drainage (I&D) service delivery to support farmers in the Project areas						
▶Water users provided with new/improved irrigation and drainage services (number) (Number, Custom)						
Baseline Actual (Previous) Actual (Current) End Target						
Value 0.00 0.00 0.00 120,000.00						

5/11/2019 Page 2 of 7

ate	29-Jan-2015	29-Jan-2015 05-Jun-2018 05-Jun-2018		30-Nov-2021				
⊿Water users provide	ed with irrigation and draina	age services - female (numb	er) (Number, Custom Bro	eakdown)				
	Baseline Actual (Previous) Actual (Current) End Target							
Value	0.00	0.00						
Date	29-Jan-2015	05-Jun-2018 05-Jun-2018 30-Nov-2021						
Area provided with in	idation and drainage service	ces (ha) (Hectare(Ha), Corp	orale)					
			,					
/alue	Baseline	Actual (Previous)	Actual (Current)	End Target				
/alue			,	End Target 100,000.00 30-Nov-2021				
Pate	Baseline 0.00 29-Jan-2015	Actual (Previous) 0.00	Actual (Current) 0.00 05-Jun-2018	100,000.00 30-Nov-2021				
Pate	Baseline 0.00 29-Jan-2015	Actual (Previous) 0.00 05-Jun-2018	Actual (Current) 0.00 05-Jun-2018	100,000.00 30-Nov-2021				
Pate	Baseline 0.00 29-Jan-2015 irrigation and drainage serv	Actual (Previous) 0.00 05-Jun-2018 vices - Improved (ha) (Hecta	Actual (Current) 0.00 05-Jun-2018 are(Ha), Corporate Break	100,000.00 30-Nov-2021 down)				

Overall Comments

With the first restructuring PDO indicators have not been changed except for intermediate targets by years. Also, the number of female water users have been adjusted (from 40,000 to 60,000) based on the information (statistics) from local authorities.

Intermediate Results Indicators by Components

Rehabilitation and Modernization of I&D Systems Infrastructure								
▶Length of the lined canals (Component 1) (Kilometers, Custom)								
Baseline Actual (Previous) Actual (Current) End Target								
Value	0.00 0.00 800.00							
Date	31-Dec-2014 28-Feb-2019 31-Dec-2021							
▶Grievance Redress Mechan	nism established and oper	rationalized (Yes/No, Cust	om)					
	Baseline	Actual (Previous)	Actual (Current)	End Target				
Value	No Yes Yes							
Date 31-Dec-2014 28-Feb-2019 31-Dec-2021								

5/11/2019 Page 3 of 7

GRM is fully accessible and is physically located in the office place of local/village authorities and/or construction camp. sites.

Sustainable Managen	nent, Operation and Mair	ntenance of I&D Systems							
▶Operational water us	ser associations created an	d/or strengthened (number) ((Number, Custom)						
	Baseline	Baseline Actual (Previous) Actual (Current) End Target							
Value	0.00	0.00	0.00	35.00					
Date	29-Jan-2015	05-Jun-2018	05-Jun-2018	29-Nov-2021					
Comments:	reorganized and I&I	w of RK "on agricultural coopera D Systems in sub-project areas of by state water organization (Kazo ructuring.	were transferred to the rep	ublican property and are					
		ow and groundwater table monents 2). (Number, Custom)		chnology is developed to					
	Baseline	Actual (Previous)	Actual (Current)	End Target					
Value	0.00	1.00	0.00	10.00					
Date	29-Jan-2015	05-Jun-2018	28-Feb-2019	30-Nov-2021					
►Secondary canal system Management, Operation and Maintenance plans developed and operationalized (Hectare(Ha), Custom)									
►Secondary canal sys Custom)	stem Management, Operati	on and Maintenance plans de	eveloped and operation						
•	stem Management, Operati Baseline	on and Maintenance plans de Actual (Previous)	eveloped and operational Actual (Current)						
-				alized (Hectare(Ha),					
Custom)	Baseline		Actual (Current)	alized (Hectare(Ha),					

Agricultural Deve	lopment			
►Client days of tra	aining provided (Number, Custo	om)		
r chick days of the		,		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	20,000.00
Date	29-Jan-2015	05-Jun-2018	05-Jun-2018 05-Jun-2018 31-De	
⊿Client days of t	raining provided - Female (Nun	nber, Custom Breakdown)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	3,000.00
Date	29-Jan-2015	05-Jun-2018	05-Jun-2018	31-Dec-2021
	nt units strengthened (via estab		and Farmer Support Cer	nters) to provide irrigatio
and agronomic ad	visory services (Components 2	2 and 3) (Number, Custom)		

5/11/2019 Page 4 of 7

	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	0.00	0.00	0.00	20.00		
Date	29-Jan-2015	05-Jun-2018	05-Jun-2018	30-Nov-2021		
Comments:	The law on Rural Consumer Cooperatives of Water users (RCCs) was abolished early last CY2018, dismissing all RCCs in the country and alternatively empowering the regional branches of State Water Company (Kazvodkhoz) and larger farmer organizations (Agricultural Cooperatives) to provide on-farm level irrigation water supply services. This indicator will be adjusted during the second project restructuring.					

Project Managemer	nt, Technical Assistance, ar	nd Training			
►Number of Subproj and 3) (Number, Cus		s and EAs/EMPs are prepared	d (Component 1, support	ted by Components 2	
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00	7.00	10.00	10.00	
Date	29-Jan-2015	05-Jun-2018	28-Jan-2019	30-Nov-2021	
Comments:	This indicator has	been fully accomplished with the	completion of all designing	works.	
▶Users satisfied by o	quality of irrigation services	provided (Percentage, Custor	m)		
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00		0.00	90.00	
Date	31-Dec-2014		28-Feb-2019	31-Dec-2021	
This newly added indicator is mapped to the Citizen Engagement and will report on the water user satisfaction with the results of the project. In the frameworks of the baseline study, a survey of local farmers was conducted to study their overall satisfaction with the current socio-economic conditions in the region, income, water supply, attitude and understanding of the positive impacts that can be rendered potentially with the full-scale implementation of the project.					
▶ Preparation of Mon	nitoring and Evaluation repo	rts (Number, Custom)			
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00		1.00	2.00	
Date	28-Feb-2019		15-Mar-2019	31-Dec-2021	
Comments:	data on the socio-e drainage systems, status and activitie the Project sites. Ir	paseline survey) has been develope economic situation in the sub-products on the provision of irrigation s of agricultural organizations printure it can be used to formula ct activities and the impact it can	ject areas, data on the tech n water supply services to s or to the start of construction ate action plans for the proje	nnical status of irrigation and sub-project lands, data and on and installation works at	

Overall Comments

5/11/2019 Page 5 of 7

Intermediate result indicators have been adjusted, with the first restructuring process, to reflect revisions to intermediate targets due to delays in implementation as well as adjustments to end targets given the availability of additional information since project appraisal.


Data on Financial Performance

Disbursements (by loan)

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed
P086592	IBRD-82770	Effective	USD	102.90	102.90	0.00	6.93	95.97	6.7%
Key Date	s (by loan)								

Project	Loan/Credit/TF	Status	Approval Date	Signing Date	Effectiveness Date	Orig. Closing Date	Rev. Closing Date
P086592	IBRD-82770	Effective	27-Jun-2013	29-Apr-2014	29-Jan-2015	31-Dec-2021	31-Dec-2021

Cumulative Disbursements



5/11/2019 Page 6 of 7

Restructuring History

Level 2 Approved on 07-May-2019

Related Project(s)

There are no related projects.

5/11/2019 Page 7 of 7