Procurement Plan

I. <u>General</u>

- 2. Bank's approval Date of the procurement Plan: May 18, 2017
- **3. Date of General Procurement Notice**: TBC
- **4. Period covered by this procurement plan**: May 2017 to Jan 2019.

II. Goods, Works, Consultant and Non-Consulting Services.

1. Prior Review Threshold: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Type of Procurement	Prior Review Threshold (PRT) US\$ (Millions)	Comments
1.	Works (Including turnkey, supply & installation of plant and equipment and PPP)	5	High
2.	(Goods; Information Technology & Non- Consulting Services)	1.5	High
3.	Consultant Services (Firms)	0.5	High
4.	Consultant Services (Individual Consultants)	0.2	High

2. Pre-qualification NA

- 3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** NA
- 4. **Reference to (if any) Project Operational/Procurement Manual:** Available in Project files

5. Any Other Special Procurement Arrangements NA

- **6. Short list comprising entirely of national consultants**: Short list of consultants for services, estimated to cost less than \$<u>300,000</u>_equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
 - **7.** All TORs for the procurement of consultants services irrespective of the estimated cost of the assignment shall be reviewed and cleared by the TTL
 - **8.** Operating expenditures are neither subject to the Procurement and Consultant Guidelines nor prior or post reviews. Operating expenditures are normally verified by TTLs and FM specialists and obtained using the Borrower's national procurement and administrative procedures.
 - **9.** Renewal or extension of individual consultants contracts hired for technical assistance and which are intended for a long-term period but signed for an initial period shorter than the duration of the project, and that have been prior reviewed, do not require procurement clearance if there is no substantial change in the terms and conditions of the contract.

PROCUREMENT Uganda : Uganda Grid Expansion and Reinforcement Project (GERP) PLAN

General Informati	ion	
Country:	Uganda	Bank's Approval Date of the Original Procurement Plan: 2017-07-11
		Revised Plan Date(s): (comma delineated, leave blank if non 2020-06-23
Project ID:	P133305	GPN Date:
Project Name:	Uganda Grid Expansion and Rein	forcement Project (GERP)
Loan / Credit No:	IDA / 58080	

Executing Agency(ies) Uganda Electricity Transmission Co. Ltd

WORKS																												
Activity Reference No. Description	/ Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Process Status	Docu	ments	Evaluati	lification ion Report	Docur Justifi	nent /	Notice / 1	Invitation	as Is	ssued	Proposal Si Opening	/ Minutes	Recommer	t and idation for ard			Contr: Comple
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned

GOODS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-o Docu	••••		ification on Report	Docu	Bidding ment / fication		rocurement Invitation	-	Documents ssued	Proposal S Opening		Bid Ev Repor Recommer Aw	t and idation for	Signed	Contract	Contract (Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
UG-UETCL-18458-GO-RFB / Enterprise Resource Planning (ERP) Tool	IDA / 58080	Project implementation and operational support to UETCL	Prior	Request for Bids	Open - International	Single Stage - One Envelope		4,500,000.00	0.00	Under Implementati on					2017-09-28		2017-10-08				2017-11-22		2017-12-12		2018-02-20		2019-02-20	
UG-UETCL-18442-GO-RFB / Lot 1:Lira-Gulu 132 kV transmission line works Lot 2:Gulu-Nebbi-Jrau 132 KV transmission line works Lot 3:Substation works at Lot 3:Substation works at Lot 4:Substation works at Nebbi and Arua	IDA / 58080	Construction of transmission infrastructure	Prior	Request for Bids	Open - International	Single Stage - One Envelope		74,000,000.00	0.00	Under Implementati on					2017-09-28	2018-10-19	2017-10-31	2019-01-14			2017-12-15	2019-03-13	2018-01-14	2020-02-13	2018-03-15		2020-03-14	
UG-UETCL-18456-GO-RFB / Monitoring and Evaluation System	IDA / 58080	Project implementation and operational support to UETCL	Post	Request for Bids	Open - National	Single Stage - One Envelope		100,000.00	0.00	Under Implementati on					2017-08-15	2018-02-13	2017-11-03				2017-12-15		2018-01-14		2018-02-18		2018-10-16	
UG-UETCL-180290-GO-RFB / Supply of a 132/33kV, 1x50mVa Mobile Substation	IDA / 58080	Construction of transmission infrastructure	Prior	Request for Bids	Open - International	Single Stage - One Envelope		3,400,000.00	0.00	Pending Implementati on					2020-07-15		2020-07-20				2020-08-31		2020-09-30		2020-11-04		2021-05-03	

NON CONSULTING	SERVICES																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status		qualification ments		lification on Report	Draft Docun Justifi	nent /	Specific Pr Notice / 1		Bidding I as I		Proposal S Opening			rt and ndation for	Signed	Contract	Contract	Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRM	48																										
Activity Reference No Description	/ Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of I	Reference	Expression Not		Short List Request for		Request for as Is		Opening of Proposals			tion of Proposal	Report a	Evaluation and Draft d Contract	Signed		Contract (
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

UG-UETCL-16606-CS-QCBS / Construction supervision for Lira-Gulu-Nebbi-Arua transmission line and associated substations works	IDA / 58080	Construction of transmission	Prior	Quality And Cost- Based Selection	Open - International	7,000,000.00	2,602,923.00	Signed	2016-05-20		2016-06-15		2016-12-20			2017-03-01	2017-03-01	2017-04-20	2018-02-21	2017-06-22	2019-09-27	2017-10-20	2020-03-25	2020-01-08	
UG-UETCL-116346-CS-CQS / Project Management and Supervision of Design, and Supply and Implementation of Enterprise Resource Planning System	IDA / 58080	Project implementation and operational support to UETCL		Consultant Qualification Selection	Open - International	200,000.00	0.00	Under Implementation	2019-05-28	2019-06-17	2019-06-18	2019-09-03	2019-07-24	2020-02-03						2019-08-15		2019-09-15		2021-03-08	
UG-UETCL-180283-CS- QCBS / Consultancy Services for the ESIA and RFP studies for the development of the Masaka-Mwanza 400 kV Transmission line Project	IDA / 58080	Construction of transmission infrastructure	Prior	Quality And Cost- Based Selection	Open - International	320,000.00	0.00	Pending Implementation	2020-07-01		2020-07-22		2020-09-04			2020-10-02		2020-11-01		2020-12-06		2021-01-10		2021-04-10	

INDIVIDUAL CONSU	JLTANTS																		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of	Reference	Identifie	tion to l/Selected ultant		egotiated tract	Signed	Contract	Contract (Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
UG-UETCL-18448-CS-INDV / Transmission Substation Engineer 1	IDA / 58080	Project implementation and operational support to UETCL	Post	Individual Consultant Selection	Open		200,000.00	48,294.43	Signed	2017-06-30	2017-09-30	2017-09-27	2017-12-07	2017-10-17	2017-12-07	2017-11-21	2019-03-01	2018-05-20	
UG-UETCL-18451-CS-INDV / PM Assistant – HV transmission Projects (UETCL)	IDA / 58080	Project implementation and operational support to UETCL	Post	Individual Consultant Selection	Open		225,000.00	76,070.87	Signed	2017-06-30	2017-09-30	2017-07-30	2019-05-03	2017-08-19	2019-09-30	2017-10-03	2019-09-30	2020-10-02	
UG-UETCL-18454-CS-INDV / Transmission Substation Engineer 2	IDA / 58080	Project implementation and operational support to UETCL	Post	Individual Consultant Selection	Open		200,000.00	0.00	Under Implementation	2017-06-30	2017-09-30	2017-09-27		2017-10-17		2017-11-21		2018-05-20	
UG-UETCL-18453-CS-INDV / Transmission Line Engineer 1	IDA / 58080	Project implementation and operational support to UETCL	Post	Individual Consultant Selection	Open		200,000.00	0.00	Under Implementation	2017-06-30	2017-03-17	2017-09-27	2020-05-12	2017-10-17	2020-05-13	2017-11-21		2018-05-20	
UG-UETCL-18450-CS-INDV / Social Development Officer 1	IDA / 58080	Project implementation and operational support to UETCL	Prior	Individual Consultant Selection	Open		100,000.00	75,922.48	Signed	2017-06-30	2017-03-29	2017-08-04	2019-06-28	2017-08-24	2019-09-09	2017-09-28	2019-09-30	2020-09-27	
UG-UETCL-18455-CS-INDV / Environmental Safeguard Officer	IDA / 58080	Project implementation and operational support to UETCL	Post	Individual Consultant Selection	Open		200,000.00	75,922.48	Signed	2017-06-30	2019-06-28	2017-09-27	2019-05-16	2017-10-17	2019-05-06	2017-11-21	2019-09-30	2018-05-20	
UG-UETCL-18449-CS-INDV / Project Accountant	IDA / 58080	Project implementation and operational support to UETCL	Post	Individual Consultant Selection	Open		100,000.00	48,294.43	Signed	2017-06-30	2017-03-30	2017-08-09	2018-01-30	2017-08-24	2019-02-08	2017-10-03	2019-03-01	2020-10-02	
UG-UETCL-28541-CS-INDV / Transmission Line Engineer 2	IDA / 58080	Project implementation and operational support to UETCL	Post	Individual Consultant Selection	Open		200,000.00	0.00	Under Implementation	2017-06-30	2019-05-14	2017-09-27	2020-05-20	2017-10-17	2020-05-22	2017-11-21		2018-05-20	
UG-UETCL-28598-CS-INDV / Surveyor	IDA / 58080	Project implementation and operational support to UETCL	Post	Individual Consultant Selection	Open		150,000.00	0.00	Under Implementation	2017-06-30	2017-03-17	2017-09-27	2019-06-28	2017-10-17	2019-05-06	2017-11-21		2018-05-20	
UG-UETCL-114296-CS-INDV / Procurement Specialist	IDA / 58080	Project implementation and operational support to UETCL	Prior	Individual Consultant Selection	Open		150,000.00	86,134.75	Signed	2019-05-22	2019-06-12	2019-06-17	2019-12-19	2019-07-08	2020-01-14	2019-07-29	2020-01-17	2021-07-28	