

Loan No	Description	Proc. Method and type of contract	Prior / Post	Bid ID	Estimated Cost mln USD	Actual Contract Price US\$
8055-AM	Reconstruction of "Noraduz - Lichk- Vardenis - Vayk - Vorotan 1" 220 kV Overhead Transmission Lines	ICB/Design, Supply and Installation	Prior	HV-W-1/2011	42.5	USD 20,436,903.90
						AMD 2,135,928,253.0
8055-AM	Reconstruction of 110 kV " Lalvar" and 110 kV "Noyemberyan" Overhead Transmission Lines ¹	ICB/Design, Supply and Installation	Post	HV-W-1/2015	6.98	USD 4,394,456.24
8388-AM	Rehabilitation of Substations ²	ICB/Design, Supply and Installation	Prior	HV-W-ESRAF-1/2015	46.25	
8388-AM	Design, Supply, and Installation for Rehabilitation of 220 kV "Haghtanak" ³	ICB/Design, Supply and Installation	Prior	HV-W-ESRAF-1/2015_1	22.3	USD 14,091,352.0
8388-AM	Design, supply and installation of 110 kV "Charencavan-3" substation ⁴	ICB/Design, Supply and Installation	Prior	HV-W-ESRAF-1/2015_2	13.8	USD 2,533,119.29
						EUR 2,046,265.3
						AMD 658,639,773.45

8388-AM	Design, Supply, and Installation for Rehabilitation of 110 kV "Vanadzor-1" substation ⁵	ICB/Design, Supply and Installation	Prior	HV-W-ESRAF-1/2015_3	10.15	USD 5,105,450.14
8388-AM	Design, Supply, and Installation for Rehabilitation of 220 kV "Zovunji" substation ⁶	ICB/Design, Supply and Installation	Prior	HV-W-ESRAF-1/2019		
Loan No	Description	BID ID	Selection Method and Type of Contract	Prior/Post		
8055-AM	Implementation Support Consulting	HV-CS-1/2011	QCBS(TB)	Prior		
8055-AM	Project Audit	HV-CS-2/2013	LCS(LS)	Post		
8055-AM	Project Audit	HV-CS-2/2014	LCS(LS)	Post		
8055-AM	Project Audit	HV-CS-1/2015	LCS(LS)	Post		
8055-AM	Project Audit	HV-CS-1/2016	LCS(LS)	Post		
8055-AM	THE AUDIT of ELECTRICITY SUPPLY RELIABILITY PROJECT (IBRD 80550) FOR THE YEARS ENDED DECEMBER 31, 2016	HV-CS-ESR-1/2017	LCS(LS)	Post		
	THE AUDIT of ELECTRICITY SUPPLY RELIABILITY PROJECT (IBRD 80550) FOR THE YEARS ENDED DECEMBER 31, 2017					

	THE AUDIT of ELECTRICITY SUPPLY RELIABILITY PROJECT (IBRD 80550) THE PERIOD FROM JANUARY 1, 2018 TO JUNE 30, 2018 (ALSO COVERING THE GRACE PERIOD)			
8055-AM	Feasibility study, project implementation support consultancy and reconstruction supervision of 110 kV "Noyemberyan" and "Lalvar" overhead transmission lines	HV-CS-1/2013	QCBS (LS&TB)	Prior
8055-AM	Environmental and social impact assessment study for rehabilitation of "Haghtanak", "Ashnak", "Yerevan TPP", "Charencavan 3", "Vanadzor 1" substations, 220 kV "Lori" and 110 kV "Tumanyan-1,2" "Lalvar" and "Noyemberyan" Overhead Transmission Lines	ETNIP-CS-2/2013	QCBS (LS)	Prior
8055-AM	Techno-economic study and preparation of bidding documents for rehabilitation of "Haghtanak", "Ashnak", "Yerevan TPP", "Charencavan 3", "Vanadzor 1" substations, 220 kV "Lori" and 110 kV "Tumanyan-1,2"	ETNIP-CS-1/2013	QCBS (LS)	Prior
8055-AM	Preparation of Preliminary Environmental and Social Impact Assessment for Rehabilitation of 110 kV Lalvar and Noyemberyan Transmission Lines and Development of Environmental and Social Management Framework for Rehabilitation of Haghtanak, Charentsavan-3, and Vanadzor-1 Substations	HV-CS-1/2014	IC(LS)	Post

8055-AM	Compliance review of implementation of RAPs for five sections of Hrazdan TPP-Shinuhayr S/S 220kV transmission line	HV-CS-3/2014	CQS	Post
8388-AM	Implementation support and supervision	HV-CS-ESRAF-1/2015	QCBS	Prior
8388-AM	Individual consultant to prepare economic and financial analyses for rehabilitation of Zovuni substation	HV-IC-SSS-ESRAF-1/2016	SSS	Prior
8388-AM	Individual consultant to prepare EMP for rehabilitation of Zovuni substation	HV-IC-SSS-ESRAF-2/2016	SSS	Post
8388-AM	Project Audit-Project duration			
	THE ELECTRICITY SUPPLY RELIABILITY PROJECT ADDITIONAL FINANCING (IBRD 83880) FOR THE PERIOD FROM FEBRUARY 3, 2015 TO DECEMBER 31, 2016			
	THE ELECTRICITY SUPPLY RELIABILITY PROJECT ADDITIONAL FINANCING (IBRD 83880) FOR THE YEAR ENDING DECEMBER 31, 2017	HV-CS-ESRAF 1/2017	LCS	Post
	THE ELECTRICITY SUPPLY RELIABILITY PROJECT ADDITIONAL FINANCING (IBRD 83880) FOR THE YEARS ENDING DECEMBER 31, 2018 (ALSO COVERING THE GRACE PERIOD)			
8388-AM	Incremental Operating Costs		SOE	

PROCUREMENT PLAN Armenia : Electricity Supply Reliability Project

General Information

Country: Armenia Bank's Approval Date of the Original Procurement Plan: 2019-11-11
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-01-27
 Project ID: P116748 GPN Date:
 Project Name: Electricity Supply Reliability Project
 Loan / Credit No: IBRD / 83880, IBRD / 80550
 Executing Agency(ies) High Voltage Electric Networks JSC

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
HVEN-DSI-1/2020_2 / Design, Supply and Installation for Rehabilitation of 220 kV "Zovum" substation	IBRD / 83880	Component 1: Strengthening of the power transmission network	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Under Implementation					2020-05-08	2020-12-01	2020-08-02	2020-12-28			2020-10-01		2021-01-29		2021-03-05		2023-11-05	
HV-W-ESRAF-1/2015_2 / Design, supply and installation for Rehabilitation of 110 kV "Charencavan-3"	IBRD / 83880	Component 1: Strengthening of the power transmission network	Prior	Request for Bids	Open - International	Single Stage - One Envelope				7,365,826.72	Signed					2020-10-26		2020-10-26					2020-10-26		2020-10-26	2020-10-26	2016-07-01	2022-11-15	
HV-W-ESRAF-1/2015_3 / Design, Supply, and Installation for Rehabilitation of 110 kV "Vanadzor-1" substation	IBRD / 83880	Component 1: Strengthening of the power transmission network	Prior	Request for Bids	Open - International	Single Stage - One Envelope				4,083,875.71	Signed					2020-10-26		2020-10-26					2020-10-26		2020-11-18	2020-11-16	2020-07-01	2020-11-16	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
HVEN-ESR-G-1/2016 / Procurement and installation of the new accounting and management automated system.	IBRD / 80550	Component 1: Strengthening of the power transmission network	Prior	Direct Selection	Direct			55,440.00	Canceled																				

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ETNP-CS-1/2013 (Part A) / Preparation of bidding documents for rehabilitation of HaghTanak, Charencavan-3, and Vanadzor-1 substations and Techno-economic study and preparation of bidding documents for the rehabilitation of 220 kV Lori Overhead Transmission Line	IBRD / 80550	Component 1: Strengthening of the power transmission network	Prior	Quality And Cost-Based Selection	Open - International		235,262.72	Signed														2014-09-04		2014-09-24		
HV-CS-ESRAF 1/2015 / Project Implementation Support and Supervision Services for the Rehabilitation of HAGHTANAK, CHARENCAVAN-3, VANADZOR 1 SUBSTATIONS	IBRD / 83880	Component 1: Strengthening of the power transmission network	Prior	Quality And Cost-Based Selection	Open - International		1,144,179.42	Signed														2016-09-22		2016-12-08		
HV-CS-1/2013 (PART A) / FEASIBILITY study, PROJECT IMPLEMENTATION SUPPORT CONSULTANCY AND Reconstruction Supervision of 110 kV Noyemberyan and Lalvar Overhead Transmission Lines.	IBRD / 80550	Component 1: Strengthening of the power transmission network	Prior	Quality And Cost-Based Selection	Open - International		494,671.38	Signed														2014-06-30		2014-07-23		
ETNP-CS-2/2013 (PART A) / Environmental and Social Impact Assessment Study for Rehabilitation of Ashnak, Yerevan TPP substations, 220kV Lori and 110kV Tamanyan-1,2 Lalvar and Noyemberyan Overhead Transmission Lines	IBRD / 80550	Component 1: Strengthening of the power transmission network	Prior	Quality And Cost-Based Selection	Open - International		205,707.18	Signed														2014-09-04		2014-09-27		
HV-CS-1/2013 (PART B) / Reconstruction Supervision of 110 kV Noyemberyan and Lalvar Overhead Transmission Lines	IBRD / 80550	Component 1: Strengthening of the power transmission network	Prior	Quality And Cost-Based Selection	Open - International		491,098.49	Signed														2014-06-30		2014-07-23		

HV-CS-1/2020_ESR / THE AUDIT OF THE ELECTRICITY SUPPLY RELIABILITY PROJECT (IBRD 80550) FOR THE YEAR ENDED DECEMBER 31, 2019 and THE ELECTRICITY SUPPLY RELIABILITY PROJECT ADDITIONAL FINANCING (IBRD 83880) FOR THE YEAR ENDED DECEMBER 31, 2019	IBRD / 80550	Component 2: Technical assistance	Post	Least Cost Selection	Open - International		4,388.72	Signed	2020-02-28	2020-03-02	2020-03-13	2020-03-03	2020-03-25	2020-04-01					2020-04-08	2020-04-15	2020-04-15	2020-05-06	2020-04-20	2020-05-11	2020-04-30	2020-05-11	2020-06-22
HV-CS-1/2021_ESRAF / THE AUDIT OF THE ELECTRICITY SUPPLY RELIABILITY PROJECT ADDITIONAL FINANCING (IBRD 83880) FOR THE YEAR ENDED DECEMBER 31, 2020	IBRD / 83880	Component 2: Technical assistance	Post	Fixed Budget Selection	Open - International		0.00	Pending Implementation	2021-01-22		2021-02-05		2021-02-17						2021-03-03		2021-03-12		2021-03-18		2021-03-22		2021-05-20

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ETNP-HVEN-SS5-1 / Economic Evaluation of Rehabilitation of Zovani Substation	IBRD / 83880	Component 1: Strengthening of the power transmission network	Prior	Direct Selection	Direct		10,680.32	Signed								2017-04-21		