Second Irrigation and Drainage Improvement Project (Po86592)

EUROPE AND CENTRAL ASIA | Kazakhstan | Water Global Practice |

IBRD/IDA | Investment Project Financing | FY 2013 | Seq No: 13 | ARCHIVED on 11-Oct-2019 | ISR38816 |

Implementing Agencies: Ministry of Finance, Ministry of Agriculture

Key Dates

Key Project Dates

Bank Approval Date: 27-Jun-2013

Planned Mid Term Review Date: 01-Oct-2018

Original Closing Date: 31-Dec-2021

Effectiveness Date: 29-Jan-2015

Actual Mid-Term Review Date: 15-Oct-2018

Revised Closing Date: 31-Dec-2021

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The Project development objective is to improve irrigation and drainage service delivery to support farmers in the Project areas. This will be achieved through rehabilitation and modernization of irrigation and drainage systems; improved management, operationandmaintenance of these systems; and more efficient use of associated irrigated lands; all with improved participation of users indeveloping and managing the rehabilitated / modernized systems.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

No

Public Disclosure Authorized

Components

Name

Rehabilitation and Modernization of I&D Systems Infrastructure:(Cost \$323.38 M)

Sustainable Management, Operation and Maintenance of I&D Systems:(Cost \$6.93 M)

Agricultural Development:(Cost \$9.80 M)

Project Management, Technical Assistance, and Training:(Cost \$2.89 M)

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	□Moderately Unsatisfactory	□Moderately Unsatisfactory
Overall Implementation Progress (IP)	□Unsatisfactory	□Moderately Unsatisfactory
Overall Risk Rating	□Substantial	□Substantial

Implementation Status and Key Decisions

10/11/2019 Page 1 of 7

11% of loan proceeds have been disbursed by October 2019 in the year five (5) of project implementation. However, the project started registering this year a good progress on the ground by the completion of procurement of 11 works contracts on 11 irrigation schemes and, committing 85% of the project funds. Some earlier concluded works contracts have substantially progressed. The next two years of project implementation, by project closure in the end of 2021, is of critical importance for completion of all project activities. The mission Aide Memoir presents the specific actions to be taken that will help to place this important project in a sustainable pathway leading towards satisfactory project outcomes. Among these agreed actions the following should be dealt with as soon as possible:

- (i) Project budget allocation in the Republican Budget Program for the calendar year 2020;
- (ii) Completion of negotiation and signing of the last works contract on Kyzylkum irrigation scheme;
- (iii) Launching of training (demonstration) programs developed under Component 2 and 3 of the Project.

Risks

Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance		□Substantial	□Substantial
Macroeconomic		□Moderate	□Moderate
Sector Strategies and Policies		□Substantial	□Substantial
Technical Design of Project or Program		□Moderate	□Moderate
Institutional Capacity for Implementation and Sustainability		□Substantial	□Substantial
Fiduciary		□Moderate	□Moderate
Environment and Social		□Moderate	□Moderate
Stakeholders		□Moderate	□Moderate
Other			
Overall		□Substantial	□Substantial

Results

PDO Indicators by Objectives / Outcomes

Improve irrigation and drainage (I&D) service delivery to support farmers in the Project areas							
DWater users provided with new/improved irrigation and drainage services (number) (Number, Custom)							
	Baseline Actual (Previous) Actual (Current) End Target						
Value	0.00	0.00	0.00	120,000.00			

10/11/2019 Page 2 of 7

Date	29-Jan-2015	05-Jun-2018	05-Jun-2018	30-Nov-2021	
□Water users provided	d with irrigation and drainage ser	vices - female (number) (Numbe	er, Custom Breakdown)		
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00	0.00		60,000.00	
Date	29-Jan-2015	05-Jun-2018	05-Jun-2018	30-Nov-2021	
artiea provided with in	igation and drainage services (ha)	(Hectare(Ha), Corporate)			
artiea provided with in		•	A 1/C	F 17	
Value	gation and drainage services (ha) Baseline 0.00	Actual (Previous)	Actual (Current)	End Target	
	Baseline	Actual (Previous)	· · · · · · · · · · · · · · · · · · ·		
Value Date	Baseline 0.00	Actual (Previous) o.oo o5-Jun-2018	0.00 05-Jun-2018	100,000.00	
Value Date	Baseline 0.00 29-Jan-2015	Actual (Previous) o.oo o5-Jun-2018	0.00 05-Jun-2018	100,000.00	
Value Date	Baseline o.oo 29-Jan-2015 rrigation and drainage services - I	Actual (Previous) o.oo o5-Jun-2018 Improved (ha) (Hectare(Ha), Co	0.00 05-Jun-2018 rporate Breakdown)	100,000.00 30-Nov-2021	

Intermediate Results Indicators by Components

Length of the lined ca	anals (Component 1) (Kilometers, C	Custom)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	800.00
D.	_			
Date	31-Dec-2014	28-Feb-2019	28-Feb-2019	31-Dec-2021
	31-Dec-2014 Iechanism established and operatio Baseline		28-Feb-2019 Actual (Current)	31-Dec-2021 End Target
	lechanism established and operatio	nalized (Yes/No, Custom)	,	J
□Grievance Redress M	Iechanism established and operatio	nalized (Yes/No, Custom) Actual (Previous)	Actual (Current)	End Target
□Grievance Redress M Value	Baseline No 31-Dec-2014	nalized (Yes/No, Custom) Actual (Previous) Yes	Actual (Current) Yes 28-Feb-2019	End Target Yes 31-Dec-2021

10/11/2019 Page 3 of 7

□Client days of training provided - Female (Number, Custom Breakdown)

Baseline

29-Jan-2015

0.00

Value

Date

Sustainable Mana	gement, Operation and Mainter	nance of I&D Systems						
□Operational water ι	user associations created and/or streng	gthened (number) (Number, Cu	ustom)					
	Baseline	Actual (Previous)	Actual (Current)	End Target				
Value	0.00	0.00	0.00	35.00				
Date	29-Jan-2015	05-Jun-2018	05-Jun-2018	29-Nov-2021				
Comments:	Systems in sub-project	According to the Law of RK "on agricultural cooperatives" dated October, 2016, RCCs (WUAs) were reorganized and I8 Systems in sub-project areas were transferred to the republican property and are currently operated by state water organization (Kazvodkhoz). This indicator will be adjusted during the second project restructuring.						
	jects with automated canal flow and § (Components 2). (Number, Custom)	-	nd control technology is deve	eloped to help modernize sub				
	Baseline	Actual (Previous)	Actual (Current)	End Target				
Value	0.00	0.00	0.00	10.00				
Date	29-Jan-2015	28-Feb-2019	28-Feb-2019	30-Nov-2021				
□Secondary canal sys	stem Management, Operation and M	aintenance plans developed and	l operationalized (Hectare(H	Ia), Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target				
Value	0.00	0.00	0.00	80,000.00				
Date	31-Dec-2014	28-Feb-2019	28-Feb-2019	31-Dec-2021				
Agricultural Deve	lopment							
Client days of train	ing provided (Number, Custom)							
	Baseline	Actual (Previous)	Actual (Current)	End Target				
Value	0.00	0.00	0.00	20,000.00				
Date	29-Jan-2015	05-Jun-2018	05-Jun-2018	31-Dec-2021				

 $_{0}$ Local government units strengthened (via establishing Rural Support Units and Farmer Support Centers) to provide irrigation and agronomic advisory services (Components 2 and 3) (Number, Custom)

05-Jun-2018

Actual (Previous)

Baseline Actual (Previous) Actual (Current) End Target

Actual (Current)

05-Jun-2018

End Target

31-Dec-2021

3,000.00

10/11/2019 Page 4 of 7

0.00

Value	0.00	0.00	0.00	20.00
Date	29-Jan-2015	05-Jun-2018	05-Jun-2018	30-Nov-2021
Comments:	the country and alternatively	Cooperatives of Water users (RCC empowering the regional branches cooperatives) to provide on-farm level oject restructuring.	s of State Water Company (Ka	zvodkhoz) and larger farmer

	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	/EMD	11 0	1 \ / N T 1
□Number of Subproje Custom)	ects where detailed designs and EAs	/EMPs are prepared (Componer	nt 1, supported by Compone	ents 2 and 3) (Number,
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	10.00	10.00	10.00
Date	29-Jan-2015	28-Jan-2019	28-Jan-2019	30-Nov-2021
Comments:	This indicator has been	n fully accomplished with the comple	etion of all designing works.	
□Users satisfied by qu	ality of irrigation services provided	(Percentage, Custom)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	90.00
Date	31-Dec-2014	28-Feb-2019	28-Feb-2019	31-Dec-2021
Comments:	results of the project. Is satisfaction with the cu	cator is mapped to the Citizen Engag n the frameworks of the baseline stud arrent socio-economic conditions in tl at can be rendered potentially with t	dy, a survey of local farmers was he region, income, water supply,	conducted to study their overs
₋ Preparation of Monit	toring and Evaluation reports (Num	ıber, Custom)		
-Preparation of Monit	toring and Evaluation reports (Num Baseline	aber, Custom) Actual (Previous)	Actual (Current)	End Target
			Actual (Current)	End Target
□Preparation of Monit Value Date	Baseline	Actual (Previous)		

Overall Comments

10/11/2019 Page 5 of 7

Following the request of Kazakhstan Ministry of Finance of March 12, 2019 the Project restructuring letter was issued on May 7, 2019. The restructuring proposed adjustments to intermediate results indicators by components. This is the first year (season) with massive construction works on the ground and the Project will soon be registering (next ISR period) progress against some key results indicators.

Data on Financial Performance


Disbursements (by loan)

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed
Po86592	IBRD-82770	Effective	USD	102.90	102.90	0.00	11.72	91.18	11%

Key Dates (by loan)

Project	Loan/Credit/TF	Status	Approval Date	Signing Date	Effectiveness Date	Orig. Closing Date	Rev. Closing Date
Po86592	IBRD-82770	Effective	27-Jun-2013	29-Apr-2014	29-Jan-2015	31-Dec-2021	31-Dec-2021

Cumulative Disbursements



10/11/2019 Page 6 of 7

Restructuring History

Level 2 Approved on 07-May-2019

Related Project(s)

There are no related projects.

10/11/2019 Page 7 of 7