

BANGLADESH
[NAME OF PROJECT]

PROCUREMENT PLAN
Version: X

[Name of Implementing Agency]
[UNDER THE MINISTRY]

[MONTH - YEAR]

Procurement Threshold Table*

Expenditure Category	Contract Value	Procurement Method	Contracts Subject to Prior Review
	(Threshold)		
Goods	>=US\$ XXX,XXX	ICB	All contracts
	<US\$XXX,XXX	NCB	<i>First contract regardless of value in NCB and thereafter, all contracts valued US\$XXX,XXX or more.</i>
		DC	All contracts
Works	>= US\$XXX,XXX	ICB	All contracts.
	<US\$XXX,XXX	NCB	<i>First contract by each implementing agency regardless of value in NCB and thereafter, all contracts valued US\$XXX,XXX or more</i>
	<US\$XXX,XXX	NS	Post review
	<US\$ XXX,XXX	CP	Post review
		DC	All contracts
Services	>=US\$XXX,XXX	QCBS /QBS	All contracts.
	<US\$XXX,XXX	FBS	All contracts of US\$XXX,XXX or more
	<US\$XXX,XXX	FBS/LCS	Post review
	<US\$XXX,XXX	CQ	Post review
	>=US\$XXX,XXX	IC- Qualifications (Section V of the Consultant Guidelines)	All contracts
	<US\$XXX,XXX	IC- Qualifications, references.	Post review
	Selective contracts meeting the requirements of 3.9 to 3.12 of the Consultant Guidelines	SSS	Prior agreement

* All thresholds need to taken form Finanacial Agreement

Procurement Plan Summary

		Total estimated value of contract (in US\$)	Total number of packages	Number of contract awarded up to <date>	Total value of awarded contracts up to <date>
1	Goods				
2	Works				
3	Services				

Procurement Plan for Goods Contract

Sl. No.	Contract Package Number	Contract Description	Unit	Qty/ Nos.	Estimated Price in US\$ '000 (Actual Contract Price in Contract Currency)	Procedure/ Method	Procurement Guideline (PPA / BG)	Prior Review ² (Yes / No)	Planned Date of Bid Opening (Actual Date of Bid Opening)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Delivery (Actual Date of Delivery)	Name of Supplier	Progress of Procurement as of _____ (date)
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1													
2													
3													
4													
5													
6													

PPA Public Procurement Act 2006
 BG Bank Guideline for Procurement
² As per "Procurement Threshold Table"

Remarks

15

BWDB: Procurement Plan for Works : WMIP 2007-FDR

IDA Credit No. 4359-BD and the Netherlands Trust Fund No. TF094800

(4th Revision, September, 2012)

Starting Year 2007-08

1	Contract Package Number	Name of Work	Unit	Quantity		Estimated Price in Tk (Lac) (Actual Contract Price in Contract Currency)	Procedure/ Method	PPA BG	Prior Review ² (Yes / No)	Planned Date of invitation of Tender (Date of receipt)	Planned Date of Contract Signing (Actual Date of Contract Signing)	Planned Date of Completion (Actual Date of Completion)	Name of Contractor	Progress of Proc. as of July, 2012 (Phys.% Fin,LacTk.)	Remarks
				Original	Revised										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Works for Rehabilitation of 2007-FDR and Aila Damages:															
North-Western Zone(NWZ)															
Naogaon O&M Division															
1	BWDB:FDR/Naogaon/W-1	Rehabilitation of embankment between km. 24.000 to km. 26.500 in Badalgachi Sub-Project in Upazila Badalgachi of district Naogaon in Connection with FDR-2007 under WMIP during the year 2008-2009 and 2009-10.	Km	Embk= 2.5(P)	Embk= 2.5(P)	6.61 (O) 6.61 (R)	NCB	PPA	Yes (1st Doc. of NWZ)	Oct,'08 (15 Dec, '08)	Dec'08 (17 Feb, '09)	May,'09 (15 Aug, '09)	S.M Rejaul Islam	100 6.61	Completed and contract closed. (Under Part-I)
2	BWDB:FDR/Naogaon/W-2	River Bank Protection of Embankment in Badalgachi Sub-Project from km. 15.174 to km. 15.470 and km.15.520 to km. 16.335 In Upazila Badalgachi of district Naogaon in Connection with FDR-2007 under WMIP during FY 2008-2009 and 2009-2010.	Km	Prot. Work= 1.111(F)	Prot. Work= 1.111(F)	247.62 (O) 247.61 (R)	NCB	PPA	Yes	Oct,'08 (15 Dec, '08)	Dec'08 (12 Feb, '09)	May,'09 (05 Feb, '10)	M/S. ME& AB Construction. (JV)	100 247.61	Completed and contract closed. (Under Part-I)
3	BWDB:FDR/Naogaon/W-3	Re-sectioning work of embankment from km. 51.725 to km. 52.725, km. 55.250 to km. 55.750 of Tulshi Ganga Sub-Project in upazila Akkelpur Dist. Joypurhat in Connection with FDR-2007 under WMIP during the year 2008-2009.	Km	Embk= 2.00(P)	Embk= 1.5(P)	6.14 (O) 6.14 (R)	NCB	PPA	No	Oct,'08 (15 Dec, '08)	Dec'08 (17 Feb, '09)	May,'09 (15 Aug, '09)	M/S. A.B. Construction	100 6.14	0.50 km taken up by LGED. Completed and contract closed. (Under Part-I)
Legend: NCB = National Competitive Bidding PPA = Public Procurement Act O = Original Estimate R = Revised Estimate BG = Bank Guideline P = Partial F = Full PG = Performance Guarantee															

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
4	BWDB:FDR/ Naogaon/W-4	River bank protection work from km. 13.110 to km. 13.240, km. 18.470 to km. 18.565, km. 18.705 to km. 18.780, km. 21.700 to km. 21.750 & km. 59.100 to km. 59.150 of Tulshi Ganga Sub-Project in upazila Badalgachi & Dhamoirhat of district Naogaon and upazila Akkelpur Dist. Joypurhat in Connection with FDR-2007 under WMIP during the year 2008-2009 & 2009-10.	Km	Prot. Work= 0.4(F)	Prot. Work= 0.4(F)	118.40 (O) 118.39 (R)	NCB	PPA	No	Oct.'08 (15 Dec, '08)	Dec. '08 (12 Feb, '09)	May.'09 (10 Aug, '09)	Md. Fazlur Rahman	100 118.39	Completed and contract closed. (Under Part-I)
5	BWDB:FDR/ Naogaon/W-5	Protection of Embankment from km. 28.470 to km. 28.850 & km. 46.000 to km. 46.100 of Naogaon Polder-1 Sub-Project in upazila Manda of district Naogaon in Connection with FDR-2007 under WMIP during the year 2008-2009.	Km	Prot. Work= 0.63(F)	Prot. Work= 0.48(F)	121.10 (O) 121.09 (R)	NCB	PPA	No	Oct.'08 (15 Dec, '08)	Dec. '08 (12 Feb, '09)	May.'09 (08 Aug, '09)	M/S. AC-JE(JV)	100 121.09	Completed and contract closed. (Under Part-I)
6	BWDB:FDR/ Naogaon/W-6	Repair/ Rehabilitation of 3 nos WCS (Sluice) under Naogaon Polder-1 Sub-Project in upazila Raninagor of district Naogaon in Connection with FDR-2007 under WMIP during the year 2008-2009.	No	WCS= 3 nos. (P)	WCS= 3 nos. (P)	11.93 (O) 11.93 (R)	NCB	PPA	No	Oct.'08 (15 Dec, '08)	Dec. '08 (18 Feb, '09)	May.'09 (16 Aug., '09)	M/S. Mamun	100 11.93	Completed and contract closed. (Under Part-I)
Naogaon O&M Division: Total: 6 Packages			Emb:km	4.50(P)	4.00 (P)	511.80 (O)									
			WCS:no	3 (P)	3 (P)	511.77 (R)								Financial Progress in Lac BDT =	511.77
			Prot. Work:km	2.141(F)	1.991(F)										
Nababgonj O&M Division:															
7	BWDB:FDR/ Nababgonj/W-1	Rehabilitation of protective work on the right bank of the Mohananda River at Poladanga in between M. 1377.00 to M. 2900.00 in Upazila Bholahat district Chapai Nawabganj in connection with "FDR-2007 under Water Management Improvement Project (WMIP)" during FYs 2008-2009 and 2009-2010.	Km	Prot. Work= 0.350(P)	Prot. Work= 0.282(P)	253.67 (O) 253.66 (R)	NCB	PPA	No	Oct.'08 (15 Dec, '08)	Dec. '08 (05 Feb, '09)	May.'09 (08 Aug, '09)	USHA Construction	100 253.66	Completed and contract closed. (Under Part-I) 68m length reduced to keep the cost within the assessed value and this length taken up from other source.
8	BWDB:FDR/ Nababgonj/W-2	Rehabilitation of bank protection work of left bank of the Mohananda River at Sadar Ghat to Mohananda Bridge from km. 0.00 to km. 0.700 in Upazila Chapai Nawabganj Sadar of district Chapai Nawabganj in connection with "FDR-2007 under Water Management Improvement Project (WMIP)" during FYs 2008-2009 and 2009-2010.	Km	Prot. Work= 0.7(P)	Prot. Work= 0.7(P)	515.31 (O) 504.81 (R)	NCB	PPA	Yes	Oct.'08 (15 Dec, '08)	Dec. '08 (05 Feb, '09)	May.'09 (08 4 Feb '10 rev. 30 Jun, '10)	M/s. IASH-SSL (JV)	100 504.81	Completed and contract closed. (Under Part-I) 28 lacs added for variation due to drain and crematorium

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
9	BWDB:FDR/ Nababgonj/W-3	Rehabilitation of bank protection work of left bank of the Mohananda River at Namonimgachi in Chapai Nawabganj Municipality area from M. 980.00 to M. 1090.00 in Upazila Chapai Nawabganj Sadar of district Chapai Nawabganj in connection with "FDR-2007 under Water Management Improvement Project(WMIP)" during FYs 2008-2009 and 2009-2010.	Km	Prot. Work= 0.11(P)	Prot. Work= 0.11(P)	115.22 (O) 115.21 (R)	NCB	PPA	No	Oct. '08 (15 Dec, '08)	Dec. '08 (05 Feb, '09)	May. '09 (08 Aug, 09)	SIK-NNT (JV)	100 115.21	Completed and contract closed. (Under Part-I)
Nababgonj O&M Division : Total - 3 Packages			Emb:km		-	884.20 (O)									
			WCS:No.		-	873.68 (R)							Financial Progress in Lac BDT =	873.68	
			Prot. Work:Km	1.16(P)	1.092(P)										
Note: The total amount indicated under column 7 is for all the three work components															
BRE Specialized O&M Division															
10	BWDB:FDR/ BRE Spl/W-1	Manufacture and Supply CC Blocks and Hard Stone for building Stock-pile of Kalitola Groyne and Sirajganj Hardpoint sites in connection with FDR 2007 under WMIP during 2009-10 and 2010-11.	No	WCS= 3 nos. (P)	WCS= 3 nos. (P)	616.25 (O) 616.25 (R)	NCB	PPA	Yes	Oct. '09 (04 Nov. '09)	Dec. '09 (07Mar '10)	Aug. '10 (16 Oct., 10)	Haider Const. Ltd.	100 616.25	Completed and contract closed. (Under Part-I)
11	BWDB:FDR/ BRE Spl/W-2	Rehabilitation of the Ranigram groyne including extension up to upstream termination of Sirajganj Hardpoint in connection with FDR 2007 under WMIP during 200-10 and 2010-11.	Km	Prot. Work= 0.225(P)	Prot. Work= 0.225(P)	828.00 (O) 827.91 (R)	NCB	PPA	Yes	Oct.'09 (04 Nov. '09)	Dec. '09 (11Mar '10)	31Aug '10 15 Mar. '11 rev.	M/s Ismail Hossain	100 827.91	Completed and contract Closed. Original contract price Tk. 784.47 lac. Variation of Tk. 43.53 lac . (Under Part-I)
12	BWDB:FDR/ BRE Spl/W-3	Rehabilitation of Gates of Fish Pass on the BRE at Mathurapra in connection with FDR-2007 under WMIP during 2009-10 and 2010-11.	No.	WCS = 1 no.(P)	WCS = 1 no.(P)	17.93 (O) 15.29 (R)	NCB	BG	No	Oct/08 07 Mar. '10 rev.(12 Apr.'10)	Dec. '08 30 Apr , '10 rev. (07 June '10)	Feb.'09 (15 April, '11).	M/s S. Enterprise	100 15.29	Completed and contract closed. (Under Part-I)
13	BWDB:FDR/ BRE Spl/W-4	Sirajganj Hard Point(SHP): Strengthening of different sections for total length of about 1934 m in Upazila- Sirajganj Sadar, District- Sirajganj in connection with FDR-2007 under WMIP during 2011-12 and 2012-13.	Km	-	1.934(P)	0.00 (O) 7275.70 (R)	ICB	BG	Yes	Dec/11 06 Feb. '12 May 08,'12 (Re-bidding) (June 25,'12)	Apr. '12 Sept,'12 (rev) 31 Oct,'12 (rev.)	Mar. '13 Mar. '13 Octob,'13 (rev)		0 0.00	New package. Re-bidding received on June25,'12.Evaluation under process. Estimated price based on approximate value of bids during bidding twice.
BRE Specialized O&M Division: Total-4 packages			Emb:km		-	1462.18 (O)									
			WCS:No.	4.00(P)	4.00(P)	8735.15 (R)							Financial Progress in Lac BDT =	1459.45	
			Prot. Work:Km	0.225(P)	2.159(P)										
North-Western Zone(NWZ) Total=13 Packages			Emb:km	4.500(P)	4.00 (P)	2858.18 (O)									
			WCS:No.	7(P)*	7(P)*	10120.60 (R)							Financial Progress in Lac BDT =	2844.90	
			Prot. Work:Km	2.141(F) 1.385(P)	1.991(F) + 3.251(P)										
Note: The total amount indicated under column 7 is for all the three work components in all packages.															

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Northen Zone (NZ)														
	Gaibandha O&M Division														
14	BWDB:FDR/ Gaibandha/W-1	Repair and Rehabilitation of flood embankment of protection of Gaibandha town and adjacent area from erosion of Ghaghot river from km 0.468- 0.633, km 0.925 –1.665, km 2.050 – 2.150, km 5.600- 7.550, km 7.750- 8.200, km 8.380- 8.920, km 19.005- 20.400 =5.319 km in Upazila- Gaibandha sadar and Sadullapur, Dist. Gaibandha in connection with FDR-2007 works under WMIP during 2008-09 and 2009-10.	Km	Embk= 5.319 (P)	Embk= 5.319 (P)	65.80 (O) 61.57 (R)	NCB	PPA	Yes (1st Doc.)	Nov, '08_ (27 Jan, '09)	Dec, '08 (04 May, '09)	Sept, '09 31 May '10 rev. (30 Jul' 10)	M/S Niaz-Noona (JV)	100 61.57	Completed and contract closed (Under Part-II)
15	BWDB:FDR/ Gaibandha/W-2	Rehabilitation of bank Protection Work of Gaibandha town and adjacent area from erosion of Ghaghot river from km 0.775- 0.950 =0.175 km at Kuthipara in Upazila- Gaibandha sadar, Dist. Gaibandha in connection with FDR-2007 works under WMIP during 2008-09 and 2009-10.	Km	Prot. Work= 0.175 (F)	Prot. Work= 0.175 (F)	103.42 (O) 103.41 (R)	NCB	PPA	No	Nov.'08 (27 Jan, '09)	Dec,'08 (07 April, '09)	Sept,'09 15 Mar, '10 rev. (15 june, '10)	M/S Goodman Enterprise	100.00 103.41	Completed and contract closed (Under Part-II)
16	BWDB:FDR/ Gaibandha/W-3	Repair and Rehabilitation of flood embankment of Sonail embankment project from km 4.100- 5.500, km 10.317- 11.617 =2.700 km in Upazila- Gaibandha sadar and Fulchari, Dist. Gaibandha in connection with FDR-2007 works under WMIP during 2008-09 and 2009-10.	Km	Embk =3.177 (P)	Embk=2.7 (P)	33.79 (O) 29.37 (R)	NCB	PPA	No	Nov, '08 (27 Jan, '09)	Dec, '08 (07 April, '09)	Sept, '09 (31 Aug, '11 rev).	Md. Motlubur Rahman	100.00 29.37	Length reduced by 0.477km to keep estimated cost within assessed value. This length has been proposed under Component-2 of WMIP. Work completed and final payment certified.
17	BWDB:FDR/ Gaibandha/W-4	Rehabilitation of flood embankment of Sonail embankment project with slope protection from km 2.500 – 3.150=0.650 km in Upazila- Gaibandha sadar, Dist. Gaibandha in connection with FDR-2007 Works under WMIP during 2008-09 and 2009-10.	Km	Prot. Work= 0.65 (F)	Prot. Work= 0.65 (F)	377.15 (O) 377.15 (R)	NCB	PPA	Yes	Nov, '08 (27 Jan, '09)	Dec, '08 (17 May, '09)	Sept, '09 14 June, '10 rev. (30 Dec,'10)	LA-AHM (JV)	100 377.15	Completed and contract closed (Under Part-II)
Gaibandha O&M Division: Total-4 Packages			Emb:km	8.496(P)	8.019(P)	580.16 (O)									
			WCS:No.	-	-	571.50 (R)								Financial Progress in Lac BDT =	571.50
			Prot. Work:Km	0.825(F)	0.825(F)										

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Lalmonirhat O&M Division															
18	BWDB:FDR/ Lalmonirhat/W-1	Rehabilitation of bank revetment work along the left bank of Dharla river in a length of 0.700 km at Boraibari under Kurigram Irrigation Project(North Unit, Uz & District- Kurigram in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10 and 2010-11.	Km	Prot. Work= 0.700(F)	Prot. Work= 0.700(F)	780.12 (O) 780.12 (R)	NCB	BG	Yes	Aug. '09 - 11 Nov, '10 rev. (29 Dec.'10)	Oct. '09 (25 April,'11).	15 June '11 March,'13 rev.	SA-SI(JV)	12 87.51	Work started on March 07,'12 and in progress. (Under Part-V)
19	BWDB:FDR/ Lalmonirhat/W-2	Rehabilitation of (a) 0.300km Protective work along right bank of Dudhkumar river at Tanganmari under Kurigram Irrigation Project (North Unit) , Dist. Kurigram (b) 0.155km Protective work at Parulia under Parulia Bandar Protection Project , Dist. Lalmonirhat and (c)0.300km at Khuniagacha under Teesta Left Embankment in District- Lalmonirhat in connection with FDR-2007 Works under WMIP during 2009-10 & 2010-11.	Km	Prot. Work= a)0.300 b)0.150 c)0.300 0.750(F)	Prot. Work= a)0.300 b)0.155 c)0.300 0.755(F)	833.28 (O) 833.28 (R)	NCB	BG	Yes	Aug. '09 - 11 Nov, '10 rev. (29 Dec.'10)	Oct. '09 (25 April,'11).	15 June '11 Mar,'13 rev.	SA-SI(JV)	9 38.12	Work started on March 13,'12 and work in progress. (Under Part-V)
Lalmonirhat O&M Division: Total 2 packages			Emb:km	-	-	1613.40 (O)									
			WCS:No.	-	-	1613.40 (R)							Financial Progress in Lac BDT =	125.63	
			Prot. Work:Km	1.450(F)	1.455(F)										
Northern Zone (NZ): Total= 6 packages			Emb:km	8.496(P)	8.019(P)	2193.56 (O)									
			WCS:No.	-	-	2184.90 (R)							Financial Progress in Lac BDT =	697.13	
			Prot. Work:Km	2.275(F)	2.28(F)										
Mid-Western Zone(MWZ)															
Kushtia O&M Division:															
20	BWDB:FDR/ Kushtia/W-1	Rehabilitation of Kumarkhali Town Protection Works = 0.313km (F) and 0.100km (P) at Kumarkhali, District Kushtia. in connection with FDR-2007 under WMIP during 2008-09 and 2009-10.	Km	Prot. Work= 0.826(P)	Prot. Work= 0.313km (F) 0.100km (P)	371.00 (O) 368.00 (R)	NCB	PPA	Yes	Oct. '08 (23 Dec, '08)	Dec. '08 (27 April '09)	May, '09 24 June, '10 rev (31 March,'11).	MMT-WEL JV	100 368.00	Completed and Contract closed. Length reduced by 0.100km to keep the estimated cost within assessed value. (Under Part-I)
Kushtia O&M Division:Total-1 package			Emb:km	-	-	371.00 (O)									
			WCS:No.	-	-	368.00 (R)							Financial Progress in Lac BDT =	368.00	
			Prot. Work:Km	0.826(P)	0.100(P) +0.313(F)										
Magura O&M Division															
21	BWDB:FDR/ Magura/W-1	Rehabilitation of protective works from km 121.550 to km 122.100 at Mohammadpur under Madhumati-Nabaganga Scheme/Sub-Project in connection with FDR-2007 under Water Management Improvement Project (WMIP) during FYs 2008-2009 and 2009-2010.	Km	Prot. Work= 0.55(F)	Prot. Work= 0.55(F)	318.92 (O) 318.92 (R)	NCB	PPA	Yes	Oct. '08 (04 Dec, 08)	Dec. '08 (02 Apr., '09)	May, '09 (31 May, '10).	RAB-SA(Jv)	95.00 282.64	Substantially completed. (Under Part-I)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
22	BWDB:FDR/Magura/W-2	A) Rehabilitation of the Composite Structure (Aqueduct) over D-3k drainage channel at Goalpara of Sreepur Upazila in G.K Irrigation Project and (B). Re-Sectioning & Up-grading of Flood Embankment from km. 24.132 to km. 27.000 = 2.868km at Kuchiamara of Shalikhha Upazila in Bamonkhali-Bornali Sub-Project in connection with 2007-FDR works under WMIP during 2010-2011.	Km		(A)Embk= 2.868km(P) (B) Rehb. Aqueduct +WCS-1(F)	172.07 (O) 138.03 (R)	NCB	BG	No	Oct. '08 07 Oct '10 (14 Nov.'10)	Dec. '08 (13 Feb., '11)	May, '09 12 Aug, '11; 31 Dec, '12	Md. Saleh Ahmed	64.00 82.61	Work in progress. The remaining length 2.868 km under package W-3 and additional work under package W-5 taken up under this package including aqueduct work.
23	BWDB:FDR/Magura/W-3	Re-sectioning of embankment from km 21.00 to km 24.132 under Bamankhali-Bornali scheme/sub-project in Shalikhha and sadar upazila in connection with FDR-2007 under Water Management Improvement Project (WMIP) during FYs 2008-2009 and 2009-2010.	Km	Embk= 6.00(P)	Embk= 3.132(P)	14.85 (O) 14.85 (R)	NCB	PPA	Yes (1st Doc of SWZ)	Oct.'08 (04 Dec, 08)	Dec.'08 (04 Mar, '09)	May.'09 30 June, '10 rev. (30 June,'10)	Md. Shah Jalal	100.00 14.85	Completed and contract closed. Length decreased to match with contract length and to keep the cost within assessed value. (Under Part-I)
24	BWDB:FDR/Magura/W-4	Re-sectioning and upgrading of embankment from km 0.00 to km 10.50 under Kalidashkhali-Arpara scheme/sub-project in Shalikhha upazila in connection with FDR-2007 under Water Management Improvement Project (WMIP) during FYs 2008-2009 and 2009-2010.	Km	Embk=12.70(P)	Embk= 10.5(P)	55.97 (O) 56.61 (R)	NCB	PPA	No	Oct, '08 (04 Dec, 08)	Dec, '08 (04 Mar, '09)	May, '09 (03 Sep, '09)	Md. Shah Jalal	100 56.61	Completed and contract closed (Under Part-I)
25	BWDB:FDR/Magura/W-5	Rehabilitation of composite structure, Aqueduct-cum Regulator-cum-bridge on S-11K and D-3K at Goalpara in upazila Sreepur under G. K. Project (Phase-1) in connection with FDR-2007 under Water Management Improvement Project (WMIP) during FYs 2008-2009 and 2009-2010.	No	WCS=1 (P)	WCS(Aqueduct repair)= 1 (P)	10.40 (O) 10.51 (R)	NCB	PPA	No	Oct, '08 (04 Dec, 08)	Dec, '08 (02 Mar,'09)	May, '09 (23 Aug, '09)	M/S. Kamrul Enterprise	100 10.51	Completed and contract closed. (Under Part-I)
Magura O&M Divi: Total -5 Packages			Emb:km	18.70(P)	16.500(P)	572.21 (O)									
			WCS:No.	1 (P)	1 (P) +1(F)	538.92 (R)								Financial Progress in Lac BDT =	447.22
			Prot. Work:Km	0.55 (F)	0.55 (F)										
Note: The total amount indicated under column 7 is for all the three work components															
Gopalganj O&M Division															
26	BWDB: FDR/ Gopalganj/W-2	Rehabilitation of Protective work 0.315km (F) on the left bank of the Madhumati River at Chinguri-Patgati in Upazila Tungipara, District Gopalganj in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY2009-10 and 2010-11.	Km	Prot. Work= 0.315(F) 0.090(P)	Prot. Work= 0.315(F)	422.10 (O) 422.10 (R)	NCB	BG	Yes	Aug.,'09 16 Jan, '10 rev. (17 Feb.'10)	Oct, '09 21 March, '10 rev. (13 May, '10)	14 March, '11 , 31 March,'12.	Kh. Moinul Islam (JV)	26 74.34	Progress slow, Contractor re-started the work after withdrawal of cancellation notice, again stopped.Restarted on May 05,'12, but no futher progress. (Under Part-V)
27	BWDB: FDR/ Gopalganj/W-3	Rehabilitation of Protective work 0.79km (F) on the left bank of the Madhumati River at Gobra for a length of 0.790km (F) in Upazila Gopalganj Sadar, District Gopalganj in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10 and 2010-11.	Km	Prot. Work= 0.350(F) 0.150(P)	Prot. Work= 0.79(F)	525.33 (O) 525.33 (R)	NCB	BG	Yes	Aug.,'09 16 Jan, '10 rev. (17 Feb.'10)	Oct, '09 21 March, '10 rev. (06 June, '10)	10 Apr., '11 (30 Apr, '12 rev.)	UI-RAB-AE (JV)	100 395.87	Work substantially completed . Lenght increased by 0.440 km as per field requirement. (Under Part-V)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
28	BWDB: FDR/ Gopalganj/W-4	Rehabilitation of Protective work 0.80 km (F) on the Madaripur Beel Route on the left bank of MBR Channel in Upazila-Gopalganj Sadar, District Gopalganj in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY2009-10 and 2010-11.	Km	Prot. Work= 0.900(F)	Prot. Work= 0.80(F)	730.07 (O) 730.07 (R)	NCB	BG	Yes	Aug.'09_ 16 Jan,' 10 rev. (17 Feb.'10)	Oct. '09 21 March, '10 rev. (13 May, '10)	14 March., '11 30 Apr, '12 rev.	M/s Aatur Rahman khan	40 257.09	Work in progress. Contractor re-started after notice for cancellation. (Under Part-V)
Gopalganj O&M Division:Total 3 packages			Emb:km		-	1677.50 (O)									
			WCS:No.		-	1677.50 (R)	Financial Progress in Lac BDT =						727.30		
			Prot. Work:Km	1.565(F) 0.150(P)	1.905(F)										
Madaripur O&M Division															
29	BWDB:FDR/ Madaripur /W-1	Rehabilitation of Embankment 12.20km (P) in South Kalkini FCDI Subproject by resectioning in Upazila Kalkini, District Madaripur in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10 and 2010-11.	Km	Embk=12.200 (P)	Embk= 12.20 km(P)	100.00 (O) 92.13 (R)	NCB	BG	No	Dec.'08.,_ 04 Feb,'10 rev. (02 March,'10)	Jan. '09, 15 Apr, '10 rev. (22 June, '10)	May, '10 (30 Apr, '11)	M/s Shahid Brothers	100 92.13	Completed and contract Closed (Under Part-III)
30	BWDB:FDR/ Madaripur/W-2	Rehabilitation of Protective work under (a) Sreenadi Bandar Protection Subproject =250m(F), and =65m(P)on the left bank of the Srinadi, (b) Tekerhat Bandar Protection Subproject =50m(F) and =40m(P) on the left bank of the Madripur Beel Route Channel and (c) Pranabmat Protection Subproject =100m(F) on the left bank of the Sadhurkhal in Upazila-Rajoir, District Madaripur in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10 and 2010-11.	Km	Prot. Work = 0.400(F), 0.195(P)	Prot. Work= 0.400km (F) 0.105km (P)	383.16 (O) 382.61 (R)	NCB	BG	Yes	Dec.'08.,_ 04 Feb,'10 rev. (02 March,'10)	Jan.'09, 15 Apr, '10 rev. (18 Aug, '10)	May, '10 (31 Jan, '12)	AHTC-SA-MBI (JV)	100 382.61	Completed and final payment certified. (Under Part-III)
31	BWDB:FDR/ Madaripur/W-3	Rehabilitation of 1 no WCS by replacement of damaged sluice no RKP-13 at km 13.80 by a 1-1.50m x 1.80m RCB sluice plus a 2.50m wide Boat pass under Ramshil-Kafulabari FCD project in upazila Kotalipara District : Gopalgonj in connection with FDR-2007 works under WMIP during the year 2010-2011.	No.	WCS=1 (F), 1(P)	1(F)	175.03 (O) 134.58 (R)	NCB	BG	No	Dec.'08_ 01 Nov., '10 (08 Dec., '10)	Jan, '09 (14 Mar., '11).	Aug, '09 (15 May, '12 rev.	SS Engg. & Construction	66 77.54	Work in progress. (under part III)
32	BWDB:FDR/ Madaripur/W-4	Rehabilitation of Protective work under (A) Sreenadi Bandar Protection Subproject =90.00 m (P), (B) on the left bank of Kumar Riner =300.00 m (F) in Upazila-Madaripur Sadar and Rajoir, District- Madaripur in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2011-12 and 2012-13.	Km	-	Prot. Work= 0.09 (P) +0.300 (F)	0.00 (O) 288.28 (R)	NCB	BG	Yes	Dec '11 19 Jan.'12	Mar, '12 Mar, '12	Dec,'12 31 Mar, '13.		0 0	New package for strengthening the ongoing works mentioned under package W-2. Contractor reported.
Madaripur O&M Division:Total -4 packages			Emb:km	12.20(P)	12.20(P)	658.19 (O)									
			WCS:No.	1(F)+1(P)	1(F)	897.60 (R)	Financial Progress in Lac BDT =						552.28		
			Prot. Work:Km	0.40(F)+ 0.195(P)	0.700(F)+ 0.195(P)										

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Mid-Western Zone (MWZ): Total= 13 Packages		Emb:km	30.9(P)	28.700(P)										
			WCS:No.	1.00(F) 2.00(p)	2(F) 1(P)	3278.90 (O)					Financial Progress in Lac BDT =			2094.80	
			Prot. Work:Km	2.515 (F) 1.171(P)	3.468(F) 0.295(P)	3482.02 (R)									
	South-Western Zone (SWZ)														
	Narail O&M Division														
33	BWDB:FDR/ Narail /W-1	(A)Construction of Retired Embankment 0.73km (F) and Resectioning of Embankment 1.53km (P) and (B)Reconstruction of 2Vent regulator at km 71.000 at Ghaga Upzila-Lohagora under Madhumati-Nabaganga Sub-project in connection with FDR-2007 under WMIP during 2009-10 and 2010-11.	Km	(A)Embk= 0.73 Km (F) and 1.53km (P)	WCS-1(F)	238.91 (O) 179.46 (R)	NCB	BG	No	Oct. '08 26 June, '10 rev. (02 Aug. '10)	Dec. '08 30 Sep., '10 rev. (08 Dec. 2010)	May. '09 16 Aug., '11 24 Jul, '12	KT-SA (JV)	98.00 174.52	Work in progress. Original Package W-2(TK. 120 lac) merged with W-1. Embankment(Retired and Resectioning) dropped. Contract value reduced by Tk.59.45 lac. Work substantially completed. (Under Part-I)
	Narail O&M Division:Total 1 packages		Emb:km	0.73(F)+ 1.53(P)		238.91 (O)								174.52	
			WCS:No.	1(F)	1(F)	179.46 (R)					Financial Progress in Lac BDT =				
			Prot. Work:Km		-										
	Satkhira O&M Division-2:														
34	BWDB:FDR/ Satkhira-2/W-1	Lot 1: Rehabilitation of Embankment 5.5km (P) in CEP Polder No. 6-8(Extn) and Polder 6-8 in Upazila-Satkhira Sadar, Tala and Assasuni District-Satkhira in connection with FDR-2007 works under WMIP during 2009-10 and 2010-11. (Tk. 47.13 lac) Lot 2: Rehabilitation of Embankment 4.56km (P) in CEP Polder No.7/2 in Upazila-Shyamnagar and Assasuni District-Satkhira in connection with FDR-2007 works under WMIP during 2009-10 and 2010-11. (Tk. 73.42 lac)	Km	Embk= 16.700(P)	Embk= 10.060(P)	(45+70) 121.56 (O) 120.55 (R)	NCB	BG	No	Nov. '08 29 June, '10 rev. (23 Aug. '10)	Dec., '08 (26 Dec, '10).	Sept,'09 31 Aug, '11 rev.	Lot-1:Sayed Raunakul Islam-Md. Abdul Khaleque(JV); Lot-2:Tajul-Ashraf (JV)	97 44.55 98 71.25	Substantially completed. Lot 1: Length reduced by 3.50 km.after actual survey and to keep cost within assessed value. Original package W-2 included in this package as Lot 2. (Under Part-II) FPC prepared Substantially completed. (Under Part-II) The contractor instructed to complete turfing.
35	BWDB:FDR/ Satkhira-2/W-3	Rehabilitation of Protective work for protection of embankment on right bank of the Betna River in CEP PolderNo.2 from a) Km. 18.200 to Km. 18.600 = 400 m, b) Km. 18.600 to Km. 18.780 = 180 m, c) Km. 19.753 to km. 20.193 = 440 m, d) km. 23.050 to km. 23.350 = 300 m & e) Km 26.100 to Km. 26.180 = 80 m, total length =1400m(F) in Upazila- Assasuni , District Satkhira in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2011-12 and 2012-13.	Km	Embk= 0.300 (P)+Prot. Works = 0.700 (F)	Prot. Works = 1.400(F)	238.67 (O) 1044.49 (R)	NCB	BG	No	Nov. '08 16 Jan, '11 rev .June,'12 Re-bid	Dec., '08 31 Dec, '11 rev. Oct,'12	Sept,'09 30 June, '12 rev. Sept,'13		0 0.00	Original Package W-4 merged with this package. Re-bidding (3rd time) in process. Estimate including 0.400 km length of prot.work and additional 0.380 km prepared. (Under Part-II)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	BWDB:FDR/ Satkhira-2/W-4	Rehabilitation of Protective work for protection of embankment on right bank of the Betna River in CEP Polder No.2 from Km18.60-18.780, 19.753-20.193 and 1.000-1.080=0.700km(F) in Assasuni and Satkhira Sadar, District Satkhira in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2009-10.	Km	Prot. Work= 0.700 (F)	-	0.00 (O) 0.00 (R)	-	-	-	-	-	-	-	-	Merged with Package W-3. (Under Part-II)
	BWDB:FDR/ Satkhira-2/W-5	Rehabilitation of Embankment in CEP Polder No.4 in Upazila- Assasuni, Kaliganj and Debhata, District-Satkhira in connection with FDR-2007 WORKS under WMIP during 2008-09 and 2009-10.	Km	Emb=2.663(P)	--	0.00 (O) 0.00 (R)	--	--	--	--	--	--	--	-	Dropped as the work has been taken up under GOB funding. (Under Part-II)
36	BWDB:FDR/ Satkhira-2/W-6	Rehabilitation of Embankment in CEP Polder No.7/1 from Km12.350-13.00,19.30-20.10and 24.10-24.740=2.09Km (P) in Upazila- Assasuni, Kaliganj and Debhata, District-Satkhira in connection with FDR-2007 works under WMIP during 2008-09 and 2009-10.	Km	Emb=5.35 (P)	Emb= 2.09(P)	41.42 (O) 37.65 (R)	NCB	PPA	No	Nov, '08 18 Mar, 09 rev. (13 April, '09)	Dec, '08 (10 June, '09)	Sept, '09 (04 June, '10).	Md. A. Gafur	100 37.65	Contract closed. Turfing could not be grown, bill finalized. (Under Part-II)
37	BWDB:FDR/ Sattrkhira-2/W-7	Rehabilitation of Embankment in CEP Polder No.13-14/2 from Km0.00-0.50,13.20-13.50, 46.10-46.60, 48.70-49.20, 58.50-59.00 and 85.80-86.24=2.54km(P)Km in Upazila- Koyra District-Khulna in connection with FDR-2007 works under WMIP during 2008-09 and 2009-10.	Km	Emb= 4.17(P)	Emb= 2.54(P)	43.70 (O) 39.71 (R)	NCB	PPA	No	Nov, '08 18 Mar, 09 rev. (13 April, '09)	Dec, '08 (10 June, '09)	Sept, '09 (04 June, '10).	A. Khaleque	100 39.71	Contract closed. Turfing could not be grown, bill finalized. (Under Part-II)
38	BWDB:FDR/ Satkhira-2/W-8	Rehabilitation of works in CEP Polder No.13-14/2 by Reconstruction of 3 nos. WCS, DS-3 at km 6.75 (Ghatakhali Sluice),DS-3A at km 12.10 (Oratala Sluice) and DS-2 at km 5.75 in Upazila- Koyra, District-Khulna in connection with FDR-2007 works under WMIP during 2009-10 and 2010-11.	No.	WCS=1(F)	WCS= 3(F)	369.41 (O) 369.41 (R)	NCB	BG	Yes	Nov, '08 29 June, '10 rev. (20 Oct.,'10.)	Mar, '09 (18 Feb., '11).	15 June,'11 26 Oct.,'11 30 June,'12 rev. Feb,'13 rev.	Al Mamun Enterprise Ltd.	96 319.84	Work in progress. Original Package Nos.Satkhira-2/W-8 &W-9 under Part-II are merged together and cyclone damage included .
	BWDB:FDR/ Satkhira-2/W-9	Rehabilitation of 1 No. WCS by Reconstruction of 1-1.50mX1.80m RCB Sluice No.3A at Km 12.10 of Polder 13-14/2 at Mouza Oratala(Dakhin Madinabad), Upazila-Koyra, District-Khulna in connection with FDR-2007 WORKS under WMIP during 2008-09 and 2009-10.	No.	WCS=1(F)	-	0.00 (O) 0.00 (R)	--	--	--	--	--	--	--	-	Merged with package W-8.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
39	BWDB:FDR/Satkhira-2/W-10	Rehabilitation Works in (A) CEP Polder No.14/1 by (a) Resectioning embkment=11.872km(P), (b) Reconstruction of Sluice No.DS-4 at Km 25.30 , (c) Rehabilitation of Protective Work 0.180km(F) at north & south Betkashi, slope protection at Golkhali, =1.243km, and (d) Rehabilitation of Angtiara BWDB Camp with (i) Ring Bundh for protection of Drinking Water Pond, (ii) Rebuilding Boundary Wall, (iii) Resuscitation of Pond & (iv) Repair of the Inspection Bunglow, pond ghat, internal road in Upazila- Koyra District-Khulna , and (B) CEP Polder No. 7/1 by Re-sectioning of Embankment =2.184km in Upazila -Assasuni and Shyamnagar in District-Satkhira in connection with FDR-2007 Works under WMIP during 2009-10 and 2010-11.	Km No Km	Emb=1.60 (P)	(a) Embkmt =14.056 km(P), (b) Drang. Sluice =1no.(F), (c) Bank Prot-0.180km(d) Slope Prot. Works =1.423km (F), (e) Rehab. Angtiara Camp-1 No.	(20+ 250) 916.12 (O) 916.12 (R)	NCB	BG	Yes	Nov. '08 29 June, '10 rev. (20 Oct., '10.)	Mar. '09 16 Jan., '11 rev.	15 June, '11 12 Oct., '11 31 May, '12 rev. March, '13 rev.	Md. Moshir Rahman Choudhury	58.50 431.76	Work in progress. Package W-11 merged with this package including cyclone damage.
40	BWDB:FDR/Satkhira-2/W-12	Rehabilitation of Works in CEP Polder No.13-14/2 by (a) Resectioning embt. 51.33km (P) in Upazila- Koyra District-Khulna in connection with FDR-2007 works under WMIP during 2009-10 and 2010-11 and 2011-12.	Km	-	Embkt= 49.61 km(P)	691.85 (O) 711.82 (R)	NCB	BG	Yes	Nov. '08 29 June, '10 rev. (14 Oct., '10.)	Mar. '09 (12 Jan., '11).	15 June, '11 12 Sept., '11 31 May, '12 rev. Sept, '12 rev.	Parisha Trade System Ltd.	98 667.42	Earth work completed. Variation approved for Tk. 19.97 lac Contractor instructed to complete turfing.
41	BWDB:FDR/Satkhira-2/W-13	(A) Rehabilitation Works in CEP Polder No.7/1: Resectioning of Embankment(10.40+2.650)=13.05km (P) and Slope Protection.=2.650km (F) in Upazila- Assasuni and Shyamnagar, District-Satkhira in connection with FDR-2007 works under WMIP during 2011-12 and 2012-13.	Km	-	Embkt. = 13.05km(P) Slope Prot. Work = 2.65 km(F)	0.00 (O) 1082.25 (R)	NCB	BG	Yes	April '12 May 24, '12 rev. (June 27, '12 rev.)	May, '12 Sept, '12 rev.	May, '13 Sept, '13 (rev)		0 0	New package. Bids received on 27 June, 2012, evaluation under process. Estimated price based on expected bidding amount.
42	BWDB:FDR/Satkhira-2/W-14	(A) Rehabilitation Works in CEP Polder No.13-14/2: Resectioning of Embankment(1.95+1.70+0.80)=4.45km (P), Slope Protection.=1.70km (F) and Bank Protection=0.80km(F) in Upazila- Koyra, District-Khulna in connection with FDR-2007 works under WMIP during 2011-12 and 2012-13.	Km		Embkt. = 4.45km(P) Slope Prot. Work = 1.70 km(F) and Bank Prot =0.80km(F)	0.00 (O) 1816.68 (R)	NCB	BG	Yes	April '12 May 24, '12 rev. (June 27, '12 rev.)	May, '12 Sept, '12 rev.	May, '13 Sept, '13		0 0	New package. Bids received on 27 June, 2012. Evaluation under process. Estimated price based on expected bidding amount.
Satkhira O&M Division-2 : Total =9 Packages			Emb:km	30.783(P)	97.576(P)	2422.73 (O) 6138.68 (R)								Financial Progress in Lac BDT = 1612.18	
			WCS:No.	2(F)	4(F)										
			Prot. Work:Km	1.107(F)	8.153(F)										
Note: The total amount indicated under column 7 is for all the three work components															

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Bagerhat O&M Division															
43	BWDB:FDR/ Bagerhat/W-1	Rehabilitation of Embankment in CEP Polder No.35/1 =13.50(P) in Upazila-Morrelganj and Sarankhola District-Bagerhat in connection with FDR-2007 works under WMIP during 2009-10 and 2010-11.	Km	Embk=10.0 (P)	Embk= 13.50 (P)	97.59 (O) 93.84 (R)	NCB	BG	No	Nov. '08 05 June., '10. (07 July., '10)	Dec. '08 (30 Sep. '10)	Sep. '09 31 May, '11 25 June, '11 rev.	M/s Ruhul Amin Bhuyan	100 93.84	Contract Closed. The remaining length 1.555 km taken up through other source (Under Part-II)
	BWDB:FDR/ Bagerhat/W-2	Rehabilitation of WCS by repair and replacement of Gates and Hoists of Sluice No.S-4 and S-6 in CEP Polder-35/1 in Upazila-Morrelganj and Sarankhola District-Bagerhat in connection with FDR-2007 WORKS under WMIP during 2008-09 and 2009-10 .	No	WCS=2 (P)	--	0.00 (O) 0.00 (R)	--	--	--	--	--	--	--	- -	Dropped as the work was taken up under GOB funding. (under Part-II)
44	BWDB:FDR/ Bagerhat/W-3A	Rehabilitation of Embankment in CEP Polder No.35/3 =10.00km (P) and protective work 0.980km (F) in Upazila-Rampal and Bagerhat Sadar, District-Bagerhat in connection with FDR-2007 works under WMIP during FY 2011-12 and 2012-13 .	Km	Embk= 10.20 (P)	Embk= 10.00 Km(P), Prot. work =1.100 Km (F), Inlet structure = 1 (F).	203.00 (O) 1803.89 (R)	NCB	BG	Yes	Nov. '08 April, '12 May 24, '12 rev. (June 26, '12)	Dec. '08 Jun., '12 rev. Nov, '12 rev.	Sept. '09 June, '13. Dec, '13 rev		0 0	As per existing ground conditions, protective works in a length of 2.350km and one inlet structure not envisaged earlier required. (Under Part-II). Subsequently, it was divided into two lots under Package-W-3 and now separated into two packages.
45	BWDB:FDR/ Bagerhat/W-3B	Rehabilitation of Embankment in CEP Polder No.35/3=12.00km (P) and protective work 1.015km (F) in Upazila-Rampal and Bagerhat Sadar, District-Bagerhat in connection with FDR-2007 works under WMIP during FY 2011-12 and 2012-13 .	Km	0	Embk= 12.00km (P) Prot. work 1.250 km(F)	0.00 (O) 1802.92 (R)				Nov. '08 April, '12 May 24, '12 rev. (June 26, '12)	Dec. '08 Jun., '12 rev. Nov, '12 rev.	Sept. '09 June, '13. Dec, '13 rev		0 0	Bids received on 26 June, 2012. Evaluation under process. Estimated price based on expected bidding amount.
46	BWDB:FDR/ Bagerhat/W-4	Rehabilitation works in (A)CEP Polder-35/3 (a) by repair and replacement of Gates and Hoists of Sluice No.S-1 and S-3 in Upazila-Rampal and Bagerhat Sadar and (B)CEP Polder-36/1 by (a) Resectioning Embankment =13.10km and (b) rehabilitation of WCSs at Godaria(20-1.52x1.83) and Arulio(1-1.2x1.2m) and repair and replacement of gates and hoists of Sluice nos. S-5 and S-6 in Upazila-Mollahat, Chitalmari, Fakirhat, Rampal and Bagerhat Sadar, District-Bagerhat in connection with FDR-2007 works under WMIP during 2010-11 and 2011-12 and 2012-13.	Km	WCS = 2 nos.	Embkt: B(a) =13.10km, (P) WCS:A(a) =2(P). B(b)= 1(F),3(P)	400.00 (O) 418.90 (R)	NCB	BG	Yes	Nov. '08 April. '11.	Dec. '08 01 Nov., '11 rev. (Dec.18 , '11)	Sept. '09 June, '13 rev.		53 191.93	Package Bagerhat/W-5 & W-6 merged with this package. (Under Part-II). Work in progress.
	BWDB:FDR/ Bagerhat/W-5	Rehabilitation of Embankment in CEP Polder No.36/1 =6km(P) in Upazila-Mollahat, Chitalmari and Fakirhat District-Bagerhat and Rupsha , district-Khulna in connection with FDR-2007 WORKS under WMIP during 2008-09 and 2009-10	km	Embkt= 6.00 (P)	--	0.00 (O) 0.00 (R)	--	--	--	--	--	--	--	--	Merged with package W-4.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	BWDB:FDR/ Bagerhat/W-6	Rehabilitation of WCS at Godaria(20-1.52X1.83) and Arulio(1-1.3mX1.3m) in CEP Polder-36/1 in Upazila-Rampal and Bagerhat Sadar District-Bagerhat in connection with FDR-2007 WORKS under WMIP during 2008-09 and 2009-10 .	No.	WCS = 2 (P)	--	0.00 (O) 0.00 (R)	--	--	--	--	--	--	--	--	Merged with package W-4.
47	BWDB:FDR/ Bagerhat/W-7	Rehabilitation of Protective work in CEP Polder-36/1 =0.226km(P) and =0.100 km(F) in Upazila Mollahat, Chitalmari and Fakirhat District-Bagerhat in Polder 36/1 in connection with "Flood damage rehabilitation 2007 works" under WMIP during FY 2008-2009 and 2009-10.	Km	Prot. W=0.10(F) 0.278(P)	Prot. Work= 0.10(F) 0.226(P)	356.40 (O) 287.12 (R)	NCB	BG	Yes	Nov.'08. 20 Oct.,'10 rev. (01 Dec., '10)	Dec. '08 (April, '11),	Sept. '09 15 Jun, '11, 30 Apr,'13 rev.	IASH-SSL(JV)	13.5 29.39	Work in progress. Contractor instructed to gear up progress. (Under Part-II)
48	BWDB:FDR/ Bagerhat/W-8	Rehabilitation of Protective workfor protection of Morrelganj thana health complex and bazar project in Upazila Morrelganj District-Bagerhat in connection with "Flood damage rehabilitation 2007 works" under WMIP during 2009-10 and 2010-11.	Km	Prot. Work= 0.300(F)	Prot. Work= 0.282 (F)	398.85 (O) 398.85 (R)	NCB	BG	Yes	Nov.'08., 29 Jan '10 rev. (08 Mar.'10)	Dec. '08, 15 Apr, '10 rev. (23 June, '10)	July, '09 27 Dec., '10 25 June,'11 rev.	ME-RB-SA (JV)	100.00 398.85	Contract Closed (Under Part-II)
49	BWDB:FDR/ Bagerhat/W-9	Rehabilitation of protective for protection of Morrelganj Thana Health complex and Bazar = 0.936km (F) in Upazilla Morrelganj, District-Bagerhat in connection with "Flood damage rehabilitation 2007 works" under WMIP during 2010-11 and 2011-12.	Km	-	Prot. Work= 0.936km (F)	0.00 (O) 1706.72 (R)	NCB	BG	Yes	Dec '11 02, Feb.'12 May,'12 rev. (June26,'12)	Mar. '12 June, '12rev. Nov,'12 rev.	Feb,'13 June, '13 rev. Dec,'13 rev.		0 0	New package for strengthening the completed works under package W-8 . Re-bids received on 26 June, 2012.Evaluation under process. Estimated price based on expected bidding amount.
50	BWDB:FDR/ Bagerhat/W-10	Repair & Rehabilitation of Embankment with slope protection work in Polder 35/1 from km. 3.860-5.040, 6.280-6.400, 14.346-14.396, 14.51-14.620, 15.440-15.710, 15.930-15.970, 16.028-16.088, 16.680-16.740, 17.623-18.789 & 19.930-20.210 = 3.336 km. in Polder No. 35/1 in connection with FDR-2007 works under WMIP during the year 2011-12 and '12-13.	Km	Embt= 7.47(P) Prot.W= 5.800 (F)	Embt= 3.336(P) Prot.W= 3.336 (F)	718.62 (O) 1648.12 (R)	NCB	BG	Yes	Nov. '08 April, '12 rev. May,'12 rev. (June 26, '12)	Dec. '08 Jun., '12 rev. Sept,'12 rev.	Sept., '09 Apr, '13. rev. Sept,'13 rev.		0 0	Bids of Barguna /W-1 (718.62) and Barguna/W-2(569.33) were under process for re-bidding as two lots under one package.Due to change of ground condition during last three flood seasons and revision of rates , scope of works changed and cost increased.Separate packages instead of
51	BWDB:FDR/ Bagerhat/W-11	Repair & Rehabilitation of Embankment with slope protection work in Polder 35/1 from 20.210-21.330, km. 22.300-23.564, km. 24.000-24.870 & km. 25.110-25.530 = 3.674 km. in Polder No. 35/1 in connection with FDR-2007 works under WMIP during the year 2011-12 and '12-13.			Embt= 3.674(P) Prot.W= 3.674 (F)	569.33 (O) 1528.74 (R)	NCB	BG	Yes	Nov. '08 April, '12 rev. May,'12 rev. (June 26, '12)	Dec. '08 Jun., '12 rev. Sept,'12 rev.	Sept., '09 Apr, '13. rev. Sept,'13 rev.		0 0	Lots now. Fresh bids received on 26 June, 2012.Evaluation under process. Estimated price based on expected bidding amount.
Bagerhat O&M Division: Total- 9 Packages			Emb:km	33.670(P)	55.610(P)	2743.79 (O)									
			WCS:No.	4(P)	2(F)5(P)	9689.10 (R)									Financial Progress in Lac BDT = 714.01
			Prot. Work:Km	0.400(F), 0.278(P)	10.678(F) 0.226(P)										
Note: The total amount indicated under column 7 is for all the three work components															
South-Western Zone (SWZ): Total= 16 Packages			Emb:km	0.73(F) 58.513(P)	156.486(P)										
			WCS:No.	3.00(F) 4.00(p)	7(F) 5(P)	5405.43 (O)									Financial Progress in Lac BDT = 2500.71
			Prot. Work:Km	1.507 (F) 0.368(P)	18.511(F) 0.226(P)	16007.24 (R)									

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Southern Zone (SZ)														
	Patuakhali O&M and Patuakhali WD Division														
52	BWDB:FDR/ Patuakhali/W-1	Patuakhali Town Protection: Rehabilitation of protection works in between chainage 0.000-0.444 = 0.173 km (P) in upazila Patuakhali sadar, Dist. Patuakhali in connection with FDR-2007 Works under WMIP during 2009-10 and 2010-11	Km	Prot. Work= 0.150km (P)	Prot. Work= 0.173km (P)		NCB	BG	No	Dec. '08 29 Mar.'10 rev. (29 Apr.'10)	Jan. '09 25 Aug, '10 rev. (15 Sep '10)	Dec. '09 (13 Mar., '11 rev.)	Md.Shah Jalal	100 95.43	Completed and final payment certified. (Under Part-III)
						95.50 (O) 95.43 (R)									
53	BWDB:FDR/ Patuakhali/W-2	Polder 55/2E: Rehabilitation and repair of embankment in different chainages from 2.000 to 84.500=12.50km (P) in upazila Patuakhali sadar, Baufal and Dashmina, Dist. Patuakhali in connection with FDR-2007 Works under WMIP during 2008-09 and 2009-10.	Km	Embk= 15.00(P)	Embk= 12.50(P)		NCB	PPA	No	Dec. '08 (25 Feb, '09)	Jan. '09 (07April, '09)	Sept. 09 (05 June,'10)	M/S Monalisa	100 152.68	Contract closed. Cost increased due to Cyclone damage. The remaining length taken up through other sources. Contract was for Tk.123.20, with variation Tk.152.68 lac. (Under Part-III)
						153.90 (O) 152.68 (R)									
54	BWDB:FDR/ Patuakhali/W-3	Polder 55/2E: i) Reconstruction and rehabilitation of Farikata drainage sluice (1-1.50mx1.80m) at km 15.00; ii) Reconstruction and replacement of flushing inlet (0.600m dia.) in different chainages = 4 nos. (F); iii) Rehabilitation and repair of embankment in a length of 5.670 km (P) in upazila- Dashmania, Dist. Patuakhali in connection with FDR-2007 Works under WMIP during 2009-10 and 2010-11.	No.	WCS=5 nos. (F), 2 nos.(P) Embt.=5.67 km (P)	WCS=5 nos. (F), Embt.=5.67 km (P)		NCB	BG	No	Dec. '08 29 Mar,'10 rev. (29 Apr.'10)	Jan. '09 (15 Sep '10)	Dec. '09 (30 Jun, '11 rev)	M/s. Agrani Construction	100 185.80	Completed and final payment certified. (Under Part-III)
						186.47 (O) 185.80 (R)									
55	BWDB:FDR/ Patuakhali/W-4	Polder 55/2A: Rehabilitation and repair of embankment in different chainage from Km 5.700 to 43.000=13.70 km (P) in upazila Patuakhali sadar, Galachipa and Dashmina, Dist. Patuakhali in connection with FDR-2007 Works under WMIP during 2008-09 and 2009-10.	Km	Embk= 15.00(P)	Embk= 13.7(P)		NCB	PPA	No	Dec. '08 (25 Feb, '09)	Jan. '09 (07April, '09)	Sept. 09 (05 June,'11)	M/S Amin &Co.& Mizanur Rahman Sohag (JV)	100 125.3	Contract closed. The remaining length taken up through other sources. (Under Part-III)
						125.30 (O) 125.30 (R)									
56	BWDB:FDR/ Patuakhali/W-5	Polder 55/2A: i) Reconstruction and rehabilitation of surface drainage sluice 2 nos.(F) and ii) Flushing inlet (0.600m dia.) in different chainage=4 nos (F) in upazila- Dashmania, Dist. Patuakhali in connection with FDR-2007 Works under WMIP during 2009-10 and 2010-11.	No.	WCS=6 nos. (F) + 2 nos. (P)	WCS=6 nos. (F)		NCB	BG	No	Dec. '08 29 Mar,'10 rev. (29 Apr.'10)	Jan. '09 (15 Sep '10)	Dec. '09 (30 Jun, '11 rev.)	Abul Kalam Azad	100 97.97	Completed and final payment certified. (Under Part-III)
						98.11 (O) 97.97 (R)									
57	BWDB:FDR/ Patuakhali/W-6	Dumki-Loukathi Scheme/sub-project: i) Rehabilitation and reconstruction of embankment from Km 16.050 to 19.450=3.400 km (F) and ii) Repair of embankment in different chainage from km 1.330 to 48.380 = 26.00km (P) in upazila Patuakhali sadar, Dist. Patuakhali in connection with FDR-2007 Works under WMIP during 2008-09 and 2009-10.	Km	Embk= 3.40(F) 26.00(P)	Embk= 3.40(F) 26.00(P)		NCB	PPA	No	Dec. '08 (25 Feb, '09)	Jan. '09 (07 April, '09)	Sept. 09 (05 June,'10)	M. Ahmed-RC Co.(JV)	100.00 286.56	Completed and contract closed. (Under Part-III)
						286.56 (O) 286.56 (R)									

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
58	BWDB:FDR/ Patuakhali/W-7	Dumki-Loukathi sub-project:: i)Reconstruction and rehabilitation of surface drainage sluices =2 nos.(F) ii) Flushing inlet (0.600m dia) in different chainage =20 nos.(F) (iii) Slope Protection of Embankment=1.062km in upazila Patuakhali sadar, Muradia-Kalagachia sub-project: Reconstruction and rehabilitation of flushing inlet = 6 nos (F) in upazila Dumki, Dist. Patuakhali in connection with FDR-2007 Works under WMIP during 2009-10 and 2010-11.	No.	WCS= 17(F)+1(P)	WCS=28 (F) Prot.W =1.062km (F)	364.20 (O) 363.35 (R)	NCB	BG	Yes	Dec.'08 29 Mar,'10 rev. (29 Apr.'10)	Jan.'09 (15 Sep '10)	Dec.'09 14, Sept, '11 (31 May.'12 rev.)	Padma Associates & Engineers Ltd	100.00 363.35	Completed and final payment certified. (Under Part-III)
59	BWDB:FDR/ Patuakhali/W-8	Muradia-Kalagachia Scheme/sub-project: i) Rehabilitation and reconstruction of embankment in different chainage from km 8.000 to 18.100=1.50km (F) and ii) Repair of embankment in different chainage from km 9.000 to 35.930=20.00 km (P) in upazila-Dumki, Dist. Patuakhali during 2008-09 and 2009-10.	Km	Embk= 1.50(F) 20.00(P)	Embk= 1.50(F) 20.00(P)	205.65 (O) 205.65 (R)	NCB	PPA	No	Dec,'08 (25 Feb, '09)	Jan,'09 (07 April, '09)	Sept, 09 (05 June,'10)	WEI-MR(JV)	100 205.65	Completed and contract closed. (Under Part-III)
60	BWDB:FDR/ Patuakhali/W-9	Itabaria-Lebukhali sub-project: Rehabilitation and repair of embankment in different chainage from km 0.400 to 21.400 =14.750 km (P) in upazila- Patuakhali sadar, Dist. Patuakhali during 2008-09 and 2009-10.	Km	Embk= 17.00(P)	Embk= 14.75(P)	137.70 (O) 137.70 (R)	NCB	PPA	No	Dec.'08 (25 Feb, '09)	Jan.'09 (07 April, '09)	Sept, 09 (05 June,'10)	Abul Kalam Azad	100 137.7	Completed and contract closed. The remaining length taken up through other sources. (Under Part-III)
61	BWDB:FDR/ Patuakhali/W-10	Itabaria-Lebukhali sub-project: i)Reconstruction and rehabilitation of surface drainage sluice near km 11.500 (Chandukhali) and near km 3.250 (Kalichanna) = 2 nos.(F) and ii) Fflushing inlet in different chainage from km 4.600 to 17.200= 4 nos (F) in upazila-Patuakhali sadar, Dist. Patuakhali in connection with FDR-2007 Works under WMIP during 2009-10 and 2010-11.	No.	WCS=6 Nos.(F)	WCS=6 Nos.(F)	87.90 (O) 87.11 (R)	NCB	BG	No	Dec.'08 29 Mar,'10 rev. (29 Apr.'10)	Jan.'09 (15 Sep '10)	Dec.'09 (30 Jun, '11 rev.)	MMT-ABM (JV)	100 87.11	Completed and final payment certified. (Under Part-III)
62	BWDB:FDR/ Patuakhali/W-11	Mirzaganj-Rampura sub-project: Rehabilitation and repair of embankment in different chainage from km 4.000 to 44.100=20.000 km (P) in upazila-Mirzaganj, Dist. Patuakhali in connection with FDR-2007 Works under WMIP during 2008-09 and 2009-10.	Km	Embt.= 20 km(P)	Embt.= 20 km(P)	162.65 (O) 162.65 (R)	NCB	PPA	No	Dec.08 (25 Feb, '09)	Jan 09 (25 April, 09) .	Sept, 09 (30 June,'10)	Nabarun Traders	100 162.65	Completed and contract closed. (Under Part-III)
63	BWDB:FDR/ Patuakhali/W-12	Mirzaganj-Rampura sub-project: i)Reconstruction and rehabilitation of flushing inlet in different chainage = 5 nos.(F) and ii) Repair and rehabilitation of 0.050km (P) protective work in different chainage,(iii) Rehabilitation & repair of embankment =5.30km(P)in upazila-Mirzaganj, Dist. Patuakhali in connection with FDR-2007 Works under WMIP during 2009-10and 2010-11.	No.	WCS= 5 nos (F), Prot. Work= 0.060km (P)	WCS= 5 nos (F), Prot. Work= 0.050km (P), Embt.=5.30 km(P)	152.19 (O) 151.62 (R)	NCB	BG	No	Dec.'08 29 Mar,'10 rev. (29 Apr.'10)	Jan.'09 (15 Sep '10)	Dec.'09 (30 Jun, '11 rev.)	M/s Kamrul Enterprise	100 151.62	Completed and final payment certified. (Under Part-III)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
64	BWDB:FDR/ Patuakhali/W-13	Polder 41/7: Rehabilitation and repair of embankment in different chainage from km 2.000 to 48.000=18.05 km (P) during 2008-09 & 2009-10.	km	Embk= 20.00(P))	Embk= 18.05(P)	193.06 (O) 193.03 (R)	NCB	PPA	No	Dec.'08 (25 Feb, '09)	Jan, '09 (07 April, '09)	Sept. '09 (05 June, '10)	WEL-MR(JV)	100 193.03	Contract closed, original contract 169.31, price increased to Tk.193.06 due to variation for cyclone damage. The remaining length taken up through other sources. (Under Part-III)
65	BWDB:FDR/ Patuakhali/ W-14	Polder 41/7: Reconstruction and rehabilitation of i) Chalitabunia drainage sluice =1(F); ii) 5 nos. (F) Flushing inlet iii) Reconstruction and rehabilitation of Hazikhali drainage sluice at km 10.30 (F) and (iv) Repair of Kakrabonia drainage sluice (P) and (v) Rehabilitation & repair of embkt=8.100km (P) in upazila-Mirzaganj, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2009-10 and 2010-11.	km	WCS=6 nos. (F) +2(P) Embt.=8.10 km(P)	WCS=7nos. (F) +1(P) Embt.=8.10 km(P)	416.48 (O) 468.28 (R)	NCB	BG	Yes	Dec.'08 25 Mar,'10 rev. (22 Apr.'10)	Jan, '09 (15 Sep '10)	Dec. '09 (30 May, '12)	AKMSS-AKA- MA (JV)	100 468.28	Completed and final payment certified, variation 51.8 lac. Package/W-15 merged with W-14 and cyclone damage included. (Under Part-III)
	BWDB:FDR/ Patuakhali/W-15	Polder 41/7: i) Reconstruction and rehabilitation of Hazikhali drainage sluice (3-1.500m x 1.800m) at km 10.30 and ii) Repair of Goalkhali and Kakrabonia drainage sluice in upazila-Mirzaganj, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2009-10.	No.	WCS=1(F), 2(P)	--	0.00 (O) 0.00 (R)	--	--	--	--	--	--	--	- -	Merged with Package W-14
66	BWDB:FDR/ Patuakhali/W-16	Subidkhali-Madabkhali sub-project: Rehabilitation and repair of embankment in different chainage from km 2.000 to 29.500 =18.00 km (P) in upazila-Mirzaganj, Dist. Patukhali during 2008-09 and 2009-10.	Km	Embt.= 18 km(P)	Embt.= 18 km(P)	149.50 (O) 149.5 (R)	NCB	PPA	No	Dec. '08 (25 Feb, '09)	Jan, '09 (07 April, '09)	Sept. '09 (05 June, '10)	Abul Kalam Azad	100 149.5	Completed and contract closed. (Under Part-III)
67	BWDB:FDR/ Patuakhali/ W-17	Subidkhali-Madabkhali sub-project: Reconstruction and rehabilitation of 2 nos. (F) surface drainage sluice over Charkhali khal and Darga khal in upazila- Mirzaganj, Dist. Patukhali in connection with FDR-2007 Works under WMIP during 2009-10 and 2010-11.	No.	WCS=2 nos. (F) + 3 nos.(P)	WCS=2 nos. (F)	99.10 (O) 98.84 (R)	NCB	BG	No	Dec. '08 29 Mar,'10 rev. (29 Apr.'10)	Jan, '09 (15 Sep '10)	Dec. '09 (30 Jun, '11)	RU-LT (JV)	100 98.84	Completed and final payment certified. (Under Part-III)
68	BWDB:FDR/ Patuakhali/ W-18	Potection of Lebukhali Ferryghat Project: i) Rehabilitation of protection work at different chainage=0.100km(F)+0.100km(P) in Upazila-Patuakhali Sadar, Dist-Patuakhali in connection with FDR-2007 Works under WMIP during 2009-10 and 2010-11.	Km	Prot. Work= 0.05(F)+ 0.10(P)	Prot. Work= 0.100(F)+ 0.100(P)	197.40 (O) 197.40 (R)	NCB	BG	No	Dec.'08 29 Mar,'10 rev. (29 Apr.'10)	Jan, '09 (15 Sep '10)	Dec. '09 (30 Jun, '11)	AME-MF(JV)	100 197.4	Completed and final payment certified. (Under Part-III)
Patuakhali O&M Division: Total-17 Packages			Emb:km	4.90 (F)+ 166.27 (P)	4.90(F)+ 162.07(P)	3111.67 (O)									
			WCS:No.	48(F)+12(P)	59(F)+1(P)	3158.87 (R)								Financial Progress in Lac BDT = 3158.87	
			Prot. Work:Km	0.05(F)+ 0.100(P)	1.162(F)+ 0.323(P)										

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
69	BWDB:FDR/ Patuakhali/ W-19	Polder 48: Rehabilitation of embankment with slope protection from km 31.840-31.900 and km 34.100-34.360 = 0.320km (F) at Khajura in upazila- Khepupara, Dist. Patuakhali during 2008-09 and 09-10. Khepupara town protection project : Repair and rehabilitation of protection work at different chainage =0.050km (F) + 0.100km (P) in upazila-Khepupara, Dist. Patuakhali during 2008-09 and 2009-10.	Km	Prot. Work= 0.37(F) 0.10(P)	Prot. Work= 0.37(F) 0.10(P)	443.78 (O) 443.33 (R)	NCB	PPA	Yes	Dec.'08 (31 Jan, '11)	Jan.'09 (29 Mar, '09)	Dec.'09 30 April, '10 (31 Jan,'11)	Padma Associates& Engineers Ltd	100 443.33	Completed and contract closed. Original contract = 387.78, variation = Tk.55.55 lac.
70	BWDB:FDR/ Patuakhali/W-20	Polder 48: (i)Reconstruction and rehabilitation of Surface drainage sluice =2 nos(F),(ii) Rehabilitation of embkt. with slope protection =0.840km(F), (iii) Repair and Rehabilitation of Embkt. from km 19.80-29.80=10.00 km(P) in upazila- Khepupara, Dist. Patuakhali in connection with FDR-2007 Works under WMIP during '09-10 and '10-11.	No.	WCS=2 nos. (F),	Embt.= 10.840 km (P), WCS=2 nos. (F), Prot. Work=0.840k m(F)	1290.00 (O) 1290.00 (R)	NCB	BG	Yes	Dec.'08 29 Mar,'10 rev. (29 Apr.'10)	Jan,'09 (13 Sep '10)rev.	Dec.'09 30 Jun, '11, 31 May, '12 rev. Ocr,'12	Parisha Trade System Ltd.	97.5 1233.49	Work in progress.
71	BWDB:FDR/ Patuakhali WD/ W-01	Polder 48: Rehabilitation of embkt. with protective works from km 30.900-31.700 =0.800km(F) in upazila- Khepupara, Dist. Patuakhali in connection with FDR-2007 Works under WMIP during '10-11 and '11-12 and '12-13.	Km	-	Prot. Work= 0.800(F)	0.00 (O) 1322.21 (R)	NCB	BG	Yes	June '11 30 Jan.'12 May,'12 rev. (June 07,'12)	Apr. '12. June, '12. August '12 rev. Oct,'12 rev.	Mar.'13 June, '13(rev) Oct,'13 rev. July,'13 rev.		0 0	No bid received on January 30, 2012. Re-bids received on 7 January, 2012.Evaluation under process.Estimated price based on expected bidding amount.
Patuakhali WD Division:Total-3 Packages			Emb:km	0	10.840 (P)	1733.78 (O)									
			WCS:No.	2(F)	2(F)	3055.54 (R)								Financial Progress in Lac BDT = 1676.82	
			Prot. Work:Km	0.37 (F) +0.10 (P)	2.01(F) +0.100 (P)										
Note: The total amount indicated under column 7 is for all the three work components															

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Bhola O&M Division-1														
72	BWDB: FDR/ / Bhola-1/W-1	(a) Rehabilitation of Protective Work from Km 9.850-9.950 = 0.100 km(P) and Rehabilitation of embankment including slope protection from km 9.850-9.950 & 10.510-10.700 =0.290 km (P) in Bhola Town Protection Project Phase-1 in Upazila Bhola (b) Rehabilitation of embankment (sea dyke) including slope protection from km 27.380-27.500 & 35.370-36.320 =1.070 km (P) in CEP Polder-56/57 in Upazila-Daulatkhan, District-Bhola in connection with FDR-2007 works under WMIP during FY 2009-10 and 2010-11.	Km	Embkt. =1.62 km(P), Prot. Work= 1.96km(P)	Embkt. =1.36 km(P), Prot. Work= 0.100km(P)+1.36 km(F).	608.84 (O) 514.70 (R)	NCB	BG	Yes	Aug. '09 - 02 Apr, '10 rev. (03 May.'10)	Oct. '09 31 Aug., '10 rev. (06 Sept., '10)	May, '10 30 June, '11 rev. 09 May,'12 rev Sept,'12 rev.	M/s Khandaker Shahin Ahmed	95 468.43	Work in progress. (Under Part-V)
73	BWDB: FDR/ Bhola-1 /W-2	Rehabilitation of embankment (sea dyke) (P) including slope protection 2.590 km (P) in Polder-56/57 in Upazila-Borhanuddin, Dist. Bhola in connection with FDR-2007 works under WMIP during FY 2009-10 and 2010-11.	Km	Embkt. =3.13 km(P), Prot. Work= 3.13 km(F)	Embkt. =2.590 km(P), Prot. Work= 2.590 km(F)	1225.96 (O) 1065.96 (R)	NCB	BG	Yes	Aug. '09 - 02 Apr, '10 rev. (03 May.'10)	Oct. '09 31 Aug., '10 rev. (06 Sept., '10)	May, '10 30 June, '11 rev. 30 April,'12 rev. 08 Aug,'12 rev.	JV. Of Kh. Mainul Islam & Abul Hossain	96 1022.64	Work in progress. Tk. 57 lac provision for damages caused by cyclonic weather in Sept-Oct.'11, and based on ground changes (Under Part-V)
Bhola O&M Division-1: TotalTotal 2 packages			Emb:km	4.75 (P)	3.95 (P)	1834.80 (O)								1491.07	
			WCS:No.	-	-	1580.66 (R)						31-Jan-08			
			Prot. Work:Km	3.13(F)+ 1.96(F)	3.95(F) + 0.100(P)										
	Bhola O&M Division-2														
74	BWDB: FDR/ Bhola-2/W-1	Rehabilitation of 6nos. WCSs in CEP Polder 56/57 and 1 no WCS in Polder 58/2 = 7 nos (P) in upazila Lalmohan & Charfesson, Dist.- Bhola in connection with FDR-2007 works under WMIP during FY 2010-11 and 2011-12 and 2012-13.	Km/No	A.(a)Embkt= 7.300 km(P), (b)WCS-7(P)	WCS = 7 nos.(P)	976.60 (O) 400.00 (R)	NCB	BG	No	Aug. '09 - 01 Nov.,'11 rev. June,'12 rev.	Oct. '09 31 Dec., '11 rev. Sept.'12	May, '10 May, '13 rev. Sept.'13 rev.		0 0	Provision made for rehabilitation of 6 sluices in Polder-56/57 and 1 sluice in Polder-58/2. Embankment portion dropped. Revision of design in process.
Bhola O&M Division-2: Total 1 package			Emb:km	12.80 (P)		976.60 (O)									
			WCS:No.	12 (P)	7 (P)	400.00 (R)						Financial Progress in Lac BDT =		-	
			Prot. Work:Km	1.00(F)											
Southern Zone Total =23 packages			Emb:km	4.90 (F) +183.82 (P)	4.90(F) +176.860 (P)	7656.85 (O)								6326.76	
			WCS:No.	50 (F) + 24 (P)	61(F)+ 8(P)	8195.07 (R)									
			Prot. Work:Km	4.55(F) + 2.16 (P)	7.122(F)+ 0.523(P)										

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Central Zone (CZ)														
	Dhaka O&M Division-1														
75	BWDB:FDR/Dhaka-1/W-1	Rehabilitation of protection work of Dhaleswari river left bank project in different chainages in between km 0.140 to km. 0.560; km.0.600 to km.0.715 and including km.0.020 (P) length near the offtaking canal mouth totalling Km 0.100 (F) +0.450 (P) in upazila- Keraniganj, Dist. Dhaka in connection with FDR-2007 Works under WMIP during 2008-09 and 09-10.	Km	Prot. Work= 0.10(F) 0.45(P)	Prot. Work= 0.10(F) 0.45(P)	368.03 (O) 368.03 (R)	NCB	PPA	Yes	Jan. '09 (18 May, '09)	Mar. '09 15 Dec, '09 rev. (07 Dec., '09)	Mar. '10 07 Mar, '11 rev (07 March, '11).	Tajul Islam	100 368.03	Completed and contract closed. (Under Part-IV)
76	BWDB:FDR/Dhaka-1/W-2	Rehabilitation of protection work of Dhaleswari river left bank project in different chainages in between km 0.715 to km.1.160 including km0.050 length near the confluence point totalling km.0.495(P) in upazila- Keraniganj, Dist. Dhaka in connection with FDR-2007 Works under WMIP during 2008-09 and 2009-10.	Km	Prot. Work= 0.495(P)	Prot. Work= 0.495(P)	383.48 (O) 383.26 (R)	NCB	PPA	Yes	Jan. '09 (18 May, '09)	Mar. '09 15 Dec, '09 rev. (07 Dec., '09)	Mar. '10 07 Mar, '11 rev (07 March, '11).	Tajul Islam	100 383.26	Completed and contract closed. (Under Part-IV)
Dhaka O&M Division-1:Total-2 packages			Emb:km		-	751.51 (O)									
			WCS:No.		-	751.29 (R)							Financial Progress in Lac BDT =		751.29
			Prot. Work:Km	0.10(F)+ 0.945(P)	0.100(F)+ 0.945(P)										
Jamalpur O&M Division															
77	BWDB:FDR/Jamalpur/ W-1	Rehabilitation of the Protective Work by bank revetment under Protection of Bhuapur-Tarakandi Road/Embankment from erosion of River Jamuna, UPZ-Sharishabari, District-Jamalpur in connection with "Flood damage rehabilitation 2007 works" in connection with FDR-2007 Works under WMIP during FY2009-10 and 2010-11.	Km	Prot. Work= 0.08km(F) 0.45km(P)	Prot. Work= 0.035km (F) 0.185km (P)	413.02 (O) 359.02 (R)	NCB	BG	Yes	Jan. '09 27 Jan, '10 rev. (24 Feb.'10)	Mar.'09 30 March, '10 rev. (20 June, '10)	Mar. '10 01 May '11 rev. 30 May, '12 rev. Aug, '12 rev.	NT-BC (JV)	90 310.3	Work in progress. (Under Part-IV)
78	BWDB:FDR/Jamalpur/ W-2	Rehabilitation of Embankment under (a) Jamalpur Priority Project ,UPZ-Dewanganj, Islampur by resectioning including slope protection and inside ditch filling, (b) Kabaribari SubProject , UPZ-Sharishabari by resectioning including slope protection, and (c) Mahmudpur-Delalerpara Subproject , UPZ-Melandah & Madarganj by breach closing from Km6.440-6.510 in connection with FDR-2007 Works under WMIP during FY 2009-10 and 2011.	Km	Emb = .065km (F), 4.21 km (P)	Emb = .070km (F), 0.265km (P) Prot. Work = 0.160 km (F)	130.28 (O) 70.00 (R)	NCB	BG	No	Jan. '09 27 Jan, '10 rev. (24 Feb.'10)	Mar.'09 30 March, '10 rev. (14 June, '10)	Mar. '10 01 May '11 rev. 02 May, '12 rev. Aug, '12 rev.	M/s Fair Construction	97 47.88	Work in progress. (Under Part-IV) One component dropped.
Jamalpur O&M Division-Total 2 packages			Emb:km	0.065 (F)+ 4.21(P)	0.070(F)+ 0.265(P)	543.30 (O)									
			WCS:No.			429.02 (R)							Financial Progress in Lac BDT =		358.18
			Prot. Work:Km	0.080(F)+ 0.45(P)	0.195(F)+ 0.185(P)										

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Tangail O&M Division														
79	BWDB:FDR/ Tangail/W-1	Charan Laxmibasha scheme/subproject: Rehabilitation and repair of Embankment from km 1.150-31.800 = 9.693km (P)and slope protection from km 1.980 - 2.667 = 0.687 km (F) in upazila- Kalihati, Dist. Tangail during 2009-10 and 2010-11.	Km	Embt.=0.500k m(F) Protection work= 0.300km (F)	Embt.= 9.693 km(P) Protection work= 0.687km (F)	451.20 (O) 620.51 (R)	NCB	BG	Yes	Jan, '09 17 Jan, '11 rev.	Feb, '09 (29 June., '11).	May, '10 31 Jan, '13, rev.	NT-BC (JV)	67 397.19	Work in progress. (Under Part-IV)
	Tangail O&M Division- Total-1 package		Emb:km	0.500(P)	9.693(P)	451.20 (O) 620.51 (R)								Financial Progress in Lac BDT =	397.19
	Central Zone (CZ) -Total= 5 packages		Emb:km	0.065(F)+ 4.71(P)	0.070(F)+ 9.958(P)	1746.01 (O) 1800.82 (R)								Financial Progress in Lac BDT =	1506.66
	Note: The total amount indicated under column 7 is for all the three work components														
	South-Eastern Zone (SEZ)														
	Laxmipur O&M Division														
80	BWDB:FDR/ Laxmipur/W-1	Rehabilitation of protective work for guide bundh of diversion channel of Rahmatkhali (Old & Additional) 14-Vent Regulator (2 x 14 x 3.00m x 3.00m) at Majuchowdhury hat in a length of 0.205 Km. (P) and 0.242 Km. (F) of Noakhali Comprehensive Drainage scheme in connection with FDR-2007 in Upazila: Laxmipur Sadar, District: Laxmipur during the year 2010-2011.	Km	Prot. Work= .10(F) .224(P)	Prot. Work= 0.242(F) 0.205(P)	426.98 (O) 340.15 (R)	NCB	BG	Yes	Jan, '09 20 Oct, '10 rev. (29 Nov.'10)	Mar, '09 (23 Feb., '11).	Mar, '10 15 Jun, '11, rev. (20 Jun'12 rev.)	SA-CTI(JV)	100 340.15	Completed and final payment certified. (Under Part-IV)
	Luxmipur O&M Division:Total-1 package		Emb:km	-	-	426.98 (O) 340.15 (R)								Financial Progress in Lac BDT =	340.15
	Chittagong O&M Division-2														
81	BWDB:FDR/ Chittagong-2 /W-1	Rehabilitation of Embankment by resectioning in CEP Polder-64/1B in a length of 9.73 km (P) between km 25.000 to 61.000 in Dist. Chittagong in connection with FDR-2007 Works under WMIP during FY2009-10.	Km	Embk= 8.83(P)	Embk= 9.730(P)	95.65 (O) 93.36 (R)	NCB	BG	No	Aug, '09 09 Mar, '10 rev. (05 Apr '10)	Oct, '09 '10 rev. (3 Oct '10)	May, '10 (31 May, '11)	PTSI-Noor Syndicate (JV)	100 93.36	Completed and contract closed. (Under Part-V)
	Chittagong O&M Division-2:Total 1 package		Emb:km	8.83(P)	9.73(P)	95.65 (O) 93.36 (R)								Financial Progress in Lac BDT =	93.36

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Cox's bazar O&M Division														
82	BWDB: FDR/ Cox's Bazar/W-1	Rehabilitation of Embankment in CEP Polder 71 by Reconstruction of embankment with slope protection from km 25.900 - 27.000 = 1.100 km in Upazila Kutbdia, District Cox's Bazar in connection with FDR-2007 works under WMIP during FY 2009-10 and 2010-2011.	Km	Emb= 12.46(P)	Embankment =1.10(F) Slope protection= 1.1 km(F)	1407.81 (O) 1666.15 (R)	NCB	BG	Yes	Jan. '09 10 Feb. '12 rev. (16 Mar.,'10.)	Mar. '09 15 Apr, '10 rev.(13 July, '10)	30 June '11 31 March,'12 rev. Nov,'12 rev.	SA-SI (JV)	98.5 1600.16	Work in progress. Contract to be increased by about Tk.206.00lac for additional works in apron blocks and earth work. (Under Part-IV)
83	BWDB: FDR/ Cox's Bazar/W-2	Rehabilitation of Embankment in CEP Polder 71 by Reconstruction of embankment with slope protection from Km 27.000-28.100 = 1.100 km in Upazila Kutbdia, District Cox's Bazar in connection with FDR-2007 works under WMIP during FY 2009-10 and 2010-2011.	Km	P.work= 1.00(F)	Embankment =1.10(F) Slope protection= 1.1 km(F)	1298.56 (O) 1603.67 (R)	NCB	BG	Yes	Jan. '09 10 Feb. '12 rev. (16 Mar.,'10.)	Mar. '09 15 Apr, '10 rev. (30 May, '10)	17 June '11 30 March,'12 rev. nov.12 rev.	UI-RAB-AE (JV)	99 1543.96	Work in progress. Contract to be increased by about Tk.271.25 lac for additional works in apron and earth work. (Under Part-IV)
84	BWDB:FDR/ Cox's Bazar/W-3	Rehabilitation of Embankment in CEP Polder 71 by Reconstruction of embankment with slope protection from Km 28.100-29.200 = 1.100 km in Upazila Kutbdia, District Cox's Bazar in connection with FDR-2007 works under WMIP during FY 2009-10 and 2010-2011.	Km	Embkt= 3.31 (P)	Embankment =1.10(F) Slope protection= 1.1 km(F) (Partial)	1207.17 (O) 362.38 (R)	NCB	BG	Yes	Jan. '09 10 Feb. '12 rev. (16 Mar.,'10.)	Mar. '09 15 Apr. (13 July, '10)	30 June '11 30 April,'12	M/s Ataur Rahman khan	34 362.38	The Contract was terminated on May 10,'12 and joint measurement taken on May 27, '12. (Under Part-IV)
85	BWDB:FDR/ Cox's Bazar/W-3/A	Rehabilitation of Embankment in CEP Polder 71 by Reconstruction of embankment with slope protection from Km 28.100-29.200 = 1.100 km in Upazila Kutbdia, District Cox's Bazar in connection with FDR-2007 works under WMIP during FY 2011-12 and 2012-13. (Remaining works of W-3 after termination and the variation works proposed)	km		Embankment =1.10(F) Slope protection= 1.1 km(F) Remaining works of W-3(cancelled)	0.00 (O) 1453.00 (R)	NCB	BG	Yes	June,'12 (08 Aug,12)	Sept,'12 Oct,12 rev.	Sept,'13 Nov.13 rev.		0 0	For implementation of the remaining works of Package:W-3 after termination, and the variation works proposed in Package:W-3 due to modifications in design at current rates.
86	BWDB: FDR/ Cox's bazar/W-4	Rehabilitation of Embankment in CEP Polder 67(Nhila) in UPZ-Teknaf by (a)Reconstructing embankment= 6.040km(F) and (b)Constructing Bank Revetment =1.690km(F) on the right bank of the Naf River in District Cox's Bazar in connection with FDR-2007 works under WMIP during FY 2009-10 and 2010-2011.	Km	Embkt.= 5.67 (P)	Embkt= 6.040(P) Prot. Work =1.690km (F)	472.42 (O) 457.06 (R)	NCB	BG	Yes	Jan. '09 10 Feb. '12 rev. (16 Mar.,'10.)	Mar. '09 15 Apr, '10 rev. (17 June,'10)	20 June.'11 , 30 April,'12 rev. Dec,12.	Khandakar & sons-Siam Syndicate Ltd. (JV)	80 336.07	Work stopped by contractor. (Under Part-IV)
87	BWDB: FDR/ Cox's bazar /W-4A	Rehabilitation of Embankment in CEP Polder 67(Nhila) in UPZ-Teknaf by (a)Construction of bank protection work=0.300km(F) and (b)Construction inlet structures=2(F) on the right bank of the Naf River in District Cox's Bazar in connection with FDR-2007 works under WMIP during FY 2011-12 and 2012-2013.		-	WCS=2(F) Prot. Work =0.300 km (F)	300.00 (O) 465.71 (R)	NCB	BG	No	June '11 (18, Jan.'12)	Mar. '12 Mar, '12 (April 22,'12)	Feb,'13 Feb, '13	Yousuf Construction Engg. & Builders.	3 0	New package. For strengthening works of Package:W-4.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
88	BWDB: FDR/ Cox'sbazar/W-5	Rehabilitation of Embankment in CEP Polder - 71 by (1) Reconstruction of embankment with slope protection from km 12.900-13.500 and km 33.430-33.580 =0.750km (F)and (2) Resectioning of embankment in between km 0.000-40.000=15.910 km(P) in Upazila Kutbdia, District Cox's Bazar under WMIP Rehabilitation Works during FY 2011-1012 and 2012-13.	Km	Prot. Work=0.750 (F) and embkt. 15.910 km(P)	Embkt. 8.715 km(P),Prot. Work=0.750 (F)	0.00 (O) 1417.18 (R)	NCB	BG	Yes	June '11 (18, Jan.'12)	Mar. '13 (28 Jun, '12)	Feb.'13 25 May, '13		0 0	New package.
89	BWDB: FDR/ Cox'sbazar/W-6	Rehabilitation of Embankment in CEP Polder - 66/2 by (1) Reconstruction of embankment with bank protection =0.750km (F)and (2) Resectioning of embankment =15.90 km(P) in Upazila-Cox's Bazar Sadar , District Cox's Bazar under WMIP Rehabilitation Works during FY 2011-1012 and 2012-13.	Km	Prot. Work=0.750 (F) and embkt. 15.910 km(P)	Embkt. 10.70 km(P),Prot. Work=0.660 (F)	0.00 (O) 1110.42 (R)	NCB	BG	Yes	June '11 (18, Jan.'12)	Mar. '13 (28 Jun, '12)	Feb.'13 25 May, '13		0 0	New package.
Cox's Bazar O&M Division: Total 7 packages			Emb:km	21.44(P)	3.30 (F) 25.455(P)	4685.96 (O)									
			WCS:No.	-	2(F)	8535.57 (R)								Financial Progress in Lac BDT = 3842.57	
			Prot. Work:Km	1.30(F)	6.70(F)										
South-Eastern Zone (SEZ) Total= 9 Packages			Emb:km	30.27 (P)	3.30(F) 35.185 (P)	5208.59 (O)									
			WCS:No.	-	2(F)	8969.08 (R)								Financial Progress in Lac BDT = 4276.08	
			Prot. Work:Km	1.40(F) 0.224(P)	6.942(F) 0.205(P)										

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
North-Eastern Zone															
Sylhet O&M Division															
90	BWDB:FDR/Sylhet/ W-1	Rehabilitation of (a) Embankment in Kusiyara River Right Embankment Project between km 24.00-32.00 in Balaganj upazila,(b) Embankment 3.4 km in Sarigoinghat Project and 0.60km to repair at km13.70 in upazila-Jointapur, and (c) Protective works at Douki River 0.240km(F) at left bank(Asampara), 0.060km(P) at right bank(Bourbag) and 0.013km(P) at Cross dam in upazila-Goainghat, District- Sylhet in connection with FDR-2007 Works under WMIP during FY2009-10 and 2010-11.	Km	(a) Embt.=7.00(P) (b) Embt.=3.40km(P)+Toe Repair 0.060 Km (c)Prot.Work 0.240 km (F)+0.173 km (P)	(a) Embt.=7.00(P) (b) Embt.=3.40km(P)+Toe Repair 0.60 Km (c)Prot.Work 0.240 km (F)+0.073 km (P)	181.34 (O) 181.34 (R)	NCB	BG	Yes (1st Doc.)	Aug. '09 20 Mar, '10 rev. (19 Apr, '10)	Nov, '09 (14 Oct, '10)	30 Apr, '11 31 May,'12 rev. Feb,'13 rev.	M/s Alam & Brothers	51 58.95	Work in progress, progress not satisfactory. (Under Part-V)
Sylhet O&M Division Total 1 packages			Emb:km	10.4 (P)	10.460 (P)	181.34 (O) 181.34 (R)									
			WCS:No.		-								Financial Progress in Lac BDT = 58.95		
			Prot. Work:Km	.240(F)+ .233(P)	.24(F)+ .073(P)										
North-Eastern Zone (NEZ) - Total=1 Package.			Emb:km	10.40(P)	10.46(P)	181.34 (O) 181.34 (R)									
			WCS:No.	-	-								Financial Progress in Lac BDT = 58.95		
			Prot. Work:Km	1.147(F)+ 0.233(P)	0.240(F)+ 0.073(P)										
Total : 8 (Eight) Zones: 90 Packages.			Emb:km	5.695(F)+ 339.079 (P)	9.370(F)+ 426.293(P)	28528.86 (O) 50941.07 (R)								Financial Progress in Lac BDT = 20305.99	
			WCS:No.	54(F)+ 37(P)	72(F)+ 21(P)										
			Prot. Work:Km	21.815 (F)+ 6.936(P)	42.986(F)+ 5.703 (P)										
Contingency						571.14 1000.00									
Grand Total						29100.00 (O) 51941.07 (R)									
Summary: Total Packages-90, Bids invited-89, Received-88, Awarded-78, BERs of Bids/Re-bids under process-9(BRE-Spl/W-4,Sat-2/W-13,14, Bagerhat/W-3A, 3B,9,10 ,11, Patua WD/W-1), Design under review-1(Bhola-2/W-1), Fresh Bid to be invited -2(Satkhira-2/W-3), Completed-48, substantially completed-7, in progress-22, Terminated-1 No.															