

1	DWW/C.1	一期污水管网22KM Sewerage Pipeline Network 22KM	20.00	不适用 NA	NBF	20						
2	DWW/C.2(追溯) (Retroactive Financing)	二期污水管34KM 已竣工 Sewerage Pipeline Network 34 KM (completed)	31.6	前审 Prior	NCB	31.57	01.06.04	15.06.04	15.06.04	15.06.04	15.11.04	
3	DWW/C.3	二期污水管17KM 未启动 Sewerage Pipeline Network 17 KM (Not Started Yet)	25.00	后审 Post	NCB	待定	10.07	10.07	10.07	10.07	10.08	
4	DWW/C.4	土建、设备供货和安装 Civil Works, Supply & Installation of Equipments (Under Construction)	26.50	前审 Prior	NCB	23.19	15.11.05	22.11.05	01.12.05	01.12.05	30.06.06	
5	DWW/E1	供电 Electricity Supply	1.50	不适用 NA	NBF	1.5		1.07	2.07	2.07	4.07	
6	AWW/C.1	污水收集管51.2KM 已竣工 Sewerage Pipeline 51.2 KM (completed)	61.76	前审 Prior	NCB	54.67	06.01.05	28.01.05	30.01.05	30.01.05	30.06.06	
7	AWW/C.2	污水收集管39.5KM.三个提升泵站 Sewerage Collection Pipeline 39.5KM (Under Construction)	44.10	前审 Prior	NCB	42.84	20.11.05	24.11.05	25.11.05	25.11.05	30.09.07	
8	AWW/C.3	污水收集管64.6KM Sewerage Collection Pipeline 64.6KM	31.70	前审 Prior	NCB	29.50	8.09.06	25.09.06	30.10.06	30.10.06	30.10.07	
9	AWW/C.4	污水收集管37.7KM 未启动 Sewerage Collection Pipeline 7.7KM (Not Started Yet)	27.50	前审 Prior	NCB	待定	12.07	1.08	1.08	1.08	1.09	
10	AWW/C.5	土建、设备供货和安装 施工中 Civil Works, Supply & Installation of Equipment (Under Construction)	27.50	后审 Post	NCB	23.96	12.01.06	28.01.06	01.04.06	01.04.06	30.06.07	
11	AWW/C.6	污水收集管40KM (已要求取消) Sewerage Collection Pipeline 40KM (Have requested for cancellation.)	中期调整时 按替代方案	Cancellat ion has been requested		36	12.07	1.08	1.08	1.08	3.09	
12	AWW/E1	供电 Electricity Supply	17.25	不适用 NA	NBF	0.75		1.07	4.07	4.07	6.07	

编号 Serial No.	合同编号 Contract No.	合同描述 Contract Description	估算费用 Cost Estimate (CNY million)	前/后审 Prior/ Post Review	采购方式 Procure. Method	合同价格 Contract Price (CNY million)	开标时间 Bid Opening Date	合同授予 Contract Award Date	开工日期 Const. Commen. Date	竣工日期 Const. Compl. Date
19	FWWW/T1	土建、设备供货和安装调试 (已启动) Civil Works, Supply & Installation of Equipment (Started)	125.96	前审 Prior	ICB	109.47	07.08.06	05.12.06	28.01.07	07.07.08
20	LWWW/T2	土建、设备供货和安装调试 (已启动) Civil Works, Supply & Installation of Equipment (Started)	95.72	前审 Prior	ICB	91.10	07.08.06	20.11.06	28.01.07	07.07.08
D 苏州市中心城区内河河道的清淤 Silt Collection of Riverways in Suzhou Central Districts										
21	SSD-C1-01	7.04KM, 21.15万方	9.98	前审 Prior	NCB	5.52	19.08.05	09.09.05	18.09.05	18.04.06
22	SSD-C1-02	10.3KM, 16.86万方	10.05	前审 Prior	NCB	3.98	19.08.05	09.09.05	18.09.05	18.04.06
23	SSD-C1-03	8.01KM, 15.55万方	9.63	后审 Post	NCB	7.39	06.04.06	13.04.06	25.04.06	30.12.06
24	SSD-C2-01	11.15KM, 17.42万方	5.64	后审 Post	NCB	10.88	06.04.06	13.04.06	25.04.06	30.12.06
25	SSD-C2-02	5.53KM, 4.45万方	6.19	后审 Post	NCB	2.10	20.10.06	15.11.06	01.12.06	30.05.07
26	SSD-C2-03	11.68KM, 11.11万方	5.44	后审 Post	NCB	3.34	20.10.06	15.11.06	01.12.06	30.05.07
E 苏州胥江和上塘河上的节制闸 Suzhou Xujiang and Shangtang River Regulating Valve										
27	XSG/C1	胥江水闸和船闸的土建施工和闸门的 制造安装 (启动) Xujiang Waterlocks and Shiplocks Construction Work and Gate Valves Manufacturing and Installation (Started)	32.34	前审 Prior	NCB	23.22	18.01.07	30.05.07	30.06.07	30.06.08

28	XSG/C2	上塘河船闸的土建施工和闸门的制造安装 (启动) Shangtang River Shiplock Civil Works Construction and Gate Valves Manufacturing and Installation (Started)	16.64	前申 Prior	NCB	11.21	10.05.06	23.08.06	17.10.06	17.12.07
29	XSG/M1	胥江和上塘工程的吊装设备 (启动) Lifting Equipment for Xujiang and Shangtang (Started)	3.53	前申 Prior	NCB	2.5	10.10.07	10.11.07	10.12.07	17.12.07
30	XSG/M2	胥江和上塘工程的电气控制设备和仪表 (启动) Electrical Control Equipment and Instrument for Xujiang and Shangtang (Started)	5.80	前申 Prior	NCB	5	11.11.07	11.12.07	11.01.08	17.12.07
F	TA Packages:									
			Budget	Method of Procurement	RFP Issued	Proposals Submssn.	Contract Signing	Strating Date	Completion Date	
A. Sector Development										
A.1	Urban Wastewater Master Plan Preparation Advisory Services for Wuxi and Suzhou Municipalities									
			\$0.13 mln	NBF	No	No	31.10.05	31.10.05	31.10.06	
B. Project Implementation Assistance										
B.1	Institutional, Financial & Operational strengthening									
			\$0.92 mln	QCBS	20.10.07	30.11.07	31.01.08	31.01.08	15.01.09	
B.2	PMO Project Management Training									
			\$0.05 mln	CQS	20.10.07	30.11.07	31.01.08	31.01.08	15.01.09	
B.3	Construction Management									
			\$0.60 mln	QCBS	08.03.05	18.04.05	10.08.05	1.09.05	10.08.09	

Note: The Contract Price Of B.3 Is GBP 105,238 (including GBP 13,681 as estimated local tax) and CNY 2,585,632 (including CNY 336,132 as estimated local tax)