

INFORMATION ON PROCUREMENT PLAN FOR WORKS/GOODS UNDER ADDITIONAL FINANCING FOR PSDP-IV LOAN															
S. No.	Package No.	Description of Works/Goods	Estimated Cost (Rs. in Million)	Estimated Cost (US\$ in Million)	Method of procurement ICB/NCB	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Documents (Date)	Bids		Contract Award decided (Date/ Value/ Currency)	Bank's No Objection to Contract Award (Date)	Contract Signed (Date/ Value/ Currency)	Contract No.	Name of Contractor/ Nationality & ZIP Code	Date of Completion of Contract
								Invitation (Date)	Opened on (Date)						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1.0	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (SET-A)														
	BID DOCUMENT NO.-IV														
1.1	C-33012-L195A-1 PRIOR	400 kV D/C Wardha-Parli (Quad) Line Part-I - 121 kms. PACKAGE-D1	936.05	19.50	ICB (S+I)	30.01.07	14.02.07	02.04.07	23.05.07	19.06.07	27.07.07	28.04.08	C-33012-L195A-1/2501	JYOTI, INDIA	APR'10
1.2	C-33013-L195A-1 PRIOR	400 kV D/C Wardha-Parli (Quad) Line Part-II - 121 kms. PACKAGE-D2	844.68	17.60	ICB (S+I)	30.01.07	14.02.07	02.04.07	23.05.07	19.06.07	27.07.07	28.04.08	C-33013-L195A-1/2503	JYOTI, INDIA	APR'10
1.3	C-33014-L195A-1 PRIOR	400 kV D/C Wardha-Parli (Quad) Line Part-III - 121 kms. PACKAGE-	882.89	18.39	ICB (S+I)	30.01.07	14.02.07	02.04.07	23.05.07	19.06.07	27.07.07	28.04.08	C-33014-L195A-1/2505	JYOTI, INDIA	APR'10
	BID DOCUMENT NO.-V														
1.4	C-33012-L175-1 POST REVIEW	Conductor Package (for Tower D1) PACKAGE-E1	794.27	16.55	ICB (S)	14.05.07	NA	16.05.07	11.04.08	18.06.08	N.A.	31.07.08	C-33012-L175-1/2603	JV OF GUPTA , APAR & DEEPAK	DEC'09
1.5	C-33013-L175-1 POST REVIEW	Conductor Package (for Tower D2) PACKAGE-E2	749.36	15.61	ICB (S)	14.05.07	NA	16.05.07	11.04.08	24.05.08	N.A.	08.08.08	C-33013-L175-1/2605	STERLITE, INDIA	JAN'10
1.6	C-33014-L175-1 POST REVIEW	Conductor Package (for Tower D3) PACKAGE-E3	764.16	15.92	ICB (S)	14.05.07	NA	16.05.07	11.04.08	24.05.08	N.A.	08.08.08	C-33014-L175-1/2606	HIREN, INDIA	JAN'10
	BID DOCUMENT NO.-VI														
1.7	C-33012-L179-1 POST REVIEW	Insulator Package (for Tower D1) PACKAGE-F1	132.41	2.76	ICB (S)	21.05.07	N.A. **	23.05.07	21.04.08	13.08.08	NA	17.09.08	C-33012-L179-1/2644	ADITYA BIRLA, INDIA	JAN'2010
1.8	C-33013-L179-1 POST REVIEW	Insulator Package (for Tower D2) PACKAGE-F2	128.56	2.68	ICB (S)	21.05.07	N.A. **	23.05.07	21.04.08	13.08.08	NA	22.09.08	C-33013-L179-1/2646	NANJING, CHINA	JAN'2010
	BID DOCUMENT NO.-VII														
1.9	C-33015-L195A-1 PRIOR REVIEW	400 kV D/C Bhadrawati-Parli Line Part-I - 190 kms. PACKAGE-G1	736.86	15.35	ICB (S+I)	20.01.07	15.03.07	30.03.07	19.06.07	22.08.07	03.10.07	25.04.08	C-33015-L195A-1/2488	L&T, INDIA	MAY'2010
1.10	C-33016-L195A-1 PRIOR REVIEW	400 kV D/C Bhadrawati-Parli Line Part-II - 190 kms. and 400 kV D/C Parli-Parli Line - 7kms. PACKAGE-G2	994.64	20.72	ICB (S+I)	20.01.07	15.03.07	30.03.07	19.06.07	22.08.07	03.10.07	25.04.08	C-33016-L195A-1/2490	L&T, INDIA	MAY'2010
1.11	C-33017-L195A-1 PRIOR REVIEW	400 kV D/C Raipur-Wardha Line Part-I - 182 kms. PACKAGE-G3	1684.43	35.09	ICB (S+I)	20.01.07	15.03.07	30.03.07	19.06.07	22.08.07	03.10.07	25.04.08	C-33017-L195A-1/2493	L&T, INDIA	MAY'2010

** These documents are post review and are ready based on prior review documents as approved by World Bank.

PP - Target dates agreed as per Procurement Plan , R - Revision 1,2 etc., A - Actual Dates, NA - Not Applicable, NYA - Not yet awarded

INFORMATION ON PROCUREMENT PLAN FOR WORKS/GOODS UNDER ADDITIONAL FINANCING FOR PSDP-IV LOAN															
S. No.	Package No.	Description of Works/Goods	Estimated Cost (Rs. in Million)	Estimated Cost (US\$ in Million)	Method of procurement ICB/NCB	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Documents (Date)	Bids		Contract Award decided (Date/ Value/ Currency)	Bank's No Objection to Contract Award (Date)	Contract Signed (Date/ Value/ Currency)	Contract No.	Name of Contractor/ Nationality & ZIP Code	Date of Completion of Contract
								Invitation (Date)	Opened on (Date)						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1.12	C-33018-L195A-1 PRIOR REVIEW	400 kV D/C Raipur-Wardha Line Part-II - 181 kms. PACKAGE-G4	1589.43	33.11	ICB (S+I)	20.01.07	15.03.07	30.03.07	19.06.07	22.08.07	03.10.07	25.04.08	C-33018-L195A-1/2495	L&T, INDIA	JUL'2010
BID DOCUMENT NO.-VIII															
1.13	C-33015-L175-1 PRIOR REVIEW	Conductor Package (for Tower G1) PACKAGE-H1	637.06	13.27	ICB (S)	25.05.07	14.06.07	26.06.07	13.05.08	30.07.08	01.10.08	NOA: 17.10.08 CA: 27.11.08	C-33015-L175-1/2675	JV of APAR, GUPTA & DEEPAK, INDIA	APR'2010
1.14	C-33016-L175-1 PRIOR REVIEW	Conductor Package (for Tower G2) PACKAGE-H2	682.91	14.23	ICB (S)	25.05.07	14.06.07	28.06.07	13.05.08	30.07.08	01.10.08	04.11.08	C-33016-L175-1/2737	JV of HVPL & SMITA, INDIA	MAY'2010
1.15	C-33017-L175-1 PRIOR REVIEW	Conductor Package (for Tower G3) PACKAGE-H3	1273.20	26.53	ICB (S)	25.05.07	14.06.07	26.06.07	13.05.08	30.07.08	01.10.08	NOA: 17.10.08 CA: 27.11.08	C-33017-L175-1/2676	JV of APAR, GUPTA & DEEPAK, INDIA	APR'2010
1.16	C-33018-L175-1 PRIOR REVIEW	Conductor Package (for Tower G4) PACKAGE-H4	1255.64		ICB (S)	25.05.07	14.06.07	28.06.07	13.05.08	30.07.08	01.10.08	22.10.08	C-33018-L175-1/2710	STERLITE, INDIA	MAY'2010
BID DOCUMENT NO.-IX															
1.17	C-33015-L179-1 PRIOR REVIEW	Insulator Package (for Tower G1 & G2) PACKAGE- I 1	145.88	3.04	ICB (S)	10.05.07	31.05.07	14.06.07	22.04.08	21.07.08	20.08.08	11.09.08	C-33015-L179-1/2640	BHEL, INDIA	MAR'10
1.18	C-33017-L179-1 PRIOR REVIEW	Insulator Package (for Tower G3 & G4) PACKAGE- I 2	251.48	5.24	ICB (S)	10.05.07	31.05.07	14.06.07	22.04.08	28.07.08	05.12.08	11.12.08	C-33017-L179-1/2760	WSI, INDIA	OCT'2010
BID DOCUMENT NO.- XXVI (MBD)															
1.19	C-33020-S162-1 PRIOR REVIEW	Fixed Series Compensation Package at Wardha Sub-station for 400 kV Wardha-Raipur D/C line	278.86	5.81	ICB (S+I)	23.07.08	29.08.08	05.09.08	11.12.08	24.02.09	20.03.09	27.03.09	C-33020-S162-1/3004	BHEL, INDIA	JUN'2010
BID DOCUMENT NO.- XXVII															
1.20	C-33020-S117-1 POST REVIEW	Shunt Reactor Package	577.50	12.03	ICB (S)	25.05.07	N.A. **	18.06.07	10.04.08	18.06.08	NA	28.08.08	C-33020-S117-1/2601	CGL, INDIA	MAY'10
BID DOCUMENT NO.- XXVIII															
1.21	C-33019-S119A-1 POST REVIEW	400 kV Parli (New) S/S and extension of 400 kV Bhadrawati PACKAGE-A	545.69	11.37	ICB (S+I)	04.05.07	N.A. **	04.05.07	16.04.08	17.09.08	NA	18.11.08	C-33019-S119A-1/2691	ABB, INDIA	AUG'2010
1.22	C-33020-S119A-1 POST REVIEW	Extension of 400 kV Seoni S/S, 400 kV Parli (MSEB) S/s, 400 kV Wardha S/s and 400 kV Raipur S/s PACKAGE-B	436.14	9.09	ICB (S+I)	04.05.07	N.A. **	04.05.07	16.04.08	17.09.08	NA	12.11.08	C-33020-S119A-1/2731	SIEMENS, INDIA	AUG'2010

** These documents are post review and are ready based on prior review documents as approved by World Bank.

PP - Target dates agreed as per Procurement Plan , R - Revision 1,2 etc., A - Actual Dates, NA - Not Applicable, NYA - Not yet awarded

INFORMATION ON PROCUREMENT PLAN FOR WORKS/GOODS UNDER ADDITIONAL FINANCING FOR PSDP-IV LOAN															
S. No.	Package No.	Description of Works/Goods	Estimated Cost (Rs. in Million)	Estimated Cost (US\$ in Million)	Method of procurement ICB/NCB	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Documents (Date)	Bids		Contract Award decided (Date/ Value/ Currency)	Bank's No Objection to Contract Award (Date)	Contract Signed (Date/ Value/ Currency)	Contract No.	Name of Contractor/ Nationality & ZIP Code	Date of Completion of Contract
								Invitation (Date)	Opened on (Date)						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16

** These documents are post review and are ready based on prior review documents as approved by World Bank.

PP - Target dates agreed as per Procurement Plan , R - Revision 1,2 etc., A - Actual Dates, NA - Not Applicable, NYA - Not yet awarded

INFORMATION ON PROCUREMENT PLAN FOR WORKS/GOODS UNDER ADDITIONAL FINANCING FOR PSDP-IV LOAN															
S. No.	Package No.	Description of Works/Goods	Estimated Cost (Rs. in Million)	Estimated Cost (US\$ in Million)	Method of procurement ICB/NCB	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Documents (Date)	Bids		Contract Award decided (Date/ Value/ Currency)	Bank's No Objection to Contract Award (Date)	Contract Signed (Date/ Value/ Currency)	Contract No.	Name of Contractor/ Nationality & ZIP Code	Date of Completion of Contract
								Invitation (Date)	Opened on (Date)						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
2.0	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (SET-B)														
	BID DOCUMENT NO.- XXIX (MBD)														
2.1	C-33021-S117-1	Shunt Reactor Package	593.50	12.36	ICB (S)	06.03.07	09.05.07	22.05.07	27.06.08	17.09.08	31.10.08	12.12.08	C-33021-S117-1/2761	CGL, INDIA	AUG'2010
	PRIOR REVIEW														
3.0	WESTERN REGION SYSTEM STRENGTHENING SCHEME-II (SET-C)														
	BID DOCUMENT NO.- XXXI														
3.1	C-33024-S162-1	Fixed Series Compensation Package at Rajgarh Sub-station for 400 kV Rajgarh-Karamsad D/C line	259.75	5.41	ICB (S+I)	03.09.08	N.A. **	05.09.08	04.12.08	28.01.09	N.A. **	03.03.09	C-33024-S162-1/2915 & 2916	SIEMENS, GERMANY & SIEMENS, INDIA	JUN'2010
	POST REVIEW														
	BID DOCUMENT NO.- XXXII														
3.2	C-33024-S119A-1	Extension of 400kV Rajgarh, Karamsad (GEB), 400 kV Limbdi(GEB), 400 kV Zerda (GEB), 400 kV Ranchhodpura (GEB) & Birsingpur Sub-stations	682.98	14.23	ICB (S+I)	23.07.07	24.09.08	03.10.08	02.12.08	28.01.09	23.03.09	25.03.09	C-33024-S119A-1/3018	SIEMENS, INDIA	SEPT'2010
	PRIOR REVIEW														
4	EAST - WEST TRANSMISSION CORRIDOR STRENGTHENING SCHEME			0.00											
	BID DOCUMENT NO.- IV														
4.1	C-46205-S162-1	Fixed & Variable Series Compensation at Raipur Substation for 400 KV Raigarh - Raipur D/C Line	262.35	5.47	ICB (S + I)	03.09.08	N.A. **	04.09.08	01.12.08	11.02.09	N.A. **	17.03.09	C-46205-S162-1/2905 & 2906	ABB, SWEDEN & ABB, INDIA	SEP'10
	POST REVIEW														
5	EASTERN REGION STRENGTHENING SCHEME-I														
	BID DOCUMENT NO.- III														
5.1	C-46805-L195A-1	Re-conductoring of 400 kV D/C Siliguri - Purnea PACKAGE- A5	2001.35	41.69	ICB (S+I)	22.09.08	25.07.09	27.11.08 (1st Stage) 12.03.10 (2nd Stage)	10.09.09 (1st Stage) 12.03.10 (2nd Stage)		23.07.2010	03.09.2010	C-46805-L195A-1/G1/CA-I/3452 & 3453	JV of KEC & JPOWER	MAR'12

** These documents are post review and are ready based on prior review documents as approved by World Bank.

PP - Target dates agreed as per Procurement Plan , R - Revision 1,2 etc., A - Actual Dates, NA - Not Applicable, NYA - Not yet awarded

INFORMATION ON PROCUREMENT PLAN FOR WORKS/GOODS UNDER ADDITIONAL FINANCING FOR PSDP-IV LOAN															
S. No.	Package No.	Description of Works/Goods	Estimated Cost (Rs. in Million)	Estimated Cost (US\$ in Million)	Method of procurement ICB/NCB	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Documents (Date)	Bids		Contract Award decided (Date/ Value/ Currency)	Bank's No Objection to Contract Award (Date)	Contract Signed (Date/ Value/ Currency)	Contract No.	Name of Contractor/ Nationality & ZIP Code	Date of Completion of Contract
								Invitation (Date)	Opened on (Date)						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	PRIOR REVIEW														
	BID DOCUMENT NO.- V														
5.2	C-46801-L175-1	Conductor Package (for Tower A1 & A2) PACKAGE- C1	719.78	15.00	ICB (S)	07.05.07	05.06.07	15.06.07	28.04.08	18.11.08	26.02.09	05.03.09	C-46801-L175-1/2955	POLYCAB, INDIA	MAR'09
	PRIOR REVIEW														
5.3	C-46803-L175-1	Conductor Package (for Tower A3 & A4) PACKAGE- C2	624.90	13.02	ICB (S)	07.05.07	05.06.07	15.06.07	28.04.08	17.09.08	26.02.09	05.03.09	C-46803-L175-1/2956	JV of DEEPAK, APAR & GUPTA, INDIA	JUL'09
	PRIOR REVIEW														
6	NORTHERN REGION STRENGTHENING SCHEME – XXIV (NRSS-XXIV)														
	BID DOCUMENT NO.-I														
6.1	CC-CS/128-NR1/TW-1279/1/G2 POST REVIEW	Transmission Line Tower Package for 400kV D/C Dehradun – Abdullapur Transmission Line Tower Package - TW01	755.52	15.74	ICB (S+I)	15.06.2011 (PP) 18.04.2011 (A)	NA	20.06.2011 (PP) 25.04.2011 (A)	05.09.2011 (PP) 28.06.2011 (A)	07.12.2011 (PP) 05.12.2011 (A)	NA	05.01.2012 (PP) NOA : 31.01.2012 (A) CA: 15.02.2012 (A)	CC-CS/128-NR1/TW-1279/1/G2/NOA-I/4080; CC-CS/128-NR1/TW-1279/1/G2/NOA-II/4081	JV of ISOLUX DE MEXICO S.A. DE CV , C&C Construction Limited,Man Structural Pvt Ltd, Case Cold Roll Forming Limited	DEC'14 (PP) Feb'14 (R)
	BID DOCUMENT NO.-II														
6.2	CC-CS/128-NR1/CD-1280/1/G2 POST REVIEW	Conductor Package for 400kV D/C Dehradun – Abdullapur Transmission Line: Conductor Package - CD01	500.61	10.43	ICB (S)	16.08.2011 (PP) 11.07.2011 (A)	NA	19.08.2011 (PP) 18.07.2011 (A)	04.10.2011 (PP) 12.09.2011 (A)	03.01.2012 (PP) 05.12.2011 (A)	NA	27.01.2012 (PP) NOA : 01.02.2012 (A) CA: 15.02.2012 (A)	CC-CS/128-NR1/CD-1280/1/G2/NOA/4082	Gammon India Ltd (GIL)	MAR'14 (PP) SEP'13 (R)
	BID DOCUMENT NO.-III														
6.3	CC-CS/128-NR1/INS-1281/1/G2 POST REVIEW	Disc/Porcelain Longrod Insulator Package for 400kV D/C Dehradun – Abdullapur Transmission Line : Insulator Package - IS01	64.68	1.35	ICB (S)	16.08.2011 (PP) 02.08.2011 (A)	NA	19.08.2011 (PP) 09.08.2011 (A)	04.10.2011 (PP) 22.09.2011 (A)	03.01.2012 (PP) 09.02.2012 (A)	NA	27.01.2012 (PP) 19.03.2012 (A)	CC-CS/128-NR1/INS-1281/1/G2/NOA-I/4217; CC-CS/128-NR1/INS-1281/1/G2/NOA-II/4218	SiChuan YiBin Global Group Co. Ltd.	MAR'14 (PP) Oct'13 (R)

** These documents are post review and are ready based on prior review documents as approved by World Bank.

PP - Target dates agreed as per Procurement Plan , R - Revision 1,2 etc., A - Actual Dates, NA - Not Applicable, NYA - Not yet awarded

INFORMATION ON PROCUREMENT PLAN FOR WORKS/GOODS UNDER ADDITIONAL FINANCING FOR PSDP-IV LOAN															
S. No.	Package No.	Description of Works/Goods	Estimated Cost (Rs. in Million)	Estimated Cost (US\$ in Million)	Method of procurement ICB/NCB	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Documents (Date)	Bids		Contract Award decided (Date/ Value/ Currency)	Bank's No Objection to Contract Award (Date)	Contract Signed (Date/ Value/ Currency)	Contract No.	Name of Contractor/ Nationality & ZIP Code	Date of Completion of Contract
								Invitation (Date)	Opened on (Date)						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
7	TRANSMISSION SYSTEM ASSOCIATED WITH SRSS-XVII														
	BID DOCUMENT NO.-I (Part)														
7.1	CC-CS/203-SR2/CD-1714/1/G3 POST REVIEW	ACSR 'Moose' Conductor Pkg P290-CD 03 for 400 kV Line (part)	740.05	15.42	ICB (S)	10.04.12 (PP) 28.05.12 (A)	NA	15.04.12 (PP) 29.05.12 (A)	05.06.12 (PP) 16.07.12 (A)	20.08.12 (PP) 20.02.13 (R)	NA	05.09.12 (PP) 01.03.13 (R)	NYA	NYA	Mar'14 (PP) Jan'15 (R)
7.2	CC-CS/203-SR2/CD-1715/1/G3 POST REVIEW	ACSR 'Moose' Conductor Pkg P290-CD 04 for 400 kV Line (part)	740.05	15.42	ICB (S)	10.04.12 (PP) 28.05.12 (A)	NA	15.04.12 (PP) 29.05.12 (A)	05.06.12 (PP) 16.07.12 (A)	20.08.12 (PP) 20.02.13 (R)	NA	05.09.12 (PP) 01.03.13 (R)	NYA	NYA	Mar'14 (PP) Jan'15 (R)
	BID DOCUMENT NO.-II														
7.3	CC-CS/203-SR2/INS-1428/1/G3 POST REVIEW	Insulator Pkg P290: IS 01 for 765 kV Tower Pkg TW01 & TW02	242.62	5.05	ICB (S)	10.04.12 (PP) 04.06.12 (A)	NA	15.04.12 (PP) 05.06.12 (A)	05.06.12 (PP) 30.07.12 (A)	20.08.12 (PP) 20.02.13 (R)	NA	05.09.12 (PP) 01.03.13 (R)	NYA	NYA	Mar'14 (PP) Jan'15 (R)
	BID DOCUMENT NO.-III														
7.4	CC-CS/203-SR2/INS-1716/1/G3 POST REVIEW	Insulator Pkg P290: IS 02 for 400 kV Tower Pkg TW02 & TW03	125.10	2.61	ICB (S)	10.04.12 (PP) 04.06.12 (A)	NA	15.04.12 (PP) 05.06.12 (A)	05.06.12 (PP) 30.07.12 (A)	20.08.12 (PP) 20.02.13 (R)	NA	05.09.12 (PP) 01.03.13 (R)	NYA	NYA	Mar'14 (PP) Jan'15 (R)
	BID DOCUMENT NO.-IV														
7.5	CC-CS/203-SR2/GIS-1414/1/G5 PRIOR REVIEW	S/S Package : SS01 (i) 400 kV Narendra (GIS) with 1x125 MVAR, 420 kV Bus Reactor (ii) Extension of 400 kV Narendra (existing)	721.95	15.04	ICB (S+I)	15.02.12 (PP) 13.03.12 (A)	05.03.12 (PP) 16.05.12 (A)	10.03.12 (PP) 22.05.12 (A)	30.04.12 (PP) 18.07.12 (A)	30.06.12 (PP) 21.12.12 (A)	20.07.12 (PP) 14.01.13 (A)	30.07.12 (PP) 15.02.13 (R)	NYA	NYA	JUL'14 (PP) Feb'15 (R)
7.6	CC-CS/203-WR1/GIS-1415/1/G5 PRIOR REVIEW	S/S Package : SS02 (i) 400 kV Kolhapur (GIS) with 1x125 MVAR, 420 kV Bus Reactor	720.24	15.01	ICB (S+I)	15.02.12 (PP) 13.03.12 (A)	05.03.12 (PP) 16.05.12 (A)	10.03.12 (PP) 22.05.12 (A)	30.04.12 (PP) 18.07.12 (A)	30.06.12 (PP) 21.12.12 (A)	20.07.12 (PP) 14.01.13 (A)	30.07.12 (PP) 15.02.13 (R)	NYA	NYA	JUL'14 (PP) Feb'15 (R)
Bidding Documents (Slices): 4(6)			3290.01	68.55											

** These documents are post review and are ready based on prior review documents as approved by World Bank.

PP - Target dates agreed as per Procurement Plan , R - Revision 1,2 etc., A - Actual Dates, NA - Not Applicable, NYA - Not yet awarded

INFORMATION ON PROCUREMENT PLAN FOR WORKS/GOODS UNDER ADDITIONAL FINANCING FOR PSDP-IV LOAN															
S. No.	Package No.	Description of Works/Goods	Estimated Cost (Rs. in Million)	Estimated Cost (US\$ in Million)	Method of procurement ICB/NCB	Preparation of Bid Document (Date)	Bank's No Objection to Bidding Documents (Date)	Bids		Contract Award decided (Date/ Value/ Currency)	Bank's No Objection to Contract Award (Date)	Contract Signed (Date/ Value/ Currency)	Contract No.	Name of Contractor/ Nationality & ZIP Code	Date of Completion of Contract
								Invitation (Date)	Opened on (Date)						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
<p>Abbreviations: PP - target dates as per Procurement Plan; R - Revision; A - actual date; NA - Not applicable; NYA - Not yet awarded.</p> <p>Note:</p> <p>(i) The Bid Document No.-I i.e. Bidding Document (BD) for Conductor Slices at Sl.No. 7.1 & 7.2 (also comprising Conductor Packages CD01 & CD02 covered under PSDP- V), will be prepared based on the Sample Bidding Document for Conductor Packages [Conductor Packages - CD01, CD02 & CD03 for System Strengthening Schemes in Northern Region for Sasan and Mundra UMPPs] as agreed with the Bank in case of its PSDP-V Loan incorporating Contract specific changes.</p> <p>(ii) The Bid Document No.-II & III i.e. Bidding Document (BD) for Insulator Contract at Sl.No. 7.3 & 7.4, will be prepared based on the Sample Bidding Document for Insulator Packages [Insulator Packages - IS01 & IS02 for System Strengthening Schemes in Northern Region for Sasan and Mundra UMPPs] as agreed with the Bank in case of its PSDP-V Loan incorporating Contract specific changes.</p> <p>(iv) The Bid Document No.-IV i.e. Bidding Document (BD) for 400 kV Substation Package at Sl.No. 7.5 & 7.6 will be prepared incorporating Contract specific changes based on the Sample Bidding Documents for 400/220kV Sikar (New) S/Stn, 400/220 kV Panchkula (New) S/Stn and 400 kV Jaipur S/Stn Extn.Package -P168-S1 for System Strengthening Schemes in Northern Region for Sasan and Mundra UMPPs under PSDP-V Loan.</p> <p>Exchange Rate considered; 1 US \$ = Rs.48</p>															

** These documents are post review and are ready based on prior review documents as approved by World Bank.

PP - Target dates agreed as per Procurement Plan , R - Revision 1,2 etc., A - Actual Dates, NA - Not Applicable, NYA - Not yet awarded