

PROCUREMENT PLAN

Project information: Sint Maarten Emergency Debris Management Project (P167347)

Project Implementation agency: NRPB

Date of the Procurement Plan: 04/18/2020

Period covered by this Procurement Plan: April 2020 to April 2022

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. “Not Applicable”

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables “Not Applicable”

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: [is applicable for those contracts identified in the Procurement Plan tables];

Works: [is applicable for those contracts identified in the Procurement Plan tables]

Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is Applicable.

PROCUREMENT PLAN **St Maarten : Sint Maarten Emergency Debris Management Project**

General Information
Country: St Maarten **Bank's Approval Date of the Original Procurement Plan:** 2019-08-21
Revised Plan Date(s): (comma delineated, leave blank 2024-03-22)
Project ID: P167347 **GPN Date:**
Project Name: Sint Maarten Emergency Debris Management Project
Loan / Credit No: TF / A9261, TF / B9747
Executing Agency: National Recovery Program Bureau

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
SX-NRPB-140867-CW-RFB / Ship salvaging and shoreline debris clearance	TF / A9261	Debris Clearance and Management	Prior	Request for Bids	Open - International	Single Stage - One Envelope				2,850,000.00	14,456,783.00	Signed					2019-10-25	2019-11-11	2019-10-25	2019-11-13			2019-12-06	2020-02-17	2020-01-05	2020-09-29	2020-02-09	2021-03-11	2020-08-07		
SX-NRPB-159745-CW-RFB / Access road to TDSR	TF / A9261	Debris Clearance and Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				500,000.00	0.00	Cancelled					2020-03-18		2020-03-23					2020-05-04		2020-06-03		2020-07-08	2021-01-04		
SX-NRPB-142837-CW-RFB / Car wreck removal and disposal	TF / A9261	Debris Clearance and Management	Post	Request for Bids	Open - International	Single Stage - One Envelope				500,000.00	0.00	Cancelled					2019-11-29		2019-12-04					2020-01-15		2020-02-14		2020-03-20	2020-09-16		
SX-NRPB-226211-CW-RFP / Temporary Debris Storage and Reduction Equipment and Installation	TF / A9261	Debris Clearance and Management	Post	Request for Proposals	Open - International	Single Stage - Two Envelopes				7,300,000.00	0.00	Cancelled	2023-03-15		2023-05-31		2023-05-31		2023-03-20					2023-08-09		2023-10-22		2023-11-26	2026-05-14		
SX-NRPB-299080-CW-RFB / RAI Structure Demolition	TF / A9261	Debris Clearance and Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,000,000.00	0.00	Cancelled					2022-06-27	2022-09-28	2022-07-02	2022-09-28				2022-08-06	2023-01-12	2022-09-05		2022-10-10	2023-04-08		
SX-NRPB-226241-CW-RFB / DSR - Roads installation, temporary debris storage and reduction equipment, purchase and installation, including Tire Shredder, Wood Chipper,	TF / A9261	Debris Clearance and Management	Post	Request for Bids	Open - International	Single Stage - One Envelope				7,000,000.00	0.00	Cancelled					2021-07-18		2021-07-23					2021-09-03		2021-10-03		2021-11-07	2022-05-06		
SX-NRPB-299336-CW-Dir / RAP - Drilling Works	TF / A9261	Debris Clearance and Management	Post	Direct Selection	Direct					3,610.00	0.00	Cancelled					2022-06-15		2022-06-20							2022-07-25		2023-01-21	2023-01-21		
SX-NRPB-268921-CW-Dir / Creation of Artificial Reef: KMS N.V.	TF / A9261	Debris Clearance and Management	Post	Direct Selection	Direct					420,000.00	0.00	Cancelled					2021-12-19	2023-04-17	2021-12-24	2023-07-24						2022-01-28		2022-07-27	2022-07-27		
SX-NRPB-324698-CW-RFP / MSW and Irma Landfill Management, Upgrading, extension and/or closure (Landfill DSO)	TF / A9261	Debris Clearance and Management	Prior	Request for Proposals	Open - International					28,400,000.00	0.00	Pending Implementation	2024-10-30		2025-01-15		2025-01-15		2024-11-04					2025-03-26		2025-08-28		2025-10-02	2028-06-20		
SX-NRPB-388352-CW-RFB / RAI Structure Demolition II	TF / A9261	Debris Clearance and Management	Post	Request for Bids	Open - National	Single Stage - Two Envelopes				2,000,000.00	0.00	Cancelled					2024-01-08	2023-11-15	2024-01-12	2023-11-15				2024-02-11	2024-01-10	2024-04-25		2024-05-30	2025-02-24		
SX-NRPB-401918-CW-RFB / RAI Structure Demolition III	TF / A9261	Debris Clearance and Management	Post	Request for Bids	Open - National	Single Stage - Two Envelopes				2,000,000.00	0.00	Under Implementation					2024-01-16	2024-01-18	2024-01-21	2024-01-19				2024-03-03	2024-02-22	2024-05-16		2024-06-20	2025-03-17		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
SX-NRPB-126809-GO-Dir / Landfill Compactor	TF / A9261	Debris Clearance and Management	Prior	Direct Selection	Direct			600,000.00	0.00	Cancelled					2019-08-12	2019-08-17									2019-09-21		2020-03-19		
SX-NRPB-126810-GO-Dir / DBT Waste Handling Bulldozer	TF / A9261	Debris Clearance and Management	Prior	Direct Selection	Direct			600,000.00	600,000.00	Signed					2019-08-12	2019-10-18	2019-08-17	2019-11-14							2019-09-21	2019-10-14	2020-03-19		
SX-NRPB-126833-GO-RFQ / Oil, Fuel and anti-freeze	TF / A9261	Debris Clearance and Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		3,000.00	0.00	Cancelled					2019-08-12	2019-08-13									2019-10-11		2020-04-08		
SX-NRPB-152796-GO-RFQ / Wheel-Loader Equipment	TF / A9261	Debris Clearance and Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		220,000.00	0.00	Completed					2020-01-11	2023-08-28									2020-03-07	2020-01-14	2020-09-03	2020-05-30	
SX-NRPB-126809-GO-RFQ / Landfill Compactor	TF / A9261	Debris Clearance and Management	Prior	Request for Quotations	Limited	Single Stage - One Envelope		600,000.00	0.00	Cancelled					2020-04-22										2020-06-17		2020-12-14		
SX-NRPB-169181-GO-Dir / Pesi-Shell	TF / A9261	Debris Clearance and Management	Prior	Direct Selection	Direct			35,000.00	34,050.00	Signed					2020-04-17	2021-03-25	2020-04-22	2021-03-29							2020-05-27	2020-04-21	2020-11-23		
SX-NRPB-184298-GO-Dir / Landfill Waste Compactor	TF / A9261	Debris Clearance and Management	Post	Direct Selection	Direct			800,000.00	738,000.00	Signed					2020-07-20	2020-07-01	2020-07-25	2020-06-23							2020-08-29	2020-11-04	2021-02-25		
SX-NRPB-179886-GO-RFQ / 40ft storage containers	TF / A9261	Debris Clearance and Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		50,000.00	0.00	Cancelled					2020-06-17										2020-08-12		2021-02-08		
SX-NRPB-142850-GO-RFQ / Tire Shredder	TF / A9261	Debris Clearance and Management	Post	Request for Quotations	Open - International	Single Stage - One Envelope		100,000.00	0.00	Cancelled					2019-12-04										2020-01-29		2020-07-27		
SX-NRPB-142847-GO-RFQ / Wood chipper	TF / A9261	Debris Clearance and Management	Post	Request for Quotations	Open - International	Single Stage - One Envelope		50,000.00	0.00	Cancelled					2019-12-04										2020-01-29		2020-07-27		
SX-NRPB-141408-GO-RFQ / Storage containers with climate control	TF / A9261	Debris Clearance and Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		50,000.00	0.00	Cancelled					2019-11-13										2020-01-08		2020-07-06		
SX-NRPB-226244-GO-RFQ / Purchase of Portland Cement Class 1	TF / A9261	Project Management and Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Cancelled					2021-04-10										2021-06-05		2021-12-02		

SX-NRPB-324701-CS-QCBS / Inventory Services Car Wreck Collection removal	TF / A9261	Debris Clearance and Management	Post	Quality And Cost-Based Selection	Open - International		500,000.00	0.00	Canceled	2023-03-01	2023-03-22	2023-05-05		2023-06-02	2023-07-02	2023-08-06	2023-09-10	2024-09-09	
SX-NRPB-337584-CS-CQS / Supervision of RAI Structures Demolition Works	TF / A9261	Debris Clearance and Management	Post	Consultant Qualification Selection	Open - National		200,000.00	0.00	Canceled	2023-01-25	2023-03-06	2023-02-15	2023-03-31			2023-04-30	2023-06-04	2024-12-03	
SX-NRPB-324821-CS-QCBS / Supervision of Landfill DBO	TF / A9261	Debris Clearance and Management	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	0.00	Pending Implementation	2024-10-01	2024-10-22	2024-12-05		2025-01-04	2025-02-03	2025-03-10	2025-04-14	2028-06-30	
SX-NRPB-394323-CS-CQS / Supervision for the Weighbridge and Tire Shredding Contracts	TF / B9747	Debris Clearance and Management	Post	Consultant Qualification Selection	Open - National		150,000.00	0.00	Canceled	2024-01-08	2023-12-04	2024-01-29	2024-03-13			2024-04-12	2024-06-28	2025-07-28	
SX-NRPB-417203-CS-CQS / Supervision RAI Structures Demolition Works I	TF / A9261	Debris Clearance and Management	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Pending Implementation	2023-11-17	2023-12-08	2024-01-21				2024-02-20	2024-03-26	2025-07-01	
SX-NRPB-391512-CS-CQS / Supervision of RAI Structures Demolition Works	TF / A9261	Debris Clearance and Management	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Canceled	2023-11-07	2023-11-17	2023-11-15	2023-11-23	2024-01-08	2024-02-19		2024-03-12	2024-05-06	2025-05-20
SX-NRPB-391509-CS-CQS / RAP Implementation Audit	TF / A9261	Debris Clearance and Management	Post	Consultant Qualification Selection	Open - International		35,000.00	0.00	Canceled	2024-04-01	2024-05-06	2024-06-19				2024-07-19	2024-08-23	2025-06-30	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SX-NRPB-135800-CS-CDS / Resettlement expert	TF / A9261	Project Management and Implementation Support	Post	Direct Selection	Direct		80,000.00	131,806.58	Signed	2019-09-25	2019-08-06	2019-10-05	2019-08-14			2019-12-09	2020-01-27	2020-06-06	
SX-NRPB-142854-CS-CDS / E/SIA Fire Suppression	TF / A9261	Debris Clearance and Management	Prior	Direct Selection	Direct		1,000,000.00	938,168.00	Signed	2019-10-25	2020-08-10	2019-11-04	2019-03-12			2020-01-08	2019-05-26	2020-07-06	
SX-NRPB-159742-CS-INDV / Project Engineer	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Open		150,000.00	169,500.00	Signed	2020-02-17	2020-03-27	2020-04-06	2021-05-04	2020-04-27	2021-07-13	2020-06-01	2021-07-27	2020-11-28	
SX-NRPB-179890-CS-CDS / Interim Resettlement Expert Contract	TF / A9261	Technical Assistance	Post	Direct Selection	Direct		5,000.00	20,250.00	Signed	2020-06-12	2020-06-11	2020-06-22	2019-08-18			2020-08-26	2020-07-06	2021-02-22	
SX-NRPB-187037-CS-CDS / Interim Project Manager	TF / A9261	Project Management and Implementation Support	Post	Direct Selection	Direct		65,000.00	160,390.00	Signed	2020-08-03	2020-08-06	2020-08-13	2020-08-06			2020-10-17	2020-09-02	2021-04-15	
SX-NRPB-192966-CS-INDV / Pre-design TDSR site	TF / A9261	Debris Clearance and Management	Post	Individual Consultant Selection	Open		20,000.00	0.00	Completed	2020-09-14	2020-11-12	2020-11-02	2021-04-12	2020-11-23	2021-05-18	2020-12-28	2021-05-31	2021-06-26	2021-07-25
SX-NRPB-220241-CS-INDV / Strategic Programme Coordinator Waste Management	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Open		250,000.00	195,400.00	Signed	2021-03-01	2021-02-25	2021-04-19	2021-05-06	2021-05-10	2021-06-11	2021-06-14	2021-07-04	2021-12-11	
SX-NRPB-142851-CS-INDV / Draft Medical Waste policy	TF / A9261	Technical Assistance	Post	Individual Consultant Selection	Open		50,000.00	0.00	Canceled	2020-01-06		2020-02-24		2020-03-16		2020-04-20		2020-10-17	
SX-NRPB-227298-CS-INDV / Resettlement Coordinator	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Open		150,000.00	0.00	Canceled	2021-04-09		2021-05-12		2021-05-22		2021-05-25		2021-11-21	
SX-NRPB-228360-CS-CDS / Interim Contract Project Manager	TF / A9261	Project Management and Implementation Support	Post	Direct Selection	Direct		10,000.00	23,800.00	Signed	2021-04-09	2021-04-13	2021-04-19	2021-04-07			2021-06-23	2021-05-03	2021-12-20	
SX-NRPB-231294-CS-INDV / Resettlement Coordinator	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct		180,000.00	180,000.00	Signed	2021-04-23	2021-04-29	2021-05-03	2021-06-24	2021-05-10	2021-06-28	2021-05-14	2021-07-14	2022-05-09	
SX-NRPB-232744-CS-CDS / Interim Remote Resettlement Specialist	TF / A9261	Project Management and Implementation Support	Post	Direct Selection	Direct		15,000.00	17,100.00	Signed	2021-05-03	2021-05-05	2021-05-13	2021-05-25			2021-07-17	2021-07-05	2022-01-13	
SX-NRPB-237087-CS-CDS / Interim remote - Program Coordinator Waste	TF / A9261	Project Management and Implementation Support	Post	Direct Selection	Direct		16,500.00	16,500.00	Signed	2021-05-28	2021-06-01	2021-06-07	2021-06-07			2021-08-11	2021-06-25	2022-02-07	
SX-NRPB-246932-CS-INDV / CES - Community Engagement Consultant	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Open		36,000.00	0.00	Under Review	2021-08-09	2021-07-23	2021-09-27		2021-10-18		2021-11-22		2022-05-21	
SX-NRPB-254831-CS-CDS / Contract Manager/ Technical Advisor	TF / A9261	Project Management and Implementation Support	Post	Direct Selection	Direct		60,000.00	120,350.00	Completed	2021-09-23	2021-09-28	2021-10-03	2021-10-06			2021-12-07	2021-10-13	2022-06-05	
SX-NRPB-260220-CS-INDV / Valuation Services	TF / A9261	Technical Assistance	Post	Individual Consultant Selection	Limited		5,000.00	3,500.00	Completed	2021-10-29	2021-10-15	2021-11-03	2021-11-24	2021-11-24	2022-03-08	2021-12-29	2022-04-06	2022-06-27	
SX-NRPB-260663-CS-CDS / Resettlement Action Plan (RAP) Implementation consultant - RINA Consulting Inc.	TF / A9261	Technical Assistance	Post	Direct Selection	Direct		1,500,000.00	0.00	Canceled	2021-10-31	2021-10-29	2021-11-10	2021-12-01			2022-01-14		2022-07-13	
SX-NRPB-268923-CS-CDS / Supervision of Works Creation of Artificial Reef: EOS Maritime IV	TF / A9261	Debris Clearance and Management	Post	Direct Selection	Direct		50,000.00	0.00	Canceled	2021-12-19	2023-04-18	2021-12-29	2023-04-06			2022-03-04		2022-08-31	
SX-NRPB-298804-CS-INDV / Community Engagement Consultant - 2 Roles	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Open		45,000.00	9,500.00	Completed	2022-06-10	2022-06-20	2022-07-29	2022-08-19	2022-08-19	2022-09-05	2022-09-23	2022-09-19	2023-03-22	
SX-NRPB-299068-CS-INDV / Immigration Support Consultancy Services	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Open		75,000.00	0.00	Canceled	2022-06-10	2022-06-20	2022-07-29	2023-02-08	2022-08-19		2022-09-23		2023-03-22	
SX-NRPB-298791-CS-INDV / Resettlement Action Plan Implementation Team Leader	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct		270,000.00	251,460.00	Signed	2022-06-10	2022-06-20	2022-06-20	2022-07-18	2022-07-11	2022-07-18	2022-08-15	2022-07-23	2023-02-11	

SX-NRPB-302078-CS-INDV / Community Engagement Consultant 2	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Open		45,000.00	0.00	Completed	2022-06-30	2022-09-01	2022-08-18	2022-11-10	2022-09-08	2022-11-10	2022-10-13	2022-11-23	2023-04-11	
SX-NRPB-308625-CS-INDV / EDM - PROJECT ENGINEER	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - International		180,000.00	0.00	Signed	2022-08-16	2022-08-23	2022-08-26	2022-09-03	2022-09-16	2022-09-03	2022-10-21	2022-09-22	2023-10-21	
SX-NRPB-311340-CS-INDV / RARI Field Monitoring Consultant	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Open - Internations		45,000.00	0.00	Canceled	2022-08-29	2022-09-22	2022-10-17		2022-11-07		2022-12-12		2023-12-12	
SX-NRPB-316848-CS-CDS / Strategic Program Coordinator - Integrated Solid Waste Management Project (ISWMP)	TF / A9261	Project Management and Implementation Support	Post	Direct Selection	Direct - International		257,500.00	0.00	Signed	2022-09-19	2022-09-20	2022-09-29	2022-09-22			2022-12-03	2022-09-29	2024-05-26	
SX-NRPB-319042-CS-CDS / Activity Coordinator & Technical Advisor	TF / A9261	Project Management and Implementation Support	Post	Direct Selection	Direct - International		100,000.00	0.00	Signed	2022-09-30	2022-10-03	2022-10-10	2022-10-26			2022-12-14	2022-11-02	2023-12-14	
SX-NRPB-320620-CS-CDS / Environmental Monitoring	TF / A9261	Project Management and Implementation Support	Post	Direct Selection	Direct - National		10,000.00	0.00	Canceled	2022-10-21	2022-11-28	2022-10-31	2023-03-27			2023-01-04		2023-07-03	
SX-NRPB-321899-CS-INDV / Project Manager EDM	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - International		180,000.00	0.00	Signed	2022-10-28	2022-11-22	2022-11-07	2023-01-31	2022-11-28	2023-01-18	2023-01-02	2023-02-09	2023-12-31	
SX-NRPB-321904-CS-INDV / Contract Manager	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - International		206,000.00	0.00	Canceled	2022-10-28	2022-11-22	2022-11-07	2023-01-02	2022-11-28	2022-12-31	2023-01-02		2023-12-31	
SX-NRPB-323871-CS-INDV / Community Engagement Consultant	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - National		47,500.00	0.00	Completed	2022-10-31	2022-11-01	2022-11-10	2022-11-09	2022-12-01	2022-11-09	2023-01-05	2022-12-29	2023-09-04	
SX-NRPB-324825-CS-INDV / Project Assistant EDM	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Open - National		90,000.00	0.00	Canceled	2022-12-01	2022-12-19	2023-01-19		2023-02-09		2023-03-16		2024-03-15	
SX-NRPB-324697-CS-CDS / Preparation of Technical and Procurement Documentation for the Landfill DBD	TF / A9261	Technical Assistance	Post	Direct Selection	Direct - International		150,000.00	0.00	Canceled	2023-01-29		2023-02-08				2023-04-14		2023-09-11	
SX-NRPB-337585-CS-INDV / Resettlement Action Plan Implementation Team Leader	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Open - International		180,000.00	0.00	Canceled	2023-01-25	2023-01-26	2023-03-15		2023-04-05		2023-05-10		2024-05-09	
SX-NRPB-337845-CS-INDV / Contract Manager EDM	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - International		81,000.00	0.00	Completed	2023-01-26	2023-02-14	2023-02-05	2023-02-24	2023-02-26	2023-02-23	2023-04-02	2023-03-05	2023-07-01	
SX-NRPB-337847-CS-INDV / Contract Manager EDM	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - International		81,000.00	0.00	Signed	2023-01-26	2023-06-22	2023-02-05	2022-10-24	2023-02-26	2023-07-04	2023-07-03	2023-07-04	2023-12-31	
SX-NRPB-337586-CS-INDV / Resettlement Action Plan Implementation Advisor	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - National		20,000.00	0.00	Signed	2023-05-08	2023-05-12	2023-05-18	2023-06-06	2023-06-08	2023-06-06	2023-07-13	2023-06-06	2023-12-29	
SX-NRPB-362954-CS-INDV / Technical Advisor Waste Management	TF / B9747	Project Management and Implementation Support	Post	Individual Consultant Selection	Open - Internations		90,000.00	0.00	Canceled	2023-05-26		2023-07-14		2023-08-04		2023-09-08		2024-09-07	
SX-NRPB-370790-CS-CDS / Supervision & Environmental Monitoring	TF / B9747	Project Management and Implementation Support	Post	Direct Selection	Direct - National		60,000.00	0.00	Canceled	2023-07-14	2023-07-10	2023-07-24	2023-07-24			2023-09-27		2024-03-25	
SX-NRPB-373445-CS-CDS / Livelihood Restoration activities	TF / B9747	Project Management and Implementation Support	Post	Direct Selection	Direct - National		155,000.00	0.00	Canceled	2023-07-28	2023-07-21	2023-08-07	2023-07-28			2023-09-01		2024-03-01	
SX-NRPB-350457-CS-INDV / Project Officer	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Open - National		135,000.00	0.00	Canceled	2023-03-24	2023-03-31	2023-05-12		2023-06-02		2023-07-07		2025-01-05	
SX-NRPB-317710-CS-INDV / Valuation Services II	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Limited		75,000.00	0.00	Canceled	2022-10-04	2022-10-12	2022-10-09	2023-05-08	2022-10-30	2023-05-24	2022-12-04		2023-12-04	
SX-NRPB-395257-CS-INDV / Evaluation committee member - Sector Expert	TF / B9747	Technical Assistance	Post	Individual Consultant Selection	Direct - International		5,000.00	0.00	Signed	2023-11-30	2023-12-06	2023-12-10	2023-12-14	2023-12-31	2023-12-12	2024-02-04	2024-01-12	2024-02-19	
SX-NRPB-399430-CS-INDV / Monitoring and Administration Consultant	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - International		63,000.00	0.00	Signed	2023-12-26	2024-01-12	2024-01-05	2024-01-17	2024-01-26	2023-12-17	2024-03-01	2024-01-18	2025-03-01	
SX-NRPB-399438-CS-INDV / EDM Contract and Resettlement Action Plan Implementation Coordinator	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - International		162,000.00	0.00	Signed	2024-01-12	2024-01-12	2024-01-22	2024-01-15	2024-02-12	2024-01-17	2024-03-18	2024-01-17	2025-03-18	
SX-NRPB-404935-CS-CDS / Assessment of Cost Proposal of Replacement Housing and Site Survey for Site Conditions and Quantities in the Resettlement Area of Impact (RAI)	TF / B9747	Debris Clearance and Management	Post	Direct Selection	Direct - National		20,000.00	0.00	Under Implementation	2024-01-26	2024-01-26	2024-02-04	2024-02-26			2024-04-09		2024-05-21	
SX-NRPB-406112-CS-INDV / Senior Consultant Waste Sector	TF / B9747	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - International		257,987.00	0.00	Signed	2024-01-31	2024-01-30	2024-02-10	2024-02-12	2024-03-02	2024-02-15	2024-04-06	2024-02-15	2025-10-05	
SX-NRPB-399427-CS-INDV / Project Manager EDM	TF / A9261	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - International		240,000.00	0.00	Under Implementation	2024-02-22	2024-02-27	2024-03-03		2024-03-24		2024-04-28		2026-04-28	
SX-NRPB-418040-CS-INDV / Supervision for the Weighbridge and Tire Shredding Contracts	TF / B9747	Debris Clearance and Management	Post	Individual Consultant Selection	Open - National		112,500.00	0.00	Pending Implementation	2024-04-02		2024-05-14		2024-05-24		2024-06-28		2025-06-27	
SX-NRPB-418047-CS-INDV / Consultancy - Midterm Audit of the Resettlement Action Plan	TF / B9747	Technical Assistance	Post	Individual Consultant Selection	Open - National		15,000.00	0.00	Pending Implementation	2024-04-02		2024-05-21		2024-06-11		2024-07-16		2024-09-16	