

PROCUREMENT PLAN - Textual Part

Project information: Sint Maarten Emergency Recovery Project (P167339)

Project Implementation Agency: NRPB

Date of the Procurement Plan: April 29, 2021

Period covered by this Procurement Plan: From April 2021 to March 2022

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: Shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the National Procurement Legislation such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

1. The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights. The Bank’s Anti-Corruption Guidelines and Sanctions Framework shall be incorporated into the national bidding documents by adding a page entitled “Letter of Acceptance of the World Bank’s Anti-Corruption Guidelines and Sanctions Framework”.
2. Contracts with an appropriate allocation of responsibilities, risks, and liabilities between the Borrower and the contractors/suppliers/consultants.

3. Rights for the Bank to review procurement documentation and activities. In accordance with the Procurement Regulations, each bidding document and contract shall include provisions stating the Bank's policy to sanction firms or individuals, found to have engaged in fraud and/or corruption as defined in the Procurement Regulations. In accordance with the Procurement Regulations, each bidding document and contract financed out of the proceeds of the Financing Agreement shall provide that bidders, suppliers, contractors and their subcontractors, agents, personnel, consultants, service providers, or suppliers shall permit the Bank to inspect all accounts, records and other documents relating to the bid submission and performance of the contract and to have said accounts and records audited by auditors appointed by the Bank. Acts intended to materially impede the exercise of the Bank's inspection and audit rights provided for in the Procurement Regulations constitute an obstructive practice as defined in the Regulations.
4. No bids shall be rejected solely because they fall below or exceed the estimated cost. All bids (including in the case when less than two bids are received) shall not be rejected, the procurement process shall not be cancelled, and new bids shall not be solicited without the Bank's prior written concurrence. The Bidding Documents template to be used under "national open competitive procurement arrangements" are subject to prior written concurrence by the Bank.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable.

Procurement of Second-hand Goods as specified under paragraph 5.11 of the Procurement Regulations: Not Applicable

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).

Goods: not applicable

Works: not applicable.

Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is Applicable.

Other Relevant Procurement Information.

Procurement in Situations of Urgent Need of Assistance or Capacity Constraints.

PROCUREMENT PLAN

Goods

Activity Reference No. / Description:	In-Process	Component	Review Type	Procurement Category	Evaluation Options	Draft Contract	Notification of Intention of Award	Signed Contract
						Planned	Planned	Planned
SX-NRPB-205571-GO-DIR / ICT Equipment	No	Restoring a community learning and cultural environment, Project Management	Post	Goods	Direct	2021/01/30	2021/02/13	2021/03/06

Consulting Services

Activity Reference No. / Description:	In-Process	Component	Review Type	Category	Market Approach	Draft Negotiated Contract	Signed Contract
						Planned	Planned
SX-NRPB-205590-CS-CDS / ESS8 Cultural Heritage Consultants	No	Restoring a community learning and cultural environment	Post	Consultant Services	Direct	2021/03/26	2021/04/30

SX-NRPB-205594-CS-CDS / School and Library designs	No	Rebuilding safe schools	Prior	Consultant Services	Direct	2021/04/10	2021/05/15
--	----	-------------------------	-------	---------------------	--------	------------	------------

Individual Consultants

Activity Reference No. / Description:	In-Process	Component	Review Type	Category	Market Approach	Terms of Reference	Expression of Interest	Signed Contract
						Planned	Planned	Planned
SX-NRPB-205589-CS-INDV / MECYS Project Manager	No	Project Management	Post	Consultant Services	Open	2021/03/04	2021/03/25	2021/06/24
SX-NRPB-205575-CS-INDV / Technical Assistant Project Engineer	No	Restoring a community learning and cultural environment, Project Management	Post	Consultant Services	Open	2021/01/04	2021/01/25	2021/04/26
SX-NRPB-205576-CS-INDV / Safeguards Specialist	No	Restoring a community learning and cultural environment, Project Management	Post	Consultant Services	Open	2021/02/04	2021/02/25	2021/05/27

SX-NRPB-205592-CS-INDV / Needs Assessment for Inclusive Education	No	Restoring a community learning and cultural environment	Post	Consultant Services	Open	2021/02/04	2021/02/25	2021/05/27
SX-NRPB-205415-CS-INDV / FRLP: Local Consultant to work on strategy and Framework for SXM Cultural Heritage and other Learning Services	No	Restoring a community learning and cultural environment, Strengthening the Ministry's Management Information System	Post	Consultant Services	Open	2021/01/04	2021/01/18	2021/04/19
SX-NRPB-205561-CS-INDV / Procurement Specialist	No	Project Management	Post	Consultant Services	Open	2021/01/04	2021/01/25	2021/04/26
SX-NRPB-205593-CS-INDV / Development MIS framework	No	Strengthening the Ministry's Management Information System	Post	Consultant Services	Open	2021/03/01	2021/03/22	2021/06/21

PROCUREMENT PLAN St Maarten : Sint Maarten Emergency Recovery Project I

General Information

Country: St Maarten **Bank's Approval Date of the Original Procurement Plan:** 2018-09-05
Revised Plan Date(s): (comma delineated, leave blank 2023-10-27)
Project ID: P167339 **GNP Date:**
Project Name: Sint Maarten Emergency Recovery Project I
Loan / Credit No: TF / A8079, TF / B5199
Executing Agency: National Recovery Program Bureau

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
SX-NRPB-156576-CW-RFB / Public Building Repairs: Education Facilities	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Prior	Request for Bids	Open - International	Single Stage - One Envelope				5,000,000.00	0.00	Canceled						2020-03-02		2020-03-07				2020-04-18		2020-05-18		2020-06-22		2020-12-19	
SX-NRPB-165115-CW-RFB / Rehabilitation of Shelters	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Limited	Single Stage - One Envelope				1,000,000.00	2,418,911.4	Completed						2020-03-25	2020-04-16	2020-03-30	2020-04-16			2020-05-11	2020-05-07	2020-06-10	2020-06-01	2020-07-15	2020-07-14	2021-01-11	
SX-NRPB-181992-CW-RFB / Priority School Repairs	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Prior	Request for Bids	Limited	Single Stage - One Envelope				1,500,000.00	1,946,600.0	Signed						2020-07-14	2020-08-10	2020-07-19	2020-11-03			2020-08-30	2020-09-11	2020-09-29	2020-11-12	2020-11-03	2021-01-31	2021-05-02	
SX-NRPB-183349-CW-RFQ / SMHDF roof repairs, for retro active finance	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Quotations	Limited	Single Stage - One Envelope				236,367.00	236,367.00	Signed																		2021-03-06	
SX-NRPB-202289-CW-RFB / Batch 2: Schools and FA&B Building Repairs	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - International	Single Stage - One Envelope				4,750,000.00	7,151,533.0	Signed						2020-11-09	2021-04-27	2020-11-14	2021-05-10				2020-12-26	2021-07-06	2021-01-25	2021-10-01	2021-03-01	2021-12-24	2021-08-28
SX-NRPB-202300-CW-RFB / SMHDF Repairs Phase 2	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - International	Single Stage - One Envelope				6,500,000.00	5,471,564.0	Signed						2020-11-16	2021-04-01	2020-11-21	2021-04-08				2021-01-02	2021-05-24	2021-02-01	2021-09-17	2021-03-08	2021-12-24	2021-09-04
SX-NRPB-202314-CW-RFB / Batch 3: School Repairs	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - International	Single Stage - One Envelope				5,000,000.00	0.00	Canceled						2021-01-11	2021-08-31	2021-01-16	2021-08-31				2021-02-27	2021-11-09	2021-03-29	2022-01-14	2021-05-03		2021-10-30
SX-NRPB-202332-CW-RFB / GBE Trenching Batch 1	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Post	Request for Bids	Open - International	Single Stage - One Envelope				5,000,000.00	3,779,342.0	Signed						2021-03-01	2021-08-23	2021-03-06	2021-08-23				2021-04-17	2021-10-05	2021-05-17	2021-11-05	2021-06-21	2021-01-19	2021-12-18
SX-NRPB-208747-CW-Dir / Minor Repair Works to Homes: Aluminum System	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct					27,772.18	28,065.55	Completed						2020-12-09	2020-12-01	2020-12-14	2020-12-01										2021-07-17
SX-NRPB-202315-CW-RFB / Expansion of the EOC Building	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - International	Single Stage - One Envelope				4,500,000.00	0.00	Canceled						2022-03-01		2022-03-06											2022-12-18
SX-NRPB-275606-CW-RFB / Single Family Home Repairs PHASE 3	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,000,000.00	0.00	Signed						2022-05-01	2022-06-15	2022-05-06	2022-06-16				2022-06-17	2022-08-10	2022-07-17	2022-09-28	2022-08-21	2023-02-17	2023-02-17
SX-NRPB-278379-CW-RFB / Recruitment of Repair and Rehabilitation Works for 13 SXM schools - relaunch	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - International	Single Stage - One Envelope				5,000,000.00	0.00	Signed						2022-02-14	2022-03-10	2022-02-19	2022-03-10				2022-04-02	2022-05-27	2022-05-02	2022-08-05	2022-06-06	2023-01-27	2022-12-03
SX-NRPB-278660-CW-Dir / MAC High LT Classroom Relocation	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct					4,000.00	4,100.45	Signed						2022-02-15	2022-01-27	2022-02-20	2022-02-24										2022-09-23
AN-NRPB-93655-CW-RFQ / Minor Repairs to 26 Homes	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Quotations	Open - National	Single Stage - One Envelope				500,000.00	0.00	Signed																			2020-01-28
AN-NRPB-93655A-CW-RFQ / Minor Repairs to 3 Homes	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Quotations	Open - National	Single Stage - One Envelope				130,000.00	0.00	Signed																			2021-01-28
SX-NRPB-357289-CW-RFB / Renovation of Gyms	TF / B5199	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - International	Single Stage - One Envelope				4,800,000.00	0.00	Canceled						2023-04-30		2023-05-05											2024-08-19
SX-NRPB-357290-CW-RFB / Renovation of Sports facilities	TF / B5199	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - International	Single Stage - One Envelope				3,100,000.00	0.00	Canceled						2023-04-30		2023-05-05											2024-08-19
SX-NRPB-386118-CW-RFB / Renovation of Gyms	TF / B5199	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - International	Single Stage - Two Envelope				4,800,000.00	0.00	Under Implementation						2023-10-08	2023-10-17	2023-10-13	2023-10-17										2025-03-12
SX-NRPB-386924-CW-RFB / Renovation of Sports facilities	TF / B5199	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - International	Single Stage - Two Envelope				3,100,000.00	0.00	Pending Implementation						2023-11-03		2023-11-08											2025-04-07
SX-NRPB-387097-CW-RFB / Expansion of the EOC Building	TF / B5199	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - International	Single Stage - Two Envelope				4,500,000.00	0.00	Pending Implementation						2023-11-01		2023-11-06											2025-06-03
SX-NRPB-387109-CW-RFB / GBE Trenching Batch 2	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Post	Request for Bids	Open - International	Single Stage - Two Envelope				5,000,000.00	0.00	Pending Implementation						2023-11-01		2023-11-06											2025-06-03
SX-NRPB-202333-CW-RFB / GBE Trenching Batch 2	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Post	Request for Bids	Open - International	Single Stage - One Envelope				5,000,000.00	0.00	Canceled						2022-03-01		2022-03-06											2022-12-18

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
SX-NRPB-136740-GO-Dir / Fire Trucks	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Prior	Direct Selection	Direct			2,250,000.00	1,938,933.00	Signed								2019-10-01	2020-06-04	2019-10-01	2020-06-18								2020-05-03

SX-NRFB-300150-GO-DIR / Ambulance Vehicle Warning Lights & Signs	TF / AB079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Post	Direct Selection	Direct				4,000.00	0.00	Completed																2022-06-21	2022-07-01	2022-06-26	2022-07-01					2022-07-31	2022-07-11	2023-01-27	2022-11-28
--	------------	--	------	------------------	--------	--	--	--	----------	------	-----------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	------------	------------	------------	------------	--	--	--	--	------------	------------	------------	------------

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion																					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual																				
SX-NRFB-160721-NC-DIR / Emergency Mold Assessment and Remediation Action Plan	TF / AB079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct			150,000.00	8,082.00	Signed					2020-02-20	2020-02-21	2020-02-25	2020-02-17																		2020-03-31	2020-03-05	2020-09-27										
SX-NRFB-232003-NC-DIR / Retroactive Lease Agreement: Simpson Bay Community Center	TF / AB079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct			4,200.00	5,400.00	Signed					2021-04-30	2021-04-09	2021-05-05	2020-12-04																		2021-06-09	2021-05-22	2021-12-06										
SX-NRFB-278661-NC-RFO / Dumpster Rental for 16 Schools	TF / AB079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Quotations	Limited		Single Stage - One Envelope	6,000.00	0.00	Pending Implementation							2022-02-20																					2022-04-17		2022-10-14								
SX-NRFB-278700-NC-RFO / Moving Company for 16 Schools	TF / AB079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Quotations	Limited		Single Stage - One Envelope	100,000.00	0.00	Signed							2022-02-20	2022-05-18																				2022-04-17	2022-06-27	2022-10-14								
SX-NRFB-278672-NC-DIR / Security Company Services for MPC School	TF / AB079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct			30,000.00	0.00	Signed					2022-02-15	2022-02-11	2022-02-20	2022-02-23																				2022-03-27	2022-06-10	2022-09-23								
SX-NRFB-278674-NC-RFO / Storage Space/ Container Rental for 16 Schools	TF / AB079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Quotations	Limited		Single Stage - One Envelope	130,000.00	57,995.00	Signed							2022-02-20	2022-06-13																					2022-04-17	2022-08-12	2022-10-14							
SX-NRFB-300184-NC-DIR / Ambulance Department Vehicle Branding and Striping	TF / AB079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Post	Direct Selection	Direct			1,800.00	0.00	Completed					2022-06-21	2022-07-01	2022-06-26	2022-06-30																					2022-07-31	2022-07-07	2023-01-27	2022-12-05						
SX-NRFB-311317-NC-DIR / MAC High Art Class Transportation Services	TF / AB079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct - National			32,000.00	0.00	Signed					2022-08-29	2022-08-19	2022-09-03	2022-08-18																						2022-10-08	2022-09-13	2023-04-06						
SX-NRFB-312693-NC-DIR / Rental for MAC CSE Art Studio	TF / AB079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Post	Direct Selection	Direct - National			10,000.00	0.00	Signed					2022-08-31	2022-08-15	2022-09-05	2022-09-07																							2022-10-10	2022-09-14	2023-04-08					
SX-NRFB-328192-NC-DIR / Schoots Moving Services Here and There Transport B.V	TF / AB079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct - National			70,000.00	0.00	Pending Implementation					2021-02-25		2021-03-02																								2021-04-06		2021-10-03					
SX-NRFB-328180-NC-DIR / Art Class Rental Silvia Carty	TF / AB079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct - National			5,000.00	0.00	Pending Implementation					2022-06-27		2022-07-02																								2022-08-06		2023-02-02					
SX-NRFB-328195-NC-DIR / Additional Structural Assessment and Design of 3 Schools I.C.E	TF / AB079	Institutional Support for Reconstruction	Post	Direct Selection	Direct - National			11,000.00	0.00	Pending Implementation					2021-02-21		2021-02-26																								2021-04-02		2021-09-29					
SX-NRFB-328194-NC-DIR / Additional Structural Design and Assessment 3 Schools Phase Two I.C.E	TF / AB079	Institutional Support for Reconstruction	Post	Direct Selection	Direct - National			2,432.00	0.00	Pending Implementation					2021-05-25		2021-05-30																								2021-07-04		2021-12-31					
SX-NRFB-328181-NC-DIR / Security Services Hawkey Security Force	TF / AB079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct - National			15,038.00	0.00	Pending Implementation					2021-04-28		2021-05-03																									2021-06-07		2021-12-04				
SX-NRFB-328179-NC-DIR / Schoots Transportation Services Group Transnational Transport Services	TF / AB079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct - National			4,500.00	0.00	Pending Implementation					2022-04-01		2022-04-06																									2022-05-11		2022-11-07				
SX-NRFB-328183-NC-DIR / Fire Dept. Suit Storey Camille Sewing & Boutique	TF / AB079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Post	Direct Selection	Direct - National			1,400.00	0.00	Pending Implementation					2020-10-09		2020-10-14																									2020-11-18		2021-05-17				
SX-NRFB-328182-NC-DIR / Fire Dept. Suit Storey Camille Sewing & Boutique	TF / AB079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Post	Direct Selection	Direct - National			2,700.00	0.00	Signed					2021-09-15	2020-10-09	2021-09-20	2020-10-09																								2021-10-25	2022-12-18	2022-04-23				
SX-NRFB-328191-NC-DIR / Home Assessment I.C.E. House Nr.8	TF / AB079	Institutional Support for Reconstruction	Post	Direct Selection	Direct - National			3,901.00	0.00	Pending Implementation					2021-06-01		2021-06-06																									2021-07-11		2022-01-07				
SX-NRFB-328189-NC-DIR / Combining Technical Files for Schools RFB 3 I.C.E	TF / AB079	Institutional Support for Reconstruction	Post	Direct Selection	Direct - National			1,578.00	0.00	Pending Implementation					2021-07-07		2021-07-12																										2021-08-16		2022-02-12			
SX-NRFB-327303-NC-DIR / Perforated Vinyl Sides for Ambulances	TF / B5199	Emergency measures for the recovery of disaster first responders and preparedness facilities	Post	Direct Selection	Direct - National			500.00	0.00	Completed					2022-11-23	2022-11-17	2022-11-28	2022-12-07																									2023-01-02	2023-01-19	2023-07-01	2023-02-04		
SX-NRFB-347195-NC-RFO / Security Services for 13 Schools	TF / B5199	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Quotations	Open - National	Single Stage - One Envelope		96,140.00	0.00	Signed							2023-03-18																											2023-05-13	2023-05-23	2024-08-13		
SX-NRFB-347196-NC-DIR / Transportation Services for 13 Schools	TF / B5199	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct - National			66,667.00	0.00	Pending Implementation					2023-03-13		2023-03-18																											2023-04-22		2024-03-31		
SX-NRFB-347197-NC-DIR / Lease Agreement with NIRA for Kitchen & Restaurant facilities for Sundial School Students	TF / B5199	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct - National			9,943.19	0.00	Pending Implementation					2023-03-13		2023-03-18																												2023-04-22		2023-07-22	
SX-NRFB-347198-NC-DIR / Lease Agreement with NIA for Dance Studio facilities for Sundial School Students	TF / B5199	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct - National			5,805.00	0.00	Pending Implementation					2023-03-13		2023-03-18																												2023-04-22		2023-07-22	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SX-NRPB-132867-CS-LCS / Audit Services NRPB	TF / A8079	Institutional Support for Reconstruction	Prior	Least Cost Selection	Open - National		150,000.00	0.00	Canceled	2019-09-05		2019-09-26		2019-11-09				2019-12-07		2020-01-06		2020-02-10		2020-03-16		2020-09-12	
ERP_C_015 / Audit services	TF / A8079	Institutional Support for Reconstruction	Post	Least Cost Selection	Open - National		150,000.00	421,998.00	Signed	2019-09-05	2019-02-13	2019-09-26	2019-09-18	2019-11-09	2019-04-25			2019-12-07	2019-07-11	2020-01-06	2019-07-11	2020-02-10	2019-07-11	2020-03-16	2019-10-02	2020-09-12	
SX-NRPB-162722-CS-LCS / Works Verification Audit SMHD	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Least Cost Selection	Open - National		25,000.00	59,696.00	Signed	2019-11-06	2020-01-30	2019-11-27		2020-01-10	2020-01-30			2020-02-07	2020-03-25	2020-03-08	2020-03-25	2020-04-12	2020-03-25	2020-05-17	2020-04-26	2020-11-13	
AN-IRC-NRPB-88561-CS-CQS / SMHD Technical Assessment and Design for Phase 2	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Consultant Qualification Selection	Open - National		250,000.00	207,300.00	Completed	2020-10-15	2019-01-03	2020-11-05	2020-11-17	2020-12-19	2019-01-24							2021-01-18	2019-09-27	2021-02-22	2019-10-10	2021-08-21	2020-04-19
AN-IRC-NRPB-109549-CS-QCBS / Technical Assessment Single Family Home Repairs 2	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Quality And Cost-Based Selection	Open - National		500,000.00	522,461.00	Signed	2020-11-03	2019-07-10	2020-11-24	2021-08-04	2021-01-07	2019-04-22			2021-02-04	2019-04-22	2021-03-06	2019-04-22	2021-04-10	2019-07-11	2021-05-15	2019-07-18	2022-05-15	
AN-NRPB-76431-CS-CQS / Supervision Shelter Repairs Main and Recovery Housing Repair and Public Buildings Repair and Reconstruction	TF / A8079	Institutional Support for Reconstruction	Post	Consultant Qualification Selection	Open - National		100,000.00	402,811.88	Signed	2021-05-19	2019-02-11	2021-06-09	2022-03-08	2021-07-23	2019-03-22							2021-08-22	2019-08-12	2021-09-26	2019-08-18	2022-03-25	
SX-NRPB-202330-CS-CQS / Emergency Cell Broadcast System	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness activities	Post	Quality And Cost-Based Selection	Open - International		350,000.00	0.00	Pending Implementation	2022-06-01		2022-06-22		2022-08-05				2022-09-02		2022-10-02		2022-11-06		2022-12-11		2023-12-11	
SX-NRPB-298818-CS-LCS / NRPB Financial Audit Services	TF / A8079	Institutional Support for Reconstruction	Post	Least Cost Selection	Open - International		545,000.00	0.00	Signed	2022-06-14	2022-06-29	2022-07-05		2022-08-18	2022-07-05			2022-09-15	2022-08-15	2022-10-15	2022-09-29	2022-11-19	2022-09-29	2022-12-24	2023-01-06	2023-06-22	
SX-NRPB-317497-CS-CQS / Security Assessment	TF / B5199	Institutional Support for Reconstruction	Post	Consultant Qualification Selection	Open - International		20,000.00	0.00	Canceled	2022-09-23		2022-10-23		2022-11-07								2022-12-09		2023-01-08		2023-03-08	
SX-NRPB-338215-CS-QCBS / Project Management Services for ERP-1	TF / B5199	Emergency measures for the recovery of disaster first responders and preparedness activities	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	0.00	Under Review	2023-01-27	2023-04-12	2023-02-17	2023-05-17	2023-04-02				2023-04-30		2023-05-30		2023-07-04		2023-08-08		2024-12-02	
SX-NRPB-352121-CS-CQS / P Repairs GEBE Investment Plan	TF / B5199	Housing Repair and Public Buildings Repair and Reconstruction	Post	Consultant Qualification Selection	Open - International		150,000.00	0.00	Canceled	2023-08-06		2023-08-27		2023-10-10								2023-11-09		2023-11-27		2024-11-26	
SX-NRPB-386115-CS-QCBS / NRPB Project Management Services	TF / B5199	Emergency measures for the recovery of disaster first responders and preparedness activities	Prior	Quality Based Selection	Open - International		3,000,000.00	0.00	Under Implementation	2023-10-08	2023-10-09	2023-11-12		2023-11-29	2023-10-09			2023-12-27		2024-01-26		2024-02-16		2024-03-22		2025-07-17	
SX-NRPB-381207-CS-QCBS / Preparation GEBE Investment Plan - Part 2 : The Business Plan	TF / B5199	Housing Repair and Public Buildings Repair and Reconstruction	Post	Quality And Cost-Based Selection	Open - International		300,000.00	0.00	Pending Implementation	2023-12-21		2024-01-11		2024-02-24				2024-03-23		2024-04-22		2024-05-27		2024-07-01		2025-07-01	
SX-NRPB-381201-CS-CQS / P Repairs GEBE Investment Plan- Part 1: Resolving Issues of High Urgency	TF / B5199	Housing Repair and Public Buildings Repair and Reconstruction	Post	Consultant Qualification Selection	Open - International		100,000.00	0.00	Under Implementation	2023-09-16	2023-10-19	2023-10-01	2023-10-24	2023-11-14								2023-11-29		2023-12-28		2024-06-27	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SX-NRPB-124802-CS-INDV / PROJECT COORDINATOR- Sint Maarten Digital Government Project	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		180,000.00	267,983.36	Signed	2019-07-25	2019-07-25	2019-09-12	2019-10-18	2019-10-03	2019-11-25	2019-11-07	2020-06-06	2020-05-05	
SX-NRPB-126135-CS-INDV / Procurement Assistant Consultant	TF / A8079	Institutional Support for Reconstruction	Prior	Individual Consultant Selection	Open		60,000.00	59,241.98	Signed	2019-08-03	2019-08-07	2019-09-21	2019-11-21	2019-10-12	2020-07-07	2019-11-16	2020-01-20	2020-05-14	
SX-NRPB-126138-CS-INDV / Procurement Specialist Consultant	TF / A8079	Institutional Support for Reconstruction	Prior	Individual Consultant Selection	Open		90,000.00	0.00	Canceled	2019-08-03	2019-08-07	2019-09-21		2019-10-12		2019-11-16		2020-05-14	
SX-NRPB-126137-CS-INDV / Portfolio and Accounting Officer for Small Enterprise Recovery Project	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		180,000.00	0.00	Canceled	2019-08-03	2019-08-07	2019-09-21		2019-10-12		2019-11-16		2020-05-14	
SX-NRPB-126665-CS-CDS / Interim Financial Management Officer	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		14,000.00	12,150.00	Signed	2019-08-12	2019-09-01	2019-08-22	2019-08-08			2019-10-26	2019-09-13	2020-04-23	
SX-NRPB-127209-CS-CDS / Stakeholder Engagement Home Repairs	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		45,000.00	44,000.00	Signed	2019-08-14	2019-08-09	2019-08-24	2019-08-08			2019-10-28	2019-08-18	2020-04-25	
SX-NRPB-128034-CS-INDV / Junior Communications Consultant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		80,000.00	43,436.52	Terminated	2019-08-20	2019-08-23	2019-10-08	2019-10-18	2019-10-29	2019-11-12	2019-12-03	2019-11-27	2020-05-31	
SX-NRPB-128036-CS-INDV / Financial Management Assistant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		40,000.00	27,000.00	Signed	2019-08-19	2019-08-22	2019-10-07	2019-11-19	2019-10-28	2019-11-26	2019-12-02	2019-12-08	2020-05-30	
SX-NRPB-129158-CS-INDV / Executive Assistant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		80,000.00	61,699.24	Signed	2019-08-26	2019-08-30	2019-10-14	2019-11-13	2019-11-04	2019-11-18	2019-12-09	2019-11-24	2020-06-06	
SX-NRPB-129299-CS-INDV / Environmental Safeguards Specialist	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		80,000.00	106,076.17	Signed	2019-08-30	2019-08-30	2019-10-18	2019-11-18	2019-11-08	2020-03-30	2019-12-13	2020-06-02	2020-06-10	
SX-NRPB-134548-CS-INDV / Communications Specialist	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		25,000.00	0.00	Canceled	2019-09-16	2018-12-10	2019-11-04		2019-11-25		2019-12-30		2020-06-27	
SX-NRPB-144180-CS-CDS / Design Fire Department Renovation and Expansion	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness activities	Post	Direct Selection	Direct		100,000.00	0.00	Canceled	2019-11-04	2021-05-03	2019-11-04				2020-01-08		2020-07-06	
SX-NRPB-146192-CS-INDV / Contract Manager	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		150,000.00	0.00	Canceled	2019-12-12	2019-12-12	2020-02-14		2020-03-06		2020-04-10		2020-10-07	

SX-NRBP-153308-CS-INDV / Project Manager Education Project	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		150,000.00	108,000.00	Signed	2020-01-31	2020-01-24	2020-03-20	2020-06-11	2020-04-10	2020-06-24	2020-05-15	2020-07-04	2020-11-11	
SX-NRBP-154610-CS-CDS / Mission Project Manager Digital Government	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		8,000.00	7,250.00	Signed	2020-01-20	2020-01-21	2020-01-20	2019-10-18			2020-01-27	2020-01-29	2020-02-17	
SX-NRBP-155761-CS-INDV / Project Manager Enterprise Recovery Project	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		150,000.00	0.00	Canceled	2020-01-24		2020-03-13		2020-04-03		2020-05-08		2020-11-04	
SX-NRBP-156570-CS-CDS / Procurement Consultant Services	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		320,000.00	0.00	Canceled	2020-01-29		2020-01-29				2020-05-03		2020-10-30	
SX-NRBP-146438-CS-INDV / Procurement Specialist Consultant 2	TF / A8079	Institutional Support for Reconstruction	Prior	Individual Consultant Selection	Open		150,000.00	0.00	Canceled	2019-11-20		2020-01-08		2020-01-29		2020-03-04		2020-08-31	
SX-NRBP-156572-CS-CDS / Project Manager ERP-1. This is a continuation of the current contract. This contract will go into effect on April 1 - March 31 2021.	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		185,000.00	184,500.00	Signed	2020-01-29	2020-03-10	2020-02-08	2020-03-10			2020-04-13	2020-04-04	2020-10-10	
SX-NRBP-146440-CS-INDV / Activity Manager School Repairs	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Limited		50,000.00	57,975.00	Signed	2019-11-22	2019-11-27	2019-11-27	2020-01-20	2020-02-07	2020-03-09	2020-03-13	2020-03-22	2020-09-09	
SX-NRBP-159532-CS-CDS / NRPB Legal Services	TF / A8079	Institutional Support for Reconstruction	Prior	Direct Selection	Direct		200,000.00	49,262.46	Signed	2020-02-13	2021-02-02	2020-02-13	2020-02-13			2020-04-17	2020-02-18	2020-10-14	
SX-NRBP-161524-CS-CDS / Airport Benchmark Study	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		8,000.00	0.00	Pending Implementation	2020-02-26		2020-03-07				2020-05-11		2020-11-07	
SX-NRBP-165435-CS-CDS / Engineer	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		225,000.00	220,500.00	Signed	2020-03-19	2019-07-09	2020-03-29	2020-03-20			2020-06-02	2020-03-30	2020-11-29	
SX-NRBP-166957-CS-CDS / Project Coordinator Digital Government INTERIM	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		16,000.00	40,000.00	Signed	2020-03-30	2019-12-01	2020-04-09	2020-04-02			2020-06-13	2020-04-19	2020-12-10	
SX-NRBP-168099-CS-CDS / Social Safeguards Specialist	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		150,000.00	182,550.00	Signed	2020-04-08	2020-07-31	2020-04-18	2020-04-07			2020-06-22	2020-08-21	2020-12-19	
SX-NRBP-168800-CS-CDS / Design Rehabilitation of Shelters	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		120,000.00	177,000.00	Signed	2020-04-15	2020-04-14	2020-04-25	2020-05-04			2020-06-29	2020-05-14	2020-12-26	
SX-NRBP-173096-CS-INDV / Communication Officer 2	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		60,000.00	89,982.21	Signed	2020-05-11	2019-10-01	2020-06-29	2020-05-15	2020-07-20	2020-06-19	2020-08-24	2020-06-25	2021-02-20	
SX-NRBP-167363-CS-CDS / MP: Procurement Consultant	TF / A8079	Institutional Support for Reconstruction	Prior	Direct Selection	Direct		30,000.00	63,000.00	Signed	2020-04-02	2021-01-12	2020-04-12	2020-05-08			2020-06-16	2020-05-12	2020-12-13	
SX-NRBP-167376-CS-CDS / Procurement Consultant	TF / A8079	Institutional Support for Reconstruction	Prior	Direct Selection	Direct		30,000.00	223,500.00	Signed	2020-04-02	2020-07-22	2020-04-12	2020-04-02			2020-06-16	2020-04-28	2020-12-13	
SX-NRBP-186632-CS-CDS / Twenty Schools and F&A building Design Consulting	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Prior	Direct Selection	Direct		820,600.00	790,190.00	Signed	2020-07-30	2020-08-19	2020-08-09	2020-05-19			2020-10-13	2020-09-10	2021-04-11	
SX-NRBP-186392-CS-CDS / Acoustic Assessment Consulting Services ROBERTO DAVID OVICH	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct		25,000.00	56,950.00	Signed	2020-07-29	2020-07-29	2020-08-08	2020-08-23			2020-10-12	2020-09-28	2021-04-10	
SX-NRBP-189349-CS-INDV / HR Consultant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		85,000.00	0.00	Canceled	2020-08-18	2019-11-14	2020-10-06		2020-10-27		2020-12-01		2021-05-30	
SX-NRBP-189691-CS-CDS / Link 6 Road-Hubert Lopez HISMAR NV and Negotiation for Link 6 Road-Hubert Lopez HISMAR NV activities	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness activities	Prior	Direct Selection	Direct		50,000.00	0.00	Canceled	2020-08-20	2020-08-28	2020-08-30	2020-09-23			2020-11-03		2021-05-02	
SX-NRBP-191068-CS-CDS / GS Procurement Service	TF / A8079	Institutional Support for Reconstruction	Prior	Direct Selection	Direct		125,000.00	501,550.00	Signed	2020-08-28	2021-04-01	2020-09-07	2020-10-20			2020-11-11	2020-11-05	2021-05-10	
SX-NRBP-196201-CS-CDS / FMO Consultant Home Based	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		30,000.00	0.00	Under Review	2020-09-25		2020-10-05				2020-12-09		2021-06-07	
SX-NRBP-197284-CS-INDV / DL - Contract Manager	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		180,000.00	181,250.00	Signed	2020-10-01	2020-12-12	2020-11-19	2020-05-18	2020-12-10	2020-06-01	2021-01-14	2021-01-24	2021-07-13	
SX-NRBP-198813-CS-INDV / AR - Contract Manager	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		150,000.00	0.00	Canceled	2020-10-15	2020-11-19	2020-12-03		2020-12-24		2021-01-28		2021-07-27	
SX-NRBP-126986-CS-CDS / Corporate Governance Lawyer 1	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		85,690.00	0.00	Pending Implementation	2019-08-16		2019-08-26				2019-10-30		2020-04-27	
SX-NRBP-126988-CS-CDS / Corporate Governance Legal Support 1	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		61,250.00	0.00	Pending Implementation	2019-08-16		2019-08-26				2019-10-30		2020-04-27	
SX-NRBP-126989-CS-CDS / Corporate Governance Legal Support 2	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		28,500.00	0.00	Pending Implementation	2019-08-16		2019-08-26				2019-10-30		2020-04-27	
SX-NRBP-126987-CS-CDS / Corporate Governance Lawyer 2	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		79,000.00	0.00	Pending Implementation	2019-08-16		2019-08-26				2019-10-30		2020-04-27	
SX-NRBP-199448-CS-CDS / Contract Manager (DL) Home Based	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		23,750.00	23,684.00	Signed	2020-10-13	2020-11-19	2020-10-23	2020-02-06			2020-12-27	2020-10-31	2021-06-25	
SX-NRBP-170435-CS-CDS / Interim Environmental Safeguards Specialist	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		20,000.00	21,720.00	Signed	2020-04-24	2019-09-02	2020-05-04	2019-11-18			2020-07-08	2020-05-10	2021-01-04	
SX-NRBP-201640-CS-CDS / B: Procurement Coordinator	TF / A8079	Institutional Support for Reconstruction	Prior	Direct Selection	Direct		95,000.00	189,000.00	Signed	2020-10-26	2020-10-29	2020-11-05	2020-10-29			2021-01-09	2021-01-13	2021-07-08	
SX-NRBP-201789-CS-INDV / Insurance Consultant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Limited		25,000.00	0.00	Under Implementation	2020-10-27	2020-10-27	2020-11-01		2020-11-22		2020-12-27		2021-06-25	

SX-NRBP-201788-CS-CDS / U B: Activity Manager Home Repairs	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		155,000.00	163,252.75	Signed	2020-10-27	2020-10-21	2020-11-06	2020-09-16			2021-01-10	2020-11-06	2021-07-09	
SX-NRBP-201795-CS-CDS / B B: ICT Helpdesk	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		200,000.00	125,000.00	Signed	2020-10-27	2020-11-24	2020-11-06	2019-11-01			2021-01-10	2020-12-21	2021-07-09	
SX-NRBP-205755-CS-INDV / Copywriter	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		50,000.00	50,000.00	Signed	2020-11-24	2020-11-20	2021-01-12	2021-03-04	2021-02-02	2021-03-04	2021-03-09	2021-05-22	2021-09-05	
SX-NRBP-208921-CS-CDS / Mold Assessment Consultant: Farmer Environmental Group	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		50,000.00	141,910.00	Signed	2020-12-09	2020-12-07	2020-12-19	2020-12-03			2021-02-22	2021-01-23	2021-08-21	
SX-NRBP-214549-CS-CDS / A: Procurement Consultant	TF / A8079	Institutional Support for Reconstruction	Prior	Direct Selection	Direct		50,000.00	48,000.00	Signed	2021-01-18	2021-01-28	2021-01-28	2021-01-07			2021-04-03	2021-02-22	2021-09-30	
SX-NRBP-215465-CS-CDS / A C: Project Manager Infrastructure	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct		200,000.00	218,842.20	Signed	2021-01-21	2021-01-20	2021-01-31	2021-01-21			2021-04-06	2021-02-28	2021-10-03	
SX-NRBP-211337-CS-CDS / Engineer	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		350,000.00	0.00	Canceled	2020-12-23		2021-01-02				2021-03-08		2021-09-04	
SX-NRBP-231555-CS-INDV / Junior Environmental Specialist	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness activities	Post	Individual Consultant Selection	Open		60,000.00	70,200.00	Signed	2021-04-29	2021-05-18	2021-06-17	2021-09-06	2021-07-08	2021-09-30	2021-08-12	2021-10-03	2022-02-08	
SX-NRBP-232896-CS-INDV / HRM Consultant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		15,000.00	43,875.00	Signed	2021-05-03	2021-05-06	2021-06-21	2021-08-13	2021-07-12	2021-08-19	2021-08-16	2021-09-06	2022-02-12	
SX-NRBP-236664-CS-INDV / Graphic Design Services	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		30,000.00	20,000.00	Signed	2021-05-28	2021-06-08	2021-07-16	2021-08-05	2021-08-06	2021-09-21	2021-09-10	2021-11-09	2022-03-09	
SX-NRBP-236668-CS-INDV / Video Production Services	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		30,000.00	35,000.00	Signed	2021-05-28	2021-06-08	2021-07-16	2021-08-05	2021-08-06	2021-09-21	2021-09-10	2021-11-15	2022-03-09	
SX-NRBP-236671-CS-INDV / Animation Services	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		30,000.00	30,000.00	Signed	2021-05-28	2021-06-08	2021-07-16	2021-08-05	2021-08-06	2021-09-21	2021-09-10	2021-11-09	2022-03-09	
SX-NRBP-239247-CS-CDS / Social Safeguards Consultant: Jo-Ann George	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		200,000.00	200,000.00	Signed	2021-06-14	2021-06-16	2021-06-24	2021-06-28			2021-08-28	2020-07-15	2022-02-24	
SX-NRBP-240330-CS-CDS / Mkt. Project Manager EDMIP	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		280,000.00	251,210.00	Signed	2021-06-18	2021-06-28	2021-06-20	2021-06-21			2021-06-23	2021-07-09	2023-05-31	
SX-NRBP-241445-CS-CDS / Design Fire Dept. Renovation and Expansion: ICE	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness activities	Post	Direct Selection	Direct		160,000.00	159,900.00	Signed	2021-06-28	2021-05-21	2021-07-08	2021-05-03			2021-09-11	2021-07-10	2022-03-10	
SX-NRBP-242711-CS-CDS / Procurement Coordinator: San Diego Barquero	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		267,000.00	266,640.00	Signed	2021-07-11	2021-07-15	2021-07-21	2021-06-08			2021-09-24	2021-08-12	2022-03-23	
SX-NRBP-246966-CS-INDV / NRBP Procurement Assistant	TF / A8079	Institutional Support for Reconstruction	Prior	Individual Consultant Selection	Open		80,000.00	0.00	Under Implementation	2021-09-17	2021-09-21	2021-11-05		2021-11-26		2021-12-31		2022-06-29	
SX-NRBP-252781-CS-CDS / Project Funding Coordinator - Housing Project	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		20,000.00	0.00	Canceled	2021-09-12	2021-09-08	2021-09-22				2021-11-26		2022-05-25	
SX-NRBP-253548-CS-INDV / D/GTP Project Manager for DL T	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		180,000.00	102,600.00	Signed	2021-09-17	2021-09-30	2021-11-05	2021-11-15	2021-11-26	2022-01-12	2021-12-31	2022-01-16	2022-06-29	
SX-NRBP-254305-CS-INDV / Program Management Assistant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		90,000.00	0.00	Under Implementation	2021-09-24	2021-09-15	2021-11-12		2021-12-03		2022-01-07		2022-07-06	
SX-NRBP-256482-CS-INDV / Project Manager - Mental Health Project	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		90,000.00	0.00	Under Implementation	2021-10-07	2021-10-05	2021-11-25		2021-12-16		2022-01-20		2022-07-19	
SX-NRBP-257387-CS-INDV / Executive Assistant II	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		60,000.00	58,800.00	Signed	2021-10-12	2021-10-08	2021-11-30	2022-01-27	2021-12-21	2022-04-06	2022-01-25	2022-04-16	2022-07-24	
SX-NRBP-257388-CS-INDV / Engineer II	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		180,000.00	163,500.00	Signed	2021-10-12	2021-10-07	2021-11-30	2021-09-20	2021-12-21	2021-10-19	2021-01-25	2021-10-31	2022-07-24	
SX-NRBP-257389-CS-INDV / Contract Manager II	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		245,000.00	244,000.00	Signed	2021-10-12	2021-10-07	2021-11-30	2021-09-22	2021-12-21	2021-10-12	2022-01-25	2021-11-13	2022-07-24	
SX-NRBP-257455-CS-CDS / Engineer II	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		20,000.00	31,972.50	Signed	2021-10-12	2021-10-07	2021-10-22	2021-09-20			2021-12-26	2021-10-31	2022-06-24	
SX-NRBP-258195-CS-CDS / Procurement Consultant: Paolo Maculotti	TF / A8079	Institutional Support for Reconstruction	Prior	Direct Selection	Direct		40,000.00	82,400.00	Signed	2021-10-15	2021-10-19	2021-10-25	2021-10-20			2021-12-29	2021-11-13	2022-06-27	
SX-NRBP-258246-CS-CDS / Project Finance Specialist-Housing Project	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		20,000.00	23,240.00	Signed	2021-10-14	2021-10-13	2021-10-24	2021-10-14			2021-12-28	2021-10-24	2022-06-26	
SX-NRBP-258918-CS-CDS / Project Officer - Mental Health Project	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		15,000.00	12,750.00	Signed	2021-10-22	2021-10-27	2021-11-01	2021-10-27			2022-01-05	2021-11-01	2022-07-04	
SX-NRBP-262565-CS-INDV / Procurement Consultant: Ms. Jackson	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct		130,000.00	140,000.00	Signed	2021-11-12	2021-11-08	2021-11-22	2021-10-20	2021-12-13	2021-12-04	2022-01-17	2021-12-16	2022-07-16	
SX-NRBP-270528-CS-CDS / School Gyms Technical Assessment	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct		350,000.00	294,850.00	Signed	2021-12-24	2022-01-17	2022-01-03	2021-12-21			2022-03-09	2022-03-03	2022-09-05	
SX-NRBP-272351-CS-CDS / Procurement Consultant - Home Based: Paolo Maculotti	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		72,090.00	72,090.00	Signed	2022-01-10	2022-01-14	2022-01-20	2022-01-18			2022-03-26	2022-01-25	2022-09-22	
SX-NRBP-272355-CS-CDS / Project Manager EDMIP: East West Consultancy BV	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		165,000.00	174,000.00	Signed	2022-01-10	2022-01-07	2022-01-20	2022-01-05			2022-03-26	2022-02-28	2022-09-22	

SX-NRPB-278264-CS-INDV / Senior Project Manager ERP3	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		250,000.00	295,050.00	Signed	2022-02-14	2022-03-01	2022-04-04	2022-04-18	2022-04-25	2022-05-16	2022-05-30	2022-05-19	2022-11-26
SX-NRPB-278699-CS-CDS / Design of Fire Dept. Renovation and Expansion completion of deliverables	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct		171,124.00	152,075.25	Signed	2022-02-15	2022-03-24	2022-02-25	2022-03-14			2022-05-01	2022-04-02	2022-10-28
SX-NRPB-281075-CS-CDS / Contract Manager - D. Louis	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		180,000.00	181,250.00	Signed	2022-02-28	2022-03-11	2022-03-10	2022-01-14			2022-05-14	2022-04-09	2022-11-10
SX-NRPB-282293-CS-INDV / Social Safeguards Specialist	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		245,000.00	0.00	Under Implementation	2022-03-11	2022-03-03	2022-04-29		2022-05-20		2022-06-24		2022-12-21
SX-NRPB-280013-CS-CDS / Environmental Safeguards Specialist	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		125,000.00	112,370.00	Signed	2022-03-08	2022-03-14	2022-03-18	2022-03-04			2022-05-22	2022-03-18	2022-11-18
SX-NRPB-286353-CS-INDV / Senior Human Resources Consultant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct		52,500.00	150,480.00	Signed	2022-03-28	2022-03-21	2022-04-07	2022-03-23	2022-04-28	2022-03-23	2022-06-02	2022-04-15	2022-11-29
SX-NRPB-286729-CS-CDS / ESSR Cultural Heritage Mental Health Project	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct		20,000.00	0.00	Under Implementation	2022-03-30	2022-04-14	2022-04-09	2022-04-21			2022-06-13		2022-12-10
SX-NRPB-287284-CS-INDV / Activity Coordinator Home and Schools	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct		105,000.00	103,106.00	Signed	2022-03-31	2022-05-24	2022-04-10	2022-05-31	2022-05-01	2022-05-31	2022-06-05	2022-06-04	2022-12-02
SX-NRPB-288109-CS-INDV / Social Safeguards Consultant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct		161,712.00	0.00	Under Implementation	2022-04-05	2022-05-15	2022-04-15	2022-08-17	2022-05-06	2022-08-17	2022-06-10		2022-12-07
SX-NRPB-291870-CS-CDS / Review of MET building design : Structural Integrity	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct		7,400.00	6,688.00	Signed	2022-04-28	2022-05-04	2022-05-08	2022-04-13			2022-07-12	2022-05-12	2023-01-08
SX-NRPB-287287-CS-INDV / Senior Advisor - Project Management	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct		136,940.00	136,980.00	Signed	2022-05-04	2022-04-26	2022-05-14	2022-04-22	2022-06-04	2022-05-05	2022-07-09	2022-05-08	2023-01-05
SX-NRPB-294730-CS-INDV / Medior Project Manager - Housing Project	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		162,000.00	0.00	Under Implementation	2022-05-17	2022-05-13	2022-07-05		2022-07-26		2022-08-30		2023-02-26
SX-NRPB-295647-CS-INDV / Communication Consultant - Copywriter	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct		63,250.00	63,000.00	Signed	2022-05-24	2022-05-16	2022-06-03	2022-06-30	2022-06-24	2022-06-30	2022-07-29	2022-07-10	2023-01-25
SX-NRPB-298841-CS-INDV / Communication and Community Outreach Consultant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct		57,000.00	57,000.00	Signed	2022-06-10	2022-06-09	2022-06-20	2022-06-15	2022-07-11	2022-06-15	2022-08-15	2022-06-26	2023-02-11
SX-NRPB-304252-CS-INDV / PROJECT COORDINATOR - INFRASTRUCTURE ERP-3	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct - International		229,786.00	229,786.00	Signed	2022-07-21	2022-07-25	2022-07-31	2022-07-26	2022-08-21	2022-07-31	2022-09-25	2022-08-01	2024-03-25
SX-NRPB-312698-CS-INDV / Communications and Community Outreach Consultant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open - International		91,200.00	0.00	Under Implementation	2022-08-31	2022-08-25	2022-10-19		2022-11-09		2022-12-14		2023-12-14
SX-NRPB-314853-CS-INDV / Project Manager - St. Maarten Wastewater Management Project	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open - International		270,000.00	0.00	Signed	2022-09-16	2022-09-20	2022-11-04	2022-12-22	2022-11-25	2023-01-10	2022-12-30	2023-01-10	2024-06-30
SX-NRPB-322083-CS-INDV / Interim Project coordinator Wastewater	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct - International		14,500.00	0.00	Signed	2022-10-21	2022-10-25	2022-10-31	2022-10-27	2022-11-21	2022-10-27	2022-12-26	2022-11-03	2023-01-31
SX-NRPB-325069-CS-INDV / Head of Procurement - S.I	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct - International		271,140.00	0.00	Signed	2022-11-15	2022-11-03	2022-11-25	2022-11-03	2022-12-16	2022-12-13	2023-01-20	2023-01-06	2024-07-21
SX-NRPB-326442-CS-INDV / Sr. M&E Consultant	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open - National		90,000.00	0.00	Pending Implementation	2022-11-30		2023-01-18		2023-02-08		2023-03-15		2024-09-13
SX-NRPB-326444-CS-INDV / Program Advisor	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct - International		160,000.00	0.00	Under Implementation	2022-11-28	2022-01-11	2022-12-08	2023-01-12	2022-12-29	2023-01-12	2023-01-16		2024-07-17
SX-NRPB-326641-CS-INDV / Project Manager Housing	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open - International		260,000.00	0.00	Under Implementation	2022-11-30	2023-01-11	2023-01-18		2023-02-08		2023-05-08		2024-11-06
SX-NRPB-333295-CS-INDV / Financial Management Assistant	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open - International		45,000.00	0.00	Under Implementation	2022-12-23	2023-01-12	2023-02-10		2023-03-03		2023-04-07		2024-04-06
SX-NRPB-260433-CS-INDV / Sector Expert - Housing	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		25,000.00	0.00	Canceled	2021-10-29		2021-12-17		2022-01-07		2022-02-11		2022-08-10
SX-NRPB-342557-CS-INDV / Project Officer ERP-1	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open - International		110,000.00	0.00	Under Implementation	2023-02-17	2023-02-27	2023-04-07		2023-04-28		2023-06-02		2024-06-01
SX-NRPB-342572-CS-INDV / Senior Advisor -Housing Project	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open - International		100,000.00	0.00	Canceled	2023-02-17	2023-02-27	2023-04-07		2023-04-28		2023-06-02		2024-06-01
SX-NRPB-347124-CS-INDV / Coordinating Environmental Specialist	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct - International		221,000.00	0.00	Under Implementation	2023-03-05	2023-03-20	2023-03-15	2023-05-19	2023-04-05	2023-04-12	2023-05-10		2024-09-14
SX-NRPB-347131-CS-INDV / Social Specialist	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open - International		245,000.00	0.00	Under Implementation	2023-03-05	2023-03-20	2023-04-23		2023-05-14		2023-06-18		2024-10-31
SX-NRPB-353790-CS-INDV / Executive Assistant Consultant	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct - National		65,000.00	0.00	Signed	2023-04-05	2023-04-26	2023-04-15	2023-05-16	2023-05-06	2023-05-16	2023-06-10	2023-05-26	2024-06-09
SX-NRPB-326436-CS-INDV / Engineer ERP-1 - KW	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct - International		165,000.00	0.00	Under Implementation	2022-11-15	2023-05-23	2022-11-25	2023-05-30	2022-12-16	2023-05-30	2023-06-01		2024-12-31
SX-NRPB-363223-CS-INDV / Energy Specialist	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct - National		15,000.00	0.00	Under Review	2023-05-28	2023-05-23	2023-06-07		2023-06-28		2023-08-02		2023-10-02
SX-NRPB-364424-CS-INDV / Housing Sector Expert	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open - International		100,000.00	0.00	Under Implementation	2023-06-09	2023-05-31	2023-07-28		2023-08-18		2023-09-22		2024-09-21

SX-NRPB-364743-CS-INDV / Procurement Consultant Ms. Jackson II	TF / B5199	Institutional Support for Reconstruction	Prior	Individual Consultant Selection	Direct - National		242,510.00	0.00	Signed	2023-06-01	2023-06-01	2023-06-11	2023-06-02	2023-07-02	2023-06-02	2023-08-06	2023-06-11	2024-08-05	
SX-NRPB-364744-CS-CDS / Facilitator Performance Agreement Housing	TF / B5199	Institutional Support for Reconstruction	Post	Direct Selection	Direct - National		60,000.00	0.00	Under Implementation	2023-06-09	2023-06-22	2023-06-19	2023-06-19			2023-08-23		2024-05-22	
SX-NRPB-368036-CS-INDV / Procurement Consultant Mr. Marcotti II	TF / B5199	Institutional Support for Reconstruction	Prior	Individual Consultant Selection	Direct - International		153,900.00	0.00	Under Implementation	2023-06-25	2023-06-22	2023-07-05	2023-06-13	2023-07-26	2023-06-26	2023-08-30		2024-08-29	
SX-NRPB-375611-CS-INDV / Communications Copywriter	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct - International		7,600.00	0.00	Pending Implementation	2023-08-09		2023-08-19		2023-09-09		2023-10-14		2024-04-11	
SX-NRPB-372064-CS-INDV / Communications Copywriter	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open - International		7,600.00	0.00	Canceled	2023-07-20	2023-07-21	2023-09-07		2023-09-28		2023-11-02		2024-04-30	
SX-NRPB-379307-CS-INDV / Project Closing Consultant (EIS/STP)	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct - International		35,900.00	0.00	Under Implementation	2023-08-30	2023-08-25	2023-09-09		2023-09-30		2023-10-15		2024-04-12	
SX-NRPB-381192-CS-INDV / Project Manager Mental Health Project	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct - International		39,900.00	0.00	Under Implementation	2023-09-14	2023-10-17	2023-09-24		2023-10-15		2023-11-19		2024-05-17	
SX-NRPB-386124-CS-CDS / Engineering Support NRPB Portfolio	TF / B5199	Institutional Support for Reconstruction	Post	Direct Selection	Direct - International		159,900.00	0.00	Pending Implementation	2023-10-08		2023-10-18				2023-12-22		2024-12-21	
SX-NRPB-388349-CS-CDS / GS Procurement Service	TF / A8079	Institutional Support for Reconstruction	Prior	Direct Selection	Direct - International		125,000.00	0.00	Under Implementation	2023-10-18		2023-10-28				2024-01-01		2024-06-29	
SX-NRPB-389255-CS-INDV / Housing Sector Expert II	TF / B5199	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct - International		65,000.00	0.00	Pending Implementation	2023-10-27		2023-11-06		2023-11-27		2024-01-01		2024-12-31	