Procurement Plan

I. <u>General</u>

- 1. Bank's approval Date of the procurement Plan: 22 August 2017
- 2. Date of General Procurement Notice:
- 3. **Period covered by this procurement plan**: The procurement period of project covered from 15 September 2017 to 30 December 2022

II. Goods and Works and non-consulting services.

1. Prior Review Threshold: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Contract Value Threshold US\$	Contracts Subject to Prior Review
1	ICB (Works)	≥ 10,000,000	All
2	NCB (Works)	^{<} 10,000,000	None
3	Shopping (Works)	^{<} 200,000	None
4	ICB (Goods and Non-Consultant Services)	≥ 2,000,000	All
5	NCB (Goods and Non- Consultant Services)	< 2,000,000	None
6	Shopping (Goods and Non- Consultant Services)	< 100,000	None
7	SSS (Goods)	Not Applicable	All

- 2. **Prequalification**. Bidders for <u>Not applicable</u> shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
- 3. Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines: <u>Not applicable</u>.
- 4. Reference to (if any) Project Operational/Procurement Manual: Project Operations Manual to be prepared and adopted by EDM before effectiveness of the Financing Agreement
- 5. Any Other Special Procurement Arrangements: Not applicable.
- 6. Summary of the Procurement Packages planned during the first 18 months after project effectiveness:

August 22, 2017

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packag es	Domes tic Prefer ence (yes/n o)	Review by Bank (Prior / Post)	Comment S
1	Summary of the ICB (Works)	118.19	2	Yes	Prior	
2	Summary of the ICB (Goods and Equipment)	11.35	6	Yes	Prior	
3	Summary of the SSS (Goods and Equipment)	2.47	2	No	Prior	
4	Summary of the ICB (Non- Consultant Services)	3.5	1	No	Prior	
5	Summary of the NCB (Works)	0.45	1	No	Post	
6	Summary of the NCB (Goods and Equipment)	0.6	2	No	Post	
7	SSS (Capacity Building under Non- Consultant Services)	0.15	1	No	Post	

III. Selection of Consultants

1. **Prior Review Threshold**: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Contract Value Threshold US\$	Contracts Subject to Prior Review
1	QCBS (Consulting Services – Firms)	≥ 1,000,000	All

2	QCBS (Consulting Services – Firms)	≥ 300,000 - < 1,000,000	None
3	CQS/Other (QCBS/LCS) (Consulting Services –Firms)	< 300,000	None
4	Individual Consultant (Consulting Services – Individuals (IC))	≥ 300,000	All
5	Individual Consultant (Consulting Services – Individuals (IC))	< 300,000	None
	SSS (Consulting Services – Firms and Individuals (IC))	Not Applicable	All

- 2. Short list comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than \$ <u>300,000</u> equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- **3.** Any Other Special Selection Arrangements: Not Applicable

4. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimate d Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
1	Summary of number of contracts that will be let under QCBS	2.9	2	Prior	
2	Summary of number of contracts that will be let under IC	0.53	1	Prior	
3	Summary of number of contracts that will be let under QCBS	1.45	6	Post	
4	Summary of number of contracts that will be let under IC	1.5	13	Post	
5	Summary of number of contracts that will be let under SSS	0.1	1	Prior	

PROCUREMENT PLAN Mozambique : Power Efficiency and Reliability Improvement Project (PERIP) General Information

General Informa	tion	
Country:	Mozambique	Bank's Approval Date of the Original Procurement Plan: 2016-07-26
		Revised Plan Date(s): (comma delineated, leave blank if non 2021-10-27
Project ID:	P158249	GPN Date:
Project Name:	Power Efficiency and Reliab	ility Improvement Project (PERIP)

Loan / Credit No: IDA / V0250, / , IDA / D2380 Executing Agency(ies Electricity of Mozambique

WORKS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docur		Prequal Evaluatio		Draft E Docum Justifie	nent /	Specific Pr Notice /		Bidding Doo Issu		Proposal Su Opening		Bid Evaluat and Recom for A	mendation	Signed Co	ntract	Conti Compl
									(033)	(033)		Planned	Actual	Planned	Actual	Planned		Planned	Actual	Planned	Actual	Planned	Actual		Actual	Planned	Actual	Planned
IV3 / Installation of Nationalwide Network Redesign/WAN	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open – National	Single Stage – One Envelope			450,000.00	0.00	Canceled					2018-02-28		2018-03-21				2018-05-07		2018-06-21		2018-11-12	ī	2019-12- 12
IV2 / Supply and Installation of 10,000 AMR Meters for EDM Large Customers to improve performance of AMR infrastructure	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open - International	Single Stage – One Envelope			5,600,000.00	0.00	Canceled					2017-10-31	2018-04-19	2017-11-21	2018-04-23			2018-01-05		2018-02-19		2018-07-12	:	2019-07- 12
IV1 / Supply and Installation on Redundancy in EDM substations, Reinforcement of Transmission Lines, Power Compensation & Primary/Secundary System Protection/Control in Substations of Central Northern System, Rehabilitation of Distribution Systems	IDA / D2380	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Prior	Request for Bids	Open - International	Single Stage – One Envelope			114,590,000. 00	0.00	Canceled					2018-01-09		2018-01-30				2018-04-02		2018-05-17		2018-10-05		2020-10- 07
IV4 / Redundancy in EdM Substations in Lichinga and Maputo under Lot 1 as well as Power Compensation System Protection and Control in Substation of Central and Northern Region under Lot 3, both from Component 1 of the Project	IDA / D2380	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Prior	Request for Bids	Open – International	Single Stage – One Envelope			40,000,000.0 0	25,904,907. 87	Signed					2018-05-31	2019-04-16	2018-06-11	2019-04-25			2018-09-10	2019-10-01	2018-11-09	2019-12-23	2019-03-11 2(J20-05-04 2	2023-03- 14
IVS / Reinforcement of Transmission Lines in Maputo and Matola as Lot 2 under Component 1 of the Project	IDA / D2380	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Prior	Request for Bids	Open - International	Single Stage – One Envelope			38,000,000.0 0	15,647,303. 13	Signed					2018-05-31	2018-07-19	2018-06-11	2018-07-25			2018-09-10	2018-12-21	2018-11-09	2019-07-25	2019-03-11 20	020-01-02 2	2023-03- 14
IV6 / Rehabilitation of Distribution Network at Maputo and Matola as Lot 4 and Rehabilitation of Distribution Network at Nacala as Lot 5 both under Component 1 of the Project	IDA / D2380	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Prior	Request for Bids	Open – International	Single Stage – One Envelope			20,000,000.0 0	24,147,198. 68	Signed					2018-05-31	2020-01-02	2018-06-11	2020-01-16			2018-09-10	2020-05-13	2018-11-09	2020-10-01	2019-03-11 20	020-11-12 2	2022-02- 04
IV / Supply , Installation and Commissioning of 10,000 AMR Meters under the Revenue Protection Strategy for EDM	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open – International	Single Stage – One Envelope			5,600,000.00	5,994,176.2 8	Signed					2018-06-19	2018-04-18	2018-06-24				2018-06-29	2018-06-18	2018-09-12	2018-10-22	2019-01-11 20	J19-03-19 ;	2020-04- 07
IV7 / Lot 6: 33/11 kV Substation Central Quelimane and Over Head Line River Crossings	IDA / D2380	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Prior	Request for Bids	Open – International	Single Stage – One Envelope		Request for Bids – Works (without prequalification) SPD	9,000,000.00	0.00	Under Implementat ion					2021-06-25	2021-09-15	2021-06-30	2021-09-21			2021-08-11		2021-09-10		2021-10-15	7	2022-12- 20

GOODS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docu	ments	Prequali Evaluatio	n Report	Draft I Docur Justifi	nent / cation	Notice /	Invitation	Bidding Doo Issu	ied	Proposal Su Opening		Bid Evaluat and Recom for A	mendation ward	Signed		Contract C	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
G1 / Acquisition on Office Equipment for the PIU Team	IDA / V0250	Component 3: Capacity Building and Implementation Support	Post	Request for Quotations	Open – National	Single Stage – One Envelope		10,000.00	10,777.03	Completed							2016-11-24								2017-03-28	2017-04-13	2017-05-29	2017-04-28
G1-1 / Laptop computers for the Project PIU members	IDA / V0250	Component 3: Capacity Building and Implementation Support	Post	Request for Quotations	Open – National	Single Stage – One Envelope		9,000.00	0.00	Canceled							2016-11-14								2017-01-19		2017-02-21	
G1-2 / Office Furniture for the Project PIU Members	IDA / V0250	Component 3: Capacity Building and Implementation Support	Post	Request for Quotations	Open – National	Single Stage – One Envelope		1,000.00	0.00	Canceled							2016-11-19								2017-02-14		2017-03-29	
III1 / Supply of Maputo and Matola Network Redesign	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Request for Bids	Open – International	Single Stage – One Envelope		1,200,000.00	2,240,099.66	Signed					2017-09-29	2017-11-09	2017-10-20	2017-11-09			2017-12-04	2018-01-22	2018-01-03	2019-04-25	2018-04-17	2019-07-31	2018-12-17	
III3 / Supply and Installation of the EDM Infosec Baseline Assessment	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open – National	Single Stage – One Envelope		200,000.00	0.00	Pending Implementati on					2017-10-10		2017-10-31				2017-12-15		2018-01-14		2018-05-28		2018-11-19	
III4 / Supply and Installation of the EDM Operational Portal (Corporate Service Center) and E-Learning Platform	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open - International	Single Stage – One Envelope		600,000.00	0.00	Pending Implementati on					2017-11-30		2017-12-21				2018-02-05		2018-03-07		2018-07-27		2018-12-28	
IIIS / Supply and Installation of the DIGITAL Board and Supply & Installation of the Business Continuity (Email continuity)	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open – National	Single Stage – One Envelope		400,000.00	743,482.35	Terminated					2018-07-27	2018-02-07	2018-08-17	2018-02-07			2018-10-01	2018-03-15	2018-10-31	2018-06-04	2019-03-14	2018-11-07	2019-12-13	

				_			 		_										_					
III6 / Supply and Installation of the Data Architecture and Application Integration	DA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open – International	Single Stage – One Envelope	600,000.00	0.00	Pending Implementati on		2	017-10-27		2017-11-17		2	018-01-01		2018-01-31		2018-06-14		2019-06-14	
III9 / Supply and Installation of an Asset Management System (MAS), Maintenance management tystem (MMS), Worforce management (WFM), Processes Design and Training of EDM Staff	DA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Request for Bids	Open – International	Single Stage – One Envelope	4,000,000.00	0.00	Pending Implementati on		2	018-06-29		2018-07-20		2	018-09-03		2018-10-03		2019-02-18		2020-02-18	
III7 / Implementation of System Stabilization & End to End Business Process Review by the system supplier: ERP GIAF, CMS and OMS	DA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Direct Selection	Direct		1,970,000.00	0.00	Pending Implementati on		2	018-07-20		2018-08-10							2019-01-11		2020-01-13	
III8 / Implementation of Transfer prepaid functionality to Comercial Management System (CMS) as well a new appliance to tokens generation	DA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Direct Selection	Direct		500,000.00	0.00	Pending Implementati on		2	017-10-25		2017-11-15							2018-04-30		2019-04-03	
III12 / Supply and installation of hardware to deploy the already existing Customer ID/ Survey system to be used in all EDM Vending Stations	DA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open – National	Single Stage – One Envelope	200,000.00	0.00	Canceled		2	018-06-13		2018-06-28		2	018-08-13		2018-10-12		2019-01-24		2019-09-23	
III11 / Supply & installation of Data Center Network Redesign ID/ for EDM	DA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Request for Bids	Open - International	Single Stage – One Envelope	1,500,000.00	0.00	Under Implementati on		2	018-05-30	2020-11-25	2018-06-29	2021-03-11	2	018-08-13		2018-10-12		2019-03-04		2019-09-30	
III13 / Cromobook Computors to ensure realization of the G Suite training under Activity "III5 – Supply and Installation of the DIGITAL Board and Business Continuity (Email continuity)	DA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Quotations	Limited	Single Stage – One Envelope	17,000.00	13,098.15	Completed					2019-03-30	2019-03-19						2019-05-20	2019-04-22	2019-07-19	2019-11-13
III10 / Supply and Installation of 3 benches of 20 meter capacity, a Meter Calibration Lab, 02 CT/VT Verification Device, a Special Store and 50 portable meter testers	DA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open – International	Single Stage – One Envelope	500,000.00	358,250.00	Under Implementati on		2	019-03-27	2019-04-05	2019-04-19	2019-04-09	2	019-06-18	2019-06-11	2019-08-16	2019-08-08	2019-12-05		2021-02-05	
COVID-19 / Prevention Goods Against COVID-19	DA / D2380	Component 3: Capacity Building and Implementation Support	Post	Request for Quotations	Limited	Single Stage – One Envelope	700,000.00	474,572.09	Completed					2020-05-02	2020-04-24						2020-06-27	2020-05-18	2020-12-24	2020-06-15
COVID-19 LOCAL MADE MASKS / Supply of Local Made Masks	DA / D2380	Component 3: Capacity Building and Implementation Support	Post	Request for Quotations	Limited	Single Stage – One Envelope	80,000.00	40,721.08	Completed					2020-05-04	2020-05-04						2020-06-29	2020-05-18	2020-12-26	2020-06-15
MZ-EDM-209978-GO-RFB / Supply of 18 Double Cabin Vehicles	DA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open - National	Single Stage – One Envelope	850,000.00	895,208.10	Signed		2	020-12-27	2021-01-06	2021-01-01	2021-01-31	2	021-02-12	2021-02-22	2021-03-14	2021-03-12	2021-04-18	2021-05-21	2021-10-15	
MZ-EDM-217611-GO-RFB / Supply of IT Equipment for Integration of New Service Connections	DA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open – National	Single Stage – One Envelope	300,000.00	0.00	Under Implementati on		2	021-02-09	2021-02-08	2021-02-14	2021-02-11	2	021-03-28	2021-03-26	2021-04-27		2021-06-01		2021-11-28	
III2 / Supply of National wide Network Redesign/WAN and Supply & Installation of Data Center Network Redesign	DA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Request for Bids	Open - International	Single Stage – One Envelope	4,450,000.00	0.00	Canceled		2	018-03-23	2020-01-23	2018-04-13	2020-02-27	2	018-05-28	2020-05-28	2018-06-27	2021-01-12	2018-11-12		2020-01-31	
III14 / Supply, Installation and Commissioning of National Wide Network Redesign - Phase 2	DA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Request for Bids	Open – International	Single Stage – One Envelope	10,000,000.00	0.00	Under Implementati on		2	021-04-13	2021-08-19	2021-05-04	2021-09-08	2	021-06-23		2021-07-23		2021-08-27		2022-03-25	
MZ-EDM-218436-GO-RFB / Supply of Mobile Container ID/ Offices ID/	DA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open – National	Single Stage – One Envelope	700,000.00	0.00	Canceled		2	021-02-11	2021-02-11	2021-02-16	2021-02-11	2	021-03-30		2021-04-29		2021-06-03		2021-11-30	
MZ-EDM-232350-GO-RFB / Supply of Mobile Container ID/ Offices	DA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open – National	Single Stage – One Envelope	700,000.00	0.00	Under Implementati on		2	021-07-02	2021-08-02	2021-07-07	2021-08-02	2	021-08-18	2021-09-10	2021-09-17		2021-10-22		2022-04-20	
MZ-EDM-258855-GO-RFQ / Supply of Office Furniture	DA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Quotations	Limited	Single Stage – One Envelope	40,000.00	0.00	Pending Implementati on					2021-10-30							2021-12-25		2022-06-23	
MZ-EDM-258859-GO-RFQ / Supply of Computers and ID/ Printers	DA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Quotations	Limited	Single Stage – One Envelope	80,000.00	0.00	Pending Implementati on					2021-11-01							2021-12-27		2022-06-25	
MZ-EDM-258861-GO-RFQ / Supply of Desk Phones and ID/ Wide Plasma Screens	DA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Quotations	Limited	Single Stage – One Envelope	60,000.00	0.00	Pending Implementati on					2021-11-03							2021-12-29		2022-06-27	

NON CONSULTING SI	ERVICES																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docu			ification on Report	Draft E Docun Justifie	nent /		ocurement Invitation	Bidding Do Issu		Opening	/ Minutes	Bid Evalua and Recon for A	nmendation ward	Signed			Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CS6 / Support from the current Service Provider to conclude implementation of the current Phase 1 of the SIGEM Project	1	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Direct Selection	Direct			100,000.00	0.00	Canceled					2016-10-31		2016-11-30								2017-02-10		2017-10-13	

CS7-1 / Technical Audit to approximately 6,000 Meters from HV, MV and Big LV Customers across 16 EDM Area Service Centers	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open – International	Single Stage – One Envelope	80,000.00	0.00	Canceled			2017-03-17	2017-03-29	2017-03-29	2017-03-29	21	017-05-15	2017-05-10	2017-06-14	2017-06-14	2017-08-29		2018-08-29
CS7-2 / Technical Audit to approximately 4,500 Energy Meters from HV, MV and Big LV Customers across the L6 EDM Area Service Centers for Rebidding subsequent to reduction of Scope of Services to fit within Available Budget	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open - International	Single Stage – One Envelope	300,000.00	313,465.62	Signed			2017-08-25	2017-08-30	2017-08-30	2017-08-30	21	017-10-24	2017-10-05	2017-12-13	2017-11-30	2018-02-15	2018-05-15	2019-02-15
III / Supply of GIS software including Survey/Data Gathering Campaign as well as Training of the EDM Staff	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open - International	Single Stage – One Envelope	3,500,000.00	0.00	Pending Implementati on			2018-07-27		2018-08-17		21	018-10-16		2018-11-15		2019-03-06		2020-05-06
MZ-EDM-251275-NC-RFP- CALL CENTER / Support of Implementation of Call Center	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Proposals	Open – National	Single Stage – Two Envelope	120,000.00	0.00	Canceled			2021-09-13		2021-09-18		21	021-10-30		2022-01-12		2022-02-16		2022-08-15
MZ-EDM-254439-NC-RFB / Call Center Service Provision	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open – National	Single Stage – One Envelope	120,000.00	0.00	Under Implementati on			2021-09-29	2021-09-24	2021-10-04	2021-09-24	2	021-11-15		2021-12-15		2022-01-19		2022-07-18

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit	Component	Review Type	Method	Market Approach	Contract Type	Estimated	Actual Amount	Process Status	Terms of	Reference		of Interest		t and Draft						ation of		Evaluation and Draft	Signed	Contract	Contract	Completion
Description	No.	component	incrice Type	method	market ripproach		Amount (US\$)	(US\$)	THOLESS Status			No			or Proposals	as Is			/ Minutes		l Proposal	Negotiate	d Contract	-			
CS1/PERIP/PPA / Engineering design and supervision for rehabilitation and upgrading transmission and distribution networks	IDA / V0250	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Prior	Quality And Cost- Based Selection	Open - International		3,000,000.00	3,738,053.54	Signed			Planned			Actual	Planned	Actual			Planned 2016-12-14			Actual		Actual		Actual
CS8 / Review of Feasibility Study for a National Control Center, Review Grid Code and Preparation of Bidding Documents	IDA / V0250	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Prior	Consultant Qualification Selection	Open – International		150,000.00	234,624.13	Completed	2016-10-19	2016-10-10	2016-11-09	2016-10-11	2017-01-06	2016-12-21							2017-02-20	2017-05-23	2017-04-21	2017-08-01	2017-10-27	2018-11-23
CS11 / Financial Audit for the Project PPA funding	T	Component 3: Capacity Building and Implementation Support	Post	Least Cost Selection	Open – International		30,000.00	0.00	Canceled	2016-10-31		2016-11-30		2017-02-13				2017-03-31		2017-04-30		2017-06-04		2017-07-28		2018-02-28	
119 / Implementation of Inventory and Valuation of the EDM Assets	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Quality And Cost- Based Selection	Open - International		1,600,000.00	1,833,712.46	Signed	2017-08-25	2017-09-11	2017-08-31	2017-09-12	2017-10-14	2017-12-08			2017-11-30	2018-02-27	2017-12-15	2018-04-26	2018-01-18	2018-07-25	2018-03-05	2018-08-06	2018-07-05	
CS2 / Engineering Studies for Preparation of reinforcement of Power Generation at Temane	IDA / V0250	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Prior	Quality And Cost- Based Selection	Open - International		220,000.00	0.00	Canceled	2016-08-26	2016-11-08	2016-09-16	2016-11-11	2016-10-30				2016-12-14		2017-01-13		2017-02-17		2017-04-05		2020-04-30	
120 / Realization of Customer Services	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Quality And Cost- Based Selection	Open - International		200,000.00	88,800.00	Signed	2018-02-28	2019-07-31	2018-03-28	2019-08-21	2018-05-11	2019-11-28			2018-06-26	2020-01-27	2018-07-26	2020-04-06	2018-09-10	2020-04-24	2019-01-18	2020-07-22	2019-07-18	
124 / Development of Review of the Grid Code	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Quality And Cost- Based Selection	Open - International		200,000.00	0.00	Pending Implementation	2017-11-30		2017-12-21		2018-02-03				2018-03-20		2018-04-19		2018-05-31		2018-10-15		2019-12-16	
125 / Development of Power System Protection Study	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Quality And Cost- Based Selection	Open - International		200,000.00	0.00	Pending Implementation	2017-11-29		2017-12-20		2018-02-02				2018-03-19		2018-04-18		2018-05-24		2018-10-08		2019-10-08	
118 / Development of the Ten Year Strategy for EDM	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Quality And Cost- Based Selection	Open - International		300,000.00	0.00	Canceled	2018-01-15		2018-02-05		2018-04-06				2018-05-21		2018-06-20		2018-07-25		2018-12-10		2019-12-10	
MZ-EDM-48798-CS-CQS / Implementation of Risk Assessment and preparation of Action Plans to provide Risk Matrix and Annual Audit Plan for 2018 for EDM	, IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Consultant Qualification Selection	Open – International		30,000.00	105,800.00	Completed	2018-03-02	2018-02-15	2018-03-23	2018-02-15	2018-05-06	2018-03-21							2018-06-05	2018-05-22	2018-08-20	2018-09-18	2018-12-17	2019-03-26
126 / Updating Technical Standards for Design and Construction of Electricity Distribution Infrastructure	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Consultant Qualification Selection	Open – International		300,000.00	504,605.00	Signed	2018-05-18	2018-03-30	2018-06-08	2018-05-14	2018-07-30	2018-08-02							2018-09-28	2018-10-29	2019-01-10	2019-02-13	2019-06-10	
129 / Financial Audit of the Project	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Least Cost Selection	Open - International		50,000.00	16,380.00	Signed	2018-05-30	2018-05-30	2018-06-20	2018-05-30	2018-08-27	2018-08-16			2018-10-04	2018-09-18	2018-11-19	2018-12-04	2018-12-31	2018-12-19	2019-04-22	2019-05-06	2020-12-31	
123 / Designing a Strategic Note on Gas-To-Power: Monetization and Strategic Option for Mozambique	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Consultant Qualification Selection	Open – International		300,000.00	0.00	Under Implementation	2018-08-21	2018-08-01	2018-09-11		2018-11-26								2019-01-25		2019-05-16		2019-10-03	
135 / Support to EEDM in the Stabilization and Consolidation of the Use of GIAF-ERP for Management of Corporate Resources of the Company	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Consultant Qualification Selection	Open – International		200,000.00	683,841.87	Signed	2019-05-15	2019-05-15	2019-06-05	2019-06-18	2019-08-10	2019-08-16							2019-09-25	2019-11-12	2019-12-08	2020-05-04	2021-11-27	
I21 / Development of Store Management Design and Refurbishment Plan	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Quality And Cost- Based Selection	Open – International		300,000.00	0.00	Under Implementation	2019-05-24	2020-06-23	2019-07-08	2020-10-12	2019-09-06	2021-01-21			2019-11-05		2019-12-20		2020-02-03		2020-05-17		2021-11-08	

122 / Pension and Health Insurance System	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Quality And Cost- Based Selection	Open - International	200,000.00	119,676.00	Signed	2019-05-31	2020-05-12	2019-06-21	2020-06-02	2019-08-19	2020-10-14	:	2019-10-03	2020-12-02	2019-11-18	2021-01-12	2019-12-23	2021-02-25	2020-04-06	2021-08-03	2020-12-04
145 / Health Insurance System Redesign	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Quality And Cost- Based Selection	Open - International	200,000.00	0.00	Under Implementation	2020-06-25	2020-07-08	2020-07-16		2020-08-29		:	2020-09-26		2020-10-26		2020-11-30		2021-01-04		2021-07-03
149 / Audit Services to Support EDM in the Implementation of the approved Loss Reduction Plan (LRP) for the Period 2021 - 2024	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Quality And Cost- Based Selection	Open - International	500,000.00	1,162,049.00	Signed	2020-11-16	2020-11-12	2020-12-07	2020-11-24	2020-12-27	2021-02-09	:	2021-01-26	2021-03-09	2021-02-15	2021-03-21	2021-03-07	2021-04-06	2021-04-20	2021-05-18	2022-12-30
MZ-EDM-243579-CS-LCS / Preliminary site Survey for PROENERGIA +	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Least Cost Selection	Open - International	300,000.00	0.00	Under Implementation	2021-07-21	2021-07-16	2021-08-11	2021-07-27	2021-09-24		:	2021-10-22		2021-11-21		2021-12-26		2022-01-30		2022-07-29
MZ-EDM-243592-CS-QCBS / Preliminary Design and Procurement for PROENERGIA+	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Quality And Cost- Based Selection	Open - International	600,000.00	0.00	Under Implementation	2021-07-23	2021-07-26	2021-08-13	2021-07-28	2021-09-26			2021-10-24		2021-11-23		2021-12-28		2022-02-01		2023-02-01
MZ-EDM-244952-CS-QCBS / Updating Technical Standards for Design and Construction of High Voltage Networks and Telecommunication Infrastructure		Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Quality And Cost- Based Selection	Open – International	500,000.00	0.00	Under Implementation	2021-07-30	2021-08-03	2021-08-20	2021-09-01	2021-10-03		:	2021-10-31		2021-11-30		2022-01-04		2022-02-08		2023-02-08

INDIVIDUAL CONSUL	TANTS																		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	h Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of	Reference	Identified	tion to I/Selected	Draft Negotiated Contract		Signed (Contract	Contract 0	Completion
										Planned	Actual	Planned	ultant Actual	Planned	Actual	Planned	Actual	Planned	Actual
CS3 / Transformation Team for EDM Restructuring Process	1	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Individual Consultant Selection	Direct		100,000.00	0.00	Canceled	2016-09-30		2016-11-15		2016-12-30		2017-02-24		2017-08-23	
CS10 / Preparation of Project Manual	IDA / V0250	Component 3: Capacity Building and Implementation Support	Post	Individual Consultant Selection	Direct		10,000.00	18,750.00	Completed	2016-10-28	2017-06-16	2016-12-22		2017-02-06	2017-08-10	2017-03-27	2017-12-28	2017-04-27	2018-03-26
CS4-2 / Post Implementation Review of SIGEM Project for ERP Component	1	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Direct		25,000.00	0.00	Canceled	2016-09-08		2016-10-26		2016-12-09		2017-02-08		2017-08-07	
CS4-22 / Post Implementation Review of the ERP Component under SIGEM Project	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Limited		25,000.00	18,950.00	Completed	2016-09-01	2016-09-06	2016-09-30	2016-09-21	2016-11-15	2016-10-21	2017-01-09	2016-12-20	2017-01-09	2017-03-09
CS4-1 / Post Implementation Review of SIGEM Project for CMS Component	1	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Direct		25,000.00	0.00	Canceled	2016-09-08		2016-10-07		2016-11-21		2017-01-20		2017-07-20	
CS4-3 / Post Implementation Review of SIGEM Project for OMS & ICS Component	1	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Direct		25,000.00	0.00	Canceled	2016-09-09		2016-10-25		2016-12-09		2017-02-10		2017-08-09	
CS4-4 / Post Implementation Review of SIGEM Project for PM Component	1	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Direct		25,000.00	0.00	Canceled	2016-09-09		2016-10-26		2016-12-11		2017-02-10		2017-08-09	
CS4-11 / Post Implementation Review for the CMS Component under the SIGEM Project	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Limited		25,000.00	22,250.00	Completed	2016-09-02	2016-09-06	2016-09-22	2016-09-21	2016-11-07	2016-10-21	2017-01-09	2016-12-20	2017-01-09	2017-03-09
CS4-33 / Post Implementation Review of the OMS & ICS Component under the SIGEM Project	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Limited		25,000.00	23,950.00	Completed	2016-09-02	2016-09-06	2016-09-22	2016-09-21	2016-11-07	2016-10-21	2017-01-09	2016-12-20	2017-01-09	2017-04-13
CS4-44 / Post Implementation Review of the PM Component under the SIGEM Project	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Limited		25,000.00	24,250.00	Completed	2016-09-01	2016-09-06	2016-09-23	2016-09-21	2016-11-08	2016-10-21	2017-01-09	2016-12-20	2017-01-09	2017-02-17
CSS / Bidding Documents and procurement of Contractors for SIGEM phase 2	1	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Direct		50,000.00	0.00	Canceled	2016-10-09		2016-11-23		2017-01-09		2017-02-28		2017-08-27	
CS9-1 / ESIA and ESMP Study covering all Investment Components planned to be implemented in eight provinces to be covered by the Project	IDA / V0250	Component 3: Capacity Building and Implementation Support	Post	Individual Consultant Selection	Limited		80,000.00	98,190.00	Completed	2017-03-07	2016-04-01	2017-03-12	2016-05-03	2017-03-17	2016-06-01	2017-03-29	2016-10-18	2017-05-31	2017-08-31
CS9-2 / RPF Study to be carried out for all Investment Components planned to be implemented in all the eight provinces to be covered by the Project.	IDA / V0250	Component 3: Capacity Building and Implementation Support	Post	Individual Consultant Selection	Limited		70,000.00	68,796.00	Completed	2017-03-07	2016-04-01	2017-03-10	2016-04-01	2017-03-15	2016-06-06	2017-03-24	2016-12-06	2017-05-31	2017-09-15
CS7 / Audit of MV & HV Metering and Preparation of Metering Policy	1	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Limited		80,000.00	0.00	Canceled	2016-09-30		2016-10-31		2016-11-30		2017-02-14		2017-07-14	
114 / Operationalization of a Meter Calibration Lab, Special Store and Redesign of Meter Inspection as well as Establishing Testing Procedures on the field	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Open		150,000.00	188,050.00	Signed	2017-08-21	2017-08-01	2017-09-29	2017-09-29	2017-10-20	2017-12-04	2018-01-19	2018-01-23	2018-08-20	

I6 / Design and Supervision on Supply and Implementation of Asset Management System (AMS) as well as of the Maintenance Management System (MMS)	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Individual Consultant Selection	Open	300,000.00	0.00	Under Implementation	2017-09-13		2017-11-23		2017-12-29		2018-02-28		2020-02-28	
C12 / Delegation of Accountability and Authority Matrix (DAAM) for EDM	IDA / V0250	Component 3: Capacity Building and Implementation Support	Post	Individual Consultant Selection	Limited	80,000.00	93,875.00	Completed	2017-08-31	2017-06-16	2017-09-11	2017-10-06	2017-10-11	2017-10-31	2017-12-11	2017-12-29	2018-03-12	2018-07-16
115 / Consulting services for supervision on Implementation of Maputo & National wide Network Redesign & WAN	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Individual Consultant Selection	Open	330,000.00	257,950.00	Signed	2017-09-29	2018-03-02	2017-12-04		2017-12-25	2019-06-06	2018-03-16	2019-06-10	2019-11-18	
116 / Consulting services for supervision on implementation of Data Center Network Redesign (Redundancy, High availability, High Performance)	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Open	50,000.00	84,500.00	Signed	2017-09-28	2018-03-02	2017-11-24		2017-12-15	2018-12-12	2018-03-29	2019-03-04	2020-03-27	
117 / Consulting services for design and supervision on implementation of DIGITAL Board - EDM Management Portal	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Open	100,000.00	0.00	Canceled	2017-11-29		2018-02-09		2018-03-02		2018-07-23		2019-07-23	
13 / Consulting Services for Preparation of Compensation Plan for Infrastructure Investment components of the Project	IDA / V0250	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Post	Individual Consultant Selection	Direct	100,000.00	68,640.00	Signed	2017-09-22	2018-02-06	2017-10-09	2017-09-22	2017-10-30	2017-12-12	2018-01-08	2018-05-14	2018-06-20	
15 / Technical Assistance to EDM on Implementation of Revenue Protection Initiave for supply & Installation of 10,000 AMR	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Open	100,000.00	0.00	Canceled	2018-04-30		2018-06-26		2018-07-17		2018-11-30		2019-12-30	
112 / Implementation of the System Stabilization and End- to-End Business Process Review - CMS	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Open	100,000.00	56,000.00	Signed	2018-05-08	2019-05-15	2018-07-13	2019-07-01	2018-08-13	2019-07-11	2019-01-01	2019-09-10	2020-01-30	
127 / Technical Program Manager for EDM ICT Infrastructure Programs as part of EDM ICT Infrastructure Improvement and redesign program	IDA / D2380	Component 3: Capacity Building and Implementation Support	Post	Individual Consultant Selection	Open	100,000.00	125,000.00	Signed	2018-04-26	2018-05-14	2018-07-13	2018-07-24	2018-08-13	2018-12-26	2018-12-25	2019-04-25	2020-01-23	
128 / ENVIRONMENTAL AND SOCIAL MANAGEMENT FRAMEWORK (ESMF) for Preparation of the upcoming Mozambique Lighting and Grid Access Project (Moza- LIGA) Project	IDA / D2380	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Post	Direct Selection	Direct	100,000.00	91,545.00	Completed	2018-08-15	2018-08-09	2018-08-25				2018-10-10	2018-08-30	2019-03-09	2019-01-25
130 / RESETTLEMENT POLICY FRAMEWORK (RPF) for Preparation of the Mozambique Lighting and Grid Access Project (Moza- LIGA)	IDA / D2380	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Post	Direct Selection	Direct	100,000.00	66,685.00	Signed	2018-08-17	2018-08-09	2018-08-27				2018-10-12	2018-08-30	2019-02-11	
131 / Consulting Services to assist EDM at Technical and Functional Specifications and Other Technical Requirements for Supply and Installation of GIS	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Open	150,000.00	198,025.00	Signed	2019-01-30	2019-03-19	2019-04-30	2019-06-21	2019-05-30	2019-07-09	2019-08-19	2019-09-10	2021-12-20	
132 / Technical Assistance to EDM in Technical and Functional Specifications and other Technical Requirements for Incorporate a Prepayment Module at CMS	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Open	150,000.00	154,689.47	Signed	2019-01-31	2019-06-11	2019-05-03	2019-06-27	2019-06-17	2019-07-05	2019-10-01	2019-09-09	2020-12-31	
133 / Elaboration of the Project Implementation Manual for Mozambique Energy for All Project (ProEnergia)	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Limited	25,000.00	30,000.00	Completed	2019-02-15	2019-02-15	2019-03-04		2019-04-03	2019-03-14	2019-06-17	2019-05-02	2019-10-15	2019-10-31
134 / Consultancy Services to Assist EDM at Consolidation of the Revenue Protection Project and Setting up a Metering Control Centre (MCC)	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Limited	50,000.00	83,500.00	Signed	2019-04-12	2019-04-04	2019-04-26	2019-06-10	2019-06-10	2019-07-08	2019-08-23	2019-09-10	2020-02-19	
19 / Consulting services to support EDM on supply, Implementation and supervision on the Worforce management (WFM)	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Open	200,000.00	0.00	Pending Implementation	2019-12-20		2020-02-29		2020-03-30		2020-06-12		2021-09-10	
18 / Preparation of Technical & Functional Specifications and other Technical Requirements for Supply and Installation of Geographical Information System (GIS) as well as Worforce Management (WFM)	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Open	250,000.00	0.00	Canceled	2017-09-15	2018-11-21	2017-11-24		2017-12-15		2018-02-27		2020-02-28	
111 / Implementation of the System Stabilization and End- to-End Business Process review under the EDM ERP System for the GIAF Component	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Open	100,000.00	0.00	Canceled	2018-04-30		2018-06-27		2018-08-10		2018-12-24		2020-01-22	
	-							-					-	-	-		-	

state state <th< th=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th></th<>																			
	113 / Consulting services to support EDM on Diagnosis and Implementation of the System Stabilization and End to End business process review - OMS	IDA / D2380	of EDM Operational and	Post	Consultant	Open	100,000.00	110,376.25	Signed	2019-04-30	2019-05-15	2019-07-15	2019-07-04	2019-08-29	2019-07-17	2019-11-11	2019-09-13	2021-11-01	
Instruction Normal Normal </td <td>110 / Consulting Services for Auditing the execution of the ESMP on Infrastructure Investment components of the Project</td> <td>IDA / D2380</td> <td>and Upgrade of Network</td> <td>Post</td> <td>Consultant</td> <td>Open</td> <td>150,000.00</td> <td>0.00</td> <td>Under Implementation</td> <td>2019-05-22</td> <td>2019-06-11</td> <td>2019-08-08</td> <td></td> <td>2019-09-23</td> <td></td> <td>2019-12-06</td> <td></td> <td>2021-11-25</td> <td></td>	110 / Consulting Services for Auditing the execution of the ESMP on Infrastructure Investment components of the Project	IDA / D2380	and Upgrade of Network	Post	Consultant	Open	150,000.00	0.00	Under Implementation	2019-05-22	2019-06-11	2019-08-08		2019-09-23		2019-12-06		2021-11-25	
Participant Partitest Partitest Partitest Participant Participant <td>14 / Consulting Services for Monitoring and Auditing the execution of the ESMP on Infrastructure Investment components of the Project</td> <td>IDA / V0250</td> <td>and Upgrade of Network</td> <td>Post</td> <td>Consultant</td> <td>Limited</td> <td>200,000.00</td> <td>0.00</td> <td>Canceled</td> <td>2018-02-07</td> <td>2019-01-18</td> <td>2018-02-19</td> <td></td> <td>2018-03-21</td> <td></td> <td>2018-06-11</td> <td></td> <td>2020-07-30</td> <td></td>	14 / Consulting Services for Monitoring and Auditing the execution of the ESMP on Infrastructure Investment components of the Project	IDA / V0250	and Upgrade of Network	Post	Consultant	Limited	200,000.00	0.00	Canceled	2018-02-07	2019-01-18	2018-02-19		2018-03-21		2018-06-11		2020-07-30	
Participation beach Participatin beach Participatin beach	138 / Elaboration of Project Registration Document (PRD) and Preliminary Environmental Information Sheet (PEIS) for the ProEnergy Project	IDA / D2380	of EDM Operational and	Post	Direct Selection	Direct	50,000.00	57,844.00	Signed	2019-06-21	2019-06-17	2019-07-02	2019-04-17			2019-08-15	2019-07-22	2020-01-13	
under strating barses under strates under strating barses und	141 / Consulting Services to support EDM on preparation of technical specifications, Procurement and Supervision on the Implementation of Information Security (infoSec) Project	IDA / D2380	of EDM Operational and	Post	Consultant	Open	130,000.00	0.00	Under Implementation	2020-01-09	2020-04-16	2020-03-15	2020-12-22	2020-04-05	2021-02-02	2020-07-18		2021-09-16	
Problem Big Marken Processe Processe <td>139 / Consulting services to support EDM on preparation of technical specifications, procurement and supervision on the implementation of Operational Portal, Corporate Service Center and E-Learning Platform Project</td> <td>IDA / D2380</td> <td>of EDM Operational and</td> <td>Post</td> <td>Consultant</td> <td>Open</td> <td>170,000.00</td> <td>0.00</td> <td>Under Implementation</td> <td>2020-01-20</td> <td>2020-09-24</td> <td>2020-03-26</td> <td>2021-02-15</td> <td>2020-04-16</td> <td>2021-03-19</td> <td>2020-07-29</td> <td></td> <td>2021-09-27</td> <td></td>	139 / Consulting services to support EDM on preparation of technical specifications, procurement and supervision on the implementation of Operational Portal, Corporate Service Center and E-Learning Platform Project	IDA / D2380	of EDM Operational and	Post	Consultant	Open	170,000.00	0.00	Under Implementation	2020-01-20	2020-09-24	2020-03-26	2021-02-15	2020-04-16	2021-03-19	2020-07-29		2021-09-27	
Impact of the state o	142 / Consultancy Services for Preparation of RPF and RAP Preparation for Additional Funding Under Project (PERIP)	IDA / D2380	and Upgrade of Network	Post	Consultant	Direct	140,000.00	297,831.00	Signed	2020-04-14	2020-04-29	2020-04-23	2020-02-26	2020-04-30	2020-06-02	2020-06-11	2020-07-20	2021-04-07	
unschler specifie specifi	143 / Consultancy Services for Preparation of ESIA Study and Update of ESMF for Additional Funding Under Project (PERIP)	IDA / D2380	and Upgrade of Network	Post	Consultant	Direct	100,000.00	125,544.00	Signed	2020-04-14	2020-04-29	2020-04-23	2020-02-26	2020-04-30	2020-06-03	2020-06-11	2020-07-20	2021-04-07	
Def (2) 100 million mil	146 / Consultancy Services to provide Inputs to MIREME on Alignment of the Draft Electricity Law with the National Laws	IDA / D2380	Building and Implementation	Post	Consultant	Limited	80,000.00	0.00	Under Implementation	2020-07-13	2020-07-09	2020-07-18		2020-08-08		2020-09-12		2021-04-10	
Debte Restructions derived: Support Distribution Part Consultant Section Lunited 180,0000 160,7000 Space 2020-09-10 2020-09-10 2020-10-06 2020-09-20 2020-10-06 2020-10-07 2020-10-06 2020-10-07	144 / Consultancy Services for RAP Implementation for Lot 2 of Component 1 of PERIP Project	IDA / D2380	and Upgrade of Network	Post	Consultant	Direct	65,000.00	0.00	Canceled	2020-04-17	2020-05-08	2020-04-27		2020-05-27		2020-08-09		2021-09-13	
Biolescence: Canceles 2020-10-02 2020-10	MZ-EDM-191711-CS-INDV / Debt Restructuring Advisory Services	IDA / D2380	Building and Implementation	Post	Consultant	Limited	180,000.00	168,750.00	Signed	2020-09-08	2020-09-04	2020-09-13	2020-09-14	2020-10-04	2020-09-28	2020-11-08	2020-10-29	2021-05-07	
At EDM Control periadical Control periadical </td <td>147 / Consulting Services for Biometric Control Platform of Attendance and Proof of Life, at EDM</td> <td>IDA / D2380</td> <td>of EDM Operational and</td> <td>Post</td> <td>Consultant</td> <td>Limited</td> <td>100,000.00</td> <td>0.00</td> <td>Canceled</td> <td>2020-10-02</td> <td>2020-10-06</td> <td>2020-10-07</td> <td></td> <td>2020-10-17</td> <td></td> <td>2020-11-09</td> <td></td> <td>2021-05-08</td> <td></td>	147 / Consulting Services for Biometric Control Platform of Attendance and Proof of Life, at EDM	IDA / D2380	of EDM Operational and	Post	Consultant	Limited	100,000.00	0.00	Canceled	2020-10-02	2020-10-06	2020-10-07		2020-10-17		2020-11-09		2021-05-08	
unport Dispersion Da / D2300 Component 2: Enhancement Commercial Operational and proprior Individual Consultants	148 / Consulting Services for Biometric Control Platform of Attendance and Proof of Life at EDM	IDA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Consultant	Open	100,000.00	0.00	Under Implementation	2020-11-03	2020-11-03	2020-12-18		2020-12-23		2021-02-23		2021-08-22	
upport Display Display <thdisplay< th=""> <thdisplay< th=""> <thdi< td=""><td>140 / Consulting Services to support EDM on preparation of technical specifications, procurement and supervision on the implementation of Enterprise Achitecture and application integration plan project</td><td>IDA / D2380</td><td>of EDM Operational and</td><td>Post</td><td>Consultant</td><td>Open</td><td>190,000.00</td><td>0.00</td><td>Canceled</td><td>2020-01-15</td><td>2020-07-10</td><td>2020-03-21</td><td></td><td>2020-04-11</td><td></td><td>2020-07-24</td><td></td><td>2021-09-22</td><td></td></thdi<></thdisplay<></thdisplay<>	140 / Consulting Services to support EDM on preparation of technical specifications, procurement and supervision on the implementation of Enterprise Achitecture and application integration plan project	IDA / D2380	of EDM Operational and	Post	Consultant	Open	190,000.00	0.00	Canceled	2020-01-15	2020-07-10	2020-03-21		2020-04-11		2020-07-24		2021-09-22	
Group Constructional of Wex REP and Instruction of W	ISO / Consultancy Services to support EDM on diagnosis and implementation Call Center	IDA / D2380	of EDM Operational and	Post	Consultant	Limited	150,000.00	0.00	Under Implementation	2020-12-10	2020-12-07	2020-12-21	2021-02-19	2021-01-17		2021-02-21		2021-08-20	
Instruction of PPSD for Ligadox Project DA / D230 Building and Implementation Selection Prior Consultant Selection Limited 60,000.00 0.00 Canceled 2021-03-02 D201-03-07 D201-03-08 D201-05-02 D201-05-03	IS1 / Individual Consultant for Definition of New ERP and Integration of New ERP, GIS, WFM and AMS	IDA / D2380	of EDM Operational and	Prior	Consultant	Limited	300,000.00	0.00	Under Implementation	2021-03-05	2021-03-23	2021-03-20	2021-06-09	2021-04-10		2021-05-15		2021-11-11	
152 / Tariff Study Update IDA / D2380 of EDM Operational and Post Direct Selection Direct S	MZ-EDM-221825-CS-INDV / Preparation of PPSD for LigaMoz Project	IDA / D2380	Building and Implementation	Prior	Consultant	Limited	60,000.00	0.00	Canceled	2021-03-02		2021-03-07		2021-03-28		2021-05-02		2021-10-29	
	IS2 / Tariff Study Update	IDA / D2380	of EDM Operational and	Post	Direct Selection	Direct	100,000.00	90,625.00	Signed	2021-04-29	2021-05-17	2021-05-09	2021-06-09			2021-07-13	2021-06-23	2022-01-09	