

**INITIAL PROCUREMENT PLAN TEMPLATE FOR EMERGENCY OPERATIONS - FOR WORKS**

**Country/Borrower:**Government of Sri Lanka  
**Project Name:**Emergency Northern Recovery Project  
**Component:** C  
**Implementing Agency:**ENREP PMU  
**Original Plan Date:** **November 30, 2009**  
**Update as of:** **January 4, 2010**  
**Update as of:** **May 7, 2010**  
**Update as of:** **August 20, 2010**  
\* Goods/Works: ICB-International Competitive Bidding; NCB-National Competitive Bidding; NS-National Shopping; DC-Direct Contracting justification should be cleared by the Bank  
\*\* Consultant Services: QCBS-Quality & Cost Based; QBS-Quality Based; FBS-Fixed Budget; LCS-Least Cost; CQ-Consultant's Qualifications; SSS-Single Source Selection; IC-Individual Consultant; IC(S)-Sole Source IC

1	2				3	4	5	6	7	8	9	
	Project Component	District	Division	Status	Estimated Cost (LKR million)	*Procurement/*Selection method	Review by Bank (Prior or Post)	Expected Bid/Proposal Submission Deadline	Expected Contract Signing Date	Expected Contract Completion Date	Remarks	Contractor
	<b>A. Emergency Assistance to IDPs,</b>											
	A.1.Farm Jungle Clearing	Jaffna		4	Planned	13.87						
	A.1.Farm Jungle Clearing	Kilinochchi		3	Planned	80.22						
	<b>A.1.Farm Jungle Clearing</b>	<b>Mannar</b>		<b>3</b>	<b>Planned</b>	<b>29.11</b>						
	periyanaatukulam	Mannar	Manthai West			1.75						
	Sirunavatkulam	Mannar	Manthai West			1.25						
	Nagathalvu	Mannar	Manthai West			1.50						
	Ellupitty	Mannar	Manthai West			1.75						
	Thiruktheeswaram	Mannar	Manthai West			1.25						
	neelasana	Mannar	Manthai West			1.25						
	Akathimurrippu Package -1	Mannar	Naanaddan			4.14						
	Akathimurrippu Package -2	Mannar	Naanaddan			4.26						
	Akathimurrippu Package -3	Mannar	Naanaddan			3.92						
	Akathimurrippu Package -4	Mannar	Naanaddan			2.44						
	Vellankulam	Mannar	Manthai West			1.27						
	Paliaru	Mannar	Manthai West			0.70						
	Ilippaikadavai	Mannar	Manthai West			0.22						
	Kurai	Mannar	Manthai West			2.93						
	Aththimodda	Mannar	Manthai West			1.00						
	Pallamadhu	Mannar	Manthai West			0.30						
	Kayanagar	Mannar	Manthai West			1.31						
	Periyamadhu West	Mannar	Manthai West			1.14						
	Perriyamadhu East	Mannar	Manthai West			1.28						
	Madhu	Mannar	Madhu			0.83						
	Periyapandivirichchan West	Mannar	Madhu			1.62						
	Periyapandivirichchan East	Mannar	Madhu			1.70						
	Palampiddy	Mannar	Madhu			4.86						
	Keerisuddan	Mannar	Madhu			1.00						
	Irranaillupaikulam	Mannar	Madhu			6.37						
	Vilathikulam	Mannar	Madhu			0.92						
	Parasankulam	Mannar	Madhu			1.31						
	Kakkaiyankulam West	Mannar	Madhu			1.18						
	Kakkaiyankulam East	Mannar	Madhu			1.00						
	Kalimadhu	Mannar	Madhu			0.52						
	<b>Total</b>					<b>54.99</b>						
	A.1.Farm Jungle Clearing	Mullaitivu		3	Planned	50.23						
	<b>A.1.Farm Jungle Clearing</b>	<b>Vavuniya</b>		<b>1</b>		<b>16.65</b>						
	Awaranthulawa	Vavuniya	Vavuniya South			0.41						
	Pavatukulam Track 7	Vavuniya	Vavuniya South			0.35						
	Pirappanmaduwa	Vavuniya	Vavuniya South			0.55						
	Rankethgama	Vavuniya	Vavuniya South			0.80						
	Alankulam	Vavuniya	Vavuniya South			0.55						
	Kallikulam	Vavuniya	Vavuniya South			3.25						
	Kalimadu Tank	Vavuniya	Vavuniya			1.62						
	Kompuvaithakulam Tank	Vavuniya	Vavuniya			1.04						
	Aliyamaruthamadhu Tank	Vavuniya	Vavuniya			1.40						
	Periyathampanai Tank	Vavuniya	Vavuniya			1.87						
	Eropotana Tank	Vavuniya	Vavuniya			0.32						
	Malikai Tank	Vavuniya	Vavuniya			1.56						
	Velankulam Tank	Vavuniya	Vavuniya			1.12						

Public Disclosure Authorized

Public Disclosure Authorized

1	2				3	4	5	6	7	8	9	
	Project Component	District	Division	Status	Estimated Cost (LKR million)	*Procurement/*Selection method	Review by Bank (Prior or Post)	Expected Bid/Proposal Submission Deadline	Expected Contract Signing Date	Expected Contract Completion Date	Remarks	Contractor
	Chemamadu Tank	Vavuniya	Vavuniya		2.26							
	<b>Total</b>		<b>Total</b>	<b>Planned</b>	<b>17.10</b>							
			<b>Total</b>	<b>Planned</b>	<b>190.08</b>							
	A.2.Provision of Seeds	Jaffna		4	19.95							
	A.2.Provision of Seeds	Kilinochchi		3	116.11							
	A.2.Provision of Seeds	Mannar		3	42.14							
	A.2.Provision of Seeds	Mullaitivu		3	72.15							
	A.2.Provision of Seeds	Vavuniya		1	24.10							
			<b>Total</b>	<b>Planned</b>	<b>274.45</b>							
	<b>C. Rehabilitation of Essential Public and Economic Infrastructure and Facilities,</b>											
	<b>C1. Irrigation Schemes,</b>											
ENREP/W/1	Ponds and canals (10), Maruthankerny	Jaffna	Maruthankerny	Planned	15.00	NS/DC	Post	02/05/2010	03/07/2010	07/05/2010		
ENREP/W/2	Kanagambikai tank, Karachchi	Kilinochchi	Karachchi	Planned	25.40	NCB	Post	03/05/2010	04/19/2010	10/16/2010		Rohan Enterprises
					<b>Actual</b>	<b>20.83</b>	<b>NCB</b>	<b>07/16/2010</b>				
ENREP/W/257	Annaivulnathan kulam	Kilinochchi	Karachchi	Planned	15.00	DC	Post	08/23/2010	09/23/2010	03/23/2011		
ENREP/W/258	Dri aru tank	Kilinochchi	Karachchi	Planned	20.00	DC	Post	08/23/2010	09/23/2010	03/23/2011		
ENREP/W/3	Minor tanks 5 nos - Karachchi	Kilinochchi	Karachchi									
ENREP/W/3-a	Rehabilitation of Thikkaikulam	Kilinochchi	Karachchi	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/3-b	Rehabilitation of Kunchukulam in Akkarayankulam ASC	Kilinochchi	Karachchi	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/3-c	Rehabilitation of Iyankulam	Kilinochchi	Karachchi	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/3-d	Rehabilitation of Manniyakulam	Kilinochchi	Karachchi	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/3-e	Rehabilitation of Nevilukulam	Kilinochchi	Karachchi	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/3-f	Rehabilitation of Thuvarankulam	Kilinochchi	Karachchi	Planned	5.00	DC	Post	08/23/2010	09/23/2010	03/23/2011		
ENREP/W/3-g	Rehabilitation of Thevankulam	Kilinochchi	Karachchi	Planned	5.00	DC	Post	08/23/2010	09/23/2010	03/23/2011		
ENREP/W/4	Rehabilitation of Kalmadu Head works,	Kilinochchi	Kandavalai	Planned	171.62	NCB	Prior	03/05/2010	04/19/2010	04/19/2011		Ghandi Construction
				<b>Actual</b>	<b>123.45</b>	<b>NCB</b>		<b>07/16/2010</b>	<b>08/03/2010</b>	<b>08/03/2011</b>		
ENREP/W/5	Minor tanks - Kandavalai	Kilinochchi	Kandavalai									
ENREP/W/5-a	Rasanyakulam	Kilinochchi	Kandavalai		8.00	NCB	Post	08/23/2010	09/23/2010	03/23/2011		
ENREP/W/5-b	Thatchadampan kulam	Kilinochchi	Kandavalai		4.60	DC	Post	08/23/2010	09/23/2010	03/23/2011		
ENREP/W/5-c	Periyakulam	Kilinochchi	Kandavalai		5.00	DC	Post	08/23/2010	09/23/2010	03/23/2011		
ENREP/W/5-d	Uriyan kulam	Kilinochchi	Kandavalai		3.00	DC	Post	08/23/2010	09/23/2010	03/23/2011		
ENREP/W/6	Rehabilitation of Kariyalai nagapadduwan,	Kilinochchi	Pooneryn	Planned	51.80	NCB	Post	03/05/2010	04/19/2010	01/14/2011		Shyaam Builders.
				<b>Actual</b>	<b>44.72</b>	<b>NCB</b>		<b>07/16/2010</b>				
ENREP/W/7	Minor tanks - Pooneryn	Kilinochchi	Pooneryn									
ENREP/W/7-a	Rehabilitation of Thumpuruvil - Mathamoodaikulam at Mulankavil ASC			Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/7-b	Rehabilitation of Puthiyarmoodaikulam in Poonagary Asc	Kilinochchi	Pooneryn	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/7-c	Rehabilitation of Oyamarikulam	Kilinochchi	Pooneryn	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/7-d	Rehabilitation of Neradampan kulam.	Kilinochchi	Pooneryn	Planned	4.11	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		RDS Neradampan
				<b>Actual</b>	<b>4.11</b>	<b>DC</b>			<b>07/19/2010</b>	<b>12/19/2010</b>		
ENREP/W/7-e	Rehabilitation of Purakkulam	Kilinochchi	Pooneryn	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	07/09/2010		
ENREP/W/7-f	Rehabilitation of Mudkompan kulam Pooneryn,	Kilinochchi	Pooneryn	Planned	4.10	DC	Post	05/15/2010	06/15/2010	12/15/2010		Mudkomban FO
				<b>Actual</b>	<b>4.10</b>	<b>DC</b>			<b>08/10/2010</b>	<b>01/07/2011</b>		
ENREP/W/8	Rehabilitation of Nallur SWE Scheme - 6 km, Poonakary	Kilinochchi	Pooneryn	Planned	10.00	NS/NCS	post	06/01/2010	07/16/2010	04/12/2011		
ENREP/W/9	Rehabilitation of Karukkaitheevu SWE Scheme - 4km, Poonakary	Kilinochchi	Pooneryn	Planned	3.52	NS/NCS	post	06/02/2010	07/17/2010	04/13/2011		Rural Development society
				<b>Actual</b>	<b>3.52</b>	<b>DC</b>			<b>07/19/2010</b>	<b>12/16/2010</b>		
ENREP/W/10	Raman Kalappu SWE Scheme 4.5km, Poonakary	Kilinochchi	Pooneryn	Planned	3.86	NS/NCS	post	06/03/2010	07/18/2010	04/14/2011		Rural Development society
				<b>Actual</b>	<b>3.86</b>				<b>07/21/2010</b>	<b>12/18/2010</b>		
ENREP/W/11	Minor tanks 10 nos, Madhu	Mannar	Madhu									
ENREP/W/11-a	Rehabilitation of Illupaikadaviperiyakulam	Mannar	Manthai West	Planned	5.22	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		Illupaikadavai F.O.
				<b>Actual</b>	<b>5.22</b>	<b>DC</b>			<b>08/12/2010</b>	<b>01/09/2011</b>		

1	2				3	4	5	6	7	8	9	Contractor
	Project Component	District	Division	Status	Estimated Cost (LKR million)	*Procurement/*Selection method	Review by Bank (Prior or Post)	Expected Bid/Proposal Submission Deadline	Expected Contract Signing Date	Expected Contract Completion Date	Remarks	
ENREP/W/11-b	Rehabilitation of Soolamandakulam	Mannar	Manthai West	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/11-c	Rehabilitation of Kaddaiyaval Periyakulam	Mannar	Manthai West	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/11-d	Rehabilitation of Veddiyamurippu	Mannar	Manthai West	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/11-e	Rehabilitation of Annaipappankulam	Mannar	Manthai West	Planned	2.09	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
				Actual	2.09	DC			08/13/2010	01/10/2011		
ENREP/W/11-f	Rehabilitation of Alakooduputhukulam	Mannar	Manthai West	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/11-g	Rehabilitation of Periyavillankuli	Mannar	Manthai West	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/11-h	Rehabilitation of Ahathikulam	Mannar	Manthai West	Planned	3.66	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
				Actual	3.66	DC			08/13/2010	01/10/2011		Arunothaya F.O.
ENREP/W/11-i	Rehabilitation of Peyankulam	Mannar	Madhu	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/11-j	Rehabilitation of Udankulam	Mannar	Madhu	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/12	Periyapandivirichchan, Madhu	Mannar	Madhu	Planned	60.00	NCB	Post	03/05/2010	04/19/2010	01/14/2011	package for prior review	
ENREP/W/13	Rehabilitation of Adampankulam,	Mannar	manthai west	Planned	75.00	NCB	post	06/04/2010	07/19/2010	04/15/2011		
ENREP/W/14	Rehabilitation of Periyamadu	Mannar	manthai west	Planned	90.00	NCB	post	06/05/2010	07/20/2010	04/16/2011		
ENREP/W/15	Kollavilan	Mullaitivu	Manthai East								Cancelled	
ENREP/W/16	Panankamam	Mullaitivu	Manthai East								Cancelled	
ENREP/W/17	Minor tanks, Manthai East	Mullaitivu	Manthai E									
ENREP/W/17-a	Rehabilitation of Epandiyakulam	Mullaitivu	Manthai East	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/17-b	Rehabilitation of Kidapidithakulam	Mullaitivu	Manthai East	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/17-c	Rehabilitation of Kankanarkulam	Mullaitivu	Manthai E	Planned	4.94	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/17-d	Rehabilitation of Thevikulam	Mullaitivu	Manthai E	Planned	5.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/17-e	Rehabilitation of Palaipanikulam	Mullaitivu	Manthai East	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/17-f	Rehabilitation of Sinajamperumakulam	Mullaitivu	Manthai East	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/17-g	Rehabilitation of Kompuvithakulam	Mullaitivu	Manthai East	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/17-h	Rehabilitation of Moonrumuripukulam	Mullaitivu	Manthai East	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/17-i	Rehabilitation of Siradikulam	Mullaitivu	Manthai East	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/17-j	Rehabilitation of Periyathihilankulam	Mullaitivu	Manthai East	Planned	3.00	NS/DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENREP/W/17-k	Rehabilitation of Periyakulam	Mullaitivu	Manthai East	Planned	3.00	NS/DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENReP/W/17-l	Rehabilitation of Vandilkaddukulam	Mullaitivu	Manthai East	Planned	5.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENREP/W/18	Rehabilitation of Mallavi, Thunukai	Mullaitivu	Thunukai	Planned	36.90	NS	Post	02/15/2010	03/17/2010	08/14/2010		
				Actual	28.66	NCB		07/16/2010				
ENREP/W/19	Kalvilar			Planned	0.00	NS	Post	02/15/2010	03/17/2010	09/13/2010	Cancelled	
ENREP/W/20	Rehabilitation of Therankandal, Thunukai	Mullaitivu	Thunukai	Planned	24.70	NS/NCS	Post	02/15/2010	03/17/2010	09/13/2010		
				Actual		NCB		07/16/2010				
ENREP/W/21	Rehabilitation of Iyankulam, Thunukai	Mullaitivu	Thunukai	Planned	74.78	NCB	Post	03/05/2010	04/19/2010	01/14/2011		
				Actual	63.20	NCB		07/16/2010				
ENREP/W/22	Maruthankulam			Planned	0.00	NS	Post	02/15/2010	03/17/2010	09/13/2010	Cancelled	
ENREP/W/23	Rehabilitation of Kodaikaddiyakulam	Mullaitivu	Thunukai	Planned	35.00	NS	Post	02/15/2010	03/17/2010	09/13/2010		
ENREP/W/24	Rehabilitation of Palayamurukandi	Mullaitivu	Thunukai	Planned	41.00	NS	Post	02/15/2010	03/17/2010	09/13/2010		
				Actual	31.28	NCB		07/16/2010				
ENREP/W/25	Rehabilitation of Ampalaperumal	Mullaitivu	Thunukai	Planned	70.00	NCB	Post	03/05/2010	04/19/2010	01/14/2011		
ENREP/W/26	6 Minor Tanks, Thunukai	Mullaitivu	Thunukai									
ENREP/W/26-a	Rehabilitation of Vattaiadappukulam	Mullaitivu	Thunukai	Planned	4.73	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/26-b	Rehabilitation of Paddankadikulam	Mullaitivu	Thunukai	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/26-c	Rehabilitation of Vaanimodikulam	Mullaitivu	Thunukai	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/26-d	Rehabilitation of Murukankulam	Mullaitivu	Thunukai	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/26-e	Rehabilitation of Koddalankulam	Mullaitivu	Thunukai	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/26-f	Rehabilitation of Karampaikulam	Mullaitivu	Thunukai	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/26-g	Rehabilitation of Thunukkaikulam	Mullaitivu	Thunukai	Planned	2.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENReP/W/29	Minor Tanks in Oddusudan	Mullaitivu	Oddusuddan									
ENReP/W/29-a	Rehabilitation of Ampakamankulam	Mullaitivu	Oddusuddan	Planned	5.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENReP/W/29-b	Rehabilitation of Asaipillai Kulam	Mullaitivu	Oddusuddan	Planned	2.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENReP/W/29-c	Rehabilitation of Olumadukulam	Mullaitivu	Oddusuddan	Planned	5.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENReP/W/29-d	Rehabilitation of Thavasikulam	Mullaitivu	Oddusuddan	Planned	4.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENReP/W/29-e	Rehabilitation of Periyakulam	Mullaitivu	Oddusuddan	Planned	4.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENReP/W/29-f	Rehabilitation of Palampasikulam	Mullaitivu	Oddusuddan	Planned	4.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENReP/W/29-g	Rehabilitation of Periyathimadukulam	Mullaitivu	Oddusuddan	Planned	3.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENReP/W/29-h	Rehabilitation of Puliyankulam	Mullaitivu	Oddusuddan	Planned	4.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENReP/W/29-i	Rehabilitation of Alaikalupodakulam	Mullaitivu	Oddusuddan	Planned	3.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENReP/W/29-j	Rehabilitation of Peraru Anicut	Mullaitivu	Oddusuddan	Planned	10.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		

1	2				3	4	5	6	7	8	9	
	Project Component	District	Division	Status	Estimated Cost (LKR million)	*Procurement/*Selection method	Review by Bank (Prior or Post)	Expected Bid/Proposal Submission Deadline	Expected Contract Signing Date	Expected Contract Completion Date	Remarks	Contractor
ENReP/W/30	Minor tanks in Marithiyam Pattu	Mullaitivu	Marithiyam Pattu									
ENReP/W/30-a	Rehabilitation of Periyapuliyanakulam	Mullaitivu	Marithiyam Pattu	Planned	2.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENReP/W/30-b	Rehabilitation of Arachchimurippu	Mullaitivu	Marithiyam Pattu	Planned	3.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENReP/W/30-c	Rehabilitation of Thoththimoodai	Mullaitivu	Marithiyam Pattu	Planned	3.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENReP/W/30-d	Rehabilitation of Salampankulam	Mullaitivu	Marithiyam Pattu	Planned	3.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENREP/W/27	Rehabilitation of Muthuiyankaddu	Mullaitivu	Oddisuddan	Planned	200.00	NCB	Prior	03/05/2010	04/19/2010	04/19/2011	package for prior review	
ENREP/W/28	Minor irrigation scheme, Vav North	Vavuniya	Vavuniya North									
ENREP/W/28-a	Rehabilitation of Periyakulam in Kanagarayanakulam ASC	Vavuniya	Vavuniya North	Planned	3.78	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
				Actual	3.78	DC			06/16/2010	11/13/2010		Periyakulam F.O.
ENREP/W/28-b	Rehabilitation of kurisuddakulam in Kanagarayanakulam ASC	Vavuniya	Vavuniya North	Planned	2.41	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
				Actual	2.41	DC			06/22/2010	10/20/2010		Puliyankulam F.O.
ENREP/W/28-c	Rehabilitation of Kunriddamadukulam in Kanagarayanakulam ASC	Vavuniya	Vavuniya North	Planned	3.27	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
				Actual	3.27	DC			06/22/2010	11/19/2010		
ENREP/W/28-d	Rehabilitation of Aanaipoodyyakulam in Kanagarayanakulam ASC	Vavuniya	Vavuniya North	Planned	2.23	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
				Actual	2.23	DC			06/22/2010	10/20/2010		Puliyankulam F.O.
ENREP/W/28-e	Rehabilitation of Karappukuthi kulam in Kanagarayanakulam ASC	Vavuniya	Vavuniya North	Planned	4.99	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
				Actual	4.98	DC			05/15/2010	10/12/2010		Sinnaadampan F.O.
ENREP/W/28-f	Rehabilitation of Nedunkeyyakulam in Nedunkeyyakulam ASC	Vavuniya	Vavuniya North	Planned	5.32	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
				Actual	5.32	DC			06/14/2010	11/11/2010		Olumadhu F.O.
ENREP/W/28-g	Rehabilitation of Mamadukulam in Nedunkeyyakulam ASC	Vavuniya	Vavuniya North	Planned	3.65	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
				Actual	3.65	DC			06/29/2010	11/26/2010		Mamadukulam F.O.
ENREP/W/28-h	Rehabilitation of Maruthankulam in Nedunkeyyakulam ASC	Vavuniya	Vavuniya North	Planned	2.35	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
				Actual	2.35	DC			06/22/2010	10/20/2010		Nesunkerny South F.O.
ENREP/W/28-i	Rehabilitation of Rambaikulam in Nedunkeyyakulam ASC	Vavuniya	Vavuniya North	Planned	2.39	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
				Actual	2.39	DC			06/22/2010	10/20/2010		Nesunkerny South F.O.
ENREP/W/28-j	Rehabilitation of Kulavisuddan Periyakulam in Nedunkeyyakulam ASC	Vavuniya	Vavuniya North	Planned	3.20	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
				Actual	3.20	DC			07/19/2010	11/16/2010		Muthumarriyamman F.O.
ENREP/W/28-k	Rehabilitation of Mannakulam	Vavuniya	Vav North	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/28-l	Rehabilitation of Puthuvilankulam	Vavuniya	Vav North	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/28-m	Rehabilitation of Nainamadukulam	Vavuniya	Vav North	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/28-n	Rehabilitation of Sadavankulam	Vavuniya	Vav North	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/28-o	Rehabilitation of Palaiyavadikulam	Vavuniya	Vav North	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/28-p	Rehabilitation of Koththankulam	Vavuniya	Vav North	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/28-q	Rehabilitation of Maruthodaikulam	Vavuniya	Vav North	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/28-r	Rehabilitation of Kanchooramoddaikulam	Vavuniya	Vav North	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/28-s	Rehabilitation of Theevukadupankulam	Vavuniya	Vav North	Planned	2.00	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/28-t	Rehabilitation of Ariyamadukulam	Vavuniya	Vav North	Planned	4.60	NS/DC	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/28-u	Rehabilitation of Pirapankulam	Vavuniya	Vavuniya	Planned	1.50	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENREP/W/28-v	Rehabilitation of Kathirankulam	Vavuniya	Vavuniya	Planned	3.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENREP/W/28-w	Rehabilitation of Arasankulam	Vavuniya	Vavuniya	Planned	1.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENREP/W/28-x	Rehabilitation of Parasankulam	Vavuniya	Vavuniya	Planned	2.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENREP/W/28-y	Rehabilitation of Sinnalankulam	Vavuniya	Vavuniya	Planned	1.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENREP/W/28-z	Rehabilitation of Vairavarsinnakulam	Vavuniya	Vavuniya	Planned	1.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENREP/W/28-aa	Rehabilitation of Siththaru Anicut	Vavuniya	Vavuniya	Planned	3.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENREP/W/28-ab	Rehabilitation of Aththikulam	Vavuniya	Vavuniya	Planned	2.80	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENREP/W/28-ac	Rehabilitation of Pawaddankulam	Vavuniya	Vavuniya	Planned	3.00	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENREP/W/28-ad	Rehabilitation of Nochchikulam	Vavuniya	Vavuniya	Planned	1.80	DC	Post	08/20/2010	09/19/2010	03/18/2011		
ENREP/W/28-ae	Rehabilitation of Pootharkulam	Vavuniya	Vavuniya	Planned	1.20	DC	Post	09/01/2010	10/01/2010	03/30/2011		
ENREP/W/28-af	Rehabilitation of Panichchaikulam	Vavuniya	Vavuniya	Planned	2.00	DC	Post	09/01/2010	10/01/2010	03/30/2011		
ENREP/W/28-ag	Rehabilitation of Pandiyankallukulam	Vavuniya	Vavuniya	Planned	2.20	DC	Post	09/01/2010	10/01/2010	03/30/2011		
ENREP/W/28-ah	Rehabilitation of Katkulam	Vavuniya	Vavuniya North	Planned	2.00	DC	Post	09/01/2010	10/01/2010	03/30/2011		
ENREP/W/28-ai	Rehabilitation of Parasankulam	Vavuniya	Vavuniya North	Planned	2.50	DC	Post	09/01/2010	10/01/2010	03/30/2011		
ENREP/W/28-aj	Rehabilitation of Velankulam	Vavuniya	Vavuniya North	Planned	1.50	DC	Post	09/01/2010	10/01/2010	03/30/2011		
ENREP/W/28-ak	Rehabilitation of Thuvarankulam	Vavuniya	Vavuniya North	Planned	1.50	DC	Post	09/01/2010	10/01/2010	03/30/2011		

1	2				3	4	5	6	7	8	9	
	Project Component	District	Division	Status	Estimated Cost (LKR million)	*Procurement/*Selection method	Review by Bank (Prior or Post)	Expected Bid/Proposal Submission Deadline	Expected Contract Signing Date	Expected Contract Completion Date	Remarks	Contractor
ENREP/W/28-al	Rehabilitation of Nagarkulam	Vavuniya	Vavuniya North	Planned	2.40	DC	Post	09/01/2010	10/01/2010	03/30/2011		
ENREP/W/28-am	Rehabilitation of Kunchumuriyakulam	Vavuniya	Vavuniya	Planned	1.50	DC	Post	09/01/2010	10/01/2010	03/30/2011		
ENREP/W/28-an	Rehabilitation of Puthukulam	Vavuniya	Vavuniya	Planned	1.50	DC	Post	09/01/2010	10/01/2010	03/30/2011		
ENREP/W/28-ao	Rehabilitation of Paranthankulam	Vavuniya	Vavuniya	Planned	3.50	DC	Post	09/01/2010	10/01/2010	03/30/2011		
ENREP/W/28-ap	Rehabilitation of Sinnaparanthankulam	Vavuniya	Vavuniya	Planned	2.00	DC	Post	09/01/2010	10/01/2010	03/30/2011		
ENREP/W/28-aq	Rehabilitation of Moonrumurippu	Vavuniya	Vavuniya	Planned	2.50	DC	Post	09/01/2010	10/01/2010	03/30/2011		
ENREP/W/28-ar	Rehabilitation of Mathiyamadu	Vavuniya	Vavuniya	Planned	4.50	DC	Post	09/07/2010	10/07/2010	04/05/2011		
ENREP/W/28-as	Rehabilitation of Nochchikulam	Vavuniya	Vavuniya	Planned	2.50	DC	Post	09/07/2010	10/07/2010	04/05/2011		
ENREP/W/28-at	Rehabilitation of Anantharpuliyankulam	Vavuniya	Vavuniya	Planned	2.40	DC	Post	09/07/2010	10/07/2010	04/05/2011		
ENREP/W/28-au	Rehabilitation of Karadijankulam	Vavuniya	Vavuniya	Planned	3.50	DC	Post	09/07/2010	10/07/2010	04/05/2011		
ENREP/W/28-av	Rehabilitation of Periyamadukulam	Vavuniya	Vavuniya	Planned	1.50	DC	Post	09/07/2010	10/07/2010	04/05/2011		
ENREP/W/28-aw	Rehabilitation of Kidathaliparichan	Vavuniya	Vavuniya	Planned	4.50	DC	Post	09/07/2010	10/07/2010	04/05/2011		
ENREP/W/28-ax	Rehabilitation of Kothandar Nochchikulam	Vavuniya	Vavuniya	Planned	3.80	DC	Post	09/07/2010	10/07/2010	04/05/2011		
ENREP/W/28-ay	Rehabilitation of Kalikulam	Vavuniya	Vavuniya	Planned	2.60	DC	Post	09/07/2010	10/07/2010	04/05/2011		
ENREP/W/28-az	Rehabilitation of Ariyan Kurisudakulam	Vavuniya	Vavuniya	Planned	2.40	DC	Post	09/07/2010	10/07/2010	04/05/2011		
ENREP/W/28-ba	Rehabilitation of Galasbaswawa	Vavuniya	Vavuniya South	Planned	2.00	DC	Post	09/07/2010	10/07/2010	04/05/2011		
ENREP/W/28-bb	Rehabilitation of Ruwanmaduwa	Vavuniya	Vavuniya South	Planned	2.00	DC	Post	09/07/2010	10/07/2010	04/05/2011		
ENREP/W/37	Kanagarayankulam, Vav North	Vavuniya	Vavuniya North	Planned	36.11	NCB	Post	03/05/2010	04/19/2010	01/14/2011		Mega Construction
				Actual	33.37	NCB		07/16/2010	08/06/2010	08/06/2011		
<b>ENReP/W/31</b>	<b>Minor tank in Welioya</b>	<b>Anuradapur</b>	<b>Weli oya</b>									
ENReP/W/31-a	Rehabilitation of Sahanwewa	Anuradapura	Weli oya	Planned	3.80	DC/NCB	Post	08/30/2010	09/29/2010	03/28/2011		
ENReP/W/31-b	Rehabilitation of Hansavilawewa	Anuradapura	Weli oya	Planned	3.20	DC/NCB	Post	08/30/2010	09/29/2010	03/28/2011		
ENReP/W/31-c	Rehabilitation of Kalyanpurawewa	Anuradapura	Weli oya	Planned	3.50	DC/NCB	Post	08/30/2010	09/29/2010	03/28/2011		
ENReP/W/31-d	Rehabilitation of Ethawatuwewa	Anuradapura	Weli oya	Planned	2.80	DC/NCB	Post	08/30/2010	09/29/2010	03/28/2011		
ENReP/W/31-e	Rehabilitation of Nilpokunuwewa	Anuradapura	Weli oya	Planned	3.50	DC/NCB	Post	08/30/2010	09/29/2010	03/28/2011		
ENReP/W/31-f	Rehabilitation of Kiriibbanwewa	Anuradapura	Weli oya	Planned	3.65	DC/NCB	Post	08/30/2010	09/29/2010	03/28/2011		
ENReP/W/31-g	Rehabilitation of Weliamunawewa	Anuradapura	Weli oya	Planned	3.25	DC/NCB	Post	08/30/2010	09/29/2010	03/28/2011		
ENReP/W/31-h	Rehabilitation of Sahanwewa	Anuradapura	Weli oya	Planned	4.50	DC/NCB	Post	08/30/2010	09/29/2010	03/28/2011		
					<b>1,360.63</b>							
<b>C2 Rural Access Roads</b>	<b>C2 Rural Access Roads,</b>											
ENREP/W/38	<b>Maruthankerny Roads Package 1</b> (Ampanpillaiy Veethy, Ampan Murukan Kovil Veethy, Sudalai Veethy, Murukan Kovil Veethy, Kajandajde Road, Ampan Koddadai Road)	Jaffna	Maruthankerni	Planned	26.50	NS/NCB	Post	01/10/2010	02/09/2010	06/09/2010		
				Actual	22.65	NCB		07/09/2010	08/12/2010	02/08/2011		
ENREP/W/39	<b>Maruthankerny Roads Package 2</b> (Nagar Kovil AMT School Road, Nachchmar Road, Ejavakana thravu Road, Nagarkovil North Murukaiyan Kovil Road, Nagarkovil Veethy, Nagarkovil Nathaperan Road)	Jaffna	Maruthankerni	Planned	40.20	NS/NCB	Post	01/10/2010	02/09/2010	06/09/2010		
				Actual		NCB		08/10/2010				
ENREP/W/40	<b>Maruthankerny Roads Package 3</b> (nagarkovil bus route Veethy - Gravel road, Nagarkovil North Beach Road, Nagar Kovil Kavuthanthurai Road)	Jaffna	Maruthankerni	Planned	24.00	NS/DC/NCB	Post	01/10/2010	02/09/2010	06/09/2010		
ENREP/W/32	Rehabilitation of Roads in Uduvil & Thellipalai package1	Jaffna	Uduvil, Thellipalai	Planned	20.00	NS/NCB	Post	10/30/2010	01/28/2011	03/29/2011		
ENREP/W/33	Rehabilitation of Roads in Uduvil & Thellipalai package2	Jaffna	Uduvil, Thellipalai	Planned	20.00	NS/NCB	Post	10/30/2010	01/28/2011	03/29/2011		
ENREP/W/34	Rehabilitation of Roads in Uduvil & Thellipalai package3	Jaffna	Uduvil, Thellipalai	Planned	20.00	NS/NCB	Post	10/30/2010	01/28/2011	03/29/2011		
ENREP/W/41	<b>Karachchi Roads Package 1</b> (Uruththirapuram maha Videyalaya Road, Uruththirapuram Murippu Road, Uruththirapuram Road)	Kilinochchi	Karachchi	Planned	6.10	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		
				Actual		NCB		08/10/2010				
ENREP/W/42	<b>Karachchi Roads Package 2.</b> (Thirunagar main Road., Parathipuram main Road., Uttupulam School Road., AGA office near Road.)	Kilinochchi	Karachchi	Planned	23.40	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		
				Actual		NCB		08/10/2010				
ENREP/W/43	<b>Karachchi Roads Package 3.</b> (Uthayanagar Vengkai veethy., Kaneshapuram Kumarasamy Road., Paranthan 4th cross street., Kumarapuram 5th cross street., Korakkankaddu 1st cross street.)	Kilinochchi	Karachchi	Planned	19.30	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		

1	2				3	4	5	6	7	8	9	
	Project Component	District	Division	Status	Estimated Cost (LKR million)	*Procurement/*Selection method	Review by Bank (Prior or Post)	Expected Bid/Proposal Submission Deadline	Expected Contract Signing Date	Expected Contract Completion Date	Remarks	Contractor
				Actual		NCB		08/10/2010				
ENREP/W/44	<b>kandawali Roads Package 1.</b> (Vaddakkachchi silva Road (front the market road), Mayavanoor New Bridge Road, Mayavanoor Post box Junction Road, Vaddakkachchi Alagapuri Road)	Kilinochchi	Kandavalai	Planned	18.40	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		
				Actual		NCB		08/10/2010				
ENREP/W/45	<b>kandawali Roads Package2.</b> (Thamapuram nagathampiraan Road., Thamapuram puliyampokkanai Road., puliyampokkanai kovil Road.)	Kilinochchi	Kandavalai	Planned	19.60	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		
				Actual		NCB		08/10/2010				
ENREP/W/46	<b>kandawali Roads Package 3.</b> (Puliyampokkanai punnaineeravi Road., Piramanthanaaru Kanthipuram Road., Piramanthanaaru School Road., Mayilvaganapuram 1st cross street.)	Kilinochchi	Kandavalai	Planned	11.40	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		
				Actual		NCB		08/10/2010				
ENREP/W/47	<b>kandawali Roads Package 4.</b> (Kalmadunager mulikaithodda veethy., kandavalai thaduvankotti veethy., Kandawalai Avaranchaddi veethy.)	Kilinochchi	Kandavalai	Planned	11.90	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		
				Actual		NCB		08/10/2010				
ENREP/W/48	<b>Poonakery Roads Package 1.</b> (Kariyalainagapaduwan colony No-5 Road., Kariyalainagapaduwan colony No-1 Road.)	Kilinochchi	Kandavalai	Planned	15.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		
				Actual	10.28	NCB		07/16/2010				
ENREP/W/49	<b>Poonakery Roads Package 2.</b> (Mulankavil Vinayager Road., Mulankavil Ponnampalam Road.)	Kilinochchi	Kandavalai	Planned	10.80	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		
				Actual	8.40	NCB		07/16/2010				
ENREP/W/50	<b>Poonakery Roads Package 3.</b> (Madduvilnadu Netpullau veethy., Madduvilnadu Aththai veethy., Madduvilnadu Paramangkirai Veethy.)	Kilinochchi	Kandavalai	Planned	12.90	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		
				Actual	9.44	NCB		07/16/2010				
ENREP/W/51	<b>Poonakery Roads Package 4.</b> (Karanchi Cross Road No -5., Karukkaithivu Thampirai Veethy., Ganimadam Karukkaithivu Veethy.)	Kilinochchi	Kandavalai	Planned	15.20	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		
				Actual	12.26	NCB		07/16/2010				
ENREP/W/52	<b>Rehabilitation of Roads in Manthai West package 1.</b> (Vidathalthivu Internal road., Kalliyadi Aththimodda road.)	Mannar	Manthai West	Planned	10.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010	CB package for prior	A Group (Pvt) Ltd.
				Actual	7.08	NCB		05/25/2010	07/16/2010	01/12/2011		
ENREP/W/53	<b>Rehabilitation of Roads in Manthai West package 2.</b> (Muthaliyarkamam Kannadi road., Vellakulam Hospital road., Anthoniyarpuram internal road.)	Mannar	Manthai West	Planned	9.20	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		Sanjeeve Construction.
				Actual	7.20	NCB		05/25/2010	07/14/2010	01/10/2011		
ENREP/W/54	<b>Rehabilitation of Roads in Manthai West package 3.</b> (Chalampam road., Kalikulam L.D.O Road)	Mannar	Manthai West	Planned	10.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		Mahadevan Contractors.
				Actual	7.31	NCB		05/25/2010	07/14/2010	01/10/2011		
ENREP/W/55	<b>Rehabilitation of Roads in Manthai West package 4.</b> (Ayurvedic Hospital road., Kannaddy Road., Nedunkandal Internal road., Papamodda School road., Kathankulam Mill road)	Mannar	Manthai West	Planned	11.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		R&S Eng.Construction.
				Actual	8.25	NCB		05/25/2010	07/21/2010	01/17/2011		
ENREP/W/56	<b>Rehabilitation of Roads in Madhu package 1.</b> (Thatchanamaruthamadu Camp Road., Thatchanamaruthamadu School Road., Palampity 1st Cross street., Palampity 2nd Cross street.)	Mannar	Madhu	Planned	9.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		Santhiyapillai & Sons
				Actual	6.42	NCB		05/25/2010	07/19/2010	01/15/2011		
ENREP/W/57	<b>Rehabilitation of Roads in Madhu package 2.</b> (Periyapandivirichchan to Sinnapandivirichchan Road., Periyapandivirichchan Cemetery Road)	Mannar	Madhu	Planned	14.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		

1	2				3	4	5	6	7	8	9	
	Project Component	District	Division	Status	Estimated Cost (LKR million)	*Procurement/*Selection method	Review by Bank (Prior or Post)	Expected Bid/Proposal Submission Deadline	Expected Contract Signing Date	Expected Contract Completion Date	Remarks	Contractor
				Actual	7.53	NCB						
ENREP/W/58	Rehabilitation of Roads in Madhu package 3. (Old A.G.A Office Road Periyapandivirichchan., Pillaiar Kovil Road., Periyapandivirichchan 16 Housing Scheme Road., Periyapandivirichchan Garage Road.)	Mannar	Madhu	Planned	11.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		Jana Civil Works.
				Actual	7.74	NCB		05/25/2010	07/16/2010	01/12/2011		
ENREP/W/59	Rehabilitation of Roads in Madhu package 4. (Thaichchanamaruthamadu Palampiddi Road., Palampity Temple Road., Kerisuddan Internal road.)	Mannar	Madhu	Planned	6.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		Jana Civil Works.
				Actual	3.63	NCB		05/25/2010	07/16/2010	01/12/2011		
ENREP/W/60	Rehabilitation of Roads in Thunukkai package 1. (Kalvilan village 4th cross Road., Thrunagar village Cemetary Road., Thunukkai cemetry Road., Kaththampejarkulam vinajakarpuram Road., Kalvilan internal Road., Kalvilan Village 2nd internal Road., Therankandal village 2nd Cross Road., Therankandal village road., Thirunager 1st Cross Road.)	Mullaitivu	Thunukkai	Planned	14.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010	CB package for prior review	
				Actual	0.00	NCB		05/25/2010				
ENREP/W/61	Rehabilitation of Roads in Thunukkai package 2. (Kodaikadejakulam kulam village Road., Amathipuram Rural Road., Ampalaperumal Village Road., Kodaikadejakulam school Back Village Road., Arokejapuram Village Road.)	Mullaitivu	Thunukkai	Planned	18.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		Mega Construction
				Actual	14.97	NCB		05/25/2010	08/02/2010	01/29/2011		
ENREP/W/62	Rehabilitation of Roads in Thunukkai package 3. (ujelam kulam village 2 Road., Ujelankulam manatkulam cemetry road., Thenjankulam Village Road., ujelam kulam village 1 Road., Thenjankulam Resettlement Village Road., thenjankulam cemetry Road., Mankai nager village 2nd cross road., Mankai nager village 3rd cross road.)	Mullaitivu	Thunukkai	Planned	11.20	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		S.M.S. Construction
				Actual	9.55	NCB		05/25/2010		06/28/1900		
ENREP/W/63	Rehabilitation of Roads in Thunukkai package 4. (Mallavi Market from Road., Valanakar village internal Road., Kunsukulam village Road.)	Mullaitivu	Thunukkai	Planned	15.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		K.P.K.Construction
				Actual	13.15	NCB		05/25/2010	08/02/2010	01/29/2011		
ENREP/W/64	Rehabilitation of Roads in Thunukkai package 5. (Puthuveduavn village road., Palayamurukandy Rurall Road., Sivasathi cometry centre Road., Sivasathi cometry start Alankulam road., Iyankulam village Road)	Mullaitivu	Thunukkai	Planned	11.20	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		Theepan Engineering.
				Actual	9.75	NCB		05/25/2010	08/02/2010	01/29/2011		
ENREP/W/65	Rehabilitation of Roads in Thunukkai package 6. (Barathy nagar Village cemetry Road., Thiruvaluvar Nager Road., Pugalanthi nagar sudalai Road., Parathy Nagar - Pukalanthe nagar village internal road., yogapuram centre village Road., Salampan pillar Road.)	Mullaitivu	Thunukkai	Planned	11.90	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		K.P.K.Construction
				Actual	10.19	NCB		05/25/2010	08/02/2010	01/29/2011		
ENREP/W/66	Rehabilitation of Roads in Thunukkai package 7. (Anichankulam village cemetry Road., Anichankulam old village 1st cross road., Anichankulam old village 2nd cross road., Anishankulam village 3rd Road., Thirunager village 2 Road.)	Mullaitivu	Thunukkai	Planned	18.40	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		Jana Agency.
				Actual	15.51	NCB		05/25/2010	07/21/2010	01/17/2011		

1	2				3	4	5	6	7	8	9	Contractor
	Project Component	District	Division	Status	Estimated Cost (LKR million)	*Procurement/*Selection method	Review by Bank (Prior or Post)	Expected Bid/Proposal Submission Deadline	Expected Contract Signing Date	Expected Contract Completion Date	Remarks	
ENREP/W/67	<b>Rehabilitation of Roads in Manthai East package 1.</b> (Selvapuram Marapala Veethy., Selvapuram 1st Pumphouse colony scheme Road.)	Mullaitivu	Manthai East	Planned	13.40	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		SMA Construction
				Actual	12.11	NCB		05/25/2010	07/21/2010	01/17/2011		
ENREP/W/68	<b>Rehabilitation of Roads in Manthai East package 2.</b> (Sireddeekulam Veethy., Panaakamam Sivan Kovil Veethy., Palampiddy Veethy., Naddankandal west Road., Vinajakarpuram colane scheme Road.)	Mullaitivu	Manthai East	Planned	16.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		Leading Crusher Works.
				Actual	14.03	NCB		05/25/2010	07/21/2010	01/17/2011		
ENREP/W/69	<b>Rehabilitation of Roads in Manthai East package 3.</b> (Kolavelan Kulamvada kadu Road.)	Mullaitivu	Manthai East	Planned	11.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		Pupethira Civil Engineering.
				Actual	9.36	NCB		05/25/2010	08/02/2010	01/29/2011		
ENREP/W/70	<b>Rehabilitation of Roads in Manthai East package 4.</b> (Palinagar Junction to Sivapuram Couseway road., Sivan Road. )	Mullaitivu	Manthai East	Planned	12.20	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		D & D Construction
				Actual	10.23	NCB		05/25/2010	07/20/2010	01/16/2011		
ENREP/W/71	<b>Rehabilitation of Roads in Manthai East package 5.</b> (Kovilankulam Bus stand Road., Kolavelankandal school Road., Sinaijamperumal colane scheme Road.)	Mullaitivu	Manthai East	Planned	15.10	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		SMA Construction
				Actual	13.18	NCB		05/25/2010	07/21/2010	01/17/2011		
ENREP/W/72	<b>Rehabilitation of Roads in Manthai East package 6.</b> (Palinagar Junction to Sivapuram Couseway)	Mullaitivu	Manthai East	Planned	15.40	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		SMA Construction
				Actual	13.30	NCB		05/25/2010	07/21/2010	01/17/2011		
ENREP/W/73	<b>Rehabilitation of Roads in Manthai East package 7.</b> (Paniyankulam Vigneswara - SR Junction Road, Paniyankulam Market - Naddankandal Junction., S.R Junction - Karumpulijan 4th pump road., Pandijankulam 3rd Pump house Colony scheme road)	Mullaitivu	Manthai East	Planned	21.50	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		Mega Construction
				Actual	19.13	NCB		05/25/2010	07/14/2010	01/10/2011		
ENREP/W/74	<b>Rehabilitation of Roads in Oddusuddan package 1.</b> (Muthuiyankadu tank acces Road., Vinayagar Road., Kanakaratanapuram Road., Muthuiyankadu kulam Road.)	Mullaitivu	Oddusuddan	Planned	16.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		K.R.Lanka (pvt) Ltd
				Actual	12.48	NCB		05/25/2010				
ENREP/W/75	<b>Rehabilitation of Roads in Oddusuddan package 2.</b> (Sinapulam maliga Road., Karuvelan Kandal Nathamperan Road.)	Mullaitivu	Oddusuddan	Planned	20.60	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		S.Subramaniam Civil Eng.
				Actual	16.96	NCB		05/25/2010	07/02/2010	12/29/2010		
ENREP/W/76	<b>Rehabilitation of Roads in Oddusuddan package 3.</b> (Palampasi Thanduvan Road., Palam pasi Kokavala Road., Kanadepukal Road., Thanduvan kerama Road., Mutrukanur Road., Othijamalai Udathala Road., Thanduvan ulvada Road., 17th Kadai valaithoda Road.)	Mullaitivu	Oddusuddan	Planned	20.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		A Group Constructions
				Actual	15.85	NCB		05/25/2010	07/16/2010	01/12/2011		
ENREP/W/77	<b>Rehabilitation of Roads in Oddusuddan package 4.</b> (Pandarakulam paddy land Road., Pandarakulam Thanduvan Road.)	Mullaitivu	Oddusuddan	Planned	15.50	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		J.K.Construction
				Actual	11.16	NCB		05/25/2010	07/13/2010	01/09/2011		
ENREP/W/78	<b>Rehabilitation of Roads in Oddusuddan package 5.</b> (Sinasalampam thadajan malai Road., Pereru Elai Road., Peraru ulvada Road.)	Mullaitivu	Oddusuddan	Planned	13.70	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		Thurai Construction
				Actual	12.82	NCB		05/25/2010	07/21/2010	01/17/2011		
ENREP/W/79	<b>Rehabilitation of Roads in Oddusuddan package 6.</b> (Enthupuram thrumurukandy Boundary Road., Olumadu Kelavan Kula Road., Olumadu Panekulam Road., Olumadu Pajanekal Road., Mankulam B Scheme old palany Road.)	Mullaitivu	Oddusuddan	Planned	16.00	NS/NCB	Post	01/10/2010	02/09/2010	09/07/2010		S. Subramaniam Civil Engineers



1	2				3	4	5	6	7	8	9	
	Project Component	District	Division	Status	Estimated Cost (LKR million)	*Procurement/*Selection method	Review by Bank (Prior or Post)	Expected Bid/Proposal Submission Deadline	Expected Contract Signing Date	Expected Contract Completion Date	Remarks	Contractor
				Actual	12.64	NCB	Post	05/25/2010	07/21/2010	01/17/2011		
ENREP/W/35	Rehabilitation of Roads in Marithyanpattu Package 01	Mullaitivu	Marithyanpattu	Planned	20.00	NCB	Post	08/15/2010	01/00/1900	06/28/1900		
ENREP/W/36	Rehabilitation of Roads in Marithyanpattu Package 02	Mullaitivu	Marithyanpattu	Planned	20.00	NCB	Post	08/15/2010	01/00/1900	06/28/1900		
ENREP/W/197	Rehabilitation of Roads in Marithyanpattu Package 03	Mullaitivu	Marithyanpattu	Planned	20.00	NCB	Post	08/15/2010	01/00/1900	06/28/1900		
ENREP/W/198	Rehabilitation of Roads in Marithyanpattu Package 04	Mullaitivu	Marithyanpattu	Planned	20.00	NCB	Post	08/15/2010	01/00/1900	06/28/1900		
ENREP/W/80	<b>Rehabilitation of Roads in Vavuniya North package 1.</b> (Gravelling of Sannachiparanthan Kachchalkodi Rd, Gravelling of Kurisuddankulam maravillupai Rd, Gravelling of Senaipilavu Vinacikulam Road)	Vavuniya	Vav North	Planned	16.80	NCB	Post	01/10/2010	02/09/2010	09/07/2010		V.V. Ramanthan &Company(pvt)Ltd
				Actual	12.51	NCB		04/29/2010	06/10/2010	12/07/2010		
ENREP/W/81	<b>Rehabilitation of Roads in Vavuniya North package 2.</b> (Gravelling of Puthukulam Aalankulam Road, Gravelling of Vinganakulam- Karappaikuthi Road, Gravelling of Puthor Puthuvilankulam Road, Gravelling of Surface treatment Mannankulam Puthiyakudimanai Road)	Vavuniya	Vav North	Planned	17.80	NCB	Post	01/10/2010	02/09/2010	09/07/2010		V.V. Ramanthan &Company(pvt)Ltd
				Actual	13.82	NCB		04/29/2010	06/10/2010	12/07/2010		
ENREP/W/82	<b>Rehabilitation of Roads in Vavuniya North package 3.</b> (Gravelling of Palayavadi Kudiyiruppu Road, Gravelling of Ramanoor puliyankulam kudiyiruppu Road, Gravelling of Puliyanakulam Railway Station Road to Kalmadu Road, Gravelling of Puliyanakulam Palayavadi Rd)	Vavuniya	Vav North	Planned	17.60	NCB	Post	01/10/2010	02/09/2010	09/07/2010		V.V. Ramanthan &Company(pvt)Ltd
				Actual	13.33	NCB		04/29/2010	06/10/2010	12/07/2010		
					<b>833.20</b>							
<b>C3 Drinking Water</b>	<b>C3 Drinking Water,</b>											
ENREP/W/83	Maruthankerny WSS, Maruthankerny			Planned	225.00	NCB	Prior	02/05/2010	03/22/2010	03/22/2011		
ENREP/W/84	Vidathalthivu WSS, Manthai W			Planned	185.00	NCB	Prior	02/05/2010	03/22/2010	03/22/2011		
ENREP/W/85	Thevanpidy, Manthai W			Planned	155.00	NCB	Post	02/05/2010	03/22/2010	03/22/2011		
ENREP/W/86	Oddusuddan Town WSS, Oddusuddan			Planned	90.00	NCB	Prior	02/05/2010	03/22/2010	03/22/2011		
ENREP/W/87	Mallavi Town WSS, Thunikai			Planned	175.00	NCB	Prior	02/05/2010	03/22/2010	03/22/2011		
ENREP/W/88	Pandiyankulam, Manthai E			Planned	175.00	NCB	Post	02/05/2010	03/22/2010	03/22/2011		
ENREP/W/89	Nedunkerny WSS, Vav North			Planned	175.00	NCB	Prior	02/05/2010	03/22/2010	03/22/2011		
ENREP/W/90	Adampan WSS, Manthai W			Planned	180.00	NCB	Post	02/05/2010	03/22/2010	03/22/2011	1 package for prior review	
					<b>1,360.00</b>							
<b>C4 Public Buildings and Facilities</b>	<b>C4 Public Buildings and Facilities,</b>											
ENREP/W/91	DS office (phase 1)	Jaffna	Maruthankerny	Planned	20.00	NS	Post	02/15/2010	03/17/2010	10/13/2010		
ENREP/W/92	PS office	Jaffna	Maruthankerny	Planned	5.40	NS/DC	Post	02/15/2010	03/07/2010	06/05/2010		
ENREP/W/93	Construction of Vadamarachchi East MPCs Head Office & Branch	Jaffna	Maruthankerny	Planned	4.54	NS/DC	Post	02/15/2010	03/07/2010	06/05/2010		
ENREP/W/94	Agrarian Centre	Jaffna	Maruthankerny	Planned	9.16	NS	Post	02/15/2010	03/07/2010	06/05/2010		
ENREP/W/95	Vetinerary office	Jaffna	Maruthankerny	Planned	5.00	NS/DC	Post	02/15/2010	03/07/2010	06/05/2010		
ENREP/W/96	Markets	Jaffna	Maruthankerny	Planned	5.80	NS/DC	Post	02/15/2010	03/07/2010	06/05/2010		
ENREP/W/97	Post office	Jaffna	Maruthankerny	Planned	5.00	NS/DC	Post	02/15/2010	03/07/2010	06/05/2010		
ENREP/W/98	Reconstruction of Unit Office Cum Quality Control Laboratory at Pannai	Jaffna	Jaffna Town	Planned	15.01	NS	Post	06/01/2010	06/21/2010	12/18/2010		Nimovi Civil Engineers
				Actual	12.79	NCB		04/29/2010	07/21/2010	01/17/2011		
ENREP/W/199	<b>CE &amp; EE office building,Jaffna</b>	Jaffna	Jaffna Town	Planned	4.13	DC	Post	07/15/2010	08/05/2010	01/02/2011		
ENREP/W/99	Reconstruction of Jaffna IE's Office	Jaffna	Valali	Planned	15.50	NS	Post	06/02/2010	06/22/2010	12/19/2010		
ENREP/W/100	District Mail hub and administration block	Kilinochchi	Karachi	Planned	50.00	NCB	Prior	02/20/2010	04/06/2010	10/03/2010	package for prior review	
ENREP/W/101	Additional infrastructure facilities to regional agriculture research center	Kilinochchi	Karachi	Planned	8.60	NS	Post	02/15/2010	03/07/2010	06/05/2010		
				Actual	7.68	NCB		04/29/2010	06/02/2010	11/29/2010		
ENREP/W/102	Construction of 03 nos. of Production well and Clean a Dug well	Kilinochchi	Karachi	Planned	2.00	DC	Post	06/01/2010	06/21/2010	01/02/2011	s will done by NWS&DB	
ENREP/W/103	Govt Seed Production Farm at Vadakachchi - Phase 1(District agriculture training centre and Vaddakachchi farm rehabilitation)	Kilinochchi	Karachi	Planned	15.03	NCB	Post	02/20/2010	04/06/2010	10/03/2010		Master Builders
				Actual	13.16	NCB		07/16/2010	08/13/2010	01/10/2011		

1	2				3	4	5	6	7	8	9	
	Project Component	District	Division	Status	Estimated Cost (LKR million)	*Procurement/*Selection method	Review by Bank (Prior or Post)	Expected Bid/Proposal Submission Deadline	Expected Contract Signing Date	Expected Contract Completion Date	Remarks	Contractor
ENREP/W/104	Re-construction of Karachi Office & Library Building in Kilinochchi	Kilinochchi	Karachi	Planned	6.00	NS	Post	02/15/2010	03/07/2010	06/05/2010		
				Actual	5.04	NCB		06/09/2010				
ENREP/W/105	Construction of 2 MPSC Branch offices & Building at Karachi*	Kilinochchi	Karachi	Planned	10.00	NS	Post	02/01/2010	02/21/2010	05/22/2010		Dharmadasa Construction
				Actual	8.26	NCB		06/09/2010				
ENREP/W/106	ACAD office	Kilinochchi	Karachi	Planned	10.00	NS	Post	02/01/2010	02/21/2010	05/22/2010		
ENREP/W/107	Re-Construction of ACCD Office at Kilinochchi (Stage 1), Kilinochchi	Kilinochchi	Karachi	Planned	8.73	NS	Post	02/01/2010	02/21/2010	05/22/2010		Land mark
				Actual	6.30	NCB		04/29/2010	06/11/2010	11/08/2010		
ENREP/W/108	Re-construction of ACLG Office Building at Kilinochchi	Kilinochchi	Karachi	Planned	9.20	NS	Post	02/01/2010	02/21/2010	05/22/2010		
				Actual	8.17	NCB		06/09/2010				
ENREP/W/109	ASS office	Kilinochchi	Karachi	Planned	8.00	NS	Post	02/01/2010	02/21/2010	05/22/2010		
ENREP/W/110	Re-construction of Market Building Complex at Ampalkulam	Kilinochchi	Karachi	Planned	5.50	NS/DC	Post	01/20/2010	02/09/2010	05/10/2010		Kawsi Contractor
				Actual	4.80	NCB		06/09/2010	08/03/2010	12/01/2010		
ENREP/W/111	Renovation &Improvements to Dept. of Buildings	Kilinochchi	Karachi	Planned	10.20	NS	Post	02/01/2010	02/21/2010	05/22/2010		Premium Internationl
				Actual	8.90	NCB		07/16/2010	08/13/2010	02/09/2011		
ENREP/W/112	Training center	Kilinochchi	Karachi	Planned	25.00	NCB	Post	02/01/2010	03/18/2010	07/16/2010		
ENREP/W/113	Agrarian Centre	Kilinochchi	Karachi	Planned	12.10	NS	Post	02/01/2010	02/21/2010	05/22/2010		
ENREP/W/114	Re-construction of government seed farm at Paranthan	Kilinochchi	Karachi	Planned	20.08	NS	Post	02/01/2010	02/21/2010	06/21/2010		V.V.Ramanathan
				Actual	15.73	NCB		04/29/2010	06/10/2010	12/07/2010		
ENREP/W/115	Re-construction of Office Building for Asst. Director of Fisheries Office	Kilinochchi	Karachi	Planned	6.98	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		Turbo Group Civil Construction
				Actual	5.86	NCB		05/25/2010				
ENREP/W/116	Reconstruction of IE office complex	Kilinochchi	Karachi	Planned	15.00	NS	Post	02/01/2010	02/21/2010	05/22/2010		
ENREP/W/117	Re-construction of CE office RDD	Kilinochchi	Karachi	Planned	10.04	NS	Post	02/01/2010	02/21/2010	05/22/2010		Hema Engineering
				Actual	8.40	NCB						
ENREP/W/118	Urgent Repairs to Agriculture Ministry Building	Kilinochchi	Karachi	Planned	2.09	DC	Post	06/05/2010	06/25/2010	12/22/2010		Mapil Civil Eng.
				Actual	2.27	NCB		04/29/2010	06/07/2010	10/05/2010		
ENREP/W/119	Re-construction of Two Storey Senior Staff Quarters at Kilinochchi	Kilinochchi	Karachi	Planned	31.00	NCB	Post	06/06/2010	06/26/2010	12/23/2010		Premium International.(pvt) Ltd
				Actual	25.80	NCB		05/25/2010	07/21/2010	12/18/2010		
ENREP/W/120	Urgent repairs & Rehabilitation works to Chief Engineers office Dept. of Buildings, Kilinochchi	Kilinochchi	Karachi	Planned	2.10	DC	Post	04/05/2010	04/25/2010	10/22/2010		Karachi North MPSC
				Actual	2.10	DC			05/11/2010	07/10/2010		
ENREP/W/121	Vetnary office	Kilinochchi	Karachi	Planned	7.85	NS	Post	05/06/2010	06/06/2010	10/06/2010		J.K. Construction
				Actual		NCB		06/09/2010	08/02/2010			
ENRe/W/200	Reconstruction of Food Store Building in Karachi	Kilinochchi	Karachi	Planned	7.65	NCB	Post	06/28/2010	07/28/2010	01/24/2011		
ENRe/W/201	Reconstruction of Paddy Store at Kilinochchi			Planned	5.62	0	Post	06/28/2010	07/28/2010	01/24/2011		
ENRe/W/202	Construction of the Fertilizer store at Kilinochchi ASC	Kilinochchi	Karachi	Planned	3.60	DC	Post	07/04/2010	07/19/2010	12/16/2010		D5 Right Bank, Kilinochchi
				Actual	3.60	DC			08/12/2010	01/09/2011		
ENRe/W/203	Construction of the Fertilizer store at Akkarayankulam ASC	Kilinochchi	Karachi	Planned	3.60	DC	Post	07/04/2010	07/19/2010	12/16/2010		Pillayar F.O.
				Actual	3.60	DC			08/12/2010	01/09/2011		
ENREP/W/122	Post office	Kilinochchi	Pachilaipalai	Planned	11.76	NS	Post	05/06/2010	06/06/2010	10/06/2010		
ENRe/W/204	Re-construction of pachchipalai MPSC office at Palai.	Kilinochchi	Pallai	Planned	11.40	NCB	Post	06/28/2010	07/28/2010	01/24/2011		
ENREP/W/123	DS office	Kilinochchi	Kandavalai	Planned	22.00	NS	Post	02/01/2010	02/21/2010	05/22/2010		
ENREP/W/124	Kalmadu nagar herbal garden	Kilinochchi	Kandavalai	Planned	15.00	NS	Post	02/01/2010	02/21/2010	06/01/2010		
ENREP/W/125	Construction of Proposed Bake House Building for Karachi North MPSC Ltd	Kilinochchi	Kandavalai	Planned	5.25	NS/DC	Post	02/01/2010	02/21/2010	05/07/2010		Karachi North MPSC
				Actual	6.14	DC			05/05/2010	08/03/2010		
ENREP/W/126	Construction of Veterinary Surgeon's Office at Kandawalai	Kilinochchi	Kandavalai	Planned	8.85	NS/DC	Post	02/01/2010	02/21/2010	05/07/2010		SY Construction
				Actual	7.77	NCB		07/16/2010	08/12/2010	12/10/2010		
ENREP/W/127	Re-construction of Market Building Complex at Paranthan	Kilinochchi	Kandavalai	Planned	5.50	NS/DC	Post	02/01/2010	02/21/2010	05/07/2010		
				Actual	4.59	NCB		06/09/2010				
ENREP/W/128	Construction of Post Office at Paranthan	Kilinochchi	Kandavalai	Planned	11.60	NS/DC	Post	02/01/2010	02/21/2010	05/07/2010		Dharmadasa Construction
				Actual	9.73	NCB		05/25/2010	07/30/2010	12/27/2010		

1	2				3	4	5	6	7	8	9	
	Project Component	District	Division	Status	Estimated Cost (LKR million)	*Procurement/*Selection method	Review by Bank (Prior or Post)	Expected Bid/Proposal Submission Deadline	Expected Contract Signing Date	Expected Contract Completion Date	Remarks	Contractor
ENREP/W/205	Repairs of the Fertilizer store at Puliyampokanai ASC	Kilinochchi	Kandavalai	Planned	1.32	DC	Post	07/15/2010	07/30/2010	01/26/2011		Naganthirapuram F.O.
				Actual	1.32	DC			08/13/2010	01/10/2011		
ENREP/W/206	Repairs of the Fertilizer store at Ramanathapuram ASC	Kilinochchi	Kandavalai	Planned	0.76	DC	Post	07/15/2010	07/30/2010	01/26/2011		Vaddakachchi F.O.
				Actual	0.76	DC			08/13/2010	01/10/2011		
ENREP/W/207	Karachi North MPCS Paranthan Branch	Kilinochchi	Kandavalai	Planned	2.34	NCB/DC	Post	07/15/2010	07/30/2010	01/26/2011		
ENREP/W/208	Re-Construction of Karachi North MPCS Food Store at Paranthan	Kilinochchi	Kandavalai	Planned	7.50	NCB/NS	Post	07/15/2010	08/14/2010	02/10/2011		
ENREP/W/129	DS office	Kilinochchi	Poonakary	Planned	54.20	NCB	Post	02/01/2010	03/18/2010	07/16/2010		
ENREP/W/130	Construction of District Fisheries Inspector Office at Jayapuram	Kilinochchi	Poonakary	Planned	5.09	NS/DC	Post	02/01/2010	02/21/2010	05/07/2010		Rohan Enterprices
				Actual	4.22	NCB		05/25/2010	07/21/2010	12/18/2010		
ENREP/W/131	PS office	Kilinochchi	Poonakary	Planned	6.00	NS/DC	Post	02/01/2010	02/21/2010	05/07/2010		
ENREP/W/132	Re-construction of MPCS Office Building at Poonakery	Kilinochchi	Poonakary	Planned	5.81	NS/DC	Post	02/01/2010	02/21/2010	05/07/2010		Dharmadasa Construction
				Actual	4.34	NCB		04/29/2010	07/02/2010	11/29/2010		
ENREP/W/133	Construction of Veterinary Surgeon's office at Poonakary	Kilinochchi	Poonakary	Planned	8.02	NS/DC	Post	02/01/2010	02/21/2010	05/07/2010		
				Actual	6.84	NCB		06/09/2010				
ENREP/W/134	Markets	Kilinochchi	Poonakary	Planned	5.22	NS/DC	Post	02/01/2010	02/21/2010	05/07/2010		
				Actual								
ENREP/W/135	Construction of Post Office at Poonakary	Kilinochchi	Poonakary	Planned	11.60	NS/DC	Post	02/01/2010	02/21/2010	05/07/2010		Eastern Builders
				Actual	10.06	NCB		06/09/2010				
ENREP/W/136	Field circuit unit	Kilinochchi	Poonakary	Planned	20.00	NS	Post	02/01/2010	02/21/2010	06/01/2010		
ENREP/W/209	Construction of the Fertilizer store at Mulankavil ASC	Kilinochchi	Poonakary	Planned	3.60	DC	Post	07/15/2010	07/30/2010	01/26/2011		Pallavarayankaddu F.O.
				Actual	3.60	DC			08/12/2010	01/09/2011		
ENREP/W/210	Construction of the Fertilizer store at Poonakery ASC	Kilinochchi	Poonakary	Planned	3.60	DC	Post	07/15/2010	07/30/2010	01/26/2011		Vadiyadi F.O.
				Actual	3.60	DC			08/13/2010	01/10/2011		
ENREP/W/137	Construction of Two Storey Building for Manthai West Pradeshiya Shaba Sub Office at Vidathalthivu	Mannar	Manthai West	Planned	8.50	NS/DC	Post	02/01/2010	02/21/2010	05/07/2010		Zanu Construction.
				Actual	7.04	NCB		05/25/2010	07/20/2010	11/17/2010		
ENREP/W/138	Re-Construction of 2 MPCS Branch Office and Repairs one Building in Manthai West	Mannar	Manthai West	Planned	6.00	NS	Post	02/01/2010	02/21/2010	05/07/2010		Sumanasekara Construction
				Actual	7.12	NCB		04/29/2010	06/11/2010	11/08/2010		
ENREP/W/139	Re-construction of Manthai AKN Building at Manthai west	Mannar	Manthai West	Planned	9.55	NS	Post	02/01/2010	02/21/2010	05/22/2010		Nilantha Traders&Contractors.
				Actual	8.75	NCB		04/29/2010	07/01/2010	11/28/2010		
ENREP/W/140	Construction of Veterinary Surgeon's Office at Adampan	Mannar	Manthai West	Planned	8.15	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		Barberyn Engineering
				Actual	8.05	NCB		07/17/2010	08/13/2010	12/11/2010		
ENREP/W/141	Construction of 120'-0" x 120'-0" Market Building at Adampan	Mannar	Manthai West	Planned	5.02	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		Pushpamal Construction
				Actual	4.03	NCB		05/25/2010	07/21/2010	11/18/2010		
ENREP/W/142	Training center	Mannar	Manthai West	Planned	25.00	NCB	Prior	02/01/2010	03/18/2010	07/16/2010	package for prior review	
ENREP/W/143	Post office	Mannar	Manthai West	Planned	6.75	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		
ENREP/W/211	Vellankulam Fertilizer Store	Mannar	Manthai West	Planned	3.71	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/212	Manthai Fertilizer Store	Mannar	Manthai West	Planned	3.71	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/213	Kathankulam Paddy Store 01	Mannar	Manthai West	Planned	6.08	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/214	Kathankulam Paddy Store 02	Mannar	Manthai West	Planned	7.81	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/215	Kathankulam Paddy Store 03	Mannar	Manthai West	Planned	5.58	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/144	Construction of Two Storey Building for Manthai West Pradeshiya Shaba Sub Office at Madhu	Mannar	Madhu	Planned	8.50	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		Prasanth Builders.
				Actual	6.85	NCB		05/25/2010	07/15/2010	11/12/2010		
ENREP/W/145	Reconstruction of 3 MPCS Branch Offices at Madhu	Mannar	Madhu	Planned	8.85	NS	Post	02/01/2010	02/21/2010	06/11/2010		
				Actual		NCB						
ENREP/W/146	Construction of Veterinary Surgeon's Office at Madhu	Mannar	Madhu	Planned	8.15	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		Arul selvi
				Actual	6.44	NCB		06/09/2010				
ENREP/W/147	Construction of 120'-0" x 120'-0" Market Building at Madhu	Mannar	Madhu	Planned	5.02	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		SLP Transport & Construction
				Actual		NCB			07/01/2010	10/29/2010		
ENREP/W/216	Reconstruction of Irranillpaikulam AKN Building	Mannar	Madhu	Planned	5.96	NCB	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/217	Construction of Irranillpaikulam Fertilizer Store at Irranillpaikulam ASC	Mannar	Madhu	Planned	3.19	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/218	Construction of Palampiddy Fertilizer Store at Irranillpaikulam ASC	Mannar	Madhu	Planned	3.19	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		

1	2				3	4	5	6	7	8	9	
	Project Component	District	Division	Status	Estimated Cost (LKR million)	*Procurement/*Selection method	Review by Bank (Prior or Post)	Expected Bid/Proposal Submission Deadline	Expected Contract Signing Date	Expected Contract Completion Date	Remarks	Contractor
ENREP/W/219	Palampiddi AKN Building	Mannar	Madhu	Planned	5.96	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/148	CE office, Buildings	Mannar	Mannar	Planned	2.19	DC	post	05/06/2010	06/06/2010	09/04/2010		Pallimunai RDS
				Actual	2.19	DC			06/22/2010	08/21/2010		
ENREP/W/220	Technical Unit Building, ACAD Mannar	Mannar	Mannar	Planned	5.36	DC/NCB	post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/221	Uyilankulam Fertilizer Store	Mannar	Mannar	Planned	3.67	DC	post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/260	Reconstruction of Mannar Market - Phase I	Mannar	Mannar	Planned	50.00	NCB	post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/149	DS office (phase 2)	Mullaitivu	Thunukai	Planned	35.00	NS	Post	02/01/2010	02/21/2010	06/11/2010		
ENREP/W/150	PS office	Mullaitivu	Thunukai	Planned	11.23	NCB	Post	02/01/2010	02/21/2010	05/22/2010		
ENREP/W/151	Construction of Head Office Building for Multi- Purpose Co-op Society at Thunukkai	Mullaitivu	Thunukai	Planned	5.55	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010	0	Thunukkai MPCs Ltd.
				Actual	5.55	DC						
ENREP/W/152	Land circuit office	Mullaitivu	Thunukai	Planned	5.00	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010	0	
ENREP/W/153	District Herbal Garden	Mullaitivu	Thunukai	Planned	10.00	NS	Post	02/01/2010	02/21/2010	06/11/2010	0	
ENREP/W/154	Construction of Veterinary Surgeon's Office at thunukkai	Mullaitivu	Thunukai	Planned	8.85	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010	0	
				Actual	7.87	NCB		07/16/2010				
ENREP/W/155	Construction of Bus Stand & Market Building at thunukkai	Mullaitivu	Thunukai	Planned	16.18	NS	Post	02/01/2010	02/21/2010	06/21/2010		Marry Construction
				Actual	44.72	NCB		07/16/2010				
ENREP/W/156	Training center	Mullaitivu	Thunukai	Planned	25.00	NCB	Prior	02/01/2010	03/18/2010	07/16/2010	package for prior review	
ENREP/W/157	Construction of Sub Post Office at Yogapuram	Mullaitivu	Thunukai	Planned	6.72	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		Island Engineers
				Actual	5.76	NCB	Post		06/02/2010	11/29/2010		
ENREP/W/222	AKN Building in Thunukkai	Mullaitivu	Thunukai	Planned	5.00	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/223	Construction of Fertilizer store at Thunukkai	Mullaitivu	Thunukai	Planned	3.60	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/159	Field circuit unit	Mullaitivu	Manthai East	Planned	20.00	NS	Post	02/01/2010	02/21/2010	06/21/2010		
ENREP/W/160	DS office	Mullaitivu	Manthai East	Planned	54.20	NCB	Post	02/01/2010	03/18/2010	07/16/2010		
ENREP/W/161	PS office Building in Manthai East	Mullaitivu	Manthai East	Planned	5.50	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		Puvithira Construction
				Actual	4.69	NCB		07/16/2010	08/18/2010	01/15/2011		
ENREP/W/162	Construction of Head Office Building for Multi- Purpose Co-op Society at Palanagar	Mullaitivu	Manthai East	Planned	5.55	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		Panankamam Pattu MPCs Ltd.
				Actual	5.55	DC			04/03/2010	08/01/2010		
ENREP/W/163	Construction of Vateriaary Surgeon's Office at Pandiyankulam	Mullaitivu	Manthai East	Planned	8.83	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		
				Actual	8.06	NCB		06/09/2010				
ENREP/W/164	Market Building at Manthai East PS.	Mullaitivu	Manthai East	Planned	6.50	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		Prasanth Builders
				Actual	5.67	NCB		07/16/2010	08/13/2010	02/09/2011		
ENREP/W/165	Reconstruction of Vavunikulam Irrigation Engineers office at Vavunikulam	Mullaitivu	Manthai East	Planned	19.40	NS	Post	02/01/2010	02/21/2010	06/21/2010		SY Construction &Contractors
				Actual	16.03	NCB		05/25/2010	08/02/2010	12/30/2010		
ENREP/W/166	Construction of Sub Post Office at Naddankandal	Mullaitivu	Manthai East	Planned	6.72	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		Karunya Civil Eng.
				Actual	5.28	NCB			06/14/2010	12/11/2010		
ENREP/W/224	Construction of Fertilizer store at Pandiyankulam	Mullaitivu	Manthai East	Planned	3.60	NS/DC		07/15/2010	07/30/2010	12/27/2010		
ENREP/W/167	Construction of District Office Building for Housing Department at Mullaitivu	Mullaitivu	Oddusuddan	Planned	12.20	NS	Post	02/02/2010	02/22/2010	06/22/2010		Sewa Economic Development
				Actual	10.72	NCB		04/20/2010	06/02/2010	11/29/2010		
ENREP/W/168	PS office	Mullaitivu	Oddusuddan	Planned	6.11	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		
ENREP/W/169	Construction of Head Office Building for Multi- Purpose Co-op Society at Muthuiyankaddu	Mullaitivu	Oddusuddan	Planned	5.55	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		Muthuiyankaddu MPCs
				Actual		DC			04/07/2010	08/05/2010		
ENREP/W/170	District Vetinerary office with breeding centre	Mullaitivu	Oddusuddan	Planned	20.00	NS	Post	02/01/2010	02/21/2010	06/21/2010		
ENREP/W/171	Market	Mullaitivu	Oddusuddan	Planned	5.39	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		
ENREP/W/172	Training center	Mullaitivu	Oddusuddan	Planned	25.00	NCB	Post	02/01/2010	03/18/2010	07/16/2010		
ENREP/W/173	District mail hub post office Manual	Mullaitivu	Oddusuddan	Planned	20.00	NS	Post	02/01/2010	02/21/2010	06/21/2010		
ENREP/W/174	Post office Oddusuddan (class 1)	Mullaitivu	Oddusuddan	Planned	11.76	NS	Post	02/01/2010	02/21/2010	06/21/2010		
ENREP/W/175	Agriculture Training centre	Mullaitivu	Oddusuddan	Planned	20.82	NS	Post	02/01/2010	02/21/2010	06/21/2010		
ENREP/W/176	Land circuit office	Mullaitivu	Oddusuddan	Planned	5.00	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		
ENREP/W/158	Urgent Repairs to Agriculture Ministry Building	Mullaitivu	Oddusuddan	Planned	4.30	DC	Post	06/03/2010	06/23/2010	12/20/2010		Gnanam Builders
				Actual	4.22	NCB		04/29/2010	06/02/2010	10/30/2010		
ENREP/W/225	Reconstruction of Fertilizer store at Olumadu	Mullaitivu	Oddusuddan	Planned	3.00	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/226	Reconstruction of Fertilizer store at Oddusudan	Mullaitivu	Oddusuddan	Planned	3.60	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		

1	2				3	4	5	6	7	8	9	
	Project Component	District	Division	Status	Estimated Cost (LKR million)	*Procurement/*Selection method	Review by Bank (Prior or Post)	Expected Bid/Proposal Submission Deadline	Expected Contract Signing Date	Expected Contract Completion Date	Remarks	Contractor
ENREP/W/227	Repairs of Fertilizer store at Muthuiyankaddu	Mullaitivu	Oddusuddan	Planned	1.00	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/228	Reconstruction of Agriculture Ministry building Muthuiyankaddu	Mullaitivu	Oddusuddan	Planned	2.49	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/229	Industrial Training Center	Mullaitivu	Oddusuddan	Planned	1.50	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/230	Panikankulam Multipurpose hall	Mullaitivu	Oddusuddan	Planned	1.00	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/231	Inthupuram Multipurpose hall	Mullaitivu	Oddusuddan	Planned	0.80	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/232	Thirumurikandy Indu Vidyalayam	Mullaitivu	Oddusuddan	Planned	5.70	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/233	Repairs of ASC at Olumadu	Mullaitivu	Oddusuddan	Planned	1.00	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/234	Renovation and Improvements to MPCs Outlets (3 Nos)	Mullaitivu	Oddusuddan	Planned	6.00	NS/DC/NCB	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/259	DS Office	Mullaitivu	Oddusuddan	Planned	22.00	NCB	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/235	DS Office	Mullaitivu	Maritimepattu	Planned	54.20	NCB	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/236	PS Office	Mullaitivu	Maritimepattu	Planned	10.00	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/237	Food Store at Mullaiwalai	Mullaitivu	Maritimepattu	Planned	2.92	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/238	Construction & Renovation of MPCs Branches (10Nos)	Mullaitivu	Maritimepattu	Planned	15.00	NS/DC/NCB	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/239	Repairs to ASC Mulliyawalai	Mullaitivu	Maritimepattu	Planned	5.00	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/240	Construction of Fertilizer store at Mulliyawalai	Mullaitivu	Maritimepattu	Planned	3.60	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/241	Reconstruction of ASC Kumulamunai	Mullaitivu	Maritimepattu	Planned	8.00	NCB	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/242	Construction of Fertilizer store at Kumulamunai	Mullaitivu	Maritimepattu	Planned	3.00	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/243	Reconstruction of ASC Alampil	Mullaitivu	Maritimepattu	Planned	3.00	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/244	Improvements DRRS building	Mullaitivu	Maritimepattu	Planned	3.00	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/245	Improvements to Kachcheri Building for PIC and, Mullaitivu.	Mullaitivu	Maritimepattu	Planned	5.00	DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/177	Construction of Co-operative Retail Shop Building at Nainamadu, Vavuniya and Repair Works for Co-operative Branch Shops at Nedunkerny, Vavuniya.	Vavuniya	Vav North	Planned	5.00	NS	Post	02/01/2010	02/21/2010	06/21/2010		Vavuniya North MPCs Ltd.
				Actual		DC						
ENREP/W/178	Construction and Repairs of Rice mill and Stores at Nedunkerny	Vavuniya	Vav North	Planned	9.98		Post					A.J Construction
				Actual	8.73	NCB		05/25/2010	07/21/2010	11/18/2010		
ENREP/W/179	Re - Construction of DO's Quarters, Seed Paddy Stores, Sales Center at Nedunkerny.	Vavuniya	Vav North	Planned	9.00	NS	Post	02/01/2010	02/21/2010	06/21/2010		Vijeya Builders
				Actual	7.71	NCB		04/29/2010	06/02/2010	10/30/2010		
ENREP/W/180	Construction of Bus stand and market at Nedunkerny	Vavuniya	Vav North	Planned	41.84	NCB	Post	02/01/2010	03/18/2010	07/16/2010		
				Actual	30.43	NCB		07/16/2010				
ENREP/W/181	Construction of Veterinary Surgeons Office at Kanagarayankulam.	Vavuniya	Vav North	Planned	8.13	NS/DC	Post	02/02/2010	02/22/2010	05/23/2010		Karuniya Civil Contractors
				Actual	6.76	NCB		04/20/2010	06/02/2010	11/29/2010		
ENREP/W/182	Market Kannakarajan kulam	Vavuniya	Vav North	Planned	5.00	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		
ENREP/W/183	Construction of Training center Building in Kanagarayankulam	Vavuniya	Vav North	Planned	33.00	NCB	Post	02/01/2010	03/18/2010	07/16/2010		WHAID
				Actual	27.94	NCB		03/23/2010				
ENREP/W/184	Construction of Community Store at Nedunkerny, Vavuniya	Vavuniya	Vav North	Planned	2.50	NS/DC	Post	02/02/2010	02/22/2010	05/23/2010		Inthiran Contractors
				Actual	2.09	NCB		04/20/2010	06/02/2010	10/30/2010		
ENREP/W/185	Construction of Post Office at Nedunkerny	Vavuniya	Vav North	Planned	10.17	NS/DC	Post	02/01/2010	02/21/2010	05/22/2010		Vinayaga Civil Eng. Construction
				Actual	8.61	NCB		05/25/2010	07/21/2010	12/18/2010		
ENREP/W/186	Repairs to A.I. Quarters Cum Office for Agriculture Department	Vavuniya	Nedunkerny	Planned	2.28	DC	Post	06/04/2010	06/24/2010	12/21/2010		
				Actual	2.27	DC			06/07/2010	10/05/2010		
ENREP/W/246	Renovation in Nedunkerny AKN Building	Vavuniya	Vav North	Planned	6.00	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/247	Renovation of Agriculture Building in Nedunkerny	Vavuniya	Vav North	Planned	3.15	NCB/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/248	Renovation of Omanthai MPCs Branch	Vavuniya	Vav North	Planned	2.00	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
ENREP/W/249	Construction of Fertilizer store at Periyathampanai	Vavuniya	Vavuniya	Planned	3.34	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		
				Actual	3.34	DC			08/13/2010	01/10/2011		Ramaiyankal F.O.
ENREP/W/250	Construction of Fertilizer store at Palampitty	Vavuniya	Vavuniya	Planned	3.00	NS/DC	Post	07/15/2010	07/30/2010	12/27/2010		

