

PROCUREMENT PLAN - Textual Part

Project information: Sint Maarten Emergency Recovery Project (P167339)

Project Implementation Agency: NRPB

Date of the Procurement Plan: April 29, 2021

Period covered by this Procurement Plan: From April 2021 to March 2022

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: Shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the National Procurement Legislation such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

1. The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights. The Bank’s Anti-Corruption Guidelines and Sanctions Framework shall be incorporated into the national bidding documents by adding a page entitled “Letter of Acceptance of the World Bank’s Anti-Corruption Guidelines and Sanctions Framework”.
2. Contracts with an appropriate allocation of responsibilities, risks, and liabilities between the Borrower and the contractors/suppliers/consultants.

3. Rights for the Bank to review procurement documentation and activities. In accordance with the Procurement Regulations, each bidding document and contract shall include provisions stating the Bank's policy to sanction firms or individuals, found to have engaged in fraud and/or corruption as defined in the Procurement Regulations. In accordance with the Procurement Regulations, each bidding document and contract financed out of the proceeds of the Financing Agreement shall provide that bidders, suppliers, contractors and their subcontractors, agents, personnel, consultants, service providers, or suppliers shall permit the Bank to inspect all accounts, records and other documents relating to the bid submission and performance of the contract and to have said accounts and records audited by auditors appointed by the Bank. Acts intended to materially impede the exercise of the Bank's inspection and audit rights provided for in the Procurement Regulations constitute an obstructive practice as defined in the Regulations.
4. No bids shall be rejected solely because they fall below or exceed the estimated cost. All bids (including in the case when less than two bids are received) shall not be rejected, the procurement process shall not be cancelled, and new bids shall not be solicited without the Bank's prior written concurrence. The Bidding Documents template to be used under "national open competitive procurement arrangements" are subject to prior written concurrence by the Bank.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable.

Procurement of Second-hand Goods as specified under paragraph 5.11 of the Procurement Regulations: Not Applicable

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).

Goods: not applicable

Works: not applicable.

Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is Applicable.

Other Relevant Procurement Information.

Procurement in Situations of Urgent Need of Assistance or Capacity Constraints.

PROCUREMENT PLAN

Goods

Activity Reference No. / Description:	In-Process	Component	Review Type	Procurement Category	Evaluation Options	Draft Contract	Notification of Intention of Award	Signed Contract
						Planned	Planned	Planned
SX-NRPB-205571-GO-DIR / ICT Equipment	No	Restoring a community learning and cultural environment, Project Management	Post	Goods	Direct	2021/01/30	2021/02/13	2021/03/06

Consulting Services

Activity Reference No. / Description:	In-Process	Component	Review Type	Category	Market Approach	Draft Negotiated Contract	Signed Contract
						Planned	Planned
SX-NRPB-205590-CS-CDS / ESS8 Cultural Heritage Consultants	No	Restoring a community learning and cultural environment	Post	Consultant Services	Direct	2021/03/26	2021/04/30

SX-NRPB-205594-CS-CDS / School and Library designs	No	Rebuilding safe schools	Prior	Consultant Services	Direct	2021/04/10	2021/05/15
--	----	-------------------------	-------	---------------------	--------	------------	------------

Individual Consultants

Activity Reference No. / Description:	In-Process	Component	Review Type	Category	Market Approach	Terms of Reference	Expression of Interest	Signed Contract
						Planned	Planned	Planned
SX-NRPB-205589-CS-INDV / MECYS Project Manager	No	Project Management	Post	Consultant Services	Open	2021/03/04	2021/03/25	2021/06/24
SX-NRPB-205575-CS-INDV / Technical Assistant Project Engineer	No	Restoring a community learning and cultural environment, Project Management	Post	Consultant Services	Open	2021/01/04	2021/01/25	2021/04/26
SX-NRPB-205576-CS-INDV / Safeguards Specialist	No	Restoring a community learning and cultural environment, Project Management	Post	Consultant Services	Open	2021/02/04	2021/02/25	2021/05/27

SX-NRPB-205592-CS-INDV / Needs Assessment for Inclusive Education	No	Restoring a community learning and cultural environment	Post	Consultant Services	Open	2021/02/04	2021/02/25	2021/05/27
SX-NRPB-205415-CS-INDV / FRLP: Local Consultant to work on strategy and Framework for SXM Cultural Heritage and other Learning Services	No	Restoring a community learning and cultural environment, Strengthening the Ministry's Management Information System	Post	Consultant Services	Open	2021/01/04	2021/01/18	2021/04/19
SX-NRPB-205561-CS-INDV / Procurement Specialist	No	Project Management	Post	Consultant Services	Open	2021/01/04	2021/01/25	2021/04/26
SX-NRPB-205593-CS-INDV / Development MIS framework	No	Strengthening the Ministry's Management Information System	Post	Consultant Services	Open	2021/03/01	2021/03/22	2021/06/21

PROCUREMENT PLAN **St Maarten : Sint Maarten Emergency Recovery Project I**

General Information
Country: St Maarten **Bank's Approval Date of the Original Procurement Plan:** 2018-09-05
Project ID: P167339 **Revised Plan Date(s):** (comma delineated, leave blank 2022-06-22)
Project Name: Sint Maarten Emergency Recovery Project I **GNP Date:**
Loan / Credit No: TF / A8079
Executing Agency: National Recovery Program Bureau

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEAH/Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
SX-NRPB-156576-CW-RFB / Public Building Repairs: Education Facilities	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Prior	Request for Bids	Open - International	Single Stage - One Envelope				5,000,000.00	0.00	Canceled						2020-03-02		2020-03-07				2020-04-18		2020-05-18		2020-06-22		2020-12-19	
SX-NRPB-165115-CW-RFB / Rehabilitation of Shelters	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Limited	Single Stage - One Envelope				1,000,000.00	2,418,911.4	Completed						2020-03-25	2020-04-16	2020-03-30	2020-04-16			2020-05-11	2020-05-07	2020-06-10	2020-06-01	2020-07-15	2020-07-06	2021-01-11	
SX-NRPB-181992-CW-RFB / Priority School Repairs	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Prior	Request for Bids	Limited	Single Stage - One Envelope				1,500,000.00	1,946,600.0	Signed						2020-07-14	2020-08-10	2020-07-19	2020-11-03			2020-08-30	2020-09-11	2020-09-29	2020-11-12	2020-11-03	2021-01-18	2021-05-02	
SX-NRPB-183349-CW-RFQ / SMHDF roof repairs, for retro active finance	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Quotations	Limited	Single Stage - One Envelope				236,367.00	236,367.00	Signed							2020-07-13	2020-07-07							2020-09-07	2020-07-07		2021-03-06	
SX-NRPB-202289-CW-RFB / Batch 2: Schools and FA&A Building Repairs	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - International	Single Stage - One Envelope				4,750,000.00	7,151,533.0	Signed						2020-11-09	2021-04-27	2020-11-14	2021-05-10			2020-12-26	2021-07-06	2021-01-25	2021-10-01	2021-03-01	2021-12-16	2021-08-28	
SX-NRPB-202300-CW-RFB / SMHDF Repairs Phase 2	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - International	Single Stage - One Envelope				6,500,000.00	5,471,564.0	Signed						2020-11-16	2021-04-01	2020-11-21	2021-04-08			2021-01-02	2021-05-24	2021-02-01	2021-09-17	2021-03-08	2021-12-16	2021-09-04	
SX-NRPB-202314-CW-RFB / Batch 3: School Repairs	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - International	Single Stage - One Envelope				5,000,000.00	0.00	Canceled						2021-01-11	2021-08-31	2021-01-16	2021-08-31			2021-02-27	2021-11-09	2021-03-29	2022-01-14	2021-05-03		2021-10-30	
SX-NRPB-202332-CW-RFB / GEBE Trenching Batch 1	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Post	Request for Bids	Open - International	Single Stage - One Envelope				5,000,000.00	3,779,342.0	Signed						2021-03-01	2021-08-23	2021-03-06	2021-08-23			2021-04-17	2021-10-05	2021-05-17	2021-11-05	2021-06-21	2022-01-06	2021-12-18	
SX-NRPB-208747-CW-DIR / Minor Repair Works to Homes: Aluminum System	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct					27,772.18	28,065.55	Completed						2020-12-09	2020-12-01	2020-12-14	2020-12-01							2021-01-18	2021-01-06	2021-07-17	
SX-NRPB-202315-CW-RFB / Expansion of the EOC Building	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - International	Single Stage - One Envelope				4,500,000.00	0.00	Pending Implementation						2022-03-01		2022-03-06						2022-04-17		2022-05-17		2022-06-21	2022-12-18
SX-NRPB-275606-CW-RFB / Single Family Home Repairs PHASE 3	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,000,000.00	0.00	Under Implementation						2022-05-01	2022-06-15	2022-05-06	2022-06-16			2022-06-17		2022-07-17		2022-08-21		2023-02-17	
SX-NRPB-202333-CW-RFB / GEBE Trenching Batch 2	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Post	Request for Bids	Open - International	Single Stage - One Envelope				5,000,000.00	0.00	Pending Implementation						2022-03-01		2022-03-06					2022-04-17		2022-05-17		2022-06-21		2022-12-18
SX-NRPB-278379-CW-RFB / Recruitment of Repair and Rehabilitation Works for 13 SXM schools - relaunch	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Request for Bids	Open - International	Single Stage - One Envelope				5,000,000.00	0.00	Under Implementation						2022-02-14	2022-03-10	2022-02-19	2022-03-10			2022-04-02		2022-05-02		2022-06-06		2022-12-03	
SX-NRPB-278660-CW-DIR / MAC High LT Classroom Relocation	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct					4,000.00	4,100.45	Signed						2022-02-15	2022-01-27	2022-02-20	2022-02-24						2022-03-27	2022-03-14		2022-09-23	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
SX-NRPB-136740-GO-DIR / Fire Trucks	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Prior	Direct Selection	Direct			2,250,000.00	1,938,933.00	Signed					2019-10-01	2020-06-04	2019-10-01	2020-06-18							2019-11-05	2020-02-26	2020-05-03			
SX-NRPB-143339-GO-DIR / Safety Shoes Fire Department	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Prior	Direct Selection	Direct			15,000.00	15,120.00	Signed					2019-10-29	2020-05-27	2019-11-03	2020-06-15							2019-12-08	2020-01-08	2020-06-05			
SX-NRPB-157539-GO-DIR / Diesel Water Pumps	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Post	Direct Selection	Direct			20,000.00	17,690.00	Signed					2020-02-09	2020-02-04	2020-02-14	2020-03-19							2020-03-20	2020-03-27	2020-09-16			
SX-NRPB-160723-GO-DIR / Ambulance: Spare Parts	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Post	Direct Selection	Direct			60,000.00	52,355.72	Signed					2020-02-20	2019-12-11	2020-02-25	2020-03-10							2020-03-31	2020-04-14	2020-09-27			
SX-NRPB-160730-GO-DIR / D&AD: Additional Radios and Accessories	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Post	Direct Selection	Direct			100,000.00	61,381.67	Signed					2020-02-20	2018-06-07	2020-02-25	2020-03-23							2020-03-31	2020-03-23	2020-09-27			
SX-NRPB-165436-GO-DIR / Type II Ambulances	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Prior	Direct Selection	Direct			1,500,000.00	0.00	Canceled					2020-03-19	2020-06-04	2020-03-24	2020-06-18							2020-04-28		2020-10-25			
SX-NRPB-167830-GO-DIR / roPac Isolation Capsules	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Post	Direct Selection	Direct			100,000.00	100,213.14	Signed					2020-04-06	2020-03-05	2020-04-06	2020-04-06							2020-05-11	2020-04-21	2020-11-07			
AN-NRPB-76471-GO-RFB / General Vehicles	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,385,000.00	1,645,775.00	Signed					2020-05-18	2020-06-18	2020-05-23	2020-09-14						2020-07-04	2020-09-23	2020-08-03	2020-12-10	2020-09-07	2021-02-11	2021-03-06

SX-NRPB-155761-CS-INDV / Project Manager Enterprise Recovery Project	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		150,000.00	0.00	Canceled	2020-01-24	2020-03-13	2020-04-03	2020-05-08	2020-11-04
SX-NRPB-156570-CS-CDS / Procurement Consultant Services	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		320,000.00	0.00	Canceled	2020-01-29	2020-01-29		2020-05-03	2020-10-30
SX-NRPB-146438-CS-INDV / Procurement Specialist Consultant 2	TF / A8079	Institutional Support for Reconstruction	Prior	Individual Consultant Selection	Open		150,000.00	0.00	Canceled	2019-11-20	2020-01-08	2020-01-29	2020-03-04	2020-08-31
SX-NRPB-156572-CS-CDS / Project Manager ERP-1 This is a continuation of the current contract. This contract will go into effect on April 1 - March 31 2021.	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		185,000.00	184,500.00	Signed	2020-01-29	2020-03-10	2020-02-08	2020-03-10	2020-04-13
SX-NRPB-146440-CS-INDV / Activity Manager School Repairs	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Limited		50,000.00	57,975.00	Signed	2019-11-22	2019-11-27	2019-11-27	2020-01-20	2020-02-07
SX-NRPB-159532-CS-CDS / NRPB Legal Services	TF / A8079	Institutional Support for Reconstruction	Prior	Direct Selection	Direct		200,000.00	49,262.46	Signed	2020-02-13	2021-02-02	2020-02-13	2020-02-13	2020-04-17
SX-NRPB-161524-CS-CDS / Airport Benchmark Study	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		8,000.00	0.00	Pending Implementation	2020-02-26	2020-03-07		2020-05-11	2020-11-07
SX-NRPB-165435-CS-CDS / Engineer	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		225,000.00	220,500.00	Signed	2020-03-19	2019-07-09	2020-03-29	2020-03-20	2020-06-02
SX-NRPB-166957-CS-CDS / Project Coordinator Digital Government INTERIM	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		16,000.00	40,000.00	Signed	2020-03-30	2019-12-01	2020-04-09	2020-04-02	2020-06-13
SX-NRPB-168099-CS-CDS / Social Safeguards Specialist	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		150,000.00	182,550.00	Signed	2020-04-08	2020-07-31	2020-04-18	2020-04-07	2020-06-22
SX-NRPB-168800-CS-CDS / Design Rehabilitation of Sheehs	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		120,000.00	177,000.00	Signed	2020-04-15	2020-04-14	2020-04-25	2020-05-04	2020-06-29
SX-NRPB-173096-CS-INDV / IFR Communication Officer 2	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		60,000.00	89,982.21	Signed	2020-05-11	2019-10-01	2020-06-29	2020-05-15	2020-07-20
SX-NRPB-167363-CS-CDS / M/P Procurement Consultant	TF / A8079	Institutional Support for Reconstruction	Prior	Direct Selection	Direct		30,000.00	63,000.00	Signed	2020-04-02	2021-01-12	2020-04-12	2020-05-08	2020-06-16
SX-NRPB-167376-CS-CDS / S/E Procurement Consultant	TF / A8079	Institutional Support for Reconstruction	Prior	Direct Selection	Direct		30,000.00	223,500.00	Signed	2020-04-02	2020-07-22	2020-04-12	2020-04-02	2020-06-16
SX-NRPB-186632-CS-CDS / Twenty Schools and F&A building Design Consulting	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Prior	Direct Selection	Direct		820,600.00	790,190.00	Under Review	2020-07-30	2020-08-19	2020-08-09	2020-05-19	2020-10-13
SX-NRPB-186392-CS-CDS / Asbestos Assessment Consulting Services ROBERTO DAVID QUIVA	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct		25,000.00	33,950.00	Signed	2020-07-29	2020-07-29	2020-08-08	2020-08-23	2020-10-12
SX-NRPB-189349-CS-INDV / HR Consultant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		85,000.00	0.00	Canceled	2020-08-18	2019-11-14	2020-10-06	2020-10-27	2020-12-01
SX-NRPB-189691-CS-CDS / L and Negotiation for Link & Road-Hubert Lopez HISMAR NV	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness facilities	Prior	Direct Selection	Direct		50,000.00	0.00	Canceled	2020-08-20	2020-08-28	2020-08-30	2020-09-23	2020-11-03
SX-NRPB-191068-CS-CDS / IGS Procurement Service	TF / A8079	Institutional Support for Reconstruction	Prior	Direct Selection	Direct		125,000.00	284,060.00	Signed	2020-08-28	2021-04-01	2020-09-07	2020-10-20	2020-11-11
SX-NRPB-196201-CS-CDS / FMO Consultant Home Based	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		30,000.00	0.00	Under Review	2020-09-25	2020-10-05		2020-12-09	2021-06-07
SX-NRPB-197284-CS-INDV / DL - Contract Manager	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		180,000.00	181,250.00	Signed	2020-10-01	2020-12-12	2020-11-19	2020-05-18	2020-12-10
SX-NRPB-198813-CS-INDV / AR - Contract Manager	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		150,000.00	0.00	Canceled	2020-10-15	2020-11-19	2020-12-03	2020-12-24	2021-01-28
SX-NRPB-126986-CS-CDS / Corporate Governance Lawyer 1	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		85,690.00	0.00	Pending Implementation	2019-08-16	2019-08-26		2019-10-30	2020-04-27
SX-NRPB-126988-CS-CDS / Corporate Governance Legal Support 1	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		61,250.00	0.00	Pending Implementation	2019-08-16	2019-08-26		2019-10-30	2020-04-27
SX-NRPB-126989-CS-CDS / Corporate Governance Legal Support 2	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		28,500.00	0.00	Pending Implementation	2019-08-16	2019-08-26		2019-10-30	2020-04-27
SX-NRPB-126987-CS-CDS / Corporate Governance Lawyer 2	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		79,000.00	0.00	Pending Implementation	2019-08-16	2019-08-26		2019-10-30	2020-04-27
SX-NRPB-199448-CS-CDS / Contract Manager (DL) Home Based	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		23,750.00	23,684.00	Signed	2020-10-13	2020-11-19	2020-10-23	2020-02-06	2020-12-27
SX-NRPB-170435-CS-CDS / Interim Environmental Safeguards Specialist	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		20,000.00	10,000.00	Signed	2020-04-24	2019-09-02	2020-05-04	2019-11-18	2020-07-08
SX-NRPB-201640-CS-CDS / B: Procurement Coordinator	TF / A8079	Institutional Support for Reconstruction	Prior	Direct Selection	Direct		95,000.00	189,000.00	Signed	2020-10-26	2020-10-29	2020-11-05	2020-10-29	2021-01-09
SX-NRPB-201789-CS-INDV / Insurance Consultant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Limited		25,000.00	0.00	Under Implementation	2020-10-27	2020-10-27	2020-11-01	2020-11-22	2020-12-27
SX-NRPB-201788-CS-CDS / U/B: Activity Manager Home Repairs	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		155,000.00	163,252.75	Signed	2020-10-27	2020-10-21	2020-11-06	2020-09-16	2021-01-10
SX-NRPB-201795-CS-CDS / B: ICT Helpdesk	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		200,000.00	125,000.00	Signed	2020-10-27	2020-11-24	2020-11-06	2019-11-01	2021-01-10

SX-NRPB-205755-CS-INDV / Copywriter	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		50,000.00	50,000.00	Signed	2020-11-24	2020-11-20	2021-01-12	2021-03-04	2021-02-02	2021-03-04	2021-03-09	2021-05-19	2021-09-05	
SX-NRPB-208921-CS-CDS / Mold Assessment Consultancy / Farmer Environmental Group	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		50,000.00	141,910.00	Signed	2020-12-09	2020-12-07	2020-12-19	2020-12-03			2021-02-22	2021-01-14	2021-08-21	
SX-NRPB-214549-CS-CDS / A: Procurement Consultant	TF / A8079	Institutional Support for Reconstruction	Prior	Direct Selection	Direct		50,000.00	48,000.00	Signed	2021-01-18	2021-01-28	2021-01-28	2021-01-07			2021-04-03	2021-02-05	2021-09-30	
SX-NRPB-215465-CS-CDS / A: C: Project Manager Infrastructure	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct		200,000.00	198,000.00	Signed	2021-01-21	2021-01-20	2021-01-31	2021-01-21			2021-04-06	2021-02-11	2021-10-03	
SX-NRPB-211337-CS-CDS / Engineer	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		350,000.00	0.00	Canceled	2020-12-23		2021-01-02				2021-03-08		2021-09-04	
SX-NRPB-231555-CS-INDV / Senior Environmental Specialist	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness activities	Post	Individual Consultant Selection	Open		60,000.00	70,200.00	Signed	2021-04-29	2021-05-18	2021-06-17	2021-09-06	2021-07-08	2021-09-30	2021-08-12	2021-09-30	2022-02-08	
SX-NRPB-232896-CS-INDV / HRM Consultant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		15,000.00	43,875.00	Signed	2021-05-03	2021-05-06	2021-06-21	2021-08-13	2021-07-12	2021-08-19	2021-08-16	2021-08-27	2022-02-12	
SX-NRPB-236664-CS-INDV / Graphic Design Services	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		30,000.00	20,000.00	Signed	2021-05-28	2021-06-08	2021-07-16	2021-08-05	2021-08-06	2021-09-21	2021-09-10	2021-10-29	2022-03-09	
SX-NRPB-236668-CS-INDV / Video Production Services	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		30,000.00	35,000.00	Signed	2021-05-28	2021-06-08	2021-07-16	2021-08-05	2021-08-06	2021-09-21	2021-09-10	2021-11-03	2022-03-09	
SX-NRPB-236671-CS-INDV / Animation Services	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		30,000.00	30,000.00	Signed	2021-05-28	2021-06-08	2021-07-16	2021-08-05	2021-08-06	2021-09-21	2021-09-10	2021-10-29	2022-03-09	
SX-NRPB-239247-CS-CDS / Social Safeguards Consultant: JoAnn George	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		200,000.00	200,000.00	Signed	2021-06-14	2021-06-16	2021-06-24	2021-06-28			2021-08-28	2020-07-06	2022-02-24	
SX-NRPB-240330-CS-CDS / MH: Project Manager EDMP	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		280,000.00	251,210.00	Signed	2021-06-18	2021-06-28	2021-06-20	2021-06-21			2021-06-23	2021-07-06	2023-05-31	
SX-NRPB-241445-CS-CDS / Design Fire Dept. Renovation and Expansion: ICE	TF / A8079	Emergency measures for the recovery of disaster first responders and preparedness activities	Post	Direct Selection	Direct		160,000.00	159,900.00	Signed	2021-06-28	2021-05-21	2021-07-08	2021-05-03			2021-09-11	2021-06-30	2022-03-10	
SX-NRPB-242711-CS-CDS / Procurement Coordinator: Santiago Ibarquien	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		267,000.00	266,640.00	Signed	2021-07-11	2021-07-15	2021-07-21	2021-06-08			2021-09-24	2021-07-30	2022-03-23	
SX-NRPB-246966-CS-INDV / NRPB Procurement Assistant	TF / A8079	Institutional Support for Reconstruction	Prior	Individual Consultant Selection	Open		80,000.00	0.00	Under Implementation	2021-09-17	2021-09-21	2021-11-05		2021-11-26		2021-12-31		2022-06-29	
SX-NRPB-252781-CS-CDS / Project Funding Coordinator - Housing Project	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		20,000.00	0.00	Canceled	2021-09-12	2021-09-08	2021-09-22				2021-11-26		2022-05-25	
SX-NRPB-253548-CS-INDV / DCTP Project Manager for DL T	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		180,000.00	102,600.00	Signed	2021-09-17	2021-09-30	2021-11-05	2021-11-15	2021-11-26	2022-01-12	2021-12-31	2022-01-12	2022-06-29	
SX-NRPB-254305-CS-INDV / Program Management Assistant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		90,000.00	0.00	Under Implementation	2021-09-24	2021-09-15	2021-11-12		2021-12-03		2022-01-07		2022-07-06	
SX-NRPB-256482-CS-INDV / Project Manager - Mental Health Project	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		90,000.00	0.00	Under Implementation	2021-10-07	2021-10-05	2021-11-25		2021-12-16		2022-01-20		2022-07-19	
SX-NRPB-257387-CS-INDV / Executive Assistant II	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		60,000.00	58,800.00	Signed	2021-10-12	2021-10-08	2021-11-30	2022-01-27	2021-12-21	2022-04-06	2022-01-25	2022-04-06	2022-07-24	
SX-NRPB-257388-CS-INDV / Engineer II	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		180,000.00	163,500.00	Signed	2021-10-12	2021-10-07	2021-11-30	2021-09-20	2021-12-21	2021-10-19	2022-01-25	2021-10-21	2022-07-24	
SX-NRPB-257389-CS-INDV / Contract Manager II	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		245,000.00	244,000.00	Signed	2021-10-12	2021-10-07	2021-11-30	2021-09-22	2021-12-21	2021-10-12	2022-01-25	2021-11-01	2022-07-24	
SX-NRPB-257455-CS-CDS / Engineer II	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		20,000.00	31,972.50	Signed	2021-10-12	2021-10-07	2021-10-22	2021-09-20			2021-12-26	2021-10-21	2022-06-24	
SX-NRPB-258195-CS-CDS / Procurement Consultant: Paolo Maculotti	TF / A8079	Institutional Support for Reconstruction	Prior	Direct Selection	Direct		40,000.00	82,400.00	Signed	2021-10-15	2021-10-19	2021-10-25	2021-10-20			2021-12-29	2021-11-01	2022-06-27	
SX-NRPB-258246-CS-CDS / Project Finance Specialist-Housing Project	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		20,000.00	23,240.00	Signed	2021-10-14	2021-10-13	2021-10-24	2021-10-14			2021-12-28	2021-10-14	2022-06-26	
SX-NRPB-258918-CS-CDS / Project Officer - Mental Health Project	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		15,000.00	12,750.00	Signed	2021-10-22	2021-10-27	2021-11-01	2021-10-27			2022-01-05	2021-10-29	2022-07-04	
SX-NRPB-260433-CS-INDV / Sector Expert - Housing	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		25,000.00	0.00	Pending Implementation	2021-10-29		2021-12-17		2022-01-07		2022-02-11		2022-08-10	
SX-NRPB-262565-CS-INDV / Procurement Consultant: Ms. Jackson	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct		130,000.00	140,000.00	Signed	2021-11-12	2021-11-08	2021-11-22	2021-10-20	2021-12-13	2021-12-04	2022-01-17	2021-12-04	2022-07-16	
SX-NRPB-270528-CS-CDS / School Gyms Technical Assessment	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct		350,000.00	294,850.00	Signed	2021-12-24	2022-01-17	2022-01-03	2021-12-21			2022-03-09	2022-02-18	2022-09-05	
SX-NRPB-272351-CS-CDS / Procurement Consultant - Home Based : Paolo Maculotti	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		72,090.00	72,090.00	Signed	2022-01-10	2022-01-14	2022-01-20	2022-01-18			2022-03-26	2022-01-21	2022-09-22	
SX-NRPB-272355-CS-CDS / Project Manager EDMP: East West Consultancy BV	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct		165,000.00	174,000.00	Signed	2022-01-10	2022-01-07	2022-01-20	2022-01-05			2022-03-26	2022-02-24	2022-09-22	
SX-NRPB-278264-CS-INDV / Senior Project Manager EBP1	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open		250,000.00	0.00	Under Implementation	2022-02-14	2022-02-02	2022-04-04	2022-04-18	2022-04-25	2022-05-16	2022-05-30		2022-11-26	

SX-NRPB-278699-CS-CDS / Design of Fire Dept. Renovation and Expansion completion of deliverables	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct	171,124.00	152,075.25	Signed	2022-02-15	2022-03-24	2022-02-25	2022-03-14			2022-05-01	2022-03-30	2022-10-28
SX-NRPB-281075-CS-CDS / Contract Manager - D. Louis	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct	180,000.00	181,250.00	Signed	2022-02-28	2022-03-11	2022-03-10	2022-01-14			2022-05-14	2022-03-30	2022-11-10
SX-NRPB-282293-CS-INDV / Social Safeguards Specialist	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open	245,000.00	0.00	Under Implementation	2022-03-11	2022-03-03	2022-04-29		2022-05-20		2022-06-24		2022-12-21
SX-NRPB-280013-CS-CDS / Environmental Safeguards Specialist	TF / A8079	Institutional Support for Reconstruction	Post	Direct Selection	Direct	125,000.00	112,370.00	Signed	2022-03-08	2022-03-14	2022-03-18	2022-03-04			2022-05-22	2022-03-15	2022-11-18
SX-NRPB-286353-CS-INDV / Senior Human Resources Consultant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct	52,500.00	150,480.00	Signed	2022-03-28	2022-03-21	2022-04-07	2022-03-23	2022-04-28	2022-03-23	2022-06-02	2022-04-05	2022-11-29
SX-NRPB-286729-CS-CDS / ESS Cultural Heritage Mental Health Project	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct	20,000.00	0.00	Under Implementation	2022-03-30	2022-04-14	2022-04-09	2022-04-21			2022-06-13		2022-12-10
SX-NRPB-287284-CS-INDV / Activity Coordinator Home and Schools	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct	105,000.00	0.00	Under Implementation	2022-03-31	2022-05-24	2022-04-10	2022-05-31	2022-05-01	2022-05-31	2022-06-05		2022-12-02
SX-NRPB-288109-CS-INDV / Social Safeguards Consultant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct	161,712.00	0.00	Under Implementation	2022-04-05	2022-05-15	2022-04-15		2022-05-06		2022-06-10		2022-12-07
SX-NRPB-291870-CS-CDS / Review of MET building design - Structural Integrity	TF / A8079	Housing Repair and Public Buildings Repair and Reconstruction	Post	Direct Selection	Direct	7,400.00	6,688.00	Signed	2022-04-28	2022-05-04	2022-05-08	2022-04-13			2022-07-12	2022-05-09	2023-01-08
SX-NRPB-287287-CS-INDV / Senior Advisor - Project Management	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct	136,940.00	136,980.00	Signed	2022-05-04	2022-04-26	2022-05-14	2022-04-22	2022-06-04	2022-05-05	2022-07-09	2022-05-05	2023-01-05
SX-NRPB-294730-CS-INDV / Medior Project Manager - Housing Project	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Open	162,000.00	0.00	Under Implementation	2022-05-17	2022-05-13	2022-07-05		2022-07-26		2022-08-30		2023-02-26
SX-NRPB-295647-CS-INDV / Communication Consultant - Copywriter	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct	63,250.00	0.00	Under Implementation	2022-05-24	2022-05-16	2022-06-03		2022-06-24		2022-07-29		2023-01-25
SX-NRPB-298841-CS-INDV / Communication and Community Outreach Consultant	TF / A8079	Institutional Support for Reconstruction	Post	Individual Consultant Selection	Direct	57,000.00	0.00	Under Implementation	2022-06-10	2022-06-09	2022-06-20		2022-07-11		2022-08-15		2023-02-11