

Procurement Plan

I. General

1. **Bank's approval Date of the procurement Plan** September 28, 2015
2. **Date of General Procurement Notice:** August 10, 2016
3. **Period covered by this procurement plan:** The procurement period of project covered from year June 2016 to December 2018.

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

| | Procurement Method | Prior Review Threshold US\$ | Comments |
|----|---------------------------|------------------------------------|-----------------|
| 1. | ICB and LIB (Goods) | <i>All</i> | |
| 2. | NCB (Goods) | <i>Above US\$ 2,000,000</i> | |
| 3. | ICB (Works) | <i>All</i> | |
| 4. | NCB (Works) | <i>Above US\$ 10,000,000</i> | |

2. **Pre-qualification.** Not applicable.
3. **Reference to (if any) Project Operational/Procurement Manual:** January 28, 2016.
4. **Any Other Special Procurement Arrangement:** None
5. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness** (*including those that are subject to retroactive financing and advanced procurement*)

| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
|----------------|----------------------------|------------------------------------|-----------------|-------------------------------------|--------------------------------------|-----------------|
| Ref No. | Description | Estimated Cost US\$ million | Packages | Domestic Preference (yes/no) | Review by Bank (Prior / Post) | Comments |
| 1 | Summary of the ICB (Works) | <i>21.91</i> | <i>1</i> | <i>No</i> | <i>Prior</i> | |
| 2 | Summary of the NCB (Works) | <i>119.12</i> | <i>11</i> | <i>No</i> | <i>Prior/Post</i> | |

III. Selection of Consultants

March 29, 2017

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

| | Selection Method | Prior Review Threshold | Comments |
|----|-----------------------------|--|-----------------|
| 1. | Competitive Methods (Firms) | Above US\$1,000,000 | |
| 2. | Single Source (Firms) | For SSS, USD50,000 (Para 3.9 of Consultant Guidelines, January 2011) and all other SSS contracts. | |
| 3. | Individual | Individuals ≥ USD 0.3 million; and for essential assignments (procurement / legal consultant). For SSS, USD20,000 (Para 5.6 of Consultant Guidelines, January 2011) | |

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than US\$500,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. **Any Other Special Selection Arrangements:** Not applicable.
4. **Consultancy Assignments with Selection Methods and Time Schedule**

| 1 | 2 | 3 | 4 | 5 | 6 |
|-----------------|---|------------------------------------|-----------------|--------------------------------------|-----------------|
| Ref. No. | Description of Assignment | Estimated Cost US\$ million | Packages | Review by Bank (Prior / Post) | Comments |
| | Summary of number of contracts that will be let under QCBS | 5.91 | 5 | Prior | QCBS |
| | Summary of number of contracts that will be let under other methods | 1.04 | 5 | Prior/Post | CQS/IC |

March 29, 2017

PROCUREMENT PLAN Vietnam : Can Tho Urban Development and Resilience

General Information
 Country: Vietnam Bank's Approval Date of the Original Procurement Plan: 2016-08-15
 Project ID: P152851 Revised Plan Date(s): (comma delineated, leave blank if non 2022-03-28
 Project Name: Can Tho Urban Development and Resilience GPN Date: 2016-08-10
 Loan / Credit No: IDA / 57790, IBRD / 85980, TF / A3723
 Executing Agency(ies) Can Tho PMU for ODA funded Construction and Investment Projects

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | |
|---|-------------------|---|-------------|------------------|-----------------|-----------------------------|------------------------|------------------|---------------------------|-------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|------------|--|--------|-----------------------------|--------|---|------------|--|------------|-----------------|------------|---------------------|------------|--------|
| | | | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | Planned | Actual |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| CT3 PW 1 7 / Construction of tide sluice gates on route connection with Cao Mang Thang 8 Street to Provincial road 918 | IDA / 57790 | Flood risk management, and environmental sanitation | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | | | 6,041,900.00 | 3,931,259.66 | Signed | | | | | 2016-10-04 | 2017-05-23 | 2016-12-06 | | | | | 2017-01-05 | 2017-11-29 | 2017-02-19 | 2018-05-18 | 2017-04-20 | 2018-05-24 | 2018-08-18 | |
| CT3 PW 2 1 / Construction of Quang Trung Bridge, module 2 and extension of the span of module 1 and reinforcement of existing bridge, lighting system and architecture rehabilitation of the Quang Trung Bridge, approach roads at the both sides of the Bridge | IBRD / 85980 | Spatial planning platform and financial and social protection instruments | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | | | 16,872,300.00 | 9,684,289.28 | Signed | | | | | 2016-10-14 | 2017-04-14 | 2016-12-16 | | | | | 2017-01-16 | 2017-05-24 | 2017-03-02 | 2017-10-17 | 2017-05-01 | 2017-11-08 | 2019-02-25 | |
| CT3 PW 2 3 / Construction of the parallel road from Tran Hoang Na street to the K3 intersection and approach road from intersection to the bus station including the intersection with NH1A | IBRD / 85980 | Spatial planning platform and financial and social protection instruments | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 8,081,800.00 | 5,441,627.67 | Signed | | | | | 2016-10-04 | | 2016-12-06 | | | | | 2017-01-05 | 2017-10-05 | 2017-02-20 | 2017-12-08 | 2017-04-20 | 2017-12-18 | 2018-08-18 | |
| CT3 PW 2 2 / Construction of Tran Hoang Na road from Nguyen Van Cu road to Tran Hoang Na Bridge. | IBRD / 85980 | Spatial planning platform and financial and social protection instruments | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | | | 10,927,100.00 | 8,445,162.03 | Signed | | | | | 2016-10-27 | 2017-09-11 | 2016-12-29 | | | | | 2017-02-06 | 2017-10-17 | 2017-03-23 | 2017-12-26 | 2017-05-14 | 2017-12-28 | 2018-09-11 | |
| CT3 PW 2 5 / Construction of connection road CMT8 to Provincial road 918 | IBRD / 85980 | Spatial planning platform and financial and social protection instruments | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | | | 16,012,000.00 | 0.00 | Canceled | | | | | 2016-10-14 | | 2016-12-16 | | | | | 2017-01-16 | | 2017-03-01 | | 2017-04-28 | | 2018-06-27 | |
| CT3 PW 2 6 / Construction of connection road CMT8 to Provincial road 918: road from intersection of Vo Van Kiet Road to Provincial road 918 (Km1+820 - Km 5+ 333). | IBRD / 85980 | Spatial planning platform and financial and social protection instruments | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | | | 12,502,890.00 | 12,014,472.55 | Signed | | | | | 2018-01-27 | 2017-11-28 | 2018-02-12 | | | | | 2018-03-19 | 2018-01-10 | 2018-04-14 | 2018-09-06 | 2018-05-23 | 2018-09-08 | 2020-01-13 | |
| CT3 PW 1 1 / Construction of the Can Tho River Revetment from Km 0+00 to Km 1+600 | IBRD / 85980 | Flood risk management, and environmental sanitation | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | | | 8,121,572.00 | 7,207,052.04 | Signed | | | | | 2018-04-21 | 2019-02-25 | 2018-04-26 | | | | | 2018-05-26 | 2019-03-29 | 2018-06-30 | 2019-11-25 | 2018-07-14 | 2019-12-05 | 2020-03-13 | |
| CT3 PW 2 5 / Construction of connection road CMT8 to Provincial road 918: road from CMT8 Street to intersection of Vo Van Kiet Road (Km0+00 - Km1+820). | IBRD / 85980 | Spatial planning platform and financial and social protection instruments | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 9,243,973.00 | 6,845,270.66 | Signed | | | | | 2017-10-28 | 2017-10-27 | 2017-11-14 | | | | | 2017-12-18 | 2017-11-29 | 2018-01-13 | 2018-05-18 | 2018-02-22 | 2018-06-14 | 2019-04-18 | |
| CT3 PW 1 3 / Construction of the Can Tho River Revetment from Km 3+00 to end of route | IBRD / 85980 | Flood risk management, and environmental sanitation | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | | | 9,932,348.00 | 5,523,767.00 | Signed | | | | | 2017-03-01 | 2019-01-30 | 2017-05-03 | | | | | 2017-06-02 | 2019-05-28 | 2017-07-17 | 2019-07-24 | 2017-09-15 | 2019-08-28 | 2019-02-12 | |
| CT3 PW 1 4 / Construction of the park at the rear of Can Tho River Revetment. | IBRD / 85980 | Flood risk management, and environmental sanitation | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 2,846,400.00 | 0.00 | Canceled | | | | | 2017-09-29 | | 2017-12-01 | | | | | 2017-12-29 | | 2018-02-12 | | 2018-04-13 | | 2019-05-13 | |
| CT3 PW 2 7 / Leveling of An Binh Resettlement Site for Phase 1 | IBRD / 85980 | Spatial planning platform and financial and social protection instruments | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 3,529,309.00 | 3,017,075.62 | Signed | | | | | 2019-05-02 | 2019-07-12 | 2019-05-17 | | | | | 2019-06-17 | 2019-08-15 | 2019-07-31 | 2019-12-31 | 2019-08-21 | 2020-01-09 | 2020-03-06 | |
| CT3 PW 1 5 / Construction of Dau Sau tide Sluice gate | IBRD / 85980 | Flood risk management, and environmental sanitation | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 5,773,353.00 | 4,947,676.54 | Signed | | | | | 2020-04-01 | 2020-09-11 | 2020-04-19 | | | | | 2020-05-19 | 2020-10-12 | 2020-07-02 | 2020-11-02 | 2020-07-29 | 2020-11-16 | 2022-03-30 | |
| CT3 PW 2 8 / Construction of the technical infrastructure of An Binh Resettlement Site for Phase 1 | IBRD / 85980 | Urban corridor development | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 7,600,245.00 | 5,809,214.69 | Signed | | | | | 2019-05-31 | 2019-10-28 | 2019-06-21 | | | | | 2019-07-22 | 2019-11-28 | 2019-09-03 | 2019-12-23 | 2019-09-27 | 2020-02-12 | 2020-10-12 | |
| CT3 PW 1 16 / Improvement Cai Son - Muong Khai canals (area from K1+883 - K4+197) and construction tidal sluice gate in Pho Tho and Cay Dua canals | IBRD / 85980 | Flood risk management, and environmental sanitation | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | | | 14,516,125.00 | 11,648,140.23 | Signed | | | | | 2020-03-31 | 2020-08-11 | 2020-04-24 | | | | | 2020-05-24 | 2020-09-28 | 2020-07-24 | 2020-12-15 | 2020-08-26 | 2020-12-23 | 2022-06-30 | |
| CT3 PW 1 2 / Construction of the Can Tho River Revetment, road at the rear of revetment from Km 1+600 to Km 3+000 | IBRD / 85980 | Flood risk management, and environmental sanitation | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | | | 16,319,594.00 | 12,936,389.72 | Signed | | | | | 2020-03-31 | 2020-05-08 | 2020-04-24 | | | | | 2020-05-24 | 2020-05-08 | 2020-07-24 | 2020-08-12 | 2020-08-26 | 2020-08-19 | 2022-06-30 | |
| CT3 PW 1 18 / Improvement Dau Sau, Muong Cui, Xeo Nhum, Nga Bat and Muong Lo (91B) canals | IBRD / 85980 | Flood risk management, and environmental sanitation | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 9,847,343.00 | 0.00 | Pending Implementation | | | | | 2020-06-30 | | 2020-07-23 | | | | | 2020-08-22 | | 2020-10-22 | | 2020-11-24 | | 2022-06-30 | |
| CT3 PW 1 15 / Improvement Cai Son - Muong Khai canals (area from K0 - K1+655) | IBRD / 85980 | Flood risk management, and environmental sanitation | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | | | 8,521,752.00 | 4,888,981.31 | Signed | | | | | 2020-03-31 | 2020-05-08 | 2020-04-19 | | | | | 2020-05-19 | 2020-06-11 | 2020-07-02 | 2020-08-25 | 2020-07-30 | 2020-08-27 | 2022-04-01 | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|--------------|---|-------|------------------------------------|----------------------|--------------|--------------|------------------------|------------|------------|------------|------------|------------|------------|--|--|--|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| CT3 CS TV01 / Construction Supervision and contract management Consultant for packages under Component 1 (Can Tho River Retreatment: CT3-PW-1.1, CT3-PW-1.2, CT3-PW-1.3, CT3-PW-1.4, CT3-PW-1.5, CT3-PW-1.6, CT3-PW-1.8 and CT3-PW-1.9) | IDA / 57790 | Flood risk management, and environmental sanitation | Prior | Quality And Cost-Based Selection | Open - International | 3,804,300.00 | 3,178,673.71 | Signed | 2016-07-15 | 2016-08-30 | 2016-07-20 | 2016-11-21 | 2016-10-13 | 2017-09-06 | | | | 2016-12-13 | 2017-10-09 | 2017-01-24 | 2018-05-15 | 2017-02-20 | 2018-07-12 | 2017-05-05 | 2018-07-27 | 2019-07-04 |
| CT3 CS TV05 / Independent consultant for monitoring environment on project | IDA / 57790 | Flood risk management, and environmental sanitation | Post | Consultant Qualification Selection | Open - National | 200,000.00 | 160,207.10 | Signed | 2016-10-13 | 2017-04-12 | 2016-10-21 | | 2016-12-16 | 2018-03-02 | | | | | | | | 2017-02-06 | 2018-04-20 | 2017-03-22 | 2018-04-24 | 2021-10-21 |
| CT3 CS TV07 / Independent Consultant for auditing | IDA / 57790 | Flood risk management, and environmental sanitation | Prior | Consultant Qualification Selection | Open - National | 250,000.00 | 51,854.28 | Signed | 2016-08-29 | 2017-01-24 | 2016-09-05 | | 2016-10-31 | 2018-04-26 | | | | | | | | 2016-12-21 | 2018-07-08 | 2017-02-06 | 2018-07-13 | 2020-01-31 |
| CT3 CS TV11 / Construction Supervision and contract management Consultant for packages of improving and upgrading the infrastructure of Hoang Quoc Viet Street and Improving Water Drainage system at Central area in Ninh Kieu District: CT3-PW-1.10, CT3-PW-1.11. | IDA / 57790 | Flood risk management, and environmental sanitation | Post | Consultant Qualification Selection | Open - National | 295,800.00 | 0.00 | Pending Implementation | 2017-02-06 | | 2017-02-13 | | 2017-04-10 | | | | | | | | | 2017-05-24 | | 2017-07-10 | | 2019-05-06 |
| CT3 CS TV12 / Assistant technical (TA) for doing Bidding documents and Bid evaluation for all packages under the procurement plan for the first 18 months and Bidding documents for Phase 2 | IDA / 57790 | Flood risk management, and environmental sanitation | Prior | Consultant Qualification Selection | Open - National | 280,000.00 | 196,533.63 | Signed | 2016-07-24 | 2016-12-13 | 2016-07-31 | | 2016-12-18 | 2018-03-06 | | | | | | | | 2017-05-23 | 2018-04-26 | 2017-07-23 | 2018-05-14 | 2019-07-23 |
| CT3 CS TV02 / Construction Supervision and contract management Consultant for packages under Component 2 and tide sluice gates on route connection with Caoh Mang Thang 8 Street to Provincial road 918 (CT3-PW-2.1, CT3-PW-2.2, CT3-PW-2.3, CT3-PW-2.4, CT3-PW-2.5 and CT3-P | IDA / 57790 | Flood risk management, and environmental sanitation | Prior | Quality And Cost-Based Selection | Open - International | 3,381,800.00 | 2,783,739.97 | Signed | 2016-07-15 | 2016-08-30 | 2016-07-21 | 2016-11-21 | 2016-10-13 | 2017-09-09 | | | | 2016-11-10 | 2017-10-18 | 2016-12-22 | 2018-04-07 | 2017-02-20 | 2018-05-28 | 2017-04-20 | 2018-05-31 | 2020-04-19 |
| CT3 CS TV06 / Independent consultant for resettlement supervision on project | IBRD / 85980 | Flood risk management, and environmental sanitation | Post | Consultant Qualification Selection | Open - National | 150,000.00 | 132,155.49 | Under Implementation | 2016-08-24 | 2018-08-15 | 2016-08-31 | | 2016-10-26 | 2018-02-26 | | | | | | | | 2018-04-16 | 2018-04-18 | 2018-04-28 | | 2022-04-27 |
| CT3-CS-TV08 / Establishing Flood Risk Management Information System (FRMIS) for Can Tho City | TF / A3723 | Spatial planning platform and financial and social protection instruments | Prior | Quality And Cost-Based Selection | Open - International | 1,700,000.00 | 1,657,588.00 | Signed | 2018-04-26 | 2018-12-04 | 2018-07-12 | 2019-01-06 | 2018-10-19 | 2019-08-12 | | | | 2018-12-14 | 2019-08-02 | 2019-03-06 | 2019-11-27 | 2019-04-20 | 2020-05-11 | 2019-05-28 | 2020-05-18 | 2021-01-20 |
| CT3 CS TV04 / Consulting Service for monitoring and evaluation on implementation of project Consultancy | IDA / 57790 | Flood risk management, and environmental sanitation | Post | Consultant Qualification Selection | Open - National | 150,000.00 | 0.00 | Canceled | 2016-08-24 | | 2016-09-01 | | 2016-10-27 | | | | | | | | | 2016-12-17 | | 2017-02-06 | | 2022-02-05 |
| CT3-CS-TV09 / Sustainable Urban Public Transport & Central Area Traffic Management Study for Can Tho City | IDA / 57790 | Spatial planning platform and financial and social protection instruments | Post | Quality And Cost-Based Selection | Open - International | 475,000.00 | 410,263.00 | Signed | 2018-06-12 | 2018-10-08 | 2018-07-16 | 2018-10-15 | 2018-10-23 | 2019-05-13 | | | | 2018-12-19 | 2019-06-28 | 2019-03-13 | 2019-08-26 | 2019-04-26 | 2019-09-25 | 2019-05-28 | 2019-12-12 | 2021-01-25 |
| CT3 CS TV04 / Consulting service for monitoring and evaluation on implementation of project Consultancy | IBRD / 85980 | Flood risk management, and environmental sanitation | Post | Consultant Qualification Selection | Open - National | 220,000.00 | 264,483.47 | Signed | 2018-12-12 | 2019-02-18 | 2018-12-27 | | 2019-02-09 | 2019-07-30 | | | | | | | | 2019-03-11 | 2019-09-14 | 2019-03-29 | 2019-10-17 | 2021-09-25 |
| CT3-CS-TV10 / Spatial Planning Platform (SP) | TF / A3723 | Spatial planning platform and financial and social protection instruments | Prior | Quality And Cost-Based Selection | Open - International | 1,634,000.00 | 0.00 | Canceled | 2018-07-05 | | 2018-08-08 | | 2018-11-15 | | | | | 2019-01-11 | | 2019-04-05 | | 2019-05-20 | | 2019-06-20 | | 2020-12-18 |
| CT3-CS-TV14 / Consultancy Service for the Design, Development and Implementation of Integrated Social Assistance (ISA) System | IDA / 57790 | Spatial planning platform and financial and social protection instruments | Post | Consultant Qualification Selection | Open - National | 267,000.00 | 0.00 | Canceled | 2018-06-30 | | 2018-08-03 | | 2018-11-16 | | | | | | | | | 2019-01-14 | | 2019-02-15 | | 2019-11-15 |
| CT3-CS-TV15 / Consulting Service to carry out a Geo-Referenced Households Vulnerability Survey and data update against Flood in Can Tho City | IDA / 57790 | Spatial planning platform and financial and social protection instruments | Post | Quality And Cost-Based Selection | Open - National | 295,000.00 | 0.00 | Pending Implementation | 2018-07-06 | | 2018-07-27 | | 2018-11-05 | | | | | 2018-12-12 | | 2019-02-08 | | 2019-03-25 | | 2019-04-29 | | 2021-12-28 |
| CT3 CS TV13 / Consultant of communication on the project. | IBRD / 85980 | Urban corridor development | Post | Consultant Qualification Selection | Open - National | 93,761.00 | 89,091.66 | Signed | 2019-05-02 | 2019-04-17 | 2019-05-06 | | 2019-07-05 | 2019-07-26 | | | | | | | | 2019-10-21 | 2019-09-09 | 2019-11-08 | 2019-10-17 | 2021-04-29 |
| CT3 CS TV17 / Transportation system improvement and research Consultant - Phase 2 | IDA / 57790 | Spatial planning platform and financial and social protection instruments | Prior | Quality And Cost-Based Selection | Open - International | 1,000,000.00 | 0.00 | Pending Implementation | 2020-05-18 | | 2020-06-17 | | 2020-09-18 | | | | | 2020-11-06 | | 2020-12-16 | | 2021-03-04 | | 2021-04-13 | | 2022-06-30 |
| CT3 CS TV16 / Construction Supervision and contract management Consultant for packages under Component 1 for Phase II | IBRD / 85980 | Flood risk management, and environmental sanitation | Post | Quality And Cost-Based Selection | Open - International | 356,675.00 | 0.00 | Canceled | 2020-02-28 | | 2020-03-29 | | 2020-05-18 | | | | | 2020-06-17 | | 2020-07-17 | | 2020-08-30 | | 2020-09-30 | | 2022-04-06 |
| CT3-CS-TV19 / Independent Consultant for auditing for Phase 2 | IBRD / 85980 | Flood risk management, and environmental sanitation | Post | Consultant Qualification Selection | Open - National | 100,517.00 | 39,678.87 | Signed | 2020-09-30 | 2021-05-04 | 2020-10-03 | | 2020-10-23 | 2021-07-13 | | | | | | | | 2020-11-24 | 2021-08-26 | 2020-11-28 | 2021-08-26 | 2023-11-28 |

| | | | | | | | | | | | | | | | | | | | | | | |
|---|--------------|---|------|------------------------------------|-----------------|--|------------|------|------------------------|------------|--|------------|------------|--|--|--|--|--|--|------------|------------|------------|
| CT3-CS-TV16 / The Consultancy for construction supervision and contract management for improving primary canals and urban drainage improvement. | IBRD / 85980 | Flood risk management, and environmental sanitation | Post | Consultant Qualification Selection | Open - National | | 292,178.00 | 0.00 | Pending Implementation | 2020-07-04 | | 2020-10-03 | 2020-10-23 | | | | | | | 2020-11-23 | 2020-11-28 | 2022-09-28 |
| CT3-CS-TV18 / The Consultancy for construction supervision and contract management for improving canals and inner city branch canals and lakes and CMT8 road improvement. | IBRD / 85980 | Flood risk management, and environmental sanitation | Post | Consultant Qualification Selection | Open - National | | 294,896.00 | 0.00 | Pending Implementation | 2020-07-04 | | 2020-10-03 | 2020-10-23 | | | | | | | 2020-11-24 | 2020-11-28 | 2022-11-28 |

INDIVIDUAL CONSULTANTS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | | Invitation to Identified/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | | | |
|--------------------------------------|-------------------|-----------|-------------|--------|-----------------|---------------|-------------------------|----------------------|----------------|--------------------|--------|--|--------|---------------------------|--------|-----------------|--------|---------------------|--------|--|--|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | |
| | | | | | | | | | | | | | | | | | | | | | |