

Procurement Plan

I. General

1. **Bank's approval Date of the procurement Plan:** 22 August 2017
2. **Date of General Procurement Notice:**
3. **Period covered by this procurement plan:** The procurement period of project covered from 15 September 2017 to 30 December 2022

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Contract Value Threshold US\$	Contracts Subject to Prior Review
1	ICB (Works)	$\geq 10,000,000$	<i>All</i>
2	NCB (Works)	$\square 10,000,000$	<i>None</i>
3	Shopping (Works)	$\square 200,000$	<i>None</i>
4	ICB (Goods and Non-Consultant Services)	$\geq 2,000,000$	<i>All</i>
5	NCB (Goods and Non-Consultant Services)	$< 2,000,000$	<i>None</i>
6	Shopping (Goods and Non-Consultant Services)	$< 100,000$	<i>None</i>
7	SSS (Goods)	<i>Not Applicable</i>	<i>All</i>

2. **Prequalification.** Bidders for [Not applicable](#) shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components** (as per paragraph. 3.17 of the Guidelines: [Not applicable](#)).
4. **Reference to (if any) Project Operational/Procurement Manual: Project Operations Manual to be prepared and adopted by EDM before effectiveness of the Financing Agreement**
5. **Any Other Special Procurement Arrangements:** [Not applicable](#).
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness:**

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
1	Summary of the ICB (Works)	118.19	2	Yes	Prior	
2	Summary of the ICB (Goods and Equipment)	11.35	6	Yes	Prior	
3	Summary of the SSS (Goods and Equipment)	2.47	2	No	Prior	
4	Summary of the ICB (Non-Consultant Services)	3.5	1	No	Prior	
5	Summary of the NCB (Works)	0.45	1	No	Post	
6	Summary of the NCB (Goods and Equipment)	0.6	2	No	Post	
7	SSS (Capacity Building under Non-Consultant Services)	0.15	1	No	Post	

III. Selection of Consultants

- Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Contract Value Threshold US\$	Contracts Subject to Prior Review
1	QCBS (Consulting Services –Firms)	≥ 1,000,000	All
2	QCBS (Consulting Services –Firms)	≥ 300,000 - < 1,000,000	None
3	CQS/Other (QCBS/LCS) (Consulting Services –Firms)	< 300,000	None
4	Individual Consultant (Consulting Services – Individuals (IC))	≥ 300,000	All
5	Individual Consultant (Consulting Services – Individuals (IC))	< 300,000	None
	SSS (Consulting Services –Firms and Individuals (IC))	Not Applicable	All

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. **Any Other Special Selection Arrangements:** *Not Applicable*
4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
1	Summary of number of contracts that will be let under QCBS	2.9	2	Prior	
2	Summary of number of contracts that will be let under IC	0.53	1	Prior	
3	Summary of number of contracts that will be let under QCBS	1.45	6	Post	
4	Summary of number of contracts that will be let under IC	1.5	13	Post	
5	Summary of number of contracts that will be let under SSS	0.1	1	Prior	

PROCUREMENT PLAN Mozambique : Power Efficiency and Reliability Improvement Project (PERIP)

General Information
Country: Mozambique **Bank / Approval Date of the Original Procurement Plan:** 2018-04-17
Project ID: P158249 **Revised Plan Date(s): (comma delineated, leave blank if none)** 2018-04-17
Project Name: Power Efficiency and Reliability Improvement Project (PERIP) **OPN Date:**
Loan / Credit No.: IDA / V0250, IDA / D2380
Executing Agency(ies): Electricity of Mozambique, Ministry of Mineral Resources and Energy

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IV3 / Installation of Nationwide Network Redesign/WAN	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open - National	Single Stage - One Envelope		450,000.00	0.00	Pending Implementation					2018-02-28	2018-03-21					2018-05-07	2018-06-21		2018-11-12		2019-12-12		
IV2 / Supply and Installation of 10,000 AMR Meters for EDM Large Customers to improve performance of AMR infrastructure	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open - International	Single Stage - One Envelope		5,600,000.00	0.00	Pending Implementation					2017-10-31		2017-11-21				2018-01-05	2018-02-19		2018-07-12		2019-07-12		
IV1 / Supply and Installation on Redundancy in EDM substations, Reinforcement of Transmission Lines, Power Compensation & Primary/Secondary System Protection/Control in Substations of Central Northern System, Rehabilitation of Distribution Systems	IDA / D2380	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Prior	Request for Bids	Open - International	Single Stage - One Envelope		114,590,000.00	0.00	Under Review					2018-01-09		2018-01-30				2018-04-02	2018-05-17		2018-10-05		2020-10-07		

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
G1 / Acquisition on Office Equipment for the PIU Team	IDA / V0250	Component 3: Capacity Building and Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		10,000.00	10,777.03	Completed							2016-11-24							2017-03-28	2017-04-13	2017-05-28	2017-04-28		
G1-1 / Laptop computers for the Project PIU members	IDA / V0250	Component 3: Capacity Building and Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		9,000.00	0.00	Cancelled							2016-11-14							2017-01-19		2017-02-21			
G1-2 / Office Furniture for the Project PIU Members	IDA / V0250	Component 3: Capacity Building and Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		1,000.00	0.00	Cancelled							2016-11-19							2017-02-14		2017-03-28			
III / Supply of Maputo and Matola Network Redesign	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,200,000.00	0.00	Under Implementation				2017-09-29	2017-11-09	2017-10-20	2017-11-09				2017-12-04	2018-01-22	2018-01-03	2018-04-17		2018-12-17			
III / Supply of National wide Network Redesign/WAN and Supply & Installation of Data Center Network Redesign	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Request for Bids	Open - International	Single Stage - One Envelope		4,450,000.00	0.00	Under Review				2018-03-23		2018-04-13					2018-05-28	2018-06-27		2018-11-12		2020-01-31			
III / Supply and Installation of the EDM Introspec Baseline Assessment	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open - National	Single Stage - One Envelope		200,000.00	0.00	Pending Implementation				2017-10-10		2017-10-31					2017-12-15	2018-01-14		2018-05-28		2018-11-19			
III / Supply and Installation of the EDM Operational Portal (Corporate Service Center) and E-Learning Platform	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open - International	Single Stage - One Envelope		600,000.00	0.00	Pending Implementation				2017-11-30		2017-12-21					2018-02-05	2018-03-07		2018-07-27		2018-12-28			
III / Supply and Installation of the DIGITAL Board and Supply & Installation of the Business Continuity (Email continuity)	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open - National	Single Stage - One Envelope		400,000.00	0.00	Under Implementation				2018-07-27	2018-02-07	2018-08-17	2018-02-07				2018-10-01	2018-03-15	2018-10-31	2019-03-14		2019-12-13			
III / Supply and Installation of the Data Architecture and Application Integration	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open - International	Single Stage - One Envelope		600,000.00	0.00	Pending Implementation				2017-10-27		2017-11-17					2018-01-01	2018-01-31		2018-06-14		2019-06-14			
III / Supply and Installation of an Asset Management System (AMS), Maintenance management system (MMS), Workforce management (WFM), Processes Design and Training of EDM Staff	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Request for Bids	Open - International	Single Stage - One Envelope		4,000,000.00	0.00	Pending Implementation				2018-06-29		2018-07-20					2018-09-03	2018-10-03		2019-02-18		2020-02-18			
III / Supply and Installation of 3 benches of 20 meter capacity, 4 Meter Calibration Lab, 3 Special Store and 100 portable meter testers	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open - International	Single Stage - One Envelope		500,000.00	0.00	Pending Implementation				2018-02-16		2018-03-02					2018-04-16	2018-05-16		2018-09-28		2019-05-30			
III / Implementation of System Stabilization & End to End Business Process Review by the system supplier: ERP QM+, CMS and OMS	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Direct Selection	Direct			1,970,000.00	0.00	Pending Implementation				2018-07-20		2018-08-10								2019-01-11		2020-01-13			
III / Implementation of Transfer pread functionality to Commercial Management System (CMS) as well as new appliance to tokens generation	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Direct Selection	Direct			500,000.00	0.00	Pending Implementation				2017-10-25		2017-11-15								2018-04-30		2019-04-03			

MZ-MIREME-54277-GO-RFO / IT and Electronic Equipment	DA / D2380	Component 3: Capacity Building and Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,000.00	0.00	Pending Implementation														2018-06-09						2018-08-03		2018-08-20	
MZ-MIREME-58044-GO-RFO / Field Work Electrical Equipment	DA / D2380	Component 3: Capacity Building and Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	0.00	Pending Implementation																					2018-08-17		2018-09-03

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion						
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
C56 / Support from the current Service Provider to conclude implementation of the current Phase 1 of the SIGEM Project		Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Direct Selection	Direct			100,000.00	0.00	Pending Implementation					2016-10-31		2016-11-30														2017-02-10		2017-10-13
CS7-1 / Technical Audit to approximately 6,000 Meters from HV, MV and Big LV Customers across 16 EDM Area Service Centers	DA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open - International	Single Stage - One Envelope		80,000.00	0.00	Cancelled				2017-03-17	2017-03-29	2017-03-29	2017-03-29					2017-05-15	2017-05-10	2017-06-14	2017-06-14	2017-08-29				2018-08-29			
CS7-2 / Technical Audit to approximately 4,500 Energy Meters from HV, MV and Big LV Customers across the 16 EDM Area Service Centers for Relocating subsequent to reduction of Scope of Services to fit within Available Budget	DA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Request for Bids	Open - International	Single Stage - One Envelope		300,000.00	313,465.62	Under Implementation				2017-08-25	2017-08-30	2017-08-30	2017-08-30					2017-10-24	2017-10-05	2017-12-13	2017-11-30	2018-02-15				2019-02-15			
I11 / Supply of GIS software including Survey/Data Gathering Campaign as well as Training of the EDM Staff	DA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Request for Bids	Open - International	Single Stage - One Envelope		3,500,000.00	0.00	Pending Implementation					2018-07-27		2018-08-17					2018-10-16		2018-11-15		2019-03-08				2020-05-06			

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
CS1/PER/PPA / Engineering design and supervision for rehabilitation and upgrading transmission and distribution networks	DA / V0250	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	3,738,053.54	Signed	2016-07-27	2016-08-02	2016-08-17	2016-08-03	2016-09-30	2016-08-10			2016-11-14	2016-09-23	2016-12-14	2016-10-28	2017-01-18	2016-12-12	2017-03-15	2017-03-01	2022-01-16		
CS8 / Review of Feasibility Study for a National Control Center, Review Grid Code and Preparation of Bidding Documents	DA / V0250	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Prior	Consultant Qualification Selection	Open - International		150,000.00	234,624.13	Signed	2016-10-19	2016-10-10	2016-11-09	2016-10-11	2017-01-06	2016-12-21					2017-02-20	2017-05-23	2017-04-21	2017-08-01	2017-10-27				
CS11 / Financial Audit for the Project PPA funding		Component 3: Capacity Building and Implementation Support	Post	Least Cost Selection	Open - International		30,000.00	0.00	Pending Implementation	2016-10-31		2016-11-30		2017-02-13				2017-03-31		2017-04-30		2017-08-04	2017-07-28				2018-02-28	
I19 / Implementation of Inventory and Valuation of the EDM Assets	DA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Quality And Cost-Based Selection	Open - International		1,600,000.00	0.00	Under Review	2017-08-25	2017-09-11	2017-08-31	2017-09-12	2017-10-14	2017-12-08			2017-11-30	2018-02-27	2017-12-15		2018-01-18	2018-03-05	2018-07-05				2018-07-05
CS2 / Engineering Studies for Preparation of reinforcement of Power Generation at Temane	DA / V0250	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Prior	Quality And Cost-Based Selection	Open - International		220,000.00	0.00	Cancelled	2016-08-26	2016-11-08	2016-09-16	2016-11-11	2016-10-30				2016-12-14		2017-01-13		2017-02-17	2017-04-05				2020-04-30	
I20 / Realization of Customer Services	DA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Quality And Cost-Based Selection	Open - International		200,000.00	0.00	Pending Implementation	2018-02-28		2018-03-28		2018-05-11				2018-06-26		2018-07-26		2018-09-10	2019-01-18				2019-07-18	
I22 / Implementation of Staff Mapping & Allocation, Total Compensation Study, Staff Survey, as well as Development of Learning Strategy and Pension & Health Insurance System	DA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Quality And Cost-Based Selection	Open - International		1,300,000.00	0.00	Pending Implementation	2017-10-27		2017-11-17		2017-12-31				2018-02-14		2018-03-16		2018-04-20	2018-08-06				2019-03-06	
I24 / Development of Review of the Grid Code	DA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Quality And Cost-Based Selection	Open - International		200,000.00	0.00	Pending Implementation	2017-11-30		2017-12-21		2018-02-03				2018-03-20		2018-04-19		2018-05-31	2018-10-15				2019-12-16	
I25 / Development of Power System Protection Study	DA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Quality And Cost-Based Selection	Open - International		200,000.00	0.00	Pending Implementation	2017-11-29		2017-12-20		2018-02-02				2018-03-19		2018-04-18		2018-05-24	2018-10-08				2019-10-08	
I18 / Development of the Ten Year Strategy for EDM	DA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Quality And Cost-Based Selection	Open - International		300,000.00	0.00	Pending Implementation	2018-01-15		2018-02-05		2018-04-06				2018-05-21		2018-06-20		2018-07-25	2018-12-10				2019-12-10	
MZ-EDM-48798-CS-QCBS / Implementation of Risk Assessment and preparation of Action Plans to provide Risk Matrix and Annual Audit Plan for 2018 for EDM	DA / D2380	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Consultant Qualification Selection	Open - International		30,000.00	0.00	Under Implementation	2018-03-02	2018-02-15	2018-03-23	2018-02-15	2018-05-06				2018-06-05		2018-06-20		2018-08-20	2018-12-17					
MZ-MIREME-54285-CS-QCBS / Options for management and governance of government holdings on PPP	DA / D2380	Component 3: Capacity Building and Implementation Support	Post	Quality And Cost-Based Selection	Open - International		200,000.00	0.00	Pending Implementation	2018-08-06		2018-08-27		2018-10-10				2018-11-07		2018-12-07		2019-01-11	2019-02-15				2020-02-15	

MZ-MREME-59055-CS-QCBS / Power Sector Planning Methodologies & Design, Development and Implementation of Software for Monitoring & Management of Power Infrastructure in Mozambique (web-portal).	DA / D2380	Component 3: Capacity Building and Implementation Support	Post	Quality And Cost-Based Selection	Open - International		300,000.00	0.00	Pending Implementation	2018-08-06	2018-08-27	2018-10-10		2018-11-07	2018-12-07	2019-01-11	2019-02-15	2019-07-31
MZ-MREME-59285-CS-QCBS / Tarif Policy	DA / D2380	Component 3: Capacity Building and Implementation Support	Post	Quality And Cost-Based Selection	Open - International		250,000.00	0.00	Pending Implementation	2018-08-20	2018-09-10	2018-10-24		2018-11-21	2018-12-21	2019-01-25	2019-03-01	2019-09-06
MZ-MREME-59291-CS-QCBS / Baseline Energy Market Study	DA / D2380	Component 3: Capacity Building and Implementation Support	Post	Quality And Cost-Based Selection	Open - International		250,000.00	0.00	Pending Implementation	2018-08-01	2018-06-22	2018-08-06		2018-09-02	2018-10-02	2018-11-06	2018-12-11	2019-06-07
MZ-MREME-69429-CS-QCBS / Tarif Methodology for Electricity and Gas downstream.	DA / D2380	Component 3: Capacity Building and Implementation Support	Post	Quality And Cost-Based Selection	Open - International		250,000.00	0.00	Pending Implementation	2018-06-29	2018-07-20	2018-09-02		2018-09-30	2018-10-30	2018-12-04	2019-01-08	2019-06-28

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
C53 / Transformation Team for EDM Restructuring Process		Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Individual Consultant Selection	Direct		100,000.00	0.00	Pending Implementation	2016-09-30		2016-11-15		2016-12-30		2017-02-24		2017-08-23	
C510 / Preparation of Project Manual	IDA / V0250	Component 3: Capacity Building and Implementation Support	Post	Individual Consultant Selection	Direct		10,000.00	18,750.00	Signed	2016-10-28	2017-06-16	2016-12-22		2017-02-06	2017-08-10	2017-03-27	2017-12-28	2017-04-27	
C54-2 / Post Implementation Review of SIGEM Project for ERP Component		Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Direct		25,000.00	0.00	Cancelled	2016-09-08		2016-10-26		2016-12-09		2017-02-08		2017-08-07	
C54-22 / Post Implementation Review of the ERP Component under SIGEM Project	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Limited		25,000.00	18,950.00	Completed	2016-09-01	2016-09-06	2016-09-30	2016-09-21	2016-11-15	2016-10-21	2017-01-09	2016-12-20	2017-01-09	2017-03-09
C54-1 / Post Implementation Review of SIGEM Project for OMS Component		Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Direct		25,000.00	0.00	Cancelled	2016-09-08		2016-10-07		2016-11-21		2017-01-20		2017-07-20	
C54-3 / Post Implementation Review of SIGEM Project for OMS & ICS Component		Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Direct		25,000.00	0.00	Cancelled	2016-09-09		2016-10-25		2016-12-09		2017-02-10		2017-08-09	
C54-4 / Post Implementation Review of SIGEM Project for PM Component		Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Direct		25,000.00	0.00	Cancelled	2016-09-09		2016-10-26		2016-12-11		2017-02-10		2017-08-09	
C54-11 / Post Implementation Review for the OMS Component under the SIGEM Project	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Limited		25,000.00	22,250.00	Completed	2016-09-02	2016-09-06	2016-09-22	2016-09-21	2016-11-07	2016-10-21	2017-01-09	2016-12-20	2017-01-09	2017-03-09
C54-33 / Post Implementation Review of the OMS & ICS Component under the SIGEM Project	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Limited		25,000.00	23,950.00	Completed	2016-09-02	2016-09-06	2016-09-22	2016-09-21	2016-11-07	2016-10-21	2017-01-09	2016-12-20	2017-01-09	2017-04-13
C54-44 / Post Implementation Review of the PM Component under the SIGEM Project	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Limited		25,000.00	24,250.00	Completed	2016-09-01	2016-09-06	2016-09-23	2016-09-21	2016-11-08	2016-10-21	2017-01-09	2016-12-20	2017-01-09	2017-02-17
C55 / Bidding Documents and procurement of Contractors for SIGEM phase 2		Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Direct		50,000.00	0.00	Pending Implementation	2016-10-09		2016-11-23		2017-01-09		2017-02-28		2017-08-27	
C59-1 / ESA and ESMP Study covering all investment Components planned to be implemented in eight provinces to be covered by the Project	IDA / V0250	Component 3: Capacity Building and Implementation Support	Post	Individual Consultant Selection	Limited		80,000.00	96,190.00	Completed	2017-03-07	2016-04-01	2017-03-12	2016-05-03	2017-03-17	2016-06-01	2017-03-29	2016-10-18	2017-05-31	2017-08-31
C59-2 / RPF Study to be carried out for all investment Components planned to be implemented in all the eight provinces to be covered by the Project	IDA / V0250	Component 3: Capacity Building and Implementation Support	Post	Individual Consultant Selection	Limited		70,000.00	68,796.00	Completed	2017-03-07	2016-04-01	2017-03-10	2016-04-01	2017-03-15	2016-06-06	2017-03-24	2016-12-06	2017-05-31	2017-09-15
C57 / Audits of MV & HV Metering and Preparation of Metering Policy		Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Limited		80,000.00	0.00	Cancelled	2016-09-30		2016-10-31		2016-11-30		2017-02-14		2017-07-14	
I14 / Operationalization of a Meter Calibration Lab, Special Service and Redesign of Meter Inspection as well as Establishing Testing Procedures on the field	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Open		150,000.00	186,050.00	Signed	2017-08-21	2017-08-01	2017-09-29	2017-09-29	2017-10-20	2017-12-04	2018-01-19	2018-01-23	2018-08-20	
I8 / Preparation of Technical & Functional Specifications and other Technical Requirements for Supply and Installation of Geographical Information System (GIS) as well as Workforce Management (WFM)	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Open		250,000.00	0.00	Under Implementation	2017-09-15	2017-08-27	2017-11-24		2017-12-15		2018-02-27		2020-02-28	
I6 / Design and Supervision on Supply and Implementation of Asset Management System (AMS) as well as the Maintenance Management System (MMS)	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Individual Consultant Selection	Open		300,000.00	0.00	Under Implementation	2017-09-13		2017-11-23		2017-12-29		2018-02-28		2020-02-28	

C12 / Delegation of Accountability and Authority Matrix (DAAM) for EDM	IDA / V0250	Component 3: Capacity Building and Implementation Support	Post	Individual Consultant Selection	Limited		80,000.00	93,875.00	Signed	2017-08-31	2017-06-16	2017-09-11	2017-10-06	2017-10-11	2017-10-31	2017-12-11	2017-12-29	2018-03-12
I4 / Consulting Services for Monitoring and Auditing the execution of the ESMP on Infrastructure Investment components of the Project	IDA / V0250	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Post	Individual Consultant Selection	Limited		200,000.00	0.00	Pending Implementation	2018-02-07		2018-02-19		2018-03-21		2018-06-11		2020-07-30
I15 / Consulting services for supervision on implementation of Magufo & National wide Network Redesign & WAN	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Prior	Individual Consultant Selection	Open		330,000.00	0.00	Under Review	2017-09-29	2018-03-02	2017-12-04		2017-12-25		2018-03-16		2019-11-18
I16 / Consulting services for supervision on implementation of Data Center Network Redesign (Redundancy, High availability, High Performance)	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Open		50,000.00	0.00	Under Implementation	2017-09-28	2018-03-02	2017-11-24		2017-12-15		2018-03-29		2020-03-27
I17 / Consulting services for design and supervision on implementation of DIGITAL Board - EDM Management Portal	IDA / V0250	Component 2: Enhancement of EDM Operational and Commercial Operations	Post	Individual Consultant Selection	Open		100,000.00	0.00	Pending Implementation	2017-11-29		2018-02-09		2018-03-02		2018-07-23		2019-07-23
I3 / Consulting Services for Preparation of Compensation Plan for Infrastructure Investment components of the Project	IDA / V0250	Component 1: Rehabilitation and Upgrade of Network Infrastructure	Post	Individual Consultant Selection	Direct		100,000.00	0.00	Pending Implementation	2017-09-22		2017-10-09		2017-10-30		2018-01-08		2018-06-20