

Nairobi Metropolitan Services Improvement Project (NaMSIP)

Procurement Plan

I. General

The following procurement plan has been developed for project implementation during the period May 2015 to April 2016 and provides the basis for the procurement methods and Bank prior/post review thresholds. The plan will be updated when need arises to reflect the actual project implementation needs. It covers the three categories, namely, Works; Consultancies; and Goods.

1. Project information:

Country / Borrower: Republic of Kenya

Project: Nairobi Metropolitan Services Improvement Project (NaMSIP)

IDA Credit No. 51020-KE

Project Implementing Agencies: Directorate of Nairobi Metropolitan Development (MoNMED), Ministry of Land, Housing, and Urban Development.

2. Bank's approval Date of the Revised Procurement Plan: May 11, 2015

3. Date of General Procurement Notice: 3rd April, 2012

4. Period covered by this procurement plan: May 2015 to April 2016

II Thresholds for Prior Review - after December 4, 2014**Goods, Works, Non Consulting Services, Consulting Services**

The Table below summarizes the New Risk Based Prior Review Threshold (with effect from January 2015) for which Procurement Decisions are subject to Prior Review by the Bank are as stated in Appendix 1 to the Guidelines for Procurement.

Procurement Category in current PROCYS	Procurement Category in new Matrix	Prior Review Thresholds
		Estimated Contract Cost in US Dollars (millions) Risk Level - Substantial
(i) Design, Build & Operate Solid Waste facility (ii) Output and Performance-based Road Contracts (iii) Plant Design, Supply, and Installation (iv) Works	Works, Turnkey and S&I of Plant and Equipment	>=10
(i) Goods (ii) Health Sector Goods (iii) Textbooks	Goods	>=1
(i) Information Systems (ii) Non-Consulting Services (iii) Procurement of Management Services	IT Systems, and Non-Consulting Services	>=1

Procurement Category in current PROCYS	Procurement Category in new Matrix	Prior Review Thresholds	
		Estimated Contract Cost in US Dollars (millions)	Risk Level - Substantial
Consultant Services - Firm	Consultant Services	>=0.5	
	All Direct Contracting and Single-Source Contracts with Consultant (Firms)	Works, Turnkey and S&I of ...	>=0.1
		Goods	>=0.1
		IT Systems.....	>=0.1
		Consultants Services.....	>=0.1
Consultant Services-Individual Consultants	Individual Consultants (Single-Source Contracts)	>=0.1	
	Individual Consultants (Based on Comparison of CVs)	>=0.2	

In addition, all Terms of Reference will be subject to prior review.

III Procurement Packages with Methods and Time Schedule (Summary)

A: WORKS

No	Contract Description	Status	Estimated/ Actual Cost in USD	Procurement method	Review by Bank (Prior/ Post)	Bid Submission & Opening	Comments
W001	Construction of Ruiru Sewerage System (trunk sewer system and reticulation and a waste water treatment plant)	Planned	25,000,000	ICB	Prior	5-Nov-12	
		Actual	23,476,780	ICB	Prior	5-Dec-12	
W002	Supply Installation and Commissioning of Street and Security Lighting in Juja, Thika and Ruiru	Planned	1,200,000	NCB	Post	14-Sep-14	
		Actual		NCB	Post	3-Sep-14	
W003	Construction of NMT facilities in the 13 selected urban areas	Planned	25,000,000	ICB	Prior	16-Nov-15	
		Actual					
W004	Improvement of Drainage System in storm water drainage in Nairobi City (Dagoretti, Langata, CBD and Embakasi), Thika (CBD and west of CBD), Mavoko and Ongata Rongai township	Planned	8,500,000	NCB	Post	4-May-15	
		Actual					
W005	Construction of model fire station in Thika, Kiambu and Nairobi	Planned	5,000,000	NCB	Post	16-Jul-15	
		Actual					
W006	Rehabilitation of Power Generation Plant at Chania Falls for Thika Water & Sewerage Company	Planned	1,000,000	NCB	Post	16-Oct-15	
		Actual					
W007	Construction of Kikuyu Road	Planned	1,600,000	NCB	Prior	1-Feb-14	

No	Contract Description	Status	Estimated/ Actual Cost in USD	Procurement method	Review by Bank (Prior/ Post)	Bid Submission & Opening	Comments
	2km Road leading to Railway Station	Actual	3,100,000	NCB	Prior	7-Feb-14	
W008	Construction/Rehabilitation Works of Market in Ruiru	Planned	1,000,000	NCB	Post	16-Nov-15	
		Actual					
W009	Construction of loop road 1.6km in Ruiru going past the Ruiru Hospital (see Comp. 3)	Planned	1,000,000	NCB	Prior	1-Feb-14	
		Actual	1,350,000	NCB	Prior	29-Jan-14	
W010	Construction of Tala-Mombasa Road and Kenol-Koma Rock Link Roads	Planned	51,000,000	ICB	Prior	15-Sep-15	
		Actual					
W011	Construction of 3 Boreholes within the three fire stations in Nairobi County	Planned	400,000	NCB	Post	30-Jul-15	
		Actual					
W012	Construction of Access Road and NMT to Imara Daima Railway Station	Planned	6,000,000	ICB	Prior	2-Dec-13	
		Actual	4,721,686	ICB	Prior	10-Dec-13	
W014	Rehabilitation of Market in Muthurwa	Planned	2,400,000	NCB	Post	20-Nov-15	
		Actual					
W015	Rehabilitation of Market in Kangemi	Planned	4,800,000	NCB	Post	20-Nov-15	
		Actual					
W016	Rehabilitation of Market on Jogoo Road	Planned	4,800,000	NCB	Post	20-Nov-15	
		Actual					
W017	Rehabilitation of Market in Karandini	Planned	2,400,000	NCB	Post	20-Nov-15	
		Actual					
W018	Rehabilitation of Outfall Drain and Drainage Infrastructure in Manyani Roads	Planned	2,000,000	NCB	Post	27-Feb-14	
		Actual		NCB	Post	30-Jan-14	
W019	Access Road to Limuru Railway Station	Planned	2,200,000	NCB	Post	1-Nov-14	
		Actual	1,407,305	NCB	Post	22-Aug-14	
W020	Construction of Juja Circuit Road leading to Railway Station (3.5km) (see Comp. 3)	Planned	1,000,000	NCB	Post	15-Jul-15	
		Actual					
W021	Supply Installation and Commissioning of Street and Security Lighting in Kiambu and Karuri	Planned	720,000	NCB	Post	14-Sep-14	
		Actual	677,778	NCB	Post	3-Sep-14	
W022	Supply Installation and Commissioning of Street and Security Lighting in Limuru and Kikuyu	Planned	700,000	NCB	Post	14-Sep-14	
		Actual	652,222			3-Sep-14	
W023	Supply Installation and Commissioning of Street and Security Lighting in Tala and Mavoko	Planned	270,000	NCB	Post	14-Sep-14	
		Actual		NCB	Post	3-Sep-14	
W024	Supply Installation and Commissioning of Street and Security Lighting in Kitengela, Ngong and Ongata Rongai	Planned	700,000	NCB	Post	14-Sep-14	
		Actual	713,333	NCB	Post	3-Sep-14	
W025	Supply Installation and Commissioning of Street and Security Lighting Lot 1 Nairobi County	Planned	860,000	NCB	Post	14-Sep-14	
		Actual		NCB	Post	3-Sep-14	
W026	Supply Installation and Commissioning of Street and Security Lighting Lot 2 Nairobi County	Planned	440,000	NCB	Post	14-Sep-14	
		Actual	560,000	NCB	Post	3-Sep-14	

No	Contract Description	Status	Estimated/ Actual Cost in USD	Procurement method	Review by Bank (Prior/ Post)	Bid Submission & Opening	Comments
W027	Supply Installation and Commissioning of Street and Security Lighting Lot 3 Nairobi County	Planned	620,000	NCB	Post	14-Sep-14	
		Actual		NCB	Post	3-Sep-14	
W028	Construction/Rehabilitation of Market in Ongata Rongai	Planned	1,000,000	NCB	Post	16-Nov-15	
		Actual					
W029	Construction/Rehabilitation of Market in Juja	Planned	1,000,000	NCB	Post	16-Nov-15	
		Actual					
W030	Construction/Rehabilitation of Market in Kiambu	Planned	1,000,000	NCB	Post	16-Nov-15	
		Actual					
W031	Construction/Rehabilitation of Market in Thika (Madaraka)	Planned	1,500,000	NCB	Post	23-Nov-15	
		Actual					
W032	Construction/Rehabilitation of Market in Githurai	Planned	1,000,000	NCB	Post	23-Nov-15	
		Actual					
W033	Construction/Rehabilitation of Market in Kihara	Planned	1,500,000	NCB	Post	23-Nov-15	
		Actual					
W034	Construction/Rehabilitation of Market in Kikuyu	Planned	2,000,000	NCB	Post	30-Nov-15	
		Actual					
W035	Construction/Rehabilitation of Market in Kitengela	Planned	1,000,000	NCB	Post	30-Nov-15	
		Actual					
W036	Construction/Rehabilitation of Market in Ngong	Planned	1,000,000	NCB	Post	30-Nov-15	
		Actual					
W037	Construction/Rehabilitation of Market in Tala/Kangundo	Planned	1,000,000	NCB	Post	04-Dec-15	
		Actual					
W038	Construction/Rehabilitation of Kikuyu Bus Park	Planned	1,500,000	NCB	Post	6-Aug-15	
		Actual					
W040	Kiambaa Public Parks Improvement	Planned	61,000	NCB	Post	6-Aug-15	
		Actual					
W041	Rehabilitation of Limuru Sewerage Works	Planned	1,000,000	NCB	Post	28-Sep-15	
		Actual					
W042	Investment in Traffic Management and flow in Thika, Kiambu, Athi River, Ongata Rongai and Kitengela towns	Planned	4,000,000	NCB	Post	14-Sep-15	
		Actual					
W043	IUWM Demonstrative Projects	Planned	10,000,000	ICB	Post	14-Feb-16	
		Actual					
W044	Construction of Imara Daima Footbridge	Planned	1,300,000	NCB	Post	04-Dec-15	
		Actual					
W045	Construction of Makadara Footbridge	Planned	1,800,000	NCB	Post	04-Dec-15	
		Actual					
W046	Rehabilitation of existing 2 No. Fire stations along Tom Mboya Street and Enterprise Road in Nairobi County	Planned	360,000	NCB	Post	5-Sep-15	
		Actual					
W047	Construction of NMT Facilities in Nairobi County	Planned	2,000,000	NCB	Post	11-Dec-15	
		Actual					
W048	Construction Works of Market in Kikuyu	Planned	2,000,000	NCB	Post	11-Dec-15	
		Actual					
W049	Construction Works of Kikuyu Bus Park	Planned	1,500,000	NCB	Post	16-Oct-15	
		Actual					

No	Contract Description	Status	Estimated/ Actual Cost in USD	Procurement method	Review by Bank (Prior/ Post)	Bid Submission & Opening	Comments
W050	Ruiru Station Quickwins	Planned	2,500,000	NCB	Post	14-Jul-15	
		Actual					
W051	Construction/Rehabilitation Works of Thika (Madaraka) Market	Planned	1,500,000	NCB	Post	18-Nov-15	
		Actual					
W052	Construction Works of Githurai Market	Planned	1,000,000	NCB	Post	18-Nov-15	
		Actual					
W053	Construction/Rehabilitation Works of Kiambu Market	Planned	1,000,000	NCB	Post	18-Nov-15	
		Actual					
W054	Construction Works of Kiambaa Market	Planned	1,500,000	NCB	Post	27-Nov-15	
		Actual					
W055	Improvement to Public Gardens Kiambu	Planned	61,000	NCB	Post	16-Oct-15	
		Actual					
W056	Construction/Rehabilitation Works of Juja Market	Planned	1,000,000	NCB	Post	27-Nov-15	
		Actual					
W057	Construction of Juja Circuit Road leading to Railway Station (3.5km) (see Comp. 2)	Planned	4,000,000	NCB	Post	16-Jul-15	
		Actual					
W058	Access to Thika Railway Station	Planned	2,000,000	NCB	Post	15-Jun-15	
		Actual					
W059	Construction of Juja & Thika Sewerage System (trunk sewer system and reticulation and a waste water treatment plant)	Planned	42,000,000	ICB	Prior	28-Jun-15	
		Actual					
W060	Construction/Rehabilitation Works of Ongata Rongai Market	Planned	800,000	NCB	Post	07-Dec-15	
		Actual					
W061	Construction/Rehabilitation Works of Kitengela Township Market	Planned	800,000	NCB	Post	07-Dec-15	
		Actual					
W062	Construction/Rehabilitation Works of Ngong Market	Planned	800,000	NCB	Post	07-Dec-15	
		Actual					
W063	Storm Water Drainage Works in Ongata Rongai	Planned	700,000	NCB	Post	12-Sept-15	
		Actual					
W064	Modern Bus Park in Ngong Town	Planned	350,000	NCB	Post	10-Jun-15	
		Actual					
W065	Modern Bus Park in Ongata Rongai	Planned	350,000	NCB	Post	10-Jun-15	
		Actual					
W066	Modern Bus Park in Kitengela Town	Planned	200,000	NCB	Post	10-Jun-15	
		Actual					
W067	Parking Bays, Bicycles and Pedestrian Pathways in Ngong Township	Planned	200,000	NCB	Post	12-Jun-15	
		Actual					
W068	Parking Bays, Bicycles and Pedestrian Pathways in Ongata Rongai Township	Planned	300,000	NCB	Post	12-Jun-15	
		Actual					
W069	Parking Bays, Bicycles and Pedestrian Pathways in Kitengela Township	Planned	500,000	NCB	Post	12-Jun-15	
		Actual					
W070	Construction of Jua Kali sheds	Planned	250,000	NCB	Post	15-Jun-15	

No	Contract Description	Status	Estimated/ Actual Cost in USD	Procurement method	Review by Bank (Prior/ Post)	Bid Submission & Opening	Comments
	in Ngong Township	Actual					
W071	Investments in disaster preparedness in Mavoko	Planned	120,000	NCB	Post	15-Jun-15	
		Actual					
W072	Construction of storm water drainage in Mavoko	Planned	220,000	NCB	Post	15-Jun-15	
		Actual					
W073	Bridge and Approaches Construction for Mavoko Quarry Road	Planned	1,600,000	NCB	Post	19-Jun-15	
		Actual					
W074	Investments in disaster preparedness in Tala/Kangundo	Planned	150,000	NCB	Post	19-Jun-15	
		Actual					
W075	Construction of market in Tala/Kangundo	Planned	825,000	NCB	Post	14-Dec-15	
		Actual					
W076	Construction of approx. 4Km Road in Tala/Kangundo	Planned	2,500,000	NCB	Post	10-Jun-15	
		Actual					
W077	Development of selected roads in Muranga Town	Planned	1,000,000	NCB	Post	16-Jul-15	
		Actual					
W078	Development of selected roads in Kenol Town	Planned	1,000,000	NCB	Post	16-Jul-15	
		Actual					
W079	Construction of Storm Water Drainage in Nairobi City (Dagoretti, Langata, CBD and Embakasi), Thika (CBD and west of CBD), Mavoko and Ongata Rongai township)	Planned	10,500,000	ICB	Prior	29-Jun-15	
		Actual					
W080	Construction of Kikuyu Sewerage System	Planned	8,000,000	NCB	Post	15-Jul-15	
		Actual					
W081	Rehabilitation and Construction of Mavoko Sewerage System	Planned	1,000,000	NCB	Post	15-Jul-15	
		Actual					
W082	Construction of Thika Storm Water System	Planned	25,000,000	ICB	Prior	27-Jul-15	
		Actual					
W083	Construction of Muhuri Road Nairobi	Planned	6,000,000	NCB	Post	15-Jul-15	
		Actual					
W084	Construction of 9 composite plants in Nairobi	Planned	2,000,000	NCB	Post	7-Sep-15	
		Actual					

B: GOODS

No	Contract Description	Status	Estimated/ Actual Cost in USD	Procurement Method	Bank Review (Prior/ Post)	Submission of bids & Bid opening	Comments
G001	Purchase of office equipment (desktop computer, laptops, camera, scanner)	Planned	30,209	Shopping	Post	29-Jul-15	
		Actual					
G002	Purchase of office furnitures (conference table, desks, chairs, bookshelves)	Planned	29,900	Shopping	Post	29-Jul-15	
		Actual		Shopping	Post		

C: CONSULTANCY SERVICES

S No.	Consultancy Description	Status	Estimated/ Actual Cost in USD	Selection Method	Review by Bank (Prior/ Post)	RFP submission & Opening	Comments
1	Assistant to Program Coordinator	Planned	180,000	ICS	Prior	2-Aug-11	
		Actual	80,974	ICS	Prior	6-Sep-11	
1a	Assistant to Program Coordinator	Planned	450,000	ICS	Prior	18-Feb-14	
		Actual		ICS	Prior	8-Apr-15	
2	Interdisciplinary Land Use and Transport Analysis including selected detailed designs	Planned	600,000	QCBS	Prior	21-Feb-13	
		Actual	1,353,358	QCBS	Prior	11-Sep-13	
3	Carrying out Feasibility Studies and Preparation of Detailed Designs and Tender Documents for Non-Motorized Transport (NMT) Facilities in Area 1 - Nairobi, Tala-Kagundo, Juja, Thika, Ruiru, Kiambu and Karuri within the Nairobi Metropolitan Region	Planned	230,000	QCBS	Prior	26-Nov-13	
		Actual		QCBS	Prior	4-Jul-14	
4	Preparation of feasibility studies, final designs and bidding documents for integrated solid waste management and infrastructural development for Nairobi Metropolitan Region	Planned	500,000	QCBS	Prior	20-Oct-11	
		Actual	501,681	QCBS	Prior	12-Nov-13	
5	Preparation of feasibility studies, final designs and bidding documents for security/street lighting for selected 13 urban centres within the NMR	Planned	170,000	CQS	Post	31-Oct-11	
		Actual	183,212	CQS	Post	22-Nov-11	
6	Preparation of feasibility studies, final designs and bidding documents for disaster preparedness and response systems	Planned	180,000	CQS	Post	23-Nov-12	
		Actual	187,081	CQS	Post	23-Nov-12	
7	Preparation of feasibility studies, final designs and bidding documents for storm water drainage in Nairobi City (Dagoretti, Langata, CBD and Embakasi), Thika (CBD and west of CBD), Mavoko and Ongata Rongai township	Planned	700,000	QCBS	Prior	30-Aug-12	
		Actual	311,000	QCBS	Prior	29-Aug-12	
8	Preparation of Feasibility Study, Design and Bidding Documents for Energy Audit in the Five Counties in the Nairobi Metropolitan Region	Planned	150,000	QCBS	Post	15-Aug-14	
		Actual		QCBS	Post	19-Sep-14	
9	Environmental & Social Management (Plan) Framework (ESMF)	Planned	43,000	ICS	Prior	1-Feb-11	
		Actual	43,000	ICS	Prior	2-Jun-11	
10	Resettlement Policy Framework	Planned	41,250	ICS	Prior	9-Jun-11	
		Actual	41,250	ICS	Prior	13-Apr-11	
11	Preparation of Operational Manual	Planned	44,000	ICS	Prior	28-Jan-11	
		Actual	44,000	ICS	Prior	5-Dec-11	
12	Preparation of waste pickers development plan and its implementation for selected 13 urban centres within the NMR	Planned	150,000	ICS	Post	1-Nov-15	
		Actual					
13	Analysis of human resources capacity needs associated with the new county mandates within the NMR	Planned	250,000	QCBS	Post	14-Sep-15	
		Actual					
14	Preparation of asset inventory of key basic infrastructure in each of the three counties, Kiambu, Machakos and Kajado	Planned	250,000	QCBS	Post	5-Nov-15	
		Actual					
15	Preparation for detailed design of public infrastructure around commuter rail stations	Planned	2,000,000	QCBS	Prior	6-Dec-15	
		Actual					

S No.	Consultancy Description	Status	Estimated/ Actual Cost in USD	Selection Method	Review by Bank (Prior/ Post)	RFP submission & Opening	Comments
16	Preparation of a Communications Strategy for the Nairobi Metropolitan Service Improvement Project (NaMSIP)	Planned	170,000	ICS	Post	17-Oct-12	
		Actual	166,756	ICS	Post	21-Aug-13	
17	Supervision of installation of street lighting for selected 13 urban centres within NMR	Planned	300,000	QCBS	Post	7-Oct-15	
		Actual					
18	Environmental Consultant	Planned	300,000	ICS	Post	6-Sep-12	
		Actual	35,100	ICS	Post	28-Aug-13	
19	Preparation of feasibility studies, final designs and bidding documents for storm water drainage in Kiambu (Juja, Limuru, Ruiru-Gatong'ora and Githurai), Machakos(Tala and Syokimau), Kajiando (Kitengela and Muruanga (Kenol)	Planned	700,000	QCBS	Prior	10-Aug-15	
		Actual					
20	Preparation of an Integrated Urban Water Management Plan for the Nairobi Metropolitan Region	Planned	500,000	QCBS	Prior	12-Dec-12	
		Actual				21-Aug-13	
21	Preparation of Revenue Enhancement studies for 4 selected counties (Machakos, Kiambu, Kajiado and Muranga)	Planned	450,000	QCBS	Prior	29-Dec-13	
		Actual		QCBS	Prior	1-Aug-14	
22	Carrying out ICT and GIS Needs and ICT Assessment in MoNMED and Counties within Nairobi Metropolitan Region (NMR)	Planned	400,000	QCBS	Prior	8-Sep-12	
		Actual	389,412	QCBS	Prior	4-Dec-13	
23	Consultancy Services for Preparation of Feasibility Studies, Detailed Designs and Tender Documentation for Effecting Alternative Traffic Management in Thika, Kiambu, Athi River, Ongata Rongai and Kitengela towns	Planned	210,000	QCBS	Post	26-Oct-12	
		Actual		QCBS	Post	19-Dec-14	
24	Preparation of Integrated Strategic Urban Development Plans for 12 Towns in 4 Clusters within the Nairobi Metropolitan Region	Planned	3,000,000	QCBS	Prior	9-Oct-12	
		Actual	1,731,548	QCBS	Prior	18-Dec-13	
25	Consultancy for Establishment of a Physical Street Address System for Nairobi City	Planned	1,200,000	QCBS	Prior	9-Oct-12	
		Actual	1,112,162	QCBS	Prior	18-Dec-13	
26	Consultancy on GIS Based Mass Valuation System for Nairobi City County	Planned	2,000,000	QCBS	Prior	8-May-15	
		Actual		QCBS	Prior		
27	Consulting Services for Design Review and Construction Supervision of Kikuyu Sewerage project.	Planned	200,000	QCBS	Post	4-Nov-15	
		Actual					
28	Preparation of Feasibility Studies, Development of Project Designs, Bidding Documents and Supervision of Markets in Ongata Rongai, Juja, Kiambu and Ruiru town.	Planned	300,000	QCBS	Prior	5-Sep-13	
		Actual		QCBS	Prior	13-Jun-14	
29	Procurement Consultant	Planned	250,000	ICS	Post	2-Mar-13	
		Actual	45,500	ICS	Post	17-Jul-13	
30	Design Review and Construction Supervision of storm water drainage in Nairobi City (Dagoretti, Langata, Embakasi), Thika (CBD and west of CBD), Mavoko and Ongata Rongai township	Planned	700,000	QCBS	Prior	22-Jun-15	
		Actual					
31	Consultancy Services for Preparation of Feasibility Studies, Detailed Designs,	Planned	300,000	QCBS	Post	4-Oct-15	

S No.	Consultancy Description	Status	Estimated/ Actual Cost in USD	Selection Method	Review by Bank (Prior/ Post)	RFP submission & Opening	Comments
	Tender Documents and Supervision of Sewerage System in Ngong Town and Ongata Rongai	Actual					
32	Preparation of Preliminary and Detailed Engineering Designs, Specifications, Bills of Quantities, Bidding Documents and Carrying out Construction Supervision of Tala-Mombasa Road and Kenol-Koma Rock link roads.	Planned	2,250,000	QCBS	Prior	14-May-13	
		Actual	2,322,109	QCBS	Prior	19-Dec-13	
33	Consultancy Services on Identification, Design and Supervision of Rehabilitation Works at the Limuru Sewerage Treatment Plant	Planned	300,000	CQS	Post	4-Oct-14	
		Actual		CQS	Post	19-Dec-14	
34	Carrying out Feasibility Studies and Preparation of Detailed Designs and Tender Documents for Non-Motorized Transport (NMT) Facilities in Area 2 - Limuru, Kikuyu, Mavoko, Kitengela, Ngong and Ongata Rongai within the Nairobi Metropolitan Region.	Planned	230,000	QCBS	Prior	26-Nov-13	
		Actual		QCBS	Prior	11-Jul-14	
35	Consultancy for Establishment of a Physical Address System for Thika, Kiambu and Machakos	Planned	1,500,000	QCBS	Prior	12-Aug-13	
		Actual		QCBS	Prior	18-Dec-13	
36	Consulting Services for Preparation of Feasibility Studies, Detailed Designs and Tender Documents of Sewerage Systems in Kenol Muranga, Ongata Rongai, Ngong, Kitengeal (Kajiado), Syokimau (Machakos) and Limuru, Thika North (Kiambu)	Planned	450,000	QCBS	Post	4-Oct-15	
		Actual					
37	Consulting Services For Integrated Action Plan for the Preparation of Konza-Kenol-Kangundo-Tala, Komarock-Ruai	Planned	800,000	QCBS	Prior	11-Nov-13	
		Actual		QCBS	Prior	20-Jun-14	
38	Technical Assistance (Urban Sector) for the Implementation of World Bank-Financed Projects at the Nairobi City County	Planned	300,000	ICS	Prior	18-Oct-13	
		Actual		ICS	Prior	5-Nov-13	
39	Consultancy Services for Feasibility Study and Formulation of an Urban Renewal Spatial Plan for Nairobi Eastlands	Planned	2,000,000	QCBS	Prior	25-Oct-13	
		Actual		QCBS	Prior	12-Sep-14	
40	Consulting Services For Preparation of Integrated Strategic Development Plan for Muranga and Kiambu Counties within the Nairobi Metropolitan Region	Planned	2,500,000	QCBS	Prior	26-Nov-13	
		Actual		QCBS	Prior	8-Aug-14	
41	Conducting Environmental & Social Impact Assessment for NaMSIP Sub-Projects	Planned	1,000,000	QCBS	Prior	27-Nov-13	
		Actual		QCBS	Prior	27-Apr-14	
42	Technical Assistance for the Implementation of World Bank-Financed Projects at the Kiambu County	Planned	300,000	ICS	Post	29-Aug-14	
		Actual		ICS	Post	2-Dec-14	
43	Preparation of Feasibility Studies, Development of Project Designs, Bidding Documents and Supervision of Markets in: i. Thika (Madaraka), ii. Githurai, iii. Kihara and iv. Kikuyu	Planned	300,000	QCBS	Prior	22-Jan-14	
		Actual		QCBS	Prior	13-Jun-14	
44	Preparation of Feasibility Studies, Development of Project Designs, Bidding Documents and Supervision of Markets in: i. Kitengela, ii. Ngong, iii. Tala/Kangundo and iv. Muthurwa	Planned	300,000	QCBS	Post	22-Jan-14	
		Actual		QCBS	Post	18-Jul-14	
45	Consulting on RAP on NaMSIP sub-	Planned	2,600,000	QCBS	Prior	27-Nov-13	

