PROCUREMENT PLAN for SURP II

General

1. Project Information

Country: Federal Republic of Somalia

Project Name: Somali Urban Resilience Project (SURP) Phase II

Project Number: P170922

Total Finance: USD 112,000,000

2. Project Implementation Agencies: Ministry of Public Works,
Benadir Regional Administration (BRA), Garowe Municipality,
Kismayo Municipality, Baidoa Municipality

3. Date of Project Plan: October 2019

4. Period Covered by this Procurement: May 2020 to December 2021

I. Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

II. Bank's Standard Procurement Document:

The Bank's standard Procurement Documents shall be used for all contracts subject to international competitive procurement and those contracts as specified into Procurement Plan tables in STEP

III. National Procurement Arrangements: Not applicable

IV. Prequalification: Not applicable

V. Leased Assets: Not Applicable

VI. Procurement of Second hand Goods: Not Applicable

VII. Domestic Preference: Not Applicable

VIII. Hands on Expanded Implementation Support (HEIS): Not Applicable

IX. Other Relevant Procurement Information: Not Applicable

X. Thresholds for Procurement Approaches and Method (US\$ millions)

		t Approaches a and Non-Cons		(US\$ millions)- ces											
Category	Review Internation National Quotation (US\$ al (RfQ) millions)														
Works	All	≥ 5.0	< 5.0	≤ 0.2											
Goods, IT, and non-consulting services	all	≥ 0.5	< 0.5	≤ 0.1											
Thresholds for		Approaches a nsulting Service		(US\$, millions) -											
Category	Prior	Short Lis	t of Nationa	l Consultants											

		iisaitiiig Sci vices	
Category	Prior	Short List of Nati	onal Consultants
	Review (US\$, millions)	Consulting Services	Engineering and Construction Supervision
Consultants (Firms)	all	≤ 0.1	≤ 0.2
Individual Consultants	all	n.a.	n.a.

1) Baidoa Municipality

Sr. No	Contract Description	Estima ted Cost (US\$)	Rev iew by Ban k (Pri or/ Pos t)	Marke t Appro ach (Open- Nation al/ Limite d etc.)	Sele ctio n Met hod (RFP , RFB, RFQ etc.)	Evalua tion Optio ns (BAFO , Rated Criteri a etc.)	Procure ment Process (Single stage- single envelop e etc.)	Prequalifi cation (Yes/ No)	Domes tic Prefer ence (Yes/N o)	Expec ted date of bid/ propo sal openi ng	Expected date of Contract Signatur e
							GOO	DS			
G1	Procurement of Three 4WD motor Vehicle pick ups	80,000. 00	Prior	Shoppi ng	RFQ	Lowest Single Evaluat stage ed One- Cost Envelor Lowest Single		N/A	N/A	05/05/ 2020	06/07/202 0
G2	Survey and Laboratory equipment	20,000.	Prior	Shoppi ng	RFQ	Lowest Evaluat ed Cost	Single stage One- Envelop	N/A	N/A	07/07/ 2020	09/09/202 0
G3	Hired vehicles for a period of time before the new vehicles are delivered	30,000. 00	Prior	Shoppi ng	RFQ	Lowest Evaluat ed Cost	Single stage One- Envelop	N/A	N/A	04/07/ 2020	31/12/202 0
	Total Goods										
WOR											
W1	Construction of section of Ali Amhar Road in	3,000,00	Prior	Open Nation al	RFB	Lowest Evaluat ed Cost	Single stage One- Envelop	N/A	N/A	20/04/ 2020	01/05/202

	Baidoa										
W2	Construction of Section of 30 KA Road in Baidoa	4,000,00 0	Prior	Open Nation al	RFB	Lowest Evaluat ed Cost	Single stage One- Envelop	N/A	N/A	20/04/ 2020	01/05/202
W3	Construction of Section of Hospital Road in Baidoa	4,000,00 0	Prior	Open Nation al	RFB	Lowest Evaluat ed Cost	Single stage One- Envelop	N/A	N/A	20/04/ 2020	01/05/202
W4	Construction of Laboratory	60.000.0 0	Prior	Shoppi ng	RFQ	Lowest Evaluat ed Cost	01/03/20 20	01/04/202 0	N/A	01/06/ 2020	01/08/202
	Total Works	12,070, 000									

Non -Consulting Services - Not applicable

Sr No.	Contract Descripti on	Estimated Cost	Review by Bank (Prior/P ost)	Market Approach (Open- National/ Limited etc.)	Selection Method (QCBS, LCBCS, QBS, DS	Shortlisti ng (Yes/No)	Expected Date of Bid Proposal Opening	Expected Date of Contract Signatur e
C1	Engineerin g supervisio n of Urban Roads	1,500,000.00	Prior	Open National	QCBS	N/A	01/11/2019	02/10/202
C2	M & E Survey (Base line,	750,000.00	Prior	Open National	QCBS	N/A	01/03/2020	02/02/202

	Mid and Impact Control)							
С3	Project Coordinato r	66,000.00	Prior	Direct Selection	CDS	N/A	01/07/2020	01/10/202
C4	Procureme nt Specialist	46,000.00	Prior	Direct Selection	CDS	N/A	01/07/2020	01/10/202
C5	Financial Managem ent Specialist	46,000.00	Prior	Direct Selection	CDS	N/A	01/07/202	01/10/202
C6	Project Engineer	48,000.00	Prior	Direct Selection	CDS	N/A	01/07/2020	01/10/202
C7	Social/Envi ronmental Specialist	61,200.00	Prior	Direct Selection	CDS	N/A	01/07/2020	01/10/202
C8	M&E Specialist	42,000.00	Prior	Open National	INDV	N/A	01/03/2020	01/10/202
C9	Communit y Mobilizatio n Officer	30,000.00	Prior	Direct Selection	CDS	N/A	01/03/2020	01/10/202
C10	Female Communit y Mobilizatio n Officer	30,000.00	Prior	Open National	INDV	N/A	01/03/2020	01/10/202
	Total Consultin g	2,619,200.0 0						
	Services							
	Grand Total	14,926,200. 00						

PROCUREMENT Somalia : Somalia Urban Resilience Project II
General Information

Bank's Approval Date of the Original Procurement Plai 2020-04-27 Revised Plan Date(s): (comma delineated, leave blank 2024-02-08 GPN Date: Country:

Project ID: P170922
Project Name: Somalia Urban Resilience Project II
Loan / Credit No: IDA / D5310, TF / B1409
Executing Agency(i Kismayo Municipality

ORKS																													4
ctivity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	High SEA/SH R isk	Procurement D ocument Type			Process St atus	Draft Pre-qu Docur		Prequalifica ation F		Draft Bidd ent / Just		Specific Pro Notice / I		Bidding Do s Iss	cuments a ued	Proposal Su Opening	/ noissimut		ition Report nmendation ward	Signed (Contract	Contra
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planne
50-KM-171992-CW-RFQ / Co struction of PIU office and L boratory	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Request for Quota tions	Limited	Single Stage - One E nvelope				200,000.00	176,636.70	Completed							2020-05-24	2020-06-18							2020-07-19	2020-09-20	2021-0
50-KM-172836-CW-RFB / Pa kage 2: Construction of Kis nayo Central Business Distri t (CBD)Roads.	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Request for Bids	Open - National	Single Stage - One E nvelope				3,674,471.00	0.00	Canceled					2020-05-13		2020-05-18				2020-06-29		2020-07-29		2020-09-02		2021-03
50-KM-170333-CW-RFB / Co struction of Kismayo City By Pass Roads (Package one).	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Request for Bids	Open - National	Single Stage - One E nvelope				3,407,116.00	0.00	Canceled					2020-05-14	2020-05-18	2020-05-19	2020-07-14			2020-06-30	2020-07-28	2020-07-30		2020-09-03		2021-03
SO-KM-203053-CW-RFB / Construction of Kismayo city by pass Roads- Package one (7. (5km)	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Request for Bids	Open - National	Single Stage - One E nvelope				4,900,000.00	5,390,505.9 3	Signed					2020-11-08	2020-11-30	2020-11-13	2021-01-06			2020-12-25	2021-01-14	2021-01-24	2021-03-13	2021-02-28	2021-05-31	2021-08
SO-KM-268724-CW-RFB / Construction of Kismayo CBD rouds 9.2 Km and 500m storm vater drainage outfall (Package Two (2)).		Urban Infrastructure and Ser vices	Prior	Request for Bids	Open - Internationa I	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope proce ss)	8,430,000.00	0.00	Canceled					2021-12-20	2022-01-12	2021-12-25	2022-01-13			2022-02-05	2022-02-28	2022-03-07		2022-04-11		2022-10 8
SO-KM-315321-CW-RFB / Construction of Kismayo roads 9.2 Km and (Package Two (2)	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Request for Bids	Open - Internationa I	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope proce ss)	8,524,194.79	0.00	Canceled					2022-09-20	2022-09-19	2022-09-25	2022-09-20			2022-11-06	2022-11-15	2022-12-06		2023-01-10		2023-07 9
SO-KM-373640-CW-RFB / Co nstruction of 4.75km Kismay o CBD roads, Package 2A	TF / B1409	Urban Infrastructure and Ser vices	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope proce ss)	4,341,738.67	0.00	Signed					2023-08-05	2023-07-27	2023-08-10	2023-07-27			2023-09-21	2023-08-27	2023-10-21	2023-09-09	2023-11-25	2023-10-15	.5 2024-05
SO-KM-386152-CW-RFB / Co istruction of Kismayo Central Business District Roads- Pack ige 2B (4.45km)	IDA / D5310	Urban Infrastructure and Ser vices	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope proce ss)	4,300,000.00	0.00	Under Imple mentation					2023-10-20	2023-11-04	2023-10-25	2023-11-04			2023-12-06	2023-12-06	2024-01-05	2023-12-25	2024-02-09		2024-08 7

GOODS																												
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	Process St atus	Draft Pre-q Docur		Prequalification F			ling Docum tification	Specific Pr Notice / I		Bidding Do s Iss		Proposal Su Opening	JDMISSION /	and Recom	tion Report mendation ward		Contract	Contract C	Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SO-KM-205805-GO-RFQ / Pur chase of Survey equipment	IDA / D5310	Institutional Strengthening a nd Analytics	Prior	Request for Quota tions	Limited	Single Stage - One E nvelope		37,000.00	32,080.00	Completed							2020-12-18	2021-02-01							2021-02-12	2021-05-11	2021-08-11	2021-06-13
SO-KM-210629-GO-RFB / Pur chase of laboratory equipme nt	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Request for Bids	Open - National	Single Stage - One E nvelope		130,000.00	0.00	Canceled					2020-12-28	2020-12-22	2021-01-02	2021-01-11			2021-02-13	2021-02-15	2021-03-15		2021-04-19		2021-10-16	
SO-KM-231605-GO-RFB / Pur chase of laboratory equipme nt for testing construction m aterials	IDA / D5310	Institutional Strengthening a nd Analytics	Prior	Request for Bids	Open - National	Single Stage - One E nvelope		130,000.00	120,336.00	Completed					2021-05-09	2021-05-05	2021-05-14	2021-05-06			2021-06-25	2021-06-20	2021-07-25	2021-08-03	2021-08-29	2021-10-16	2022-02-25	2021-12-17
SO-KM-348936-GO-RFQ / Pur chase of Asphalt Laboratory Equipment	IDA / D5310	Institutional Strengthening a nd Analytics	Prior	Request for Quota tions	Limited	Single Stage - One E nvelope		80,000.00	0.00	Completed							2023-04-04	2023-04-02							2023-05-30	2023-05-26	2023-11-26	2023-07-24
SO-KM-407269-GO-RFQ / Pur chase of additional survey e quipment	IDA / D5310	Institutional Strengthening a nd Analytics	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		15,000.00	0.00	Pending Impl ementation							2024-02-12								2024-04-08		2024-10-05	

	NON CONSULTING	SERVICES																											
	Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	Process St atus	Draft Pre-q Docu	ualification ments		ation Evalu Report		ling Docum tification	Specific Pro Notice / I		Bidding Do	sued	Proposal Su Opening		Bid Evalua and Recon for A	ation Report nmendation Award	Signed	Contract	Contract C	ompletion
- 1												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference	Expression No		Short List a equest for		Request for as Is:		Opening of Proposals		Evaluation al Pro		Combined Report and otiated (Draft Neg	Signed (Contract C	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SO-KM-385459-CS-QCBS / Fe asibility studies, preliminary and detailed engineering des igns for Kismayo city-wide dr ainage.	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Quality And Cost- Based Selection	Open - Internationa I		800,000.00	0.00	Under Implement ation	2023-10-09	2023-10-18	2023-10-30	2023-10-31	2023-12-13			·	2024-01-10		2024-02-09		2024-03-15		2024-04-19		2025-04-19	

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status			Invitation to Identifie d/Selected Consultant		Draft Negotiated Cont ract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SO-KM-173858-CS-CQS / Rec ruitment of community enga gement officer		Institutional Strengthening a nd Analytics	Prior	Individual Consult ant Selection	Limited		34,680.00	69,360.00	Signed	2020-05-19	2020-05-19	2020-05-24	2020-09-03	2020-06-14	2020-09-23	2020-07-19	2020-10-18	2021-01-15	
SO-KM-188005-CS-CDS / PIU Project Engineer	IDA / D5310	Project Management and Ca pacity Building	Prior	Direct Selection	Direct		55,937.40	111,874.80	Signed	2020-08-11	2020-08-29	2020-08-21	2020-09-01			2020-10-25	2020-08-15	2021-04-23	

SO-KM-303949-CS-CDS / PIU - Community Engagement Of ficer contract renewal	IDA / D5310	Project Management and Ca pacity Building	Prior	Direct Selection	Direct - National		34,680.00	0.00	Signed	2022-07-25	2022-07-23	2022-08-04	2022-07-28		2022-10-08	2022-10-13	2023-04-06	
SO-KM-303947-CS-CDS / PIU - ESSS contract renewal	IDA / D5310	Project Management and Ca pacity Building	Prior	Direct Selection	Direct - National		55,937.40	55,937.40	Signed	2022-07-17	2022-07-20	2022-07-27	2022-07-23		2022-09-30	2022-08-05	2023-03-29	
SO-KM-303944-CS-CDS / PIU - Procurement Specialist cont ract renewal	IDA / D5310	Project Management and Ca pacity Building	Prior	Direct Selection	Direct - National		55,937.40	55,937.40	Signed	2022-07-17	2022-07-20	2022-07-27	2022-07-23		2022-09-30	2022-08-05	2023-03-29	
SO-KM-303939-CS-CDS / PIU - M& E Specialist contract ren ewal	IDA / D5310	Project Management and Ca pacity Building	Prior	Direct Selection	Direct - National		55,937.40	55,937.40	Signed	2022-07-17	2022-07-23	2022-07-27	2022-07-28		2022-09-30	2022-08-05	2023-03-29	
SO-KM-303937-CS-CDS / PIU - FM Specialist contract rene wal	IDA / D5310	Project Management and Ca pacity Building	Prior	Direct Selection	Direct - National		55,937.40	55,937.40	Signed	2022-07-16	2022-07-20	2022-07-26	2022-07-23		2022-09-29	2022-08-05	2023-03-28	
SO-KM-303936-CS-CDS / PIU -Project Engineer contract re newal	IDA / D5310	Project Management and Ca pacity Building	Prior	Direct Selection	Direct - National		55,937.40	55,937.40	Signed	2022-07-16	2022-07-20	2022-07-26	2022-07-23		2022-09-29	2022-08-05	2023-03-28	
SO-KM-303932-CS-CDS / PIU - Project Coordinator contract renewal	IDA / D5310	Project Management and Ca pacity Building	Prior	Direct Selection	Direct - National		72,151.20	72,151.20	Signed	2022-07-16	2022-07-20	2022-07-26	2022-07-23		2022-09-29	2022-08-01	2023-03-28	
SO-KM-239790-CS-CDS / PIU Community Engagement Offi cer Contract renewal	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Direct Selection	Direct		34,680.00	0.00	Canceled	2021-08-01		2021-08-11			2021-10-15		2022-04-13	
SO-KM-239787-CS-CDS / PIU Project Coordinator contract renewal	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Direct Selection	Direct		72,151.20	0.00	Canceled	2021-06-27		2021-07-07			2021-09-10		2022-03-09	
SO-KM-239782-CS-CDS / PIU Procurement Specialist contr act renewal	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Direct Selection	Direct	·	55,937.40	0.00	Canceled	2021-06-26		2021-07-06			2021-09-09		2022-03-08	
SO-KM-239699-CS-CDS / PIU Environmental & Social Safeg uard Specialist contract rene wal	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Direct Selection	Direct		55,937.40	0.00	Canceled	2021-06-24		2021-07-04			2021-09-07		2022-03-06	
SO-KM-239589-CS-CDS / PIU M&E Specialist contract rene wal	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Direct Selection	Direct		55,937.40	0.00	Canceled	2021-06-23		2021-07-03			2021-09-06		2022-03-05	
SO-KM-239562-CS-CDS / PIU Project Engineer contract re newal	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Direct Selection	Direct		55,937.40	0.00	Canceled	2021-06-22		2021-07-02			2021-09-05		2022-03-04	
SO-KM-239535-CS-CDS / PIU FM Specialist contract renew	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Direct Selection	Direct		55,937.40	0.00	Canceled	2021-06-21		2021-07-01			2021-09-04		2022-03-03	
SO-KM-191414-CS-CDS / PIU Procurement Specialist recrui tment	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Direct Selection	Direct		51,275.95	107,213.35	Signed	2020-09-02	2020-09-01	2020-09-12	2020-09-04		2020-11-16	2020-09-05	2021-05-15	
SO-KM-191245-CS-CDS / PIU Project Coordinator contract renewal	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Direct Selection	Direct		66,138.60	138,289.80	Signed	2020-09-01	2020-09-01	2020-09-11	2020-09-04		2020-11-15	2020-08-28	2021-05-14	
SO-KM-191032-CS-CDS / PIU Financial management speci alist contract renewal	IDA / D5310	Urban Infrastructure and Ser vices	Prior	Direct Selection	Direct		55,937.40	107,213.35	Signed	2020-08-31	2020-09-01	2020-09-05	2020-09-04		2020-11-09	2020-09-15	2021-05-08	
SO-KM-188257-CS-CDS / PIU M&E Specialist contract rene wal	IDA / D5310	Project Management and Ca pacity Building	Prior	Direct Selection	Direct		55,937.40	111,874.80	Signed	2020-08-13	2020-09-01	2020-08-23	2020-09-04		2020-10-27	2020-08-13	2021-04-25	
SO-KM-188244-CS-CDS / PIU Environmental and Social Sa feguard Specialist contract re newal	IDA / D5310	Project Management and Ca pacity Building	Prior	Direct Selection	Direct		55,937.40	111,874.80	Signed	2020-08-12	2020-08-29	2020-08-22	2020-09-02		2020-10-26	2020-08-07	2021-04-24	