China Plastic Waste Reduction Project (Shaanxi) (P176989)

EAST ASIA AND PACIFIC | China | Environment, Natural Resources & the Blue Economy Global Practice | IBRD/IDA | Investment Project Financing | FY 2023 | Seg No: 1 | ARCHIVED on 20-Jun-2023 | ISR56553 |

Implementing Agencies: People's Republic of China, Provincial Development and Reform Commission

Key Dates

Key Project Dates

Bank Approval Date: 23-Mar-2023

Planned Mid Term Review Date: 30-Jun-2026

Original Closing Date: 31-Dec-2029

Effectiveness Date: --

Actual Mid-Term Review Date:

Revised Closing Date: 31-Dec-2029

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

To reduce plastic pollution from municipal solid waste in selected under-served rural areas of Shaanxi Province, improve provincial plastic waste management, and draw lessons on plastic waste management relevant at the national level.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

Public Disclosure Authorized

Components

Name

Component 1: Institutional Strengthening and Capacity Building:(Cost \$11.00 M)

Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management

Pilot:(Cost \$326.00 M)

Component 3: Project Management, Monitoring and Evaluation:(Cost \$3.00 M)

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO		□Satisfactory
Overall Implementation Progress (IP)		Satisfactory
Overall Risk Rating		Substantial

Implementation Status and Key Decisions

The project was approved by the World Bank's Board of Executive Directors on March 23, 2023. The signing of the loan and project agreements is expected to take place in July 2023, followed by project effectiveness around September 2023. All PMOs and PIUs are fully staffed. The PPMO is in process of providing training to local PIUs on setting up project accounting ledgers and procurement requirements and processes. Implementation activities are under preparation including procurement planning, finalization of relevant terms of references, preparation of environmental and social documents.

6/20/2023 Page 1 of 7

Risks

Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance	□Low		□Low
Macroeconomic	□Low		□Low
Sector Strategies and Policies	□Moderate		Moderate
Technical Design of Project or Program	□Moderate		Moderate
Institutional Capacity for Implementation and Sustainability	□Moderate		□Moderate
Fiduciary	□Moderate		□Moderate
Environment and Social	□High		□High
Stakeholders	□Moderate		Moderate
Other			
Overall	□Substantial		Substantial

Results

PDO Indicators by Objectives / Outcomes

Reduce plastic pollution from MSW in selected under-served rural areas of Shaanxi province

► A. Reduced leakage of plastics to the environment from improved waste management operations (Metric tons/year, Custom)					
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00		0.00	38,400.00	
Date	28-Mar-2023		25-May-2023	31-Dec-2029	
Comments:	composition plus th	plying the increased MSW that i e increase of agricultural plastic ear MSW reach proper treatmer nent and disposal.	film collected and delivere	d to county MSW facilities.	
▶B. Safe disposal ratio of municipal solid waste (Percentage, Custom)					
	Baseline	Actual (Previous)	Actual (Current)	End Target	
√alue	15.00		15.00	76.00	

6/20/2023 Page 2 of 7

Comments:	MSW originating from of total collected MS	m rural areas treated and dispo	osed in county/district treatr	nent facilities as percentage	
►C. GHG emissions reduction from improved waste management systems including resource recycling/recovery (Metric tons CO2e/year) (Metric tons/year, Custom)					
	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	0.00		0.00	330,000.00	
Date	28-Mar-2023		25-May-2023	31-Dec-2029	
Comments:		ement based on tonnage of MS clables delivered to sorting ente			

Improve provincial plastic waste management

▶D. Strengthened provincial regulations and institutional measures for plastic waste management (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00		0.00	5.00
Date	28-Mar-2023		25-May-2023	31-Dec-2029
Comments:		tor 1 to 5 achieved; 2= two in intermediate indicators will d		

Draw lessons from plastic waste management at the national level

▶E. Urban-rural integrated model for municipal solid waste service developed by Shaanxi and disseminated to national agencies (Yes/No, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No		No	Yes
Date	28-Mar-2022		25-May-2023	31-Dec-2029
Comments:	model that include financi	monstration purposes that deing, institutional arrangements ted to NDRC, MOHURD, MA	s and governance, and pe	

Intermediate Results Indicators by Components

Component 1 - Institutional Strengthening and Capacity Building

▶1. Shaanxi provincial inter-departmental coordination mechanism governing urban-rural SWM integration established and operational (Yes/No, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No		No	Yes

6/20/2023 Page 3 of 7

Date	23-Mar-2023		25-May-2023	31-Dec-2029
Comments:	Shaanxi province int	ter-departmental collaboration n	nechanism including the er	nv. sanitation, rural and
	agricultural and final	nce and commerce bureaus.		
	technical standards and guidelin on developed and adopted (Yes.		ement as well as local poli	cy and technical guidance
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No		No	Yes
Date	28-Mar-2023		25-May-2023	31-Dec-2029
Comments:	Per indicator name			
►3. Integrated urban-r	ural SWM information platforms	established and operational in p	project counties/districts (Y	es/No, Custom)
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No		No	Yes
Date	28-Mar-2023		25-May-2023	31-Dec-2029
Comments:	Information platform	that captures data related to M	SW and plastics	
▶4. KPIs and the relat	ed monitoring processes related	to rural waste collection and tra	ansportation developed and	d adopted (Yes/No, Custo
▶4. KPIs and the relat	ed monitoring processes related Baseline	to rural waste collection and tra Actual (Previous)	ansportation developed and Actual (Current)	d adopted (Yes/No, Custo End Target
▶4. KPIs and the relat				
	Baseline		Actual (Current)	End Target
Value	Baseline No 28-Mar-2023	Actual (Previous) se related to MSW and agriculture	Actual (Current) No 25-May-2023	End Target Yes 31-Dec-2029
Value Date Comments:	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and	Actual (Previous) ee related to MSW and agricultured county/district.	Actual (Current) No 25-May-2023 ral plastic waste, cascaded	End Target Yes 31-Dec-2029
Value Date Comments:	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and the control of the contr	Actual (Previous)	Actual (Current) No 25-May-2023 ral plastic waste, cascaded	End Target Yes 31-Dec-2029 I to administrative levels of
Value Date Comments: ▶5. Action plan adopte	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and the defective transition to standard Baseline	Actual (Previous) ee related to MSW and agricultured county/district.	Actual (Current) No 25-May-2023 ral plastic waste, cascaded 01mm) (Yes/No, Custom) Actual (Current)	End Target Yes 31-Dec-2029 I to administrative levels of
Value Date Comments: ▶5. Action plan adopte Value	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and the defective transition to standard Baseline No	Actual (Previous)	Actual (Current) No 25-May-2023 ral plastic waste, cascaded 01mm) (Yes/No, Custom) Actual (Current) No	End Target Yes 31-Dec-2029 I to administrative levels of End Target Yes
Value Date Comments: ▶5. Action plan adopte Value Date	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and the defective transition to standard Baseline No 28-Mar-2023	Actual (Previous)	Actual (Current) No 25-May-2023 ral plastic waste, cascaded 01mm) (Yes/No, Custom) Actual (Current) No 25-May-2023	End Target Yes 31-Dec-2029 I to administrative levels of End Target Yes 31-Dec-2029
Value Date Comments: ▶5. Action plan adopte Value Date	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and the defective transition to standard Baseline No 28-Mar-2023	Actual (Previous)	Actual (Current) No 25-May-2023 ral plastic waste, cascaded 01mm) (Yes/No, Custom) Actual (Current) No 25-May-2023	End Target Yes 31-Dec-2029 I to administrative levels of End Target Yes 31-Dec-2029
Value Date Comments: ▶5. Action plan adopte Value Date Comments:	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and the defective transition to standard Baseline No 28-Mar-2023	Actual (Previous)	Actual (Current) No 25-May-2023 ral plastic waste, cascaded 01mm) (Yes/No, Custom) Actual (Current) No 25-May-2023 evisions to phase out plastic	End Target Yes 31-Dec-2029 I to administrative levels of End Target Yes 31-Dec-2029 c film thinner than 0.01mi
Value Date Comments: ▶5. Action plan adopte Value Date Comments: ▶6. Consultations and	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and ed for effective transition to standard Baseline No 28-Mar-2023 Provincial action pla	Actual (Previous)	Actual (Current) No 25-May-2023 ral plastic waste, cascaded 01mm) (Yes/No, Custom) Actual (Current) No 25-May-2023 evisions to phase out plastic	End Target Yes 31-Dec-2029 I to administrative levels of End Target Yes 31-Dec-2029 c film thinner than 0.01mr
Value Date Comments: ▶5. Action plan adopte Value Date Comments: ▶6. Consultations and	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and ed for effective transition to standard Baseline No 28-Mar-2023 Provincial action place knowledge exchange events be	Actual (Previous)	Actual (Current) No 25-May-2023 ral plastic waste, cascaded 01mm) (Yes/No, Custom) Actual (Current) No 25-May-2023 evisions to phase out plastic	End Target Yes 31-Dec-2029 I to administrative levels of the second seco

6/20/2023 Page 4 of 7

Comments:

Annual round-table meetings and thematic seminars, facilitated by Shaanxi's DRC, with central agencies on urban-rural integration

	on urban-rural integ			
Component 2 - MSWM	Improvement and Agricultural Pl	lastic Waste Pilot		
▶7. Coverage of integ	rated MSW service in rural areas	s (Percentage, Custom)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	10.00		10.00	72.00
Date	28-Mar-2023		25-May-2023	31-Dec-2029
Comments:	Percentage of village integration model.	es in the participating counties/	districts covered by the pro	ject under the urban-rural
►8. Number of landfills	s (open dumpsites) closed (Num	ber, Custom)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00		0.00	6.00
Date	28-Mar-2023		25-May-2023	31-Dec-2029
			sure of dumnsites	
Comments: ▶9. Rehabilitated, exp	Partial or full closure	e of sanitary landfills and full clo	·	
▶9. Rehabilitated, exp	anded or newly constructed tran Baseline	<u>·</u>	Number, Custom) Actual (Current)	End Target
▶9. Rehabilitated, exp Value	anded or newly constructed tran Baseline 0.00	sfer stations and sorting lines (Number, Custom) Actual (Current) 0.00	70.00
▶9. Rehabilitated, exp Value Date	anded or newly constructed tran Baseline 0.00 28-Mar-2023	Actual (Previous)	Number, Custom) Actual (Current) 0.00 25-May-2023	
▶9. Rehabilitated, exp Value Date	anded or newly constructed tran Baseline 0.00 28-Mar-2023	sfer stations and sorting lines (Number, Custom) Actual (Current) 0.00 25-May-2023	70.00
▶9. Rehabilitated, exp Value Date Comments:	anded or newly constructed tran Baseline 0.00 28-Mar-2023	Actual (Previous) upgraded or expanded transfer	Number, Custom) Actual (Current) 0.00 25-May-2023 stations and sorting lines	70.00
➤ 9. Rehabilitated, exp Value Date Comments:	anded or newly constructed tran Baseline 0.00 28-Mar-2023 Newly constructed, to	Actual (Previous) upgraded or expanded transfer	Number, Custom) Actual (Current) 0.00 25-May-2023 stations and sorting lines	70.00
➤ 9. Rehabilitated, exp Value Date Comments: ➤ 10. Increased farmla	anded or newly constructed tran Baseline 0.00 28-Mar-2023 Newly constructed, i	Actual (Previous) upgraded or expanded transfer with thickness of 0.01mm or ab	Number, Custom) Actual (Current) 0.00 25-May-2023 stations and sorting lines ove (Percentage, Custom)	70.00 31-Dec-2029
▶9. Rehabilitated, exp. Value Date Comments: ▶10. Increased farmla Value	anded or newly constructed tran Baseline 0.00 28-Mar-2023 Newly constructed, or nd using agricultural plastic film a	Actual (Previous) upgraded or expanded transfer with thickness of 0.01mm or ab	Number, Custom) Actual (Current) 0.00 25-May-2023 stations and sorting lines ove (Percentage, Custom) Actual (Current)	70.00 31-Dec-2029 End Target
▶9. Rehabilitated, exp. Value Date Comments: ▶10. Increased farmla Value Date	anded or newly constructed tran Baseline 0.00 28-Mar-2023 Newly constructed, on the standard plastic film of the standard plasti	Actual (Previous) upgraded or expanded transfer with thickness of 0.01mm or ab	Number, Custom) Actual (Current) 0.00 25-May-2023 stations and sorting lines ove (Percentage, Custom) Actual (Current) 0.00 25-May-2023 c film as a percentage of all	70.00 31-Dec-2029 End Target 68.00 31-Dec-2029 farm area in the
▶9. Rehabilitated, exp Value Date Comments: ▶10. Increased farmla Value Date Comments: ▶11. Increase in agricula	anded or newly constructed tran Baseline 0.00 28-Mar-2023 Newly constructed, on the state of	Actual (Previous) upgraded or expanded transfer with thickness of 0.01mm or ab Actual (Previous) d area covered by thicker plastics that uses plastic film (ticker the	Number, Custom) Actual (Current) 0.00 25-May-2023 stations and sorting lines ove (Percentage, Custom) Actual (Current) 0.00 25-May-2023 c film as a percentage of all nan 0.01mm). Baseline: zer	70.00 31-Dec-2029 End Target 68.00 31-Dec-2029 farm area in the
▶9. Rehabilitated, exp Value Date Comments: ▶10. Increased farmla Value Date Comments:	anded or newly constructed tran Baseline 0.00 28-Mar-2023 Newly constructed, on the state of	Actual (Previous) upgraded or expanded transfer with thickness of 0.01mm or ab Actual (Previous) d area covered by thicker plastics that uses plastic film (ticker the	Number, Custom) Actual (Current) 0.00 25-May-2023 stations and sorting lines ove (Percentage, Custom) Actual (Current) 0.00 25-May-2023 c film as a percentage of all nan 0.01mm). Baseline: zer	70.00 31-Dec-2029 End Target 68.00 31-Dec-2029 farm area in the

6/20/2023 Page 5 of 7

Date	31-Mar-2023		25-May-2023	31-Dec-2029
Comments:		e plastic film collected and dis ure plastic film used in the pa		

Corporate Indicators

▶12. Residents satisfaction rate of MSWM service of which women (Percentage) (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	28.00		28.00	83.00
Date	28-Mar-2023		25-May-2023	31-Dec-2029
Comments:		ntage of project counties/distri nxi province in August 2022.	cts, captured by beneficia	ry surveys. Baseline

▶13. Share of new jobs created in the SWM sector in project counties/districts of which women (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00		0.00	45.00
Date	28-Mar-2023		25-May-2023	31-Dec-2029
Comments:	Per indicator name			

Performance-Based Conditions

Data on Financial Performance

Disbursements (by loan)

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbu	ırsed
P176989	IBRD-94700	Not Effective	USD	250.00	250.00	0.00	0.00	250.00		0%
Key Dates (by Ioan)										
Project	Loan/Credit/TF	Status	Approval Date	e Signi	ng Date	Effectiveness D	ate Orig.	Closing Date	Rev. Closing Date	9

31-Dec-2029

31-Dec-2029

Cumulative Disbursements

IBRD-94700


P176989

Not

Effective

23-Mar-2023

6/20/2023 Page 6 of 7



Restructuring History

There has been no restructuring to date.

Related Project(s)

There are no related projects.

6/20/2023 Page 7 of 7