

PROCUREMENT PLAN (Textual Part)

Project information: P166302 - Romania Strengthening Disaster Risk Management Project

Project Implementation agency: General Inspectorate for Emergency Situations

Date of the Procurement Plan: March 25, 2019

Period covered by this Procurement Plan: First 18 months of the project

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, revised November 2017) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used. As part of project preparations and negotiations, it has been agreed that the Bank’s Standard Procurement Documents or other documents agreed with the Bank will be used for procurement with national market approach.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *“Not Applicable”*

Procurement of Second-Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables *“Not Applicable”*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: is applicable for those contracts identified in the Procurement Plan tables

Works: is applicable for those contracts identified in the Procurement Plan tables

Other Relevant Procurement Information.

Selection of PIU staff will be conducted in accordance with the provisions of para 7.32 – Project Implementation Support Personnel – of the Procurement Regulations.

PROCUREMENT PLAN Romania : Strengthening Disaster Risk Management Project

General Information

Country: Romania **Bank's Approval Date of the Original Procurement Plan:** 2019-03-25
Revised Plan Date(s): (comma delineated, leave blank) 2023-06-28
Project ID: P166302 **GPN Date:** 2019-02-26
Project Name: Strengthening Disaster Risk Management Project
Loan / Credit No.: IBRD / 88920
Executing Agency: General Inspectorate for Emergency Situations

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | | |
|--|-------------------|---|-------------|------------------------|-------------------|-----------------------------|------------------------|------------------|--|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|------------|--|------------|--------------------------|--------|---|--------|--|------------|-----------------|------------|---------------------|------------|------------|--------|
| | | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RO-GIES-214328-CW-RFB / Works execution for the achievement of the Mizil investment objective | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Prior | Request for Bids | Open - National | Single Stage - One Envelope | | | Request for Bids - Small Works SPD (1 envelope process) | 0.00 | Canceled | | | | | | 2021-01-18 | 2021-03-10 | 2021-01-23 | | | | | 2021-03-06 | 2021-07-09 | 2021-04-05 | 2021-05-10 | 2021-11-06 | | | |
| RO-GIES-246877-CW-RFB / Procurement of the works execution for Carei investment objective | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | Request for Bids - Small Works SPD (1 envelope process) | 1,248,146.89 | Signed | | | | | | 2021-09-12 | 2021-09-27 | 2021-09-17 | | | | | 2021-10-29 | 2021-11-08 | 2021-11-28 | 2021-12-06 | 2022-01-02 | 2021-12-31 | 2024-01-02 | |
| RO-GIES-244280-CW-RFB / Procurement of the Works execution for the achievement of Mizil Investment Objective | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | Request for Bids - Small Works SPD (1 envelope process) | 3,276,539.37 | Signed | | | | | | 2021-07-30 | 2021-08-19 | 2021-08-04 | | | | | 2021-09-15 | 2021-09-30 | 2021-10-15 | 2022-01-10 | 2021-11-19 | 2022-02-22 | 2023-04-21 | |
| RO-GIES-260153-CW-RFQ / Demolition works for the investment objective "Demolition and reconstruction of Tecuci Fire Station, CIES Galati" | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | | Request for Quotations - Small Works (Emergency) SPD - Competitive | 47,622.10 | Completed | | | | | | | | 2021-11-10 | | | | | | | 2022-01-05 | 2022-03-02 | 2022-03-16 | 2022-05-06 | 2022-05-06 | |
| RO-GIES-275627-CW-RFB / Building works for the investment objective. Demolition and reconstruction of Tecuci Fire Department, CIES Galati | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | Request for Bids - Small Works SPD (1 envelope process) | 3,146,238.61 | Signed | | | | | | 2022-02-02 | 2022-02-02 | 2022-02-07 | 2022-03-16 | | | | 2022-03-21 | 2022-03-16 | 2022-04-20 | 2022-04-07 | 2022-05-25 | 2022-05-10 | 2024-01-15 | |
| RO-GIES-278893-CW-RFB / Procurement of the works for the achievement of the OGOR investment objective | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | Request for Bids - Small Works SPD (1 envelope process) | 5,680,386.38 | Signed | | | | | | 2022-02-28 | 2022-03-02 | 2022-03-05 | | | | | 2022-04-16 | 2022-04-20 | 2022-05-16 | 2022-05-16 | 2022-06-20 | 2022-06-19 | 2024-06-20 | |
| RO-GIES-285296-CW-RFB / Procurement of works for CALARASI investment objective - "Retrofitting of and attic adding to the headquarters of the Inspectorate for Emergency Situations "Barbu Strimbe" and the Calarasi Fire Detachment, CIES Calarasi" | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | Request for Bids - Works (without prequalification) SPD | 5,552,777.41 | Signed | | | | | | 2022-03-23 | 2022-03-24 | 2022-03-24 | | | | | 2022-05-05 | 2022-05-30 | 2022-05-30 | 2022-06-16 | 2022-06-23 | 2022-07-30 | 2024-06-12 | |
| RO-GIES-321267-CW-RFQ / CIES Mizil gas connection to the public gas distribution system | IBRD / 88920 | Enhancing Institutional Capacity for Risk Reduction Investment Planning | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | | Request for Quotations - Small Works (Emergency) SPD - Competitive | 0.00 | Completed | | | | | | | | 2022-10-25 | | | | | | | 2022-12-09 | | 2023-02-07 | 2023-01-21 | | |
| RO-GIES-328039-CW-RFQ / CIES Mizil - Works for providing the upgrade of the power supply network connection (from 4 kW to 98 kW) | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | | Request for Quotations - Small Works (Emergency) SPD - Competitive | 0.00 | Signed | | | | | | | | 2022-12-12 | | | | | | | 2023-02-06 | | 2023-08-05 | | | |
| RO-GIES-341286-CW-RFQ / Demolition Works on the achievement of Focani investment objective (IES Vrancea) | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | | Request for Quotations - Small Works (Emergency) SPD - Competitive | 0.00 | Signed | | | | | | | | 2023-02-19 | | | | | | | 2023-04-16 | | 2023-10-13 | | | |
| RO-GIES-344776-CW-RFQ / Demolition works for VASLUI investment objective "Demolition of existing administrative building and construction of new building for CIES Vaslui HQ and Vaslui Firefighting Detachment" | IBRD / 88920 | Enhancing Institutional Capacity for Risk Reduction Investment Planning | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | | Request for Quotations (Non Bank-SPD) | 0.00 | Under Implementation | | | | | | | | 2023-03-02 | | | | | | | 2023-04-16 | | 2023-07-15 | | | |
| RO-GIES-360165-CW-DIR / Tecuci Firefighting Detachment (CIES Galati) - gas connection to the public gas distribution system | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Direct Selection | Direct - National | | | | Other (with field for explanation) | 0.00 | Signed | | | | | | 2023-05-07 | 2023-05-04 | 2023-05-10 | 2023-05-05 | | | | | | 2023-05-29 | | 2023-09-26 | | | |
| RO-GIES-363386-CW-RFB / Works for the achievement of the investment objective "Retrofitting, modernizing functionality and an attic adding to the headquarters of the Inspectorate for Emergency Situations "Nicolae Iorga" and Firefighting Detachment - Botos" | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | Request for Bids - Works (without prequalification) SPD | 0.00 | Pending Implementation | | | | | | 2023-06-02 | | 2023-06-07 | | | | | | 2023-07-19 | | 2023-08-18 | 2023-09-22 | 2025-09-11 | | |
| RO-GIES-363481-CW-RFB / Building works for VASLUI & FOCANI investment objectives - 2 lots | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | Request for Bids - Small Works SPD (1 envelope process) | 0.00 | Under Implementation | | | | | | 2023-05-26 | 2023-05-29 | 2023-05-29 | | | | | 2023-07-10 | | 2023-07-31 | 2023-08-21 | 2024-11-13 | | | |
| RO-GIES-367987-CW-DIR / Calarasi connection to electricity public distribution system | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Direct Selection | Direct - National | | | | Other (with field for explanation) | 0.00 | Pending Implementation | | | | | | 2023-06-28 | | 2023-07-03 | | | | | | | 2023-08-17 | | 2024-02-13 | | | |
| RO-GIES-367989-CW-DIR / OGOR connection to the gas public network distribution system | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Direct Selection | Direct - National | | | | Other (with field for explanation) | 0.00 | Under Implementation | | | | | | 2023-06-29 | 2023-06-23 | 2023-07-04 | | | | | | | 2023-08-08 | | 2024-02-04 | | | |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | | |
|--------------------------------------|-------------------|-----------|-------------|--------|-----------------|---------------------|------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|--------------------------|--------|---|--------|--|--------|-----------------|--------|---------------------|--------|---------|--------|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|--------------|--|-------|----------------------------|-----------------|--------------------------------|--|-----------|--------------------------|--|--|--|--|--|--|--|--|--|--|------------|------------|--|--|------------|------------|------------|------------|
| RO-GIES-103224-GO-RFO / C ais | IBRD / 88920 | Project Management | Post | Request for Quota tions | Open - National | Single Stage - One E velope | | 30,323.73 | Completed | | | | | | | | | | | 2019-04-20 | | | | 2019-06-08 | 2019-10-04 | 2019-10-06 | 2019-10-09 |
| RO-GIES-103227-GO-RFO / F urniture | IBRD / 88920 | Project Management | Post | Request for Quota tions | Open - National | Single Stage - One E velope | | 6,334.31 | Completed | | | | | | | | | | | 2019-04-13 | | | | 2019-06-01 | 2019-07-05 | 2019-07-01 | 2019-08-15 |
| RO-GIES-103266-GO-RFO / I T Equipment | IBRD / 88920 | Project Management | Prior | Request for Quota tions | Open - National | Single Stage - One E velope | | 45,351.98 | Completed | | | | | | | | | | | 2019-04-05 | 2019-05-13 | | | 2019-05-31 | 2019-07-23 | 2019-07-30 | 2019-08-20 |
| RO-GIES-136430-GO-RFO / C ar (4x4) | IBRD / 88920 | Project Management | Post | Request for Quota tions | Open - National | Single Stage - One E velope | | 0.00 | Canceled | | | | | | | | | | | 2019-10-26 | 2019-11-07 | | | 2019-12-21 | | 2020-06-18 | |
| RO-GIES-170753-GO-RFO / A utovehicle | IBRD / 88920 | Project Management | Post | Request for Quota tions | Open - National | Single Stage - One E velope | | 30,085.68 | Completed | | | | | | | | | | | 2020-05-20 | | | | 2020-07-15 | 2020-09-19 | 2021-01-11 | 2021-01-15 |
| RO-GIES-201894-GO-RFO / C fice furniture for PIU staff (II) | IBRD / 88920 | Project Management | Post | Request for Quota tions | Open - National | Single Stage - One E velope | | 5,089.05 | Completed | | | | | | | | | | | 2020-11-08 | | | | 2021-01-03 | 2021-02-05 | 2021-07-02 | 2021-02-20 |
| RO-GIES-311072-GO-RFO / C olor multifunction printer/ co pier/ scanner, A3 format for l arge volumes | IBRD / 88920 | Project Management | Post | Request for Quota tions | Open - National | Single Stage - One E velope | | 0.00 | Completed | | | | | | | | | | | 2022-09-13 | | | | 2022-11-09 | | 2023-01-08 | 2022-12-03 |
| RO-GIES-311080-GO-RFO / L aptops and monitors for PIU s taff, including related service s | IBRD / 88920 | Project Management | Post | Request for Quota tions | Open - National | Single Stage - One E velope | | 0.00 | Completed | | | | | | | | | | | 2022-09-16 | | | | 2022-11-12 | | 2023-01-11 | 2022-12-06 |
| RO-GIES-332569-GO-RFO / F urniture for offices and other functional areas; outdoor fur niture for the new building of Mizil Firefighting Detachment | IBRD / 88920 | Improving Resilience of Disa ster and Emergency Respon se Infrastructure | Post | Request for Quota tions | Open - National | Single Stage - One E velope | | 0.00 | Under Imple mentation | | | | | | | | | | | 2023-01-10 | | | | 2023-02-07 | | 2023-04-08 | |
| RO-GIES-332571-GO-RFO / H ome appliances for the new building of Mizil Firefighting Detachment | IBRD / 88920 | Improving Resilience of Disa ster and Emergency Respon se Infrastructure | Post | Request for Quota tions | Open - National | Single Stage - One E velope | | 0.00 | Under Imple mentation | | | | | | | | | | | 2023-01-10 | | | | 2023-02-07 | | 2023-04-08 | |

NON CONSULTING SERVICES

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|---|-------------------|-----------|-------------|--------|-----------------|---------------------|------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|--------------------------|--------|---|--------|--|--------|-----------------|--------|---------------------|--------|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |

CONSULTING FIRMS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Actual Amount (US\$) | Process Status | Terms of Reference | | Expression of Interest Notice | | Short List and Draft Request for Proposals | | Request for Proposals as Issued | | Opening of Technical Proposals / Minutes | | Evaluation of Technical Proposal | | Combined Evaluation Report and Draft Negotiated Contract | | Signed Contract | | Contract Completion | | | | |
|--|-------------------|---|-------------|--|----------------------|---------------|----------------------|----------------|--------------------|------------|-------------------------------|------------|--|------------|---------------------------------|--------|--|--------|----------------------------------|--------|--|------------|-----------------|------------|---------------------|------------|------------|------------|------------|
| | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| RO-GIES-103312-CS-CQ5 / T echnical Design and Technic al Assistance Services (First batch - Tecuci) | IBRD / 88920 | Improving Resilience of Disa ster and Emergency Respon se Infrastructure | Post | Consultant Quali fication Selection | Open - National | | 65,792.90 | Signed | 2019-09-02 | 2021-01-21 | 2019-09-23 | | 2019-11-06 | 2021-04-16 | | | | | | | 2019-12-06 | 2021-05-21 | 2020-01-10 | 2021-06-15 | 2020-07-08 | | | | |
| RO-GIES-103338-CS-CQ5 / T echnical Design and Technic al Assistance Services (First batch - Calarasi) | IBRD / 88920 | Improving Resilience of Disa ster and Emergency Respon se Infrastructure | Post | Consultant Quali fication Selection | Open - National | | 65,500.41 | Signed | 2019-09-16 | 2021-01-21 | 2019-10-07 | | 2019-11-20 | 2021-04-16 | | | | | | | 2019-12-20 | 2021-05-20 | 2020-01-24 | 2021-06-12 | 2020-07-22 | | | | |
| RO-GIES-103294-CS-CQ5 / T echnical Design and Technic al Assistance Services (First Batch - Mizil) | IBRD / 88920 | Improving Resilience of Disa ster and Emergency Respon se Infrastructure | Prior | Consultant Quali fication Selection | Open - National | | 58,760.21 | Signed | 2019-07-01 | 2019-10-11 | 2019-07-22 | 2019-10-23 | 2019-09-04 | 2019-12-31 | | | | | | | 2019-10-04 | 2020-04-03 | 2019-11-08 | 2020-04-19 | 2020-05-06 | | | | |
| RO-GIES-103340-CS-CQ5 / T echnical Design and Technic al Assistance Services (First Batch - Carei) | IBRD / 88920 | Improving Resilience of Disa ster and Emergency Respon se Infrastructure | Post | Consultant Quali fication Selection | Open - National | | 55,303.37 | Signed | 2019-09-16 | 2020-04-13 | 2019-10-07 | | 2019-11-20 | 2020-07-06 | | | | | | | 2019-12-20 | 2020-07-27 | 2020-01-24 | 2020-08-28 | 2020-07-22 | | | | |
| RO-GIES-103336-CS-CQ5 / T echnical Design and Technic al Assistance Services (First Batch - Pitesti) | IBRD / 88920 | Improving Resilience of Disa ster and Emergency Respon se Infrastructure | Post | Consultant Quali fication Selection | Open - National | | 64,494.67 | Terminated | 2019-09-02 | 2021-01-21 | 2019-09-23 | | 2019-11-06 | 2021-04-16 | | | | | | | 2019-12-06 | 2021-05-20 | 2020-01-10 | 2021-06-12 | 2020-07-08 | | | | |
| RO-GIES-103319-CS-CQ5 / T echnical Design and Technic al Assistance Services (First Batch - Obor) | IBRD / 88920 | Improving Resilience of Disa ster and Emergency Respon se Infrastructure | Post | Consultant Quali fication Selection | Open - National | | 129,520.77 | Signed | 2019-09-02 | 2020-04-13 | 2019-09-23 | | 2019-11-06 | 2020-07-06 | | | | | | | 2019-12-06 | 2020-07-30 | 2020-01-10 | 2020-10-01 | 2020-07-08 | | | | |
| RO-GIES-130465-CS-CQ5 / C onsultant Services for provid ing the dissemination of publi c awareness messages relat ed to disaster risk managem ent (on TV, radio channels, s ocial media platforms and we b sites) | IBRD / 88920 | Enhancing Institutional Capa city for Risk Reduction Inves tment Planning | Post | Consultant Quali fication Selection | Open - National | | 0.00 | Canceled | 2019-12-31 | 2020-03-24 | 2020-01-21 | | 2020-03-05 | | | | | | | | 2020-04-04 | | 2020-05-09 | | 2020-11-05 | | | | |
| RO-GIES-182777-CS-CQ5 / P ublic awareness campaign fo r the dissemination of the GI ES messages on TV, radio ch annels and social media plat forms | IBRD / 88920 | Enhancing Institutional Capa city for Risk Reduction Inves tment Planning | Post | Consultant Quali fication Selection | Open - National | | 253,348.10 | Completed | 2020-06-25 | 2020-09-17 | 2020-09-15 | | 2020-10-29 | 2020-12-04 | | | | | | | 2020-11-28 | 2021-01-28 | 2021-01-02 | 2021-02-06 | 2021-07-01 | 2021-11-24 | | | |
| RO-GIES-197601-CS-OCBS / Consultant Services for Provid ing the Unitary Methodolog y for the assessment of the L oss Damages in Disaster/E mergency Situations | IBRD / 88920 | Enhancing Institutional Capa city for Risk Reduction Inves tment Planning | Prior | Quality And Cost- Based Selection | Open - International | | 136,158.89 | Signed | 2020-10-09 | 2020-11-03 | 2020-10-30 | 2021-01-25 | 2020-12-13 | 2021-06-01 | | | | | | | 2021-01-10 | 2021-06-30 | 2021-02-09 | 2021-07-26 | 2021-03-16 | 2021-08-20 | 2021-04-20 | 2021-08-30 | 2022-04-20 |
| RO-GIES-206138-CS-CQ5 / S ite-supervision services durin g works execution for Mizil in vestment Objective | IBRD / 88920 | Improving Resilience of Disa ster and Emergency Respon se Infrastructure | Post | Consultant Quali fication Selection | Open - National | | 44,046.68 | Signed | 2021-01-31 | 2021-06-29 | 2021-02-21 | | 2021-04-06 | 2022-01-20 | | | | | | | 2021-05-06 | 2022-02-11 | 2021-06-10 | 2022-02-22 | 2021-12-07 | | | | |
| RO-GIES-206119-CS-CQ5 / C onsultant services for the de velopment of the Technical S urveys for Package 1 (7 exist ing buildings): Botosani, Vas lui, Tecuci, Beresti, Rammicu- Sarai-Focsani, Adjud | IBRD / 88920 | Improving Resilience of Disa ster and Emergency Respon se Infrastructure | Post | Consultant Quali fication Selection | Open - National | | 80,954.15 | Completed | 2020-12-30 | 2020-12-21 | 2021-01-20 | | 2021-03-05 | 2021-03-04 | | | | | | | 2021-04-04 | 2021-04-26 | 2021-05-09 | 2021-05-05 | 2021-11-05 | 2021-11-18 | | | |
| RO-GIES-206123-CS-CQ5 / C onsultant Services for provid ing Technical Surveys for Pac kage 2 (3 existing buildings): Constanta, Mangalia, Slobozia | IBRD / 88920 | Improving Resilience of Disa ster and Emergency Respon se Infrastructure | Post | Consultant Quali fication Selection | Open - National | | 52,369.78 | Completed | 2021-02-28 | 2021-01-29 | 2021-03-21 | | 2021-05-04 | 2021-03-31 | | | | | | | 2021-06-03 | 2021-05-28 | 2021-07-08 | 2021-06-05 | 2022-01-04 | 2021-09-17 | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | |
|---|--------------|---|------|------------------------------------|-----------------|------------|-----------|------------|------------|------------|------------|------------|--|--|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| RO-GIES-206129-CS-CQS / Consultant Services for providing Technical Surveys for Package 4 (5 existing buildings): Campung-Muscel, Brasu, Balesii, Zimnicea, Moldova-Neu | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 51,268.68 | Completed | 2021-02-28 | 2021-01-29 | 2021-03-21 | 2021-05-04 | 2021-03-31 | | | | | | | 2021-06-03 | 2021-05-18 | 2021-07-08 | 2021-05-26 | 2022-01-04 | 2021-10-13 |
| RO-GIES-222962-CS-CQS / Sociological survey for triggering behaviour changes on disaster risks prevention preparedness and the identification of the respective PAW approach | IBRD / 88920 | Enhancing Institutional Capacity for Risk Reduction Investment Planning | Post | Consultant Qualification Selection | Open - National | 80,753.32 | Completed | 2021-03-09 | 2021-03-09 | 2021-03-30 | 2021-05-13 | 2021-06-28 | | | | | | | 2021-06-12 | 2021-07-30 | 2021-07-17 | 2021-08-19 | 2022-01-13 | 2022-05-17 |
| RO-GIES-206124-CS-CQS / Consultant Services for providing Technical Surveys for Package 3 (5 existing buildings): GIES-Logistics Facility, Vilan, GIES-2nd HO, GIES-Firefighters Training Facility, Damaro | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 62,995.15 | Completed | 2021-03-15 | 2021-03-15 | 2021-04-05 | 2021-05-19 | 2021-06-09 | | | | | | | 2021-06-18 | 2021-07-07 | 2021-07-23 | 2021-07-08 | 2022-01-19 | 2021-12-22 |
| RO-GIES-206131-CS-CQS / Consultant Services for providing Technical Surveys for Package 5 (5 existing buildings): Salonta, Ineu, Alud, Medias, Turda | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 0.00 | Canceled | 2021-03-15 | 2021-03-15 | 2021-04-05 | 2021-05-19 | | | | | | | | 2021-06-18 | 2021-07-23 | | | 2022-01-19 | |
| RO-GIES-206134-CS-CQS / Consultant Services for providing Technical Surveys for Package 6 (4 existing buildings): Topolita, Targu-Seceiesc, Fagaras, Bsd | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 42,111.04 | Completed | 2021-03-15 | 2021-03-15 | 2021-04-05 | 2021-05-19 | 2021-06-09 | | | | | | | 2021-06-18 | 2021-07-09 | 2021-07-23 | 2021-07-16 | 2022-01-19 | 2021-11-27 |
| RO-GIES-105719-CS-LCS / Project Audit | IBRD / 88920 | Project Management | Post | Least Cost Selection | Open - National | 75,901.65 | Signed | 2020-01-13 | 2021-03-24 | 2020-02-03 | 2020-03-18 | 2021-04-01 | | | 2020-04-15 | 2021-04-12 | 2020-05-15 | 2021-04-16 | 2020-06-19 | 2021-05-04 | 2020-07-24 | 2021-06-01 | 2020-10-22 | |
| RO-GIES-244792-CS-CQS / Consultant Services for providing Technical Surveys for Package 7 (3 existing buildings): Alud, Medias, Turda | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 39,749.61 | Completed | 2021-07-23 | 2021-07-22 | 2021-08-13 | 2021-09-26 | 2021-09-07 | | | | | | | 2021-10-26 | 2021-09-09 | 2021-11-30 | 2021-09-16 | 2022-02-28 | 2021-12-22 |
| RO-GIES-244796-CS-CQS / Consultant Services for providing Technical Surveys for Package 8 (2 existing buildings): Salonta, Ineu | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 11,500.88 | Completed | 2021-07-23 | 2021-07-22 | 2021-08-13 | 2021-09-26 | 2021-08-18 | | | | | | | 2021-10-26 | 2021-09-09 | 2021-11-30 | 2021-09-16 | 2022-01-29 | 2021-11-26 |
| RO-GIES-258427-CS-CQS / Site supervision of the works under the contract "Demolition and reconstruction of GARE I Firefighting Detachment, CIES Satu Mare" | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 71,493.60 | Signed | 2021-10-31 | 2021-11-03 | 2021-11-21 | 2022-01-04 | 2021-12-10 | | | | | | | 2022-02-03 | 2022-01-05 | 2022-03-10 | 2022-01-15 | 2024-03-31 | |
| RO-GIES-268079-CS-CQS / Consultant Services for Batch2 - Package I: the technical documentation for Botosani and Sibosia investment objectives, respectively, i.e. the Documentation for Permitting the Intervention Works and the TD+TA services | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 0.00 | Canceled | 2021-12-22 | | 2022-01-12 | | 2022-02-25 | | | | | | | 2022-03-27 | | 2022-05-01 | | 2022-11-28 | |
| RO-GIES-268083-CS-CQS / Consultant Services for Batch2 - Package II: the technical documentation for Constanta-Pon and Mangalia investment objectives, respectively, i.e. the Documentation for Permitting the Intervention Works, Feasibility Study and the TD+TA services | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 0.00 | Canceled | 2021-12-22 | | 2022-01-12 | | 2022-02-25 | | | | | | | 2022-03-27 | | 2022-05-01 | | 2022-11-28 | |
| RO-GIES-268088-CS-CQS / Consultant Services for Batch2 - Package III: the technical documentation for Moldova-Neu, Balesii and Zimnicea investment objectives, respectively, i.e. the development of the Feasibility Study and TD+TA services | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 0.00 | Canceled | 2021-12-22 | | 2022-01-12 | | 2022-02-25 | | | | | | | 2022-03-27 | | 2022-05-01 | | 2022-11-28 | |
| RO-GIES-268093-CS-CQS / Consultant Services for Batch2 - Package IV: the technical documentation for Vaslui and Focara investment objectives, respectively, i.e. the development of the Feasibility Study and TD+TA services | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 824,851.53 | Signed | 2021-12-22 | 2022-02-10 | 2022-01-12 | 2022-02-25 | 2022-05-04 | | | | | | | 2022-03-27 | 2022-07-22 | 2022-05-01 | 2022-08-13 | 2022-11-28 | |
| RO-GIES-278557-CS-CQS / Site-supervision services of the construction works for TECUC I Investment Objective | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 67,129.83 | Signed | 2022-02-18 | 2022-02-14 | 2022-03-11 | 2022-04-24 | 2022-04-11 | | | | | | | 2022-05-24 | 2022-05-05 | 2022-06-28 | 2022-05-17 | 2027-02-02 | |
| RO-GIES-285310-CS-CQS / D.A.I.W. and T.A. for BOTOSANI investment objective - Retrofitting of and attic adding to the headquarters of the Inspectorate for Emergency Situations "Nicolae Iorga" and the Botosani Fire Detachment, CIES Botosani | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 313,177.41 | Signed | 2022-03-24 | 2022-04-19 | 2022-04-14 | 2022-05-28 | 2022-07-05 | | | | | | | 2022-06-27 | 2022-07-20 | 2022-08-01 | 2022-08-09 | 2023-04-28 | |
| RO-GIES-286102-CS-CQS / Site supervision services during works execution for Ober in vestment | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 83,778.05 | Signed | 2022-03-25 | 2022-04-01 | 2022-04-15 | 2022-05-29 | 2022-05-06 | | | | | | | 2022-06-28 | 2022-06-03 | 2022-08-02 | 2022-06-21 | 2024-08-02 | |
| RO-GIES-285322-CS-CQS / D.A.I.W. and T.A. for SIBOBOZIA investment objective - Retrofitting of and attic adding to the headquarters of the Inspectorate for Emergency Situations "Barbu Catargiu" and Sibobozia Fire Detachment, CIES Sibobozia | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 96,864.65 | Signed | 2022-04-29 | 2022-06-03 | 2022-05-20 | 2022-07-03 | 2022-07-06 | | | | | | | 2022-08-02 | 2022-07-19 | 2022-09-06 | 2022-08-09 | 2023-06-03 | |

| | | | | | | | | | | | | | | | | | | | | | | | |
|---|--------------|--|------|------------------------------------|-----------------|-----------|------------------------|------------|------------|------------|------------|------------|--|--|--|--|--|--|------------|------------|------------|------------|------------|
| RO-GIES-291158-CS-CQS / Site supervision services during works execution for CALARASI Investment Objective | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 69,116.74 | Signed | 2022-05-31 | 2022-05-26 | 2022-06-21 | 2022-08-04 | 2022-06-17 | | | | | | | 2022-09-03 | 2022-06-30 | 2022-10-08 | 2022-07-12 | 2024-09-27 |
| RO-GIES-296928-CS-CQS / Consultant Services for the development of Feasibility Study and TD+TA for Pitești investment objective | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 0.00 | Canceled | 2022-06-15 | | 2022-07-06 | 2022-08-19 | | | | | | | | 2022-09-18 | 2022-10-23 | | | 2025-10-07 |
| RO-GIES-355722-CS-CQS / D J.A.I.W., TD and TA for Sibiu investment objective (Retrofitting and modernizing functionality for Sibiu Firefighting HQ & Detachment: CIES Sibiu) | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 0.00 | Under Implementation | 2023-04-21 | 2023-04-20 | 2023-05-12 | 2023-06-25 | | | | | | | | 2023-07-25 | 2023-08-29 | | | 2024-05-25 |
| RO-GIES-355724-CS-CQS / D J.A.I.W., TD and TA for Constanta investment objective (Retrofitting and modernizing functionality of Constanta-Police Firefighters Detachment: CIES Constanta) | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 0.00 | Under Implementation | 2023-04-21 | 2023-04-20 | 2023-05-12 | 2023-06-25 | | | | | | | | 2023-07-25 | 2023-08-29 | | | 2024-05-25 |
| RO-GIES-360319-CS-CQS / F S+TD+AT for the following 7 investment objectives: Campulung Muscel & Bradu (CIES Arges), Moldova Noua (CIES Caras-Severin), Zimnicea (CIES Teleorman), Balilesti (CIES Dolj), Salonta (CIES Bihor), Detachment "St. Fripis Marius Daniel" (CIES Constanta) | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 0.00 | Under Implementation | 2023-05-11 | 2023-05-24 | 2023-05-25 | 2023-05-30 | | | | | | | | 2023-06-13 | 2023-06-22 | | | 2024-03-18 |
| RO-GIES-367973-CS-CQS / F S+TD+TA for Iteu & Căluș Silvaneie firefighting units of Arad and, respectively, Salaj counties | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 0.00 | Pending Implementation | 2023-06-27 | | 2023-07-18 | 2023-08-08 | | | | | | | | 2023-09-07 | 2023-10-01 | | | 2025-10-20 |
| RO-GIES-367977-CS-CQS / D AIW-TD+TA for Rm. Sarat Fire fighting Detachment, CIES Buzău - retrofitting & modernization | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 0.00 | Pending Implementation | 2023-06-30 | | 2023-07-21 | 2023-08-18 | | | | | | | | 2023-09-17 | 2023-10-11 | | | 2026-09-25 |
| RO-GIES-367982-CS-CQS / F S+TD+TA for Berești, Adjud & Mangalia firefighting units (CIES Galați, Vancea & Constanta - demolition & new building) | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 0.00 | Pending Implementation | 2023-06-30 | | 2023-07-21 | 2023-08-18 | | | | | | | | 2023-09-17 | 2023-10-06 | | | 2025-10-25 |
| RO-GIES-367983-CS-CQS / D AIW-TD+TA for Turda Firefighting Detachment, CIES Cluj - retrofitting & modernization | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 0.00 | Pending Implementation | 2023-07-31 | | 2023-08-21 | 2023-09-11 | | | | | | | | 2023-10-11 | 2023-10-30 | | | 2026-10-14 |
| RO-GIES-367985-CS-CQS / D AIW-TD+TA for Fagaras Firefighting Detachment, CIES Brasov - retrofitting & modernization | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 0.00 | Pending Implementation | 2023-07-31 | | 2023-08-21 | 2023-09-11 | | | | | | | | 2023-10-02 | 2023-10-18 | | | 2026-10-02 |
| RO-GIES-369405-CS-CQS / Site Supervision for Vaslui & Focsani constructions works | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 0.00 | Pending Implementation | 2023-07-12 | | 2023-07-26 | 2023-08-05 | | | | | | | | 2023-08-26 | 2023-09-04 | | | 2024-11-27 |
| RO-GIES-369414-CS-CQS / Site Supervision for Botosani retrofitting & modernizing works | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Consultant Qualification Selection | Open - National | 0.00 | Pending Implementation | 2023-07-12 | | 2023-07-26 | 2023-08-09 | | | | | | | | 2023-08-30 | 2023-09-08 | | | 2025-08-28 |

| INDIVIDUAL CONSULTANTS | | | | | | | | | | | | | | | | | | |
|---|-------------------|--|-------------|---------------------------------|-----------------|---------------|----------------------|----------------|--------------------|------------|--|------------|---------------------------|------------|-----------------|------------|---------------------|--------|
| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Actual Amount (US\$) | Process Status | Teams of Reference | | Invitation to Identify/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | |
| | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| RO-GIES-103358-CS-INDV / Selection of technical verifiers (Mizil, Tecuci, Obor, Pitesti, Calarasi, Carei) | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Prior | Individual Consultant Selection | Open | 2,182.56 | Signed | 2020-01-13 | 2020-01-29 | 2020-03-02 | 2020-05-11 | 2020-03-23 | 2020-08-24 | 2020-04-27 | 2020-09-02 | 2020-10-24 | | |
| RO-GIES-105711-CS-INDV / Selection of Technical Surveyors for all 29 Technical Surveys | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2020-05-18 | | 2020-07-06 | | 2020-07-27 | | 2020-08-31 | | 2021-02-27 | | |
| RO-GIES-164201-CS-INDV / Selection of technical verifiers - B1, C, D, E, F - Batch 1 (Mizil, Tecuci, Obor, Pitesti, Calarasi, Carei) | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 7,813.64 | Signed | 2020-03-20 | 2020-03-24 | 2020-05-08 | 2020-06-24 | 2020-05-29 | 2020-07-10 | 2020-07-03 | 2020-08-19 | 2020-12-30 | | |
| RO-GIES-164205-CS-INDV / Selection of technical verifiers - B, H, I, J - Batch 3 (Mizil, Tecuci, Obor, Pitesti, Calarasi, Carei) | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 9,523.81 | Signed | 2020-03-20 | 2020-03-24 | 2020-05-08 | 2020-06-24 | 2020-05-29 | 2020-07-14 | 2020-07-03 | 2020-08-15 | 2020-12-30 | | |
| RO-GIES-164206-CS-INDV / Selection of technical verifiers - A1, A2 - (Tecuci, Obor, Pitesti, Calarasi, Carei) | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 8,909.20 | Signed | 2020-03-20 | 2020-08-03 | 2020-05-08 | 2020-12-10 | 2020-05-29 | 2020-12-18 | 2020-07-03 | 2020-12-31 | 2020-12-30 | | |
| RO-GIES-175766-CS-INDV / Selection of consulting services for providing technical surveys and, where applicable, to geography, geotechnical evaluation studies - Botosani and Vaslui Investment Objectives | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2020-05-29 | 2020-06-10 | 2020-07-17 | | 2020-08-07 | | 2020-09-11 | | 2021-03-10 | | |
| RO-GIES-175767-CS-INDV / Selection of consulting services for providing technical surveys and, where applicable, to geography, geotechnical evaluation studies - Tecuci UNDS4 3 and Berești Firefighting Detachment | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2020-05-29 | | 2020-07-17 | | 2020-08-07 | | 2020-09-11 | | 2021-03-10 | | |

| | | | | | | | | | | | | | | | | |
|---|--------------|--|------|---------------------------------|--------|-----------|----------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| RO-GIES-175768-CS-INDV / S election of consulting services for providing technical surveys and, where applicable, to topography, geotechnical evaluation studies - Ramnicu Sarat, Focsani and Adjud Investment Objectives | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2020-05-29 | 2020-07-17 | 2020-08-07 | 2020-09-11 | 2021-03-10 | | | | |
| RO-GIES-175769-CS-INDV / S election of consulting services for providing technical surveys and, where applicable, to topography, geotechnical evaluation studies - Constanta, Mangalia and Slobozia Investment Objectives | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2020-05-29 | 2020-07-17 | 2020-08-07 | 2020-09-11 | 2021-03-10 | | | | |
| RO-GIES-175770-CS-INDV / S election of consulting services for providing technical surveys and, where applicable, to topography, geotechnical evaluation studies - GIES Logistics Base Dept., Vitan and Zimnicea Firefighting Detachments | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2020-05-29 | 2020-07-17 | 2020-08-07 | 2020-09-11 | 2021-03-10 | | | | |
| RO-GIES-175772-CS-INDV / S election of consulting services for providing technical surveys and, where applicable, to topography, geo-technical evaluation studies - GIES #2 Headquarters, Damaroala Firefighting Detachment and Firefighters' Training Facility | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2020-05-29 | 2020-07-17 | 2020-08-07 | 2020-09-11 | 2021-03-10 | | | | |
| RO-GIES-175773-CS-INDV / S election of consulting services for providing technical surveys and, where applicable, to topography, geo-technical evaluation studies - Campulung Muscel and Bradu Firefighting Detachments | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2020-05-29 | 2020-07-17 | 2020-08-07 | 2020-09-11 | 2021-03-10 | | | | |
| RO-GIES-175774-CS-INDV / S election of consulting services for providing technical surveys and, where applicable, to topography, geo-technical evaluation studies - Bailesti and Moldova Noua Investment Objectives | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2020-05-29 | 2020-07-17 | 2020-08-07 | 2020-09-11 | 2021-03-10 | | | | |
| RO-GIES-175777-CS-INDV / S election of consulting services for providing technical surveys and, where applicable, to topography, geo-technical evaluation studies - Salonta and Ineu Firefighting Detachment | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2020-05-29 | 2020-07-17 | 2020-08-07 | 2020-09-11 | 2021-03-10 | | | | |
| RO-GIES-175779-CS-INDV / S election of consulting services for providing technical surveys and, where applicable, to topography, geo-technical evaluation studies - Auzi, Medias and Turda Firefighting Detachments | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2020-05-29 | 2020-07-17 | 2020-08-07 | 2020-09-11 | 2021-03-10 | | | | |
| RO-GIES-175780-CS-INDV / S election of consulting services for providing technical surveys and, where applicable, to topography, geo-technical evaluation studies - Toplita and Targu Secuiesc Firefighting Detachments | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2020-05-29 | 2020-07-17 | 2020-08-07 | 2020-09-11 | 2021-03-10 | | | | |
| RO-GIES-175781-CS-INDV / S election of consulting services for providing technical surveys and, where applicable, to topography, geo-technical evaluation studies - Fagaras Firefighting Detachment and Bod Firefighting Unit | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2020-05-29 | 2020-07-17 | 2020-08-07 | 2020-09-11 | 2021-03-10 | | | | |
| RO-GIES-186191-CS-INDV / S election of Certified Technical Verifiers - quality requirements B1 E.F. for Batch1 investment objectives | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 14,845.36 | Signed | 2020-08-03 | 2020-08-31 | 2020-09-21 | 2020-09-21 | 2020-10-12 | 2020-09-29 | 2020-11-16 | 2020-10-13 | 2021-05-15 |
| RO-GIES-186717-CS-INDV / S election of Certified Technical Verifiers - quality requirements Ie - for Batch1 investment objectives | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 6,183.30 | Signed | 2020-08-03 | 2020-08-31 | 2020-09-21 | 2020-09-11 | 2020-10-12 | 2020-09-24 | 2020-11-16 | 2020-10-13 | 2021-05-15 |
| RO-GIES-191410-CS-INDV / S election of Certified Technical Verification services, addressing A4 B2 quality requirements, for the achievement of Muzil Investment Objective | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Direct | 176.59 | Signed | 2020-09-07 | 2020-09-04 | 2020-09-17 | 2020-09-17 | 2020-10-08 | 2020-10-01 | 2020-11-12 | 2020-10-13 | 2021-05-11 |
| RO-GIES-200438-CS-INDV / S election of Certified Technical Verification services, addressing A4 B2 quality requirements, for the achievement of Oboz, Carei, Tecuc Investment Objectives | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Individual Consultant Selection | Open | 1,218.36 | Signed | 2020-10-21 | 2020-10-20 | 2020-12-09 | 2021-01-18 | 2020-12-30 | 2021-02-02 | 2021-02-03 | 2021-02-18 | 2021-08-02 |
| RO-GIES-300462-CS-CDS / S election of Certified Technical Verifier-A1A2 quality requirements-Batch2 investment objectives | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Direct Selection | Direct | 7,572.99 | Signed | 2022-06-24 | 2022-06-28 | 2022-07-04 | 2022-07-21 | 2022-09-07 | 2022-09-08 | 2024-12-31 | | |
| RO-GIES-300464-CS-CDS / S election of Certified Technical Verifier-A4B2 quality requirements-Batch2 investment objectives | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Direct Selection | Direct | 5,849.66 | Signed | 2022-06-24 | 2022-06-28 | 2022-07-04 | 2022-07-21 | 2022-09-07 | 2022-09-17 | 2024-12-31 | | |
| RO-GIES-300465-CS-CDS / S election of Certified Technical Verifier-B1E.F quality requirements-Batch2 investment objectives | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Direct Selection | Direct | 15,367.45 | Signed | 2022-06-24 | 2022-06-28 | 2022-07-04 | 2022-07-21 | 2022-09-07 | 2022-09-09 | 2024-12-31 | | |

| | | | | | | | | | | | | | | | | | |
|--|--------------|--|------|---------------------------------|-------------------|--|-----------|----------------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| RO-GIES-300467-CS-CDS / Selection of Certified Technical Verifier-Cc quality requirements-Batch2 investment objectives | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Direct Selection | Direct | | 4,876.67 | Signed | 2022-06-24 | 2022-06-28 | 2022-07-04 | 2022-07-21 | | | 2022-09-07 | 2022-09-17 | 2024-12-31 |
| RO-GIES-300469-CS-CDS / Selection of Certified Technical Verifier-D quality requirements-Batch2 investment objectives | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Direct Selection | Direct | | 6,325.14 | Signed | 2022-06-24 | 2022-06-28 | 2022-07-04 | 2022-07-21 | | | 2022-09-07 | 2022-09-08 | 2024-12-31 |
| RO-GIES-300471-CS-CDS / Selection of Certified Technical Verifier-Ic quality requirements-Batch2 investment objectives | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Direct Selection | Direct | | 10,029.12 | Signed | 2022-06-24 | 2022-06-28 | 2022-07-04 | 2022-07-21 | | | 2022-09-07 | 2022-09-17 | 2024-12-31 |
| RO-GIES-300473-CS-CDS / Selection of Certified Technical Verifier-Is quality requirements-Batch2 investment objectives | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Direct Selection | Direct | | 5,171.70 | Signed | 2022-06-24 | 2022-06-28 | 2022-07-04 | 2022-07-21 | | | 2022-09-07 | 2022-09-08 | 2024-12-31 |
| RO-GIES-300474-CS-CDS / Selection of Certified Technical Verifier-Ic quality requirements-Batch2 investment objectives | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Direct Selection | Direct | | 4,261.52 | Signed | 2022-06-24 | 2022-06-28 | 2022-07-04 | 2022-07-21 | | | 2022-09-07 | 2022-09-08 | 2024-12-31 |
| RO-GIES-306315-CS-CDS / Development of the FS and TD documentation and provision of TA for the accomplishment of the Priority investment objective- Demolition and new building works | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Direct Selection | Direct - National | | 88,263.47 | Signed | 2022-07-31 | 2022-07-27 | 2022-08-10 | 2022-07-28 | | | 2022-09-04 | 2022-08-20 | 2025-09-04 |
| RO-GIES-321257-CS-INDV / Social Safeguards Specialist | IBRD / 88920 | Project Management | Post | Individual Consultant Selection | Open - National | | 0.00 | Under Implementation | 2022-10-20 | 2022-10-18 | 2022-11-15 | 2022-12-06 | 2022-11-20 | 2022-12-15 | 2022-12-11 | | 2024-12-30 |
| RO-GIES-321263-CS-INDV / Environmental Safeguards Specialist | IBRD / 88920 | Project Management | Post | Individual Consultant Selection | Open - National | | 0.00 | Signed | 2022-10-19 | 2022-11-04 | 2022-11-14 | 2022-12-21 | 2022-11-21 | 2023-01-05 | 2022-12-12 | | 2024-12-31 |
| RO-GIES-351853-CS-CDS / Building Technical Survey - requirements A1, A2, A3 - of CIES Calarasi building at the current construction stage | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Direct Selection | Direct - National | | 0.00 | Under Implementation | 2023-03-27 | 2023-03-29 | 2023-04-01 | | | | 2023-04-11 | | 2023-04-18 |
| RO-GIES-357895-CS-CDS / FS+TD+AT for the following 7 investment objectives: Câmpulung Muscel & Bradu (CIES Argeș), Moldova Nouă (CIES Caraș-Severin), Zimnicea (CIES Teleorman), Băilești (CIES Dolj), Salonta (CIES Bihor), Detachment "St. Fripa Marius Danieș" (CIES Constanța) | IBRD / 88920 | Improving Resilience of Disaster and Emergency Response Infrastructure | Post | Direct Selection | Direct - National | | 0.00 | Cancelled | 2023-04-28 | | 2023-05-08 | | | | 2023-06-24 | | 2024-03-20 |