Implementation Status & Results Report

Phase 2 Advancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank a

Phase 2 Advancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank a

MIDDLE EAST AND NORTH AFRICA | West Bank and Gaza | Energy & Extractives Global Practice | Special Financing | Investment Project Financing | FY 2022 | Seq No: 3 | ARCHIVED on 26-Jul-2023 | ISR57054 |

Implementing Agencies: Ministry of Finance, Palestinian Energy and Natural Resources Authority (PENRA)

Key Dates

Key Project Dates

Bank Approval Date: 11-Apr-2022 Effectiveness Date: 12-Aug-2022
Planned Mid Term Review Date: 30-Sep-2024 Actual Mid-Term Review Date:
Original Closing Date: 31-Dec-2026 Revised Closing Date: 31-Dec-2026

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

To improve operational and financial performance of electricity sector institutions and diversification of energy sources in West Bank and Gaza.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

Νo

Components Table

Name

- 1. Improving Electricity Infrastructure in West Bank and Gaza:(Cost \$14.00 M)
- 2. Supply of Smart Meters for Distribution Companies in West Bank & Gaza:(Cost \$3.00 M)
- 3. Enabling Public and Private Sector Engagement in Renewable Energy: (Cost \$4.50 M)
- 4. Technical Assistance and Project Management:(Cost \$2.00 M)

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	Satisfactory	Satisfactory
Overall Implementation Progress (IP)	□Satisfactory	Satisfactory
Overall Risk Rating	Substantial	Substantial


Implementation Status and Key Decisions

The Project's legal agreements were signed on May 29, 2022. The Project became effective on August 12, 2022, and its implementation is underway, and procurement of sub-projects has been initiated.

MPA Program Development Objective

Improve operational and financial performance of energy sector institutions and diversification of energy sources

7/26/2023 Page 1 of 7



Multiphase Programmatic Approach (MPA) Status

This ISR reflects findings of the Bank's mission of the MPA conducted during March 12-23, 2023 and follow-up meetings as pertaining to ASPIRE Phase 2. Phase 2 includes a dedicated focus on Gaza Reconstruction activities identified in the Rapid Damages & Needs Assessment (RDNA) following the May 2021 conflict, in addition to other activities, i.e. upgrading and expanding medium voltage lines in JDECO footprint, supply of Smart meters for Distribution Companies in the West Bank & Gaza, and enabling private and public sector engagement in Renewable Energy.

Risks

Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance	□High	□High	□High
Macroeconomic	Substantial	Substantial	Substantial
Sector Strategies and Policies	Substantial	Substantial	Substantial
Technical Design of Project or Program	Low	Low	Low
Institutional Capacity for Implementation and Sustainability	□Moderate	□Moderate	□Moderate
Fiduciary	Substantial	Substantial	Substantial
Environment and Social	Substantial	Substantial	Substantial
Stakeholders	Low	□Low	□Low
Other	Substantial	Substantial	Substantial
Overall	□Substantial	Substantial	Substantial

Results

PDO Indicators by Objectives / Outcomes

PrDO1, PDO1-Ph1&2: Improve operational performance of electricity sector institutions							
►Non-technical losses in the West Bank (Percentage, Custom)							
	Baseline	Actual (Previous)	Actual (Current)	End Target			
Value	11.00	11.00	11.00	6.00			
Date 30-Sep-2019 19-Dec-2022 23-Jun-2023 31-Dec-2026							
Comments: Average based on non-technical losses recorded for each distribution company in West Bank							

7/26/2023 Page 2 of 7

Phase 2 Advancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank a

	Baseline	Actual (Previous)	Actual (Current)	End Target	
► Annual unplanned supply interruptions on Medium Voltage Main feeders in Gaza (Number, Custom)					
Comments:	Non-technical losses	s as per Gaza Distribution Com	pany (GEDCO)		
Date	30-Sep-2019	19-Dec-2022	23-Jun-2023	31-Dec-2026	
Value	20.00	20.00	20.00	15.00	
	Baseline	Actual (Previous)	Actual (Current)	End Target	

► Share of electricity sector net-lending in West Bank (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	30.00	30.00	30.00	20.00
Date	30-Sep-2019	19-Dec-2022	23-Jun-2023	31-Dec-2026
Comments:		sm by which payments due to inism. While the mechanism w		


PrDO3 and PDO3- Ph2: Diversification of energy sources

► New Renewable Energy Supply Connected (MW) (Megawatt, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	145.00	145.00	145.00	260.00
Date	30-Sep-2019	19-Dec-2022	23-Jun-2023	31-Dec-2026
Comments:	New Renewable Energy S	Supply Connected (MW)		

Intermediate Results Indicators by Components

7/26/2023 Page 3 of 7



1 Improving Floatricity	infracturations in West Deals and	Ca-a				
I. Improving Electricity infrastructure in West Bank and Gaza						
►Length of MV lines upgraded and constructed in the West Bank & Gaza (Kilometers, Custom)						
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	0.00	0.00	0.00	170.00		
Date	14-Jan-2022	19-Dec-2022	23-Jun-2023	31-Dec-2026		
Comments:	Length of MV & LV I	ines upgraded or reconstructed	I			
► Capacity of distributi	on power transformers replaced	or added in Gaza (Megawatt, C	Custom)			
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	0.00	0.00	0.00	38.00		
Date	14-Jan-2022	19-Dec-2022	23-Jun-2023	31-Dec-2026		
Commontos	Tatal annaite af the	Total capacity of the transformers replaced				
Comments:	rotal capacity of the	transformers replaced				
		<u> </u>				
	f Medium Voltage Main Feeder N	<u> </u>	ge, Custom)			
		<u> </u>	ge, Custom) Actual (Current)	End Target		
►SCADA Coverage of	f Medium Voltage Main Feeder N	letwork in Gaza strip (Percenta		End Target 90.00		
►SCADA Coverage of	f Medium Voltage Main Feeder N Baseline	letwork in Gaza strip (Percenta Actual (Previous)	Actual (Current)			
►SCADA Coverage of Value Date	f Medium Voltage Main Feeder N Baseline 60.00 14-Jan-2022	letwork in Gaza strip (Percenta Actual (Previous) 60.00	Actual (Current) 60.00 23-Jun-2023	90.00 31-Dec-2026		
►SCADA Coverage of Value Date Comments:	Baseline 60.00 14-Jan-2022 Coverage of the SCA	Actual (Previous) 60.00 19-Dec-2022 ADA system, in terms of installa	Actual (Current) 60.00 23-Jun-2023	90.00 31-Dec-2026		
►SCADA Coverage of Value Date Comments:	f Medium Voltage Main Feeder N Baseline 60.00 14-Jan-2022 Coverage of the SC	Actual (Previous) 60.00 19-Dec-2022 ADA system, in terms of installa	Actual (Current) 60.00 23-Jun-2023	90.00 31-Dec-2026		
►SCADA Coverage of Value Date Comments:	Baseline 60.00 14-Jan-2022 Coverage of the SCA	Actual (Previous) 60.00 19-Dec-2022 ADA system, in terms of installa	Actual (Current) 60.00 23-Jun-2023	90.00 31-Dec-2026		
►SCADA Coverage of Value Date Comments:	Baseline 60.00 14-Jan-2022 Coverage of the SCastrip on electricity supply interruption	Actual (Previous) 60.00 19-Dec-2022 ADA system, in terms of installates (Hours, Custom)	Actual (Current) 60.00 23-Jun-2023 ation of control systems, in	90.00 31-Dec-2026 main MV feeders in Gaza		
►SCADA Coverage of Value Date Comments: ►Annual total duration	Baseline 60.00 14-Jan-2022 Coverage of the SCA strip on electricity supply interruption Baseline	Actual (Previous) 60.00 19-Dec-2022 ADA system, in terms of installates (Hours, Custom) Actual (Previous)	Actual (Current) 60.00 23-Jun-2023 ation of control systems, in Actual (Current)	90.00 31-Dec-2026 main MV feeders in Gaza End Target		

2. Supply of Smart Meters for Distribution Companies in West bank & Gaza

▶Number of smart meters installed under RPP-3 in the West Bank & Gaza (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	21,000.00

7/26/2023 Page 4 of 7

Phase 2 Advancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank a

Date	14-Jan-2022	19-Dec-2022	23-Jun-2023	31-Dec-2026
Comments:	Number of smart meters	purchased and deployed		

3. Enabling Private and Public Sector Engagement in Renewable Energy

► Solar PV systems installed in Public health facilities (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	5.00
Date	14-Jan-2022	19-Dec-2022	23-Jun-2023	31-Dec-2026
Comments:	Solar PV systems installe	ed in Public health facilities		

Cold. 1 v dyoletilo iliotalica ili 1 abile ficalia iliacinace

► Installed capacity of Solar PV systems for dedicated electricity supply to refugee camps (KWp) (Megawatt, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	3.50
Date	14-Jan-2022	19-Dec-2022	23-Jun-2023	31-Dec-2026
Comments:	Installed capacity of Solar	PV systems for dedicated ele	ectricity supply to refugee of	camps

4. Technical Assistance and Project Management

▶PENRA publishes on its website results of citizen engagement survey (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	0.00	0.00	0.00	2.00		
Date	14-Jan-2022	19-Dec-2022	23-Jun-2023	31-Dec-2026		
Comments:	The MPA's first citizen engagement survey will be conducted in 2022 (under Phase 1). Thereafter, the survey will be conducted annually. Feedback compiled through these surveys will inform the project's processes and results.					

► Grievances and feedback cases registered related to delivery of project benefits that are addressed and responded to within a timeframe publicly communicated by the project (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target	
Value	90.00	90.00	90.00	90.00	
Date	14-Jan-2022	19-Dec-2022	23-Jun-2023	31-Dec-2026	
Comments:	Tracking performance of grievance redressal mechanism. Feedback cases pertaining to the project will also include complaints, queries, suggestions and compliments. The feedback can pertain to all aspects of the project not just be limited to delivery of project benefits.				

7/26/2023 Page 5 of 7

Phase 2 Advancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank a

► Share of female engineers employed in the energy sector (Percentage, Custom)							
	Baseline	Baseline Actual (Previous) Actual (Current)		End Target			
Value	7.00	7.00	7.00	12.00			
Date	14-Feb-2022	19-Dec-2022	23-Jun-2023	31-Dec-2026			
Comments:	Number of women for	Number of women formally employed in govt. and private energy institutions					
► Beneficiary women-owned businesses reporting improved electricity services (Percentage, Custom)							
	Baseline	Actual (Previous)	Actual (Current)	End Target			
Value	0.00	0.00	0.00	25.00			
Date	14-Feb-2022	19-Dec-2022	23-Jun-2023	31-Dec-2026			
Comments:	This refers to wome Phase 1	This refers to women owned SMEs that benefit from the financing mechanism for solar PV systems under Phase 1					

Performance-Based Conditions


Data on Financial Performance

Disbursements (by loan)

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	C.	% Disbursed
P174708	TF-B8245	Effective	USD	8.50	8.50	0.00	0.40	8.10		4.7%
P174708	TF-B8809	Effective	USD	15.00	15.00	0.00	1.20	13.80		8%
Key Dates (by Ioan)										
Project	Loan/Credit/TF	Status	Approval Date	e Signi	ng Date	Effectiveness D	Date Orig.	Closing Date	Rev. Closi	ing Date
P174708	TF-B8245	Effective	11-Apr-2022	29-M	ay-2022	12-Aug-2022	31-De	ec-2026	31-Dec-20)26
P174708	TF-B8809	Effective	11-Apr-2022	29-M	ay-2022	12-Aug-2022	31-De	ec-2026	31-Dec-20)26

Cumulative Disbursements

7/26/2023 Page 6 of 7



Original Amount ▼ Formally Revised Amount ◆ Actual Amount

Restructuring History

There has been no restructuring to date.

Related Project(s)

There are no related projects.

7/26/2023 Page 7 of 7