

Implementation Status & Results Report Advancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank and Gaza (P170928)

Advancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank and Gaza (P170928)

MIDDLE EAST AND NORTH AFRICA | West Bank and Gaza | IBRD/IDA | Investment Project Financing (IPF) | FY 2020 | Seq No: 9 | Archived on 31-Jul-2024 | ISR01352

Implementing Agencies: Palestinian Energy and Natural Resources Authority (PENRA)

1. OBJECTIVE

1.1 Development Objective

Original Development Objective (Approved as part of Approval package on 26-Apr-2020)

To improve operational and financial performance of electricity sector institutions and diversification of energy sources in the West Bank and Gaza.

Has the Development Objective been changed since Board Approval of the Project Objective?

No

2. COMPONENTS

Name

Component 1: Improving Infrastructure for Regional Electricity Interconnections in the West Bank and Gaza:(Cost 13,000,000.00)

Component 2: Improving Sustainability of Service Delivery in West Bank and Gaza DISCOs:(Cost 7,000,000.00)

Component 3: Enabling Private Sector Engagement in Renewable Energy: (Cost 34,000,000.00)

Component 4: Technical Assistance, Capacity Building and Project Management: (Cost 9,000,000.00)

3. OVERALL RATINGS

| Name | Previous | Current |
|--------------------------------------|---|---|
| Progress towards achievement of PDO | Moderately Satisfactory | Moderately Satisfactory |
| Overall Implementation Progress (IP) | Moderately Unsatisfactory | Moderately Satisfactory |
| Overall Risk Rating | Substantial | Substantial |

Jul 31, 2024 Page 1 of 9

Implementation Status & Results Report of the Energy Sector in the West Bank and

Advancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank and Gaza (P170928)

4. KEY ISSUES & STATUS

4.1 Implementation Status and Key Decisions

4.2 MPA Program Development Objective

Original MPA Program Development Objective (Approved as part of (Seq.) package on)

Current MPA Program Development Objective (Approved as part of (Seq.) package on)

4.3 Multiphase Programmatic Approach (MPA) Status (Public Disclosure)

The progress towards achieving the Project Development Objective is Moderately Satisfactory. The Implementation Progress raiting has been upgraded to Moderately Satisfactory, due to the improved project implementation performance, especially for the Liquidity Support Account and Payment System (LSAPS) activity. Such improvements have increased the project disbursement rate from 8.9% to 48%.

5. SYSTEMATIC OPERATIONS RISK-RATING TOOL

| Risk Category | Rating at Approval Approval Package - 27 Apr 2020 | Last Approved Rating ISR Seq. 08 - 19 May 2024 | Proposed Rating |
|--|---|--|-------------------------------|
| Political and Governance | ●High | ●High | ●High |
| Macroeconomic | ●High | ●High | ●High |
| Sector Strategies and Policies | Substantial | Moderate | Moderate |
| Technical Design of Project or Program | Moderate | Moderate | Moderate |
| Institutional Capacity for Implementation and Sustainability | Moderate | Moderate | Moderate |
| Fiduciary | ●High | Substantial | Substantial |

Jul 31, 2024 Page 2 of 9



Implementation Status & Results Report

Advancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank and Gaza (P170928)

| Environment and Social | Substantial | Substantial | Substantial |
|------------------------|-------------------------------|-------------------------------|-------------------------------|
| Stakeholders | Low | Low | Low |
| Overall | ●High | Substantial | Substantial |

Page 3 of 9 Jul 31, 2024

The World Bank Advancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank and Gaza (P170928)

6. RESULTS

6.1 PDO Indicators by PDO Outcomes

| PrDO1 and Phase1-PDO1: Imp | rove operational | performance o | f electricity secto | r institutions | | | | |
|---|-------------------------------|----------------|--|-------------------|---------------------|------------------|-----------------|--------------|
| L. Parta Mira | Baseli | ne | Actual (Pr | Actual (Previous) | | Actual (Current) | | Period |
| Indicator Name | Value | Month/Year | Value | Date | Value | Date | Value | Month/Year |
| No. 1 and a facility of the second March | 11.00 | Sept/2019 | 9.00 | 13-May-2024 | 9.00 | 13-May-2024 | 6.00 | Jun/2028 |
| Non-technical losses West Bank (Percentage) | Comments on achieving targ | ets | Average based | on non-techni | cal losses recorde | d for each distr | ibution company | in West Bank |
| Mary Landard Library | 20.00 | Sept/2019 | 18.00 | 13-May-2024 | | | 15.00 | Jun/2027 |
| Non-technical losses Gaza (Percentage) | Comments on achieving targets | | Non-technical | losses as per G | aza Distribution Co | ompany (GEDC | O) | |
| PrDO2 and Phase1-PDO2: Imp | rove financial per | formance of el | ectricity sector in | stitutions | | | | |
| | Baseline | | Actual (Previous) | | Actual (Current) | | Closing Period | |
| Indicator Name | Value | Month/Year | Value | Date | Value | Date | Value | Month/Year |
| Change of all athibits and an | 30.00 | Sept/2019 | 25.00 | 13-May-2024 | 25.00 | 13-May-2024 | 15.00 | Jun/2027 |
| Share of electricity sector net-lending in West Bank (Percentage) | Comments on achieving targets | | 'Net-lending' is a mechanism by which payments due to Israel Electricity Corp are deducted from the clearance revenue mechanism. While the mechanism works for both W. Bank and Gaza. This indicator focuses on W. Bank. | | | | | |
| PrDO3 and Phase1-PDO3: Dive | ersification of ene | rgy sources | | | | | | |
| Indicates Name | Baseli | ne | Actual (Pr | evious) | Actual (Cu | urrent) | Closing F | Period |
| Indicator Name | Value | Month/Year | Value | Date | Value | Date | Value | Month/Year |
| Floorisity over by from | 36.00 | Sept/2019 | 80.00 | 13-May-2024 | | | 80.00 | Jun/2027 |
| lectricity supply from | Comments on achieving targ | ets | This indicator refers only to import from Jordan during Phase 1. | | | | | |

Page 4 of 9 Jul 31, 2024

Implementation Status & Results Report

| Installed capacity from new | 0.00 | Sept/2019 | 25.00 | 13-May-2024 | 25.00 | 13-May-2024 | 100.00 | Jun/2027 |
|-----------------------------|-----------------|-----------|-----------------|---------------|----------|-------------|--------|----------|
| IPPs in West Bank and Gaza | Comments on | | Installed capac | ity (MW) from | new IPPs | | | |
| (Megawatt) | achieving targe | ets | | | | | | |

6.2 Intermediate Results Indicators by Components

| Component 1: Improving Infra | structure for Regi | onal Electricity | / Interconnection | s in the West B | ank and Gaza | | | |
|--|-------------------------------|------------------|--|-----------------|---------------------|------------------|---------------------|------------|
| La dianta a Ninana | Baseline | | Actual (Previous) | | Actual (C | urrent) | Closing Period | |
| Indicator Name | Value | Month/Year | Value | Date | Value | Date | Value | Month/Year |
| | 16.00 | Sept/2019 | 40.00 | 13-May-2024 | | | 80.00 | Dec/2024 |
| Connection points upgraded (Percentage) | Comments on achieving targets | | This indicator is restructuring. | under discussic | on and will be revi | ewed in the ne | xt ISR following th | ie |
| Length of MV lines upgraded and constructed (Kilometers) | 0.00 | Sept/2019 | 24.00 | 13-May-2024 | 24.00 | 13-May-2024 | 45.00 | Dec/2024 |
| | Comments on achieving targets | | MV lines in Nablus, Jenin, Hebron, Gaza | | | | | |
| Culturation on sustinualized | No | Sept/2019 | Yes | 13-May-2024 | Yes | 13-May-2024 | Yes | Dec/2024 |
| Substation operationalized (Text) | Comments on achieving targ | ets | This pertains to Tarqumiya substation in southern part of West Bank. | | | | | |
| Component 2: Improving Susta | ainability of Servi | ce Delivery in V | West Bank and Ga | za DISCOs | | | | |
| I. Parta Maria | Baseli | ne | Actual (Pr | evious) | Actual (C | Actual (Current) | | Period |
| Indicator Name | Value | Month/Year | Value | Date | Value | Date | Value | Month/Year |
| Number of smart meters | 0.00 | Sept/2019 | 0.00 | 13-May-2024 | 0.00 | 13-May-2024 | 10,000.00 | Dec/2024 |
| installed under RPP-2 in West Bank (Number) | Comments on achieving targ | ets | Smart meters purchased for installation as Revenue protection program, stage 2 | | | | | 2 |

Jul 31, 2024 Page 5 of 9

The World BankAdvancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank and Gaza (P170928)

| Number of smart meters | 0.00 | Sept/2019 | 0.00 | 13-May-2024 | 0.00 | 13-May-2024 | 7,500.00 | Dec/2024 |
|--|-------------------------------|---------------|--|----------------|-----------------------------------|-----------------|--------------------|-------------|
| installed under RPP-2 in Gaza (Number) | Comments on achieving targe | | | | | | | |
| Share of female engineers | 7.00 | Sept/2019 | 19.00 | 13-May-2024 | | | 12.00 | Dec/2024 |
| employed in the energy sector (Percentage) | Comments on achieving targe | ets | Number of wo | men formally e | mployed in govt. | and private end | ergy institutions | |
| Lessons learned reports from | 0.00 | Sept/2019 | 1.00 | 13-May-2024 | | | 2.00 | Dec/2024 |
| design and pilot of PETL liquidity support account and payment system (Number) | Comments on achieving targets | | | • | ture insights from payment system | the collaborat | ive process for de | signing the |
| Component 3: Enabling Private | e Sector Engagem | ent in Renewa | ble Energy | | | | | |
| Indicator Name | Baseline | | Actual (Previous) | | Actual (Current) | | Closing P | eriod |
| | Value | Month/Year | Value | Date | Value | Date | Value | Month/Year |
| Beneficiaries served by newly | 0.00 | Sept/2019 | 0.00 | 13-May-2024 | 0.00 | 13-May-2024 | 5,000.00 | Jun/2028 |
| installed solar PV systems (Number) | Comments on achieving targe | ets | this indicator will be dis-aggregated by: (i) number of public facilities; (ii) number of MSMEs (also by gender); (iii) number of HHs (of which vulnerable/ FHH) | | | | | |
| | 0.00 | Sept/2019 | 0.00 | 13-May-2024 | 0.00 | 13-May-2024 | 20,000,000.00 | Jun/2028 |
| Private capital mobilized (Amount(USD)) | Comments on achieving targe | ets | Investment in the solar IPPs by private sector developers, enabled by the PETL liquidity support account. | | | | | quidity |
| | 4.50 | Sept/2019 | 12.50 | 13-May-2024 | 12.50 | 13-May-2024 | 10.00 | Jun/2028 |
| Share of RE capacity in West Bank (Percentage) | Comments on achieving targe | ets | The proportion of RE in the total energy mix including all imports and domestic generation Baseline is calculated as 50 divided by 1100. | | | | | eneration. |
| Beneficiary women-owned | 0.00 | Sept/2019 | 15.00 | 13-May-2024 | 15.00 | 13-May-2024 | 25.00 | Jun/2028 |
| ousinesses reporting stable ncomes due to improved electricity services Percentage) | Comments on achieving targe | ets | This refers to women owned SMEs that benefit from the financing mechanism for systems | | | | | or solar PV |

Jul 31, 2024 Page 6 of 9




Advancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank and Gaza (P170928)

| Component 4: Technical Assistance, Capacity Building and Project Management | | | | | | | | | | |
|---|-------------------------------|------------|------------------|-------------------|--------------------|-------------------|-----------------|------------|--|--|
| Indicator Name | Baseli | ne | Actual (Pr | evious) | Actual (Co | urrent) | Closing Period | | | |
| | Value | Month/Year | Value | Date | Value | Date | Value | Month/Year | | |
| Preparation of feasibility | 0.00 | Sept/2019 | 1.00 | 13-May-2024 | | | 2.00 | Dec/2024 | | |
| studies completed (Number) | Comments on achieving targets | | Feasibility stud | lies for priority | infrastructure pro | ojects for financ | cing in Phase 2 | | | |
| PENRA publishes on its | 0.00 | Sept/2019 | 1.00 | 13-May-2024 | 1.00 | 13-May-2024 | 2.00 | Jun/2028 | | |
| website results of citizen engagement survey (Number) | Comments on achieving targets | | citizen engage | ment indicator | | | | | | |
| Grievances registered related | 0.00 | Sept/2019 | 100.00 | 13-May-2024 | | | 90.00 | Jun/2028 | | |
| to delivery of project benefits that are actually addressed (Percentage) | Comments on achieving targe | ets | Related to grie | vance redressa | l mechanism | | | | | |

Jul 31, 2024 Page 7 of 9

7. DATA ON FINANCIAL PERFORMANCE

7.1 Cumulative Disbursements



7.2 Disbursements (by loan)

| Loan/Credit/TF | Status | Original | Revised | Cancelled | Disbursed | Undisbursed | % Disbursed |
|----------------|-----------|----------|---------|-----------|-----------|-------------|-------------|
| TF-B3036 | Effective | 14.00 | 14.00 | 0.00 | 2.76 | 11.24 | 19.71% |
| TF-B3015 | Effective | 49.00 | 49.00 | 0.00 | 28.65 | 20.35 | 58.48% |

7.3 Key Dates (by loan)

| Loan/Credit/TF Status Approval Signing Effectiveness Orig. Clos | osing Rev. Closing |
|---|--------------------|
|---|--------------------|

Jul 31, 2024 Page 8 of 9



Implementation Status & Results Report

Advancing Sustainability in Performance, Infrastructure, and Reliability of the Energy Sector in the West Bank and Gaza (P170928)

| Effective | 23-Apr-2020 | 30-Jun-2020 | 25-Sept-2020 | 31-Dec-2024 | 31-Dec-2024 |
|--------------------------------|-------------|-----------------------|--|--|---|
| Effective | 23-Apr-2020 | 30-Jun-2020 | 25-Sept-2020 | 31-Dec-2024 | 31-Dec-2024 |
| | | | | | |
| Key Events | | Planned | | Actual | |
| Approval | | 27-Apr- | 2020 | 27-Apr-202 | 0 |
| Effectiveness | | 30-Oct-2020 | | 25-Sept-20 | 20 |
| Mid-Term Review No. 01 | | | -2024 | | |
| Operation Closing/Cancellation | | | 2024 | | |
| | Effective | Effective 23-Apr-2020 | Effective 23-Apr-2020 30-Jun-2020 Planned 27-Apr-2 30-Oct-2 No. 01 30-Sept- | Effective 23-Apr-2020 30-Jun-2020 25-Sept-2020 Planned 27-Apr-2020 30-Oct-2020 No. 01 30-Sept-2024 | Effective 23-Apr-2020 30-Jun-2020 25-Sept-2020 31-Dec-2024 Planned Actual 27-Apr-2020 27-Apr-2020 30-Oct-2020 25-Sept-20 No. 01 30-Sept-2024 |

10. ASSOCIATED OPERATION(S)

9. RESTRUCTURING HISTORY

There are no associated operations

Jul 31, 2024 Page 9 of 9