

PROCUREMENT PLAN (Textual Part)

Project information: *Preparation of Proposed Sustainable Forests and Livelihood Project*

Project Implementation agency: *Forest Department of Ministry of Environment and Forest, Bangladesh*

Date of the Procurement Plan: *September 13, 2017*

Period covered by this Procurement Plan: *September 2017 to June 2018*

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the People’s Republic of Bangladesh (Public Procurement Act 2006 - PPA, 1st amendment to PPA (2009) and the Public Procurement Rules 2008, as amended in August 2009) , such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions :

- a) e-GP system of the country for national competitive bidding (NCB) shall be followed using Standard/Model Procurement documents satisfactory to the Bank

- b) Post bidding negotiations shall not be allowed with the lowest evaluated or any other bidder;
- c) Bids should be submitted and opened in public in one location immediately after the deadline for submission;
- d) Lottery in award of contracts shall not be allowed;
- e) Bidders' qualification/experience requirement shall be mandatory

- f) Bids shall not be invited or rejected on the basis of percentage above or below the estimated cost.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: *"Not Applicable"*

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - *"Not Applicable"*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**). *"Not Applicable"*

PROCUREMENT PLAN Bangladesh : Sustainable Forests & Livelihoods (SUFAL) Project

General Information

Country: Bangladesh **Bank's Approval Date of the Original Procurement Plan:** 2020-10-11
Revised Plan Date(s): (comma delineated, leave blank) 2023-08-27
Project ID: P161996 **GN Date:** 2019-02-26
Project Name: Sustainable Forests & Livelihoods (SUFAL) Project
Loan / Credit No.: IDA / 63250
Executing Agency: Public Works Department

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Documents / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
WD 51 / Sub soil investigation for the construction of office building, green house, staff dormitory, nursery shed with seed storage at Hattazari SF NTC, beat office and staff barrack at Rangunia and Beat office at Barwan.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				10,420.00	3,691.26	Signed								2020-10-21	2020-11-11							2020-11-09	2020-11-25	2020-12-24	
WD 52 / Sub soil investigation for the construction of range office at Bashkhali, officer's dormitory & staff barrack at Chattogram Sadar and staff barrack at Satkania	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				5,955.00	3,443.19	Signed									2020-10-21	2020-11-10							2020-11-09	2020-11-13	2020-12-09
WD 53 / Sub soil investigation for the construction of range office and beat office at Mirersora and staff barrack (2 nos) at Sitakunda.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				5,955.00	3,150.35	Signed									2020-10-21	2020-10-25							2020-11-09	2020-11-06	2020-12-09
WD 54 / Sub soil investigation for the construction of beat cum check station & staff barrack at Chokoria and staff barrack, range office at Coxbaz at Sadar	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				7,442.00	5,336.40	Signed									2020-10-21	2020-12-20							2020-11-09	2020-12-30	2020-12-09
WD 55 / Sub soil investigation for the construction of staff barrack, beat office at Ramu and Lihita and beat office at Teknaf	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				7,442.00	5,336.40	Signed									2020-10-21	2020-12-20							2020-11-09	2020-12-30	2020-12-24
WD 56 / Sub soil investigation for the construction of Gazi pur SFNTC main bldg, staff dormitory, nursery shed cum seed storage and green house	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				5,955.00	3,630.51	Signed									2020-11-22	2021-06-02							2020-12-10	2021-06-21	2021-01-10
WD 57 / Sub soil investigation for the construction of Gazi pur SFNTC wildlife staff dormitory, khalikar range office, beat office, staff barrack & Gazi pur Sadar staff barrack, Kapsia camp office and Sirpur Staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				10,420.00	7,049.04	Signed									2020-10-21	2021-06-10							2020-11-09	2021-06-21	2020-12-24
WD 58 / Sub soil investigation for the construction of Jassore SFNTC office building, staff dormitory, Nursery shed with seed storage, DFO office building, Residence, and Jassore Sadar staff barrack, Green	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				10,420.00	1,586.18	Signed									2020-10-21	2020-11-04							2020-11-09	2020-12-22	2020-12-24
WD 59 / Sub soil investigation for the construction of Officer's dormitory and Staff Barrack at Barishal Sadar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				2,980.00	2,903.12	Signed									2020-10-21	2021-09-28							2020-11-09	2021-01-08	2020-12-03
WD 61 / Sub soil investigation for the construction of range office, beat office, staff barrack at Charfasion & Doulatkhan range office & Mongura Camp office and Tajmuddin Camp office.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				8,930.00	4,316.90	Signed									2020-10-21	2021-01-04							2020-11-09	2021-01-26	2020-12-24
WD 62 / Sub soil investigation for the construction of Franc hagar-Debigonj Range office, Debigonj.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,490.00	0.00	Pending Implementation									2020-10-21								2020-11-09		2020-11-29
WD 63 / Sub soil investigation for the construction of Phingati range office and Sribord staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				2,980.00	0.00	Canceled									2020-10-21	2020-12-14							2020-11-09		2020-12-03
WD 64 / Sub soil investigation for the construction of staff barrack (2 nos) at Shapaher, Naogaon.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				5,955.00	566.00	Signed									2020-10-21	2020-11-02							2020-11-09	2020-11-13	2020-12-09
WD 65 / Sub soil investigation for the construction of, Kamalganj camp office, beat office and Juri staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				5,955.00	2,936.49	Signed									2020-10-21	2021-01-18							2020-11-09	2021-02-05	2020-12-09
WD 66 / Sub soil investigation for the construction of Ghatail range office & Shakhipur cur amp office, staff barrack, beat office and Modhupur staff barrack	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				7,442.00	1,874.83	Signed									2020-10-21	2020-10-28							2020-11-09	2020-12-09	2020-12-09
WD 67 / Sub soil investigation of Thakurgaon Sadar - Pirgory Beat office, Thakurgaon Sadar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,490.00	1,122.48	Signed									2020-10-21	2020-12-07							2020-11-09	2020-12-18	2020-11-29
WD 68 / Sub soil investigation for the construction of Sadar officer's dormitory, DFO office & beat office and Fulbari staff barrack	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				7,442.00	7,098.88	Signed									2020-10-21	2020-11-12							2020-11-09	2020-12-01	2020-12-09

WD 69 / Sub soil investigation for the construction of Lakshmipur sadar-Bhabaniganj Beat office.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,490.00	0.00	Pending Implementation						2020-10-21							2020-11-09	2020-11-29	
WD 70 / Sub soil investigation for the construction of Noakhali Sadar DFO residence & Hatia Camp office (2 nos) and Hatia staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				5,955.00	0.00	Cancelled						2020-10-21	2020-10-18						2020-11-09	2020-11-09	
WD 71 / Sub soil investigation for the construction of Patuakhali camp office, Sadar DFO building and Staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				4,465.00	0.00	Pending Implementation						2020-10-21							2020-11-09	2020-12-03	
WD 72 / Sub soil investigation for the construction of Amtali camp office and Pathoghata camp office, staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				4,465.00	0.00	Pending Implementation						2020-10-21							2020-11-09	2020-12-03	
WD 73 / Sub soil investigation for the construction of Madhabpur beat office and Chunruhata staff barrack (2 nos).	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				4,465.00	0.00	Pending Implementation						2020-10-21							2020-11-09	2020-11-09	
WD 74 / Sub soil investigation for the construction of Shunamganj-Chatak Beat office.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,490.00	1,283.94	Signed						2020-10-21	2020-12-09						2020-11-09	2021-01-11	2020-11-29
WD 75 / Sub soil investigation for the construction of CCS Banglow.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,490.00	1,389.72	Signed						2020-10-21	2021-06-13						2020-11-09	2021-06-21	2020-11-29
WD 77 / Digital survey for the construction of office bldg, green house, staff dormitory, nursery shed with seed storage at Hathazari & beat office, staff barrack at Rangunia and beat office at Rawzan.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				2,085.00	530.69	Signed						2020-10-21	2020-11-11						2020-11-09	2020-11-25	2020-11-19
WD 78 / Digital survey for the construction of range office at Bashkhali & officer's dormitory, staff barrack at Chhattogram Sadar and staff barrack at Sakania.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,192.00	472.23	Signed						2020-10-21	2020-11-04						2020-11-09	2020-11-12	2020-11-19
WD 79 / Digital survey for the construction of range office, beat office at Mirsarai and staff barrack (2 nos) at Sitakunda.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,192.00	872.69	Signed						2020-10-21	2021-01-14						2020-11-09	2021-02-03	2020-11-19
WD 80 / Digital survey for the construction of beat cum check station, staff barrack at Chokoria, staff barrack, range office at Coxbazar Sadar, staff barrack, beat office at Ramu and Ukhaia and beat office at Teknaf.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				2,980.00	2,358.63	Signed						2020-10-21	2020-12-01						2020-11-09	2020-12-15	2020-11-19
WD 81 / Digital survey for Gazipur SFNTIC main bldg, staff dormitory, nursery shed, green house, Gazipur SFNTIC will office staff dormitory, kaliaok range office, beat office, staff barrack, Gazipur Sadar staff barrack, Kapsia camp Office and Sripur Staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				3,275.00	2,846.00	Signed						2020-11-22	2021-06-10						2020-12-10	2021-06-21	2020-12-20
WD 82 / Digital survey for the construction of Jessore SFNTIC office building, staff dormitory, Nursery shed with seed storage, DFO office building, Residence and Jessore Sadar staff barrack, Green house.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				2,085.00	386.10	Signed						2020-10-21	2020-11-04						2020-11-09	2020-12-22	2020-11-19
WD 83 / Digital survey for the construction of Officer's dormitory and Staff Barrack at Barishal Sadar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				597.00	583.41	Signed						2020-10-21	2021-10-03						2020-11-09	2021-10-18	2020-11-19
WD 85 / Digital survey for the construction of range office, beat office, staff barrack at Charfasson & Doulatkhan range office & Mangura Camp office and Tajmuddin Camp office.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,786.00	764.08	Signed						2020-10-21	2021-01-04						2020-11-09	2021-01-26	2020-11-19
WD 86 / Digital survey for the construction of Binagadia range office and Sribordi staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				597.00	479.04	Signed						2020-10-21	2020-12-14						2020-11-09	2020-12-31	2020-11-19
WD 87 / Digital survey for the construction of staff barrack (2 nos) at Shagher, Naogaon.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,192.00	235.50	Signed						2020-10-21	2020-11-12						2020-11-09	2020-11-13	2020-11-19
WD 88 / Digital survey for the construction of kamaganj camp office and beat office and juri staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,192.00	577.23	Signed						2020-10-21	2021-01-21						2020-11-09	2021-02-05	2020-11-19
WD 89 / Digital survey for the construction of Ghatali range office & Shaikbpur camp office, staff barrack, beat office and Moohpur staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,490.00	1,108.56	Signed						2020-10-21	2020-10-28						2020-11-09	2020-12-09	2020-11-19
WD 90 / Digital survey for the construction of Sadar office's dormitory, DFO office ganjapur sadar, beat office and Fulbaria staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,490.00	990.51	Signed						2020-10-21	2020-11-23						2020-11-09	2020-12-01	2020-11-19
WD 91 / Digital survey for the construction of Noakhali Sadar DFO residence & Hatia camp office (2 nos) and Hatia staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,192.00	1,160.74	Signed						2020-10-21	2020-11-03						2020-11-09	2020-12-08	2020-11-19

WD 92 / Digital survey for the construction of Pansaikali Camp office, Sadar DFO building and Staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope														2020-10-21						2020-11-09	2020-11-19	
WD 93 / Digital survey for the construction of Amtoli Camp office and Pathorghata Camp office and staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope														2020-10-21						2020-11-09	2020-11-19	
WD 94 / Digital survey for the construction of Madhabpur beat office, Chunarughat staff barrack (2 nos).	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope														2020-10-21	2020-11-11					2020-11-09	2020-11-18	2020-11-19
WD 47 (CIVIL) / Construction for the Banobhaban HQ vertical Expansion (2 floors: Civil sanitary and Internal Electrification)	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	1,170,238.00	1,034,013.85	Signed				2021-01-25	2021-02-01	2021-02-08					2021-03-10	2021-03-07	2021-03-24	2021-03-31	2021-04-12	2021-05-05	2022-04-19		
WD 2 / Construction of Beat office, staff barrack with earth work, boundary wall, approach road, small culvert etc at Rangunia, Chattogram.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	212,517.00	209,558.39	Signed				2021-02-01	2021-06-03	2021-02-08					2021-03-01	2021-06-21	2021-03-22	2021-08-03	2021-04-05	2021-09-28	2022-04-12		
WD 3 / Construction of Beat office with earth work, boundary wall, approach road, small culvert etc at Rawaj, Chattogram.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	90,828.00	89,224.19	Signed				2021-02-01	2021-06-03	2021-02-08					2021-03-01	2021-06-21	2021-03-03	2021-07-18	2021-03-17	2021-09-27	2022-03-24		
WD 4 / Construction of range office with earth work, boundary wall, approach road, small culvert etc at Bashkhal, Chattogram.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	149,323.00	0.00	Pending Implementation				2021-02-01		2021-02-08					2021-03-01		2021-03-22		2021-04-05		2022-04-12		
WD 6 / Construction of Staff barrack with earth work, boundary wall, approach road, small culvert etc at Salkania, Chattogram.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	128,811.00	117,032.58	Signed				2021-02-01	2021-06-02	2021-02-08					2021-03-01	2021-06-20	2021-03-22	2021-06-20	2021-04-05	2021-10-01	2022-04-12		
WD 26 / Construction of Staff barrack (2 nos) with Earth work, boundary wall, approach road, small culvert etc at Shaher, Naogaon.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	240,476.00	153,860.26	Signed				2021-02-01	2021-03-09	2021-02-08					2021-03-01	2021-03-25	2021-03-22	2021-05-19	2021-04-05	2021-06-11	2022-04-12		
WD 32 / Construction of Beat office with Earth work, boundary wall, approach road, small culvert etc at Thakurgaon Sadar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	94,581.00	77,859.11	Signed				2021-02-01	2021-12-14	2021-02-08					2021-03-01	2021-12-27	2021-03-22	2022-01-19	2021-04-05	2022-03-04	2022-04-12		
WD 7 / Construction of Range office, Beat office with earth work, boundary wall, approach road, small culvert etc at Miresora, Chattogram.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	228,788.00	228,217.31	Signed				2021-02-01	2021-05-11	2021-02-08					2021-03-01	2021-05-31	2021-03-22	2021-06-28	2021-04-05	2021-07-26	2022-04-12		
WD 8 / Construction of Stakundu Staff barrack and Foujdarhat Staff barrack with earth work, boundary wall, approach road, small culvert etc at Stakundu, Chattogram.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	239,514.00	234,914.83	Signed				2021-02-01	2021-05-11	2021-02-08					2021-03-01	2021-05-31	2021-03-22	2021-06-24	2021-04-05	2021-07-27	2022-04-12		
WD 30 / Construction of Range office at Ghatail and Camp office, Staff barrack at Shahpur with Earth work, boundary wall, approach road, small culvert etc in Tangail.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	438,523.00	431,593.81	Signed				2021-02-01	2021-05-05	2021-02-08					2021-03-01	2021-06-03	2021-03-22	2021-07-11	2021-04-05	2021-08-24	2022-04-12		
WD 16 / Construction of Staff barrack with Earth work, boundary wall, approach road, small culvert etc at Gazipur Sadar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	129,894.00	107,800.66	Signed				2021-08-16	2021-09-26	2021-08-23					2021-09-13	2021-10-17	2021-10-04	2021-12-08	2021-10-18	2022-01-05	2022-10-25		
WD 17 / Construction of Camp office at Kapsia and Staff barrack at Sripur with Earth work, boundary wall, approach road, small culvert etc in Gazipur.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	217,397.00	187,528.47	Signed				2021-08-16	2021-11-01	2021-08-23					2021-09-13	2021-11-17	2021-10-04	2021-12-06	2021-10-18	2022-01-20	2022-10-25		
WD 24 / Construction of Range office with Earth work, boundary wall, approach road, small culvert etc at Jhinaigati, Sherpur.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	144,335.00	116,492.07	Signed				2021-08-16	2021-08-31	2021-08-23					2021-09-13	2021-09-16	2021-10-04	2021-10-31	2021-10-18	2021-12-22	2022-10-25		
WD 25 / Construction of Staff barrack with Earth work, boundary wall, approach road, small culvert etc at Sriberdi, Sherpur.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	123,605.00	99,158.96	Signed				2021-08-16	2021-08-31	2021-08-23					2021-09-13	2021-09-16	2021-10-04	2021-09-16	2021-10-18	2021-12-22	2022-10-25		
WD 28 / Construction of Camp office and beat office with Earth work, boundary wall, approach road, small culvert etc. at Komolgonj, Moulvibazar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	179,069.00	0.00	Under Implementation				2021-08-16	2022-09-19	2021-08-23					2021-09-13		2021-10-04		2021-10-18		2022-10-25		
WD 29 / Construction of Staff barrack with Earth work, boundary wall, approach road, small culvert etc. at Juri, Moulvibazar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	128,363.00	0.00	Under Implementation				2021-08-16	2022-09-08	2021-08-23					2021-09-13	2022-09-26	2021-10-04	2022-09-26	2021-10-18		2022-10-25		
WD 35 / Construction of Staff barrack with Earth work, boundary wall, approach road, small culvert etc. at Fubaria, Mymensingh.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	128,086.00	101,430.23	Signed				2021-08-16	2021-10-07	2021-08-23					2021-09-13	2021-10-20	2021-10-04	2021-11-15	2021-10-18	2022-01-13	2022-10-25		
WD 9 / Construction of Beat cum Check Station & Staff barrack with earth work, boundary wall, approach road, small culvert etc at Chokoria, Cox's Bazar	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	237,976.00	0.00	Signed				2021-10-11	2022-06-05	2021-10-18					2021-11-08	2022-06-22	2021-11-29	2022-07-18	2022-01-03	2023-03-23	2023-01-10		

WD-1 / Construction of office building of officer-in-charge, staff dormitory, nursery shed with seed storage and green house with earthwork, boundary wall, approach road, small culvert etc. at Paliya, Chatto gram.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	487,500.00	0.00	Pending Implementation						2022-02-20		2022-02-27					2022-03-20		2022-04-10		2022-04-24		2023-05-01	
WD-46.1 / Renovation works of Mohakhali Ban Bhaban, Dhaka, External Electrification Works with Supply and Installation of Sub-Station Equipment, Generator, LTR, Solar & Related Works.)	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	285,715.00	0.00	Pending Implementation							2023-08-22		2023-08-29					2023-09-19		2023-10-10		2023-11-14		2023-12-05
WD-61-R / Subsoil investigation for the construction of be at office at Goshier Hat Beat, Chartashon, Bhola	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	2,381.00	0.00	Pending Implementation																2023-09-16		2023-09-19		

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion					
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion													
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual												