## **PROCUREMENT PLAN**

Project information: Papua New Guinea, Energy Utility Performance and Reliability Improvement Project (EUPRIP), P167820

**Project Implementation agency: PNG Power Limited (PPL)** 

Date of the Procurement Plan: July 2019

Period covered by this Procurement Plan: July 2019 - December 2020

## **Preamble**

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016, revised November 2017 and August 2018) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank's Standard Procurement Documents** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements**: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in *National Procurement Act 2018 (came into operation April 1, 2019) and the Public Finance Management Act (1995 as amended)*, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

When national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: **Not Applicable** 

**Procurement of Second Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations – is *Not Applicable* 

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: is not applicable;

Works: is not applicable

Other Relevant Procurement Information.

Not Applicable

PROCUREMENT Papua New Guinea : Energy Utility Performance and Reliability Improvement Project General Information

Papua New Guinea

Bank's Approval Date of the Original Procurement Plai 2019-07-22

Revised Plan Date(s): (comma delineated, leave blank 2023-10-26

GPN Date: 2021-09-02

Loan / Credit No: IBRD / 92120, /

Executing Agency(i PNG Power Limited

WORKS		
Activity Reference No. / Description	osal Submission / Bid Evaluation Report and Recommendation for Award Signed Co	Contract C ion

GOODS																												
Activity Reference No Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	Process St atus	Draft Pre-q Docur		Prequalific ation I		Draft Bidd ent / Jus		Specific Pr Notice / I		Bidding Do				and Recon	tion Report nmendation ward		Contract	Contract	Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PG-PPL-157606-GO-RFB / SIGN, SUPPLY, AND INSTA TION OF ADVANCED METE NG INFRASTRUCTURE (AM YSTEMS TO SUPPORT REV UE RECOVERY AND PROTE ION PROGRAMS	LLA RI II) S EN IBRD / 92120	Implementation of key comp onents of PPL's Performance Improvement Plan	Prior	Request for Bids	Open - Internationa I	Single Stage - One E nvelope		3,000,000.00	0.00	Under Imple mentation					2020-03-17	2020-06-30	2020-03-22	2020-11-09			2020-05-03	2021-06-09	2020-06-02	2022-11-23	2020-07-07		2021-01-03	

- 4	NON CONSULTING	SERVICES																											
	Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	Process St atus	Draft Pre-qu Docum		Prequalifica ation R		Draft Bidd ent / Just		Specific Pro Notice / I		Bidding Do s Iss		Proposal Si Opening	/ Minutes	Bid Evalua and Recom for A	nmendation		Contract	Contract Con	mpletion
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status	Terms of R	eference	Expression Not		Short List a equest for		Request for as Iss		Opening of Proposals		Evaluation al Pro	of Technic	Report and otiated (	Draft Neg	Signed (		Contract C	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PG-PPL-123839-CS-QCBS-01- 2019 / Owner's Engineer for r ehabilitation/upgrade of PPL I nfraestructure	I	Project management suppor t	Prior	Quality And Cost- Based Selection	Open - Internationa I		500,000.00	0.00	Canceled	2019-07-30		2019-08-20		2019-10-03				2019-11-15		2019-12-15		2020-01-19		2020-02-23		2021-02-22	

INDIVIDUAL CONSU	ILTANTS																				
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status			Invitation d/Selected				ed Cont Signed C		Signed Contract		Contract C	ompletion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
PG-PPL-123835-CS-INDV-02- 2019 / Financial Management Specialist	IBRD / 92120	Project management suppor t	Prior	Individual Consult ant Selection	Open		300,000.00	0.00	Canceled	2019-07-22	2019-08-16	2019-09-12		2019-10-03		2019-11-07		2020-11-11			
PG-PPL-123836-CS-INDV-01- 2019 / Project Manager	1	Project management suppor t	Prior	Individual Consult ant Selection	Open		750,000.00	0.00	Canceled	2019-07-30		2019-09-07		2019-09-28		2019-11-02		2020-11-11			
PG-PPL-123837-CS-INDV-03- 2019 / Procurement Specialis t	IBRD / 92120	Project management suppor t	Prior	Individual Consult ant Selection	Open		300,000.00	0.00	Canceled	2019-07-26	2019-08-16	2019-09-13		2019-10-04		2019-11-08		2020-11-08			
PG-PPL-205423-CS-QCBS / R evenue protection program s pecialist	IBRD / 92120	Implementation of key comp onents of PPL's Performance Improvement Plan	Post	Individual Consult ant Selection	Open		200,000.00	172,529.83	Signed	2020-11-24	2020-11-25	2021-01-12	2021-05-26	2021-01-17	2021-05-27	2021-01-20	2021-06-07	2022-01-20			
PG-PPL-326341-CS-INDV / En vironmental and Social Safeg uard Specialist	IBRD / 92120	Project management suppor t	Post	Individual Consult ant Selection	Open - Internationa		250,000.00	0.00	Under Implement ation	2023-02-10	2023-04-20	2023-03-31		2023-04-14		2023-05-19		2023-11-15			
PG-PPL-PROCUREMENT SPEC -INDV - 2023 / Procurement S pecialist	IBRD / 92120	Project management suppor t	Post	Individual Consult ant Selection	Open - Internationa		300,000.00	0.00	Under Implement ation	2023-02-22	2023-03-14	2023-04-12		2023-05-03		2023-06-07		2024-06-07			
PG-PPL-FMS-CS-INDV - 2023 / Financial Management Spec ialist	IBRD / 92120	Project management suppor t	Post	Individual Consult ant Selection	Open - Internationa I		300,000.00	0.00	Canceled	2023-02-22	2023-02-27	2023-04-15		2023-05-06		2023-06-10		2024-06-14			
PG-PPL-364107-CS-INDV / Fi nancial Management Speciali st	IBRD / 92120	Project management suppor t	Post	Individual Consult ant Selection	Open - National		210,000.00	0.00	Under Implement ation	2023-06-04	2023-05-31	2023-07-23		2023-08-13		2023-09-17		2024-09-16			
PG-PPL-389567-CS-INDV / O wner's Engineer (Individual C onsultant)	IBRD / 92120	Project management suppor t	Prior	Individual Consult ant Selection	Open - Internationa I		510,000.00	0.00	Pending Impleme ntation	2023-11-05		2023-12-24		2024-01-14		2024-02-18		2025-02-17			