PROCUREMENT PLAN

General

1. Project Information

a. Country: Federal Government of Somalia

b. Project Name: Somali Electricity Sector Recovery Project

c. Project Number: P173088
d. Total Finance: USD 100 million

2. Project Implementation Agency: Ministry of Energy and Water Resources

3. Date of Project Plan: 2021

4. Period Covered by this Procurement: Dec 2021 - May 2023

I. Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016 revised November 2017, August 2018 and November 2020 and) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

II. Bank's Standard Procurement Document:

The Bank's standard Procurement Documents shall be used for all contracts subject to international competitive procurement and those contracts as specified into Procurement Plan tables in STEP

III. National Procurement Arrangements: Not applicable

IV. Prequalification: Not applicable

V. Leased Assets: Not Applicable

VI. Procurement of Second-hand Goods: Not Applicable

VII. Domestic Preference: Not Applicable

- VIII. Hands on Expanded Implementation Support (HEIS): Not applicable
 - IX. Other Relevant Procurement Information: Not Applicable
 - X. Thresholds for Procurement Approaches and Method (US\$ millions)

Based on the risks identified above, the following procurement arrangements are proposed:

a) Approach to Market: Based on previous experience and available local market, the following threshold will be used of open national/international and RFQ bidding (all figures in million USD)

Table 1.2: Thresholds for procurement approaches and methods

Procurement Methods (US\$ millions)-Goods Works and Non-

Procur	ement Metno		g Services	ks, and Non-
Category	Open Internatio nal	Open National	Request for Quotation (RfQ)	Direct Selection
Works	≥ 5.0	<5.0	≤ 0.2	All Values
Goods, IT, and non- consultin g services	≥ 0.5	<0.5	≤ 0.1	All Values

	rement Approaches an is) - Consulting Service	
Category	Short List of Nati	onal Consultants
	Consulting Services	Engineering and Construction Supervision
Consultants (Firms)	≤ 0.1	≤ 0.2
Individual Consultants	n.a.	n.a.
	Direct Selection	
Consultants (Firms)	All Values	All Values
Individual Consultants	All Values	All Values

XI. Table Packages for Goods, Works and Non-Consulting Services (At Negotiations - to be entered in STEP)

Ref. No	Contract Title, Description and Category	Estimat ed Cost (US\$)	Bank Oversigh t	Procureme nt Approach (Open- National/ Limited etc.)	Select ion Metho d (RFP, RFB, RFQ etc.)	Evaluati on Method	Expect ed date of bid/ propos al openin g	Expecte d date of Contract Signatur e
Goods								
G.1	Supply of Line Materials for existing lines rehabilitation and reinforcement (conductors, poles, cables and associated accessories-2 Lots)	1,500,000	Prior	Open - International	RFB	Most advantage ous Bid	28-Dec- 22	10-Feb-23
Works								
W.1	Plant, Design, Supply &Installation of MV lines in Mogadishu- Lot 1	3,000,000	Prior	Open - International	RFB	Most advantage ous Bid	17-Jun- 22	31-Jul-22
W.3	Plant, Design, Supply of Distribution Transformers and Line Switchgear	1,500,000	Prior	Open - International	RFB	Most advantage ous Bid	17-Jun- 22	31-Jul-22
W.4	Plant, Design, Supply & Installation and Commission of Generator Synchronization Equipment	5,000,000	Prior	Open - International	RFB	Most advantage ous Bid	28-Oct- 22	11-Dec-22
W.5	Design Build, Operate and Transfer of PV and BESS (Lot 1&2)	8,500,000	Prior	Open - International	RFB	Most advantage ous Bid	4-Jun-23	18-Jul-23

W.6	Plant, Design, Supply & Installation and Commission of Solar PV Systems -4 (2 Lots-Education; 2 Lots Health)) including maintenance period till the project closure.	8,600,000	Prior	Open - International	RFB	Most advantage ous Bid	8-Aug-23	21-Sep-23
W.7	Construction of MV and LV line construction Works – Labour contract	1,500,000	Prior	Open - International	RFB	Most advantage ous Bid	17-Jun- 22	31-Jul-22
Non-C	Consulting Services							
NC1	Network Line Survey Services	750,000	Prior	Open - International	RFB	Most advantage ous Bid	30-May- 22	13-Jul-22

Ref No.	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior/Pos t)	Market Approach (Open- National/ Limited etc.)	Metho d (QCBS, LCBCS, QBS, DS	Expecte d date of bid/ proposa l opening	Expected date of Contract Signatur e
C.1	Selection of Consulting firm for Owner's Engineer (OE) for Project Management services including supervision of contracts and consultants	2,500,000	Prior	Open- International	QCBS	18-May- 22	9-Aug-22
C.2	Selection of Consulting firm for providing Conceptual Design services and supervision for PV/BESS Hybrid plant	1,000,000	Prior	Open- International	QCBS	22-Jun- 22	13-Sep-22
C.3	Selection of Consulting firm for Engineering and Contract Supervision services for the design, procurement and installation of Institutional Solar PV equipment Institutional Solar PV Consultant	1,095,000	Prior	Open- International	QCBS	22-Jun- 22	13-Sep-22
C.4	Advisory Services to the Regulatory Agencies including providing hands-on	400,000	Prior	Open- International	INDV	5-Jun-22	27-Aug-22

	support, coaching and mentoring to the Agency Staff						
C.5	Advisory Services to the Ministries of Energy including providing hands-on support, coaching and mentoring to the Ministry key technical Staff	400,000	Prior	Open- International	INDV	5-Jun-22	27-Aug-22
C.6	Selection of Consulting firm to support ESPs in setting up Business Management Systems and Operations Procedures (BSSF)	2,000,000	Prior	Open- International	QCBS	2-Aug-22	24-Oct-22
C.7	Selection of Consulting firm for managing and facilitating the security management	300,000	Prior	Open- International	QCBS	4-Jun-22	26-Aug-22
C.8	Selection of Consulting firm as Third- party monitoring agency including procurement monitoring and Social & Environmental aspects	800,000	Prior	Open- International	QCBS	2-Aug-22	24-Oct-22
C.9	Selection of a Consulting firm to undertake the implementation of the Gender Action Plan	175,000	Prior	Open- International	QCBS	22-Jun- 22	13-Sep-22
C.10	External Audit	250,000	Prior	Open- International	QCBS	22-Jun- 22	13-Sep-22
Individu	ual Consultants						
1.	Project Coordinator	105,300	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
2 .	Financial Management Specialist	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
3 .	Senior Power Engineer	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
4 .	Monitoring and evaluation specialist	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
5 .	Technical Advisor to the Minister	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
6.	Procurement Specialist	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
7.	Social Safeguard Specialist	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22

8.	Technical Expert	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
9 .	Legal Advisor	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
10.	Environmental Specialist	81,900	Prior	Direct Selection	INDV	17-Jun-22	31-Jul-22
11 .	Land Management Specialist	81,900	Prior	Open International	INDV	17-Jun-22	31-Jul-22
12 .	Security Advisor	66,420	Prior	Open International	INDV	17-Jun-22	31-Jul-22

PROCUREMENT
PLAN

General Information
Country: Somalia Somalia Electricity Sector Recovery Project

Bank's Approval Date of Pagind of Pagind

Country: Somalia Bank's Approval Date of the Original Procurement Plan: 2021-12-17
Revised Plan Date(s): (comma delineated, leave blank if non 2022-01-26
Project ID: P173088 GPN Date:
Project Name: Somali Electricity Sector Recovery Project
Loan / Credit No: IDA / D9310
Executing Agency(es Ministry of Energy and Water Resource

W	ORKS																													
A	tivity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docu	ualification ments	Prequal Evaluation	ification on Report	Draft E Docum Justifie	nent /	Specific Pro Notice / I	ocurement nvitation	Bidding Doc Issu	unicinco us	Proposal Su Opening	ubmission / / Minutes	Bid Evalua and Recon for A	Award	Signed Co		Contra Comple
														Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned

GOODS																													
Activity Reference	rence No. / ption	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docur	ualification nents	Prequali Evaluatio	fication n Report	Draft B Docum Justific		Specific Pr Notice /	ocurement Invitation	Bidding Doo Issu		Proposal Su Opening /	bmission / Minutes	Bid Evaluat and Recom for A	ion Report mendation ward	Signed C	ontract		mpletion
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
				1																									

	NON CONSULTING SE	RVICES																											
	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docur		Prequali Evaluatio	fication n Report	Draft B Docum Justific	nent /	Specific Pr Notice /		Bidding Doo Issu	cuments as	Proposal Sub Opening /	omission / Minutes	Bid Evaluat and Recom for A	tion Report mendation ward	Signed C	ontract	Contract C	Completion
- 1												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of R	Reference	Expression Not		Short List Request fo				Opening of Proposals			ition of	Combined Report a Negotiated	nd Draft	Signed (Contract	Contract (Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SO-MOEWR-264298-CS-CQS / Consultant to conduct detailed capacity needs assessment for the Federal Member States (FMS)		Component 4 -Institutional development and capacity building	Prior	Consultant Qualification Selection	Open - International		280,000.00	0.00	Pending Implementation	2022-01-01		2022-01-22		2022-03-07								2022-04-06		2022-05-11		2022-11-07	

Activity Reference No. /	Loan / Credit					Contract Type	Estimated	Actual Amount				Invitat		Draft No	gotiated				
Description	No.	Component	Review Type	Method	Market Approach	Contract Type	Amount (US\$)	(US\$)	Process Status	Terms of	Reference	Identified Cons	ultant	Con	tract	Signed (ontract		Completio
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SO-MOEWR-264302-CS- INDV / Security Advisor	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Individual Consultant Selection	Open		73,320.00	0.00	Under Review	2021-12-27		2022-02-14		2022-03-07		2022-04-11		2022-10-08	
SO-MOEWR-274159-CS- INDV / Project Coordinator	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Individual Consultant Selection	Direct		390,000.00	0.00	Pending Implementation	2022-03-26		2022-04-05		2022-04-26		2022-05-31		2022-11-27	
SO-MOEWR-274163-CS- INDV / Project Procurement Specialist	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Individual Consultant Selection	Direct		270,000.00	0.00	Pending Implementation	2022-03-30		2022-04-09		2022-04-30		2022-06-04		2022-12-01	
SO-MOEWR-274164-CS- INDV / Project Financial Management Specialist	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Individual Consultant Selection	Direct		270,000.00	0.00	Pending Implementation	2022-02-23		2022-03-05		2022-03-26		2022-04-30		2022-10-27	
SO-MOEWR-274166-CS- INDV / Environmental Safeguards Specialist	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Individual Consultant Selection	Direct		180,000.00	0.00	Pending Implementation	2022-03-05		2022-03-15		2022-04-05		2022-05-10		2022-11-06	
SO-MOEWR-274167-CS- INDV / Social Safeguards Specialist	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Individual Consultant Selection	Direct		170,000.00	0.00	Pending Implementation	2022-03-07		2022-03-17		2022-04-07		2022-05-12		2022-11-08	
SO-MOEWR-274168-CS- INDV / Senior Power Engineer	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Individual Consultant Selection	Direct		270,000.00	0.00	Pending Implementation	2022-03-31		2022-04-10		2022-05-01		2022-06-05		2022-12-02	
SO-MOEWR-274171-CS- INDV / Power Engineer	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Individual Consultant Selection	Direct		180,000.00	0.00	Pending Implementation	2022-02-21		2022-03-03		2022-03-24		2022-04-28		2022-10-25	
SO-MOEWR-274172-CS- INDV / Gender Specialist	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Individual Consultant Selection	Direct		50,000.00	0.00	Pending Implementation	2022-02-20		2022-03-02		2022-03-23		2022-04-27		2022-10-24	
SO-MOEWR-274174-CS- INDV / Communications Specialist	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Individual Consultant Selection	Open		50,000.00	0.00	Pending Implementation	2022-02-05		2022-03-26		2022-04-16		2022-05-21		2022-11-17	
SO-MOEWR-274397-CS-CDS E&S Support Firm	IDA / D9310	Component 4 -Institutional development and capacity building	Prior	Direct Selection	Direct		600,000.00	0.00	Pending Implementation	2022-02-25		2022-03-07				2022-05-11		2022-11-07	