

Public Disclosure Authorized

REPORT NO.: RES58489

RESTRUCTURING PAPER

ON A

PROPOSED PROJECT RESTRUCTURING

OF

TV: TELECOMMUNICATIONS AND ICT DEVELOPMENT PROJECT

APPROVED ON JANUARY 15, 2019

то

TUVALU

DIGITAL DEVELOPMENT

EAST ASIA AND PACIFIC

Regional Vice President:	Manuela V. Ferro
Country Director:	Stephen N. Ndegwa
Regional Director:	Sudeshna Ghosh Banerjee
Practice Manager/Manager:	Mahesh Uttamchandani
Task Team Leader:	James L. Neumann



ABBREVIATIONS AND ACRONYMS

\$	United States Dollar
СРМО	Central Project Management Office
DA	Designated Account
E&S	Environmental and Social
ESMP	Environmental and Social Management Plan
FM	Financial management
FTTP	Fiber to the premises
GB	Gigabyte
ICT	Information and communication technologies
IDA	International Development Association
IFR	Interim Financial Reports
ISR	Implementation Status & Results Report
Μ	Million
Mbps	Megabits per Second
MJCFA	Minister of Justice, Communications and Foreign Affairs
MOF	Ministry of Finance
OHS	Occupational Health and Safety
OP	Operational Policy (World Bank)
PDO	Project Development Objective
PMU	Project Management Unit
PPP	Public Private Partnership
SDR	Special Drawing Rights
TTC	Tuvalu Telecommunication Corporation
WB	World Bank



BASIC DATA

Product Information

Project ID	Financing Instrument
P159395	Investment Project Financing
Original EA Category	Current EA Category
Partial Assessment (B)	Partial Assessment (B)
Approval Date	Current Clasing Data
Approvar Date	Current Closing Date

Organizations

Borrower	Responsible Agency
Tuvalu	

Project Development Objective (PDO)

Original PDO

The Project Development Objective is to facilitate improved access to, and reduced cost of, internet services in Tuvalu.

Summary Status of Financing (US\$, Millions)

			Net				
Ln/Cr/Tf	Approval	Signing	Effectiveness	Closing	Commitment	Disbursed	Undisbursed
IDA-D4030	15-lan-2010	07-Eeb-2019	11-Apr-2019	20-lup-2024	29.00	.99	26.70
IDA-D4030	12-1911-2018	07-Feb-2019	11-Apr-2019	50-Juli-2024	29.00	.99	20.70

Policy Waiver(s)

Does this restructuring trigger the need for any policy waiver(s)?

No



I. PROJECT STATUS AND RATIONALE FOR RESTRUCTURING

1. **Background and context.** As in 2018 when the Project was designed, Tuvalu continues to be one of the least digitally connected countries in the Pacific region and is entirely dependent on satellites for international connectivity. Telecommunications and internet services are costly, and services are particularly limited outside the main island of Funafuti. More affordable and reliable internet services would facilitate business development, tourism, and management of natural disasters, and support the delivery of social services such as education and healthcare. The Project was intended to finance the Government's financial contribution to a public-private partnership (PPP) to design, build and operate the international backbone and domestic access networks to provide more affordable and better internet access to users on Funafuti and the outer islands. The largest part of the PPP was intended to be an investment in a submarine cable that would provide higher capacity international bandwidth, and end-to-end connectivity for Funafuti. The outer islands would have access to improved satellite bandwidth and terrestrial access network infrastructure.

2. Project delays and first restructuring. Not long after the project was approved in 2019, the Project encountered policy-related delays, which were compounded by border closures and other public health restrictions that were imposed from February 2020 until February 2023 due to the COVID-19 global pandemic. During this period, project implementation came to a standstill except for work by the Tuvalu Telecommunication Corporation (TTC) to implement urgent recommendations from Project-financed technical assistance, including price reductions which allowed for key project results to be achieved. By the time restrictions had been lifted, it was clear that the original project design needed to be updated, including to adjust to the post-COVID environment which includes implementation delays, electronic and other component shortages, changed investment priorities and higher costs. Through the Project, Government retained international experts to advise on medium- to long-term investment and reform options to meet the original Project objectives within the new regional and global context. While the work on the medium-long term options was being carried out, the Project undertook a first restructuring on June 24, 2023, to allow the implementation of short-term "quick wins" supporting immediate improvements in telecommunications, making up for the time lost during the pandemic and addressing the most pressing infrastructure needs of TTC. The quick wins included, inter alia, the rollout of a fiber to the premises (FTTP) network on Funafuti, installation of Wi-Fi access points, cells towers, hub and supporting equipment, solar power systems and other network improvements to better utilize Tuvalu's limited satellite capacity. Laptops and tablets were also included to train women and girls in digital skills and opportunities.

3. **Second restructuring request.** A request for a second Project restructuring was received from the Government on November 7, 2023 to implement recommendations for the medium- and long-term development of the sector as proposed by the international experts financed by the Project. These recommendations are anchored around the continued strengthening of TTC infrastructure, operations and governance, and securing the deployment of an international submarine cable to enter service by late 2026 or early 2027, without a PPP. Recommendations also included securing interim satellite capacity to increase international bandwidth capacity until the submarine cable lands and quickly ramping up efforts to increase demand and utilization of digital services including within Government and across the wider economy.

4. **Rationale for restructuring.** The rationale for this restructuring is to support the Government in implementing its strategy for the development of its digital sector. The additional satellite capacity will greatly improve the quality and availability of internet services in Tuvalu until the international submarine cable enters into service. It will also complement the FTTP network, on-island content caching and other improvements to the telecommunications network already being implemented under the "quick wins". Financing for activities to support the development of digital government and the digital economy will build on the technical assistance already included under subcomponent 1(c)



(strategies to facilitate digital adoption) and help government implement initiatives to grow demand and take best advantage of improved internet services. The procurement of the submarine fiber optic cable will commence in early 2024 with an anticipated lead time until the cable enters into service in approximately 2½ to 3 years. Tuvalu is forecast to run out of available satellite capacity in 3½ years.

5. **Progress Towards Achieving the Project Development Objective (PDO).** The Project is proposed to be rated Moderately Satisfactory for progress towards achieving the PDO at the next Implementation Status & Results Report (ISR). This marks a significant turnaround in performance. The Project was rated Unsatisfactory between December 2020 and December 2022, and Moderately Unsatisfactory in June 2023. Over the past two years TTC has implemented many of the product pricing and service measures recommended by international expert consultants retained under the Project, which has led to a strong growth in revenues and puts TTC in a good position to implement additional investments. The benefits of these changes are reflected in progress under the PDO level indicators monitoring the increase in access to internet services and reduction in the price of internet services. People provided with new or enhanced access to broadband internet has increased to 4,500 which meets the original end target. Persons reporting internet use once per week has increased to \$6.33 (US\$/GB) which reflects a decrease of 76% and 55% (respectively). The end target of \$5.00 has not yet been achieved, but TTC is on track to meet this target in 2024. At the intermediate results level, in-service international bandwidth has increased from 50Mbps to 1,000Mbps (the original end target is 1,000Mbps).

6. **Overall Implementation Progress.** The Project is proposed to be rated Moderately Satisfactory for Implementation Progress at the next ISR. Since April 2023, implementation progress of component one (technical assistance) has been progressing well. Work on the strategy for the long-term development of the sector has been completed and accepted by Government. Component 2A (PPP) is being dropped and the Government is ready to move ahead with implementing the new activities reflected in this restructuring. Procurement of international satellite capacity (\$4.5M) has already started and notification of award is estimated by the end of March, 2024. All quick wins under Component 2B (TTC) added as part of the first restructuring approved on June 24, 2023, are on track for completion over the next six months and it is proposed to rate this component in the next ISR as Satisfactory. Overall disbursements are low at SDR 0.66m (about US\$\$0.9, approximately 3.1%), although this is increasing rapidly in line with disbursement estimates for the "quick wins".

7. **Financial Management (FM).** FM performance has been rated Moderately Satisfactory since it was upgraded from Moderately Unsatisfactory in April 2023. The rating reflects improved FM performance over the past year, including: (i) all audited financial statements have been submitted and are up to date; (ii) all Interim Financial Reports (IFRs) have been submitted and accepted by the World Bank (WB). TTC will be responsible for implementing the new activities under component 2A. The Central Project Management Office (CPMO) took over the finance and accounting functions for the Project in April 2023 and the Project's files have been transferred from the previous project accountant to CPMO. CPMO will continue to be responsible for the finance and accounting function of the Project, which includes preparing the Project statement of expenses, IFRs and annual financial statements for auditing purposes. CPMO, an agency under the Ministry of Finance (MOF), was established on June 1, 2021 by the Government with the main task of overseeing the WB-funded program in Tuvalu. However, the appointment of the current FM specialist for CPMO ends in March 2024 and steps need to be taken to ensure this position is filled and there is no gap in FM support to this Project or the wider WB portfolio in Tuvalu. The Project Operations Manual and Project budget will be updated by the end of November 2023 to reflect the new expenditures included under this proposed restructuring.

8. **Procurement.** The procurement performance rating has been upgraded to Moderately Unsatisfactory (from Unsatisfactory in the archived ISR of December 2022). This upgrade in the performance rating is informed by the positive



progress with regards to procurement activities. The "Technical Assistance for the Strengthening of the Tuvalu Telecom Corporation and Development of Digital Services" was successfully procured and a contract signed with the selected consultant on April 18, 2023. Five new contracts were signed over the last 4 months with a total commitment of \$1.2 million. Seven activities are under procurement for completion before December 2023. TTC is proactively monitoring the procurement processes and achieving results. The Systematic Tracking of Exchanges in Procurement (STEP) system has been revised to reflect the latest procurement activities and is up-to-date. TTC will lead procurement activities under the proposed new subcomponent 2A, with procurement supervision, quality assurance and support provided by the CPMO. The critical procurement activities under the proposed restructuring are the procurement of high-speed satellite capacity, technical assistance to support negotiations with submarine cable system operators, the procurement approach for this procurement were identified under the recently completed Technical Assistance for the Strengthening of the Tuvalu Telecom Corporation and Development of Digital Services activity.

Environmental and Social (E&S) Safeguards. The Project is subject to safeguard policies, triggering OP 4.01 9. (Environmental Assessment). Currently, residual environment and social risks are rated to be Low, and Project safeguard performance is rated as Satisfactory as there has been no civil works. The project confirmed that TTC is a new implementing agency responsible for implementing the revised subcomponent 2B and the proposed revised subcomponent 2A. CPMO retains responsibility for Environmental and Social Management Plan (ESMP) implementation. The proposed restructuring is not expected to increase the environmental and social risk classification of the Project. The revised subcomponent 2B funds local infrastructure which involves minor works such as cable pulling in existing ducts for laying fiber cable network, small towers for mobile radio and power supply upgrades for the network and Wi-Fi access points in outer islands. The existing Environmental and Social Management Plan (ESMP) already includes the requirement for E&S risk identification and management measures for small-scale outer island works. The ESMP will be updated as the project design progresses, and fiber rollout routes are confirmed. There are minor and manageable environmental and social risks associated with the fiber rollout including: (i) Occupational Health and Safety (OHS) for workers; and (ii) OHS risks associated with encountering unknown cables and services. No works will be financed on areas other than where Government has land tenure and access rights. Potential benefits include improved internet and access to information, education, access to emergency services and livelihood; risks include exclusion or inequity for digital services; cybersecurity concerns; and cyber-bullying, addiction and exposure to illicit material. There are also potential risks relating to unequal access based on gender, age, ability, income and remoteness. These risks will be managed as part of stakeholder engagement activities under the project, and review by Bank staff of all outputs to ensure Bank policy is adequately addressed. The implementing arrangements for the project have been revised; however, CPMO will continue to provide implementation support across the Bank's portfolio, including safeguards. They are adequately resourced with an international safeguards consultant and one local staff to oversee safeguards aspects.

II. DESCRIPTION OF PROPOSED CHANGES

10. **Scope of restructuring.** This restructuring proposes to: (i) revise components and costs; (ii) extend the current closing date from June 30, 2024 to December 1, 2025 for a cumulative extension of about 23 months; (iii) revise the results framework to include new activities and enable the tracking of their implementation progress; (iv) revise the overall risk rating to reduce the risk rating from High to Substantial; (v) make a reallocation between disbursement categories; (vi) revise the disbursement arrangements adding non-consulting services (NCS) as an eligible expense type under Category 1; (vii) revise the implementation arrangements to make TTC the implementing entity for all of component 2; (viii) revise the legal covenants to revise the date of the mid term review and revise the terms of the cooperation agreement between the Recipient and TTC; and (ix) revise the disbursement estimates and implementation schedule.



11. **Changes to components.** The following changes are proposed to Component 1 and Component 2A; which are also reflected in detail in Section IV of this restructuring:

- Component 1: Enhancing Digital Services. The component description will be revised. The component name is changed to "Enhancing Digital Services" "from "Technical Assistance". Subcomponent activities will be revised by:
 - (a) revising subcomponent 1(a) to clarify that support includes strengthening arrangements for the oversight, monitoring and enforcement of performance standards by TTC;
 - (b) removing subcomponent 1(b) which provides support relating to the design and implementation of PPP transaction and supervision of the PPP partner; and
 - (c) adding support for the design and rollout of critical foundations for digital government services and the digital economy.
- **Component 2A: Enhancing Digital Infrastructure.** The subcomponent description will be revised. The subcomponent name is changed to "Enhancing Digital Infrastructure" from "Enhancing Connectivity Infrastructure (PPP)". The activities are revised to support the Government's implementation plans towards the current long-term strategy for the development of the digital sector by:
 - (a) Removing the activity for a PPP transaction for the design, build and operation of international backbone and domestic access networks;
 - (b) adding an activity to support the deployment of high-speed satellite capacity and IP transit, and strengthen core TTC infrastructure, systems, corporate governance and oversight; and
 - (c) adding technical assistance for the design and procurement of a submarine cable operator to connect Funafuti via a submarine fiber optic cable to the global internet.
- 12. Changed component costs. The following changes are proposed to component costs.

Current components/costs			Proposed components/costs			
Current components	SDR	US\$	Proposed components	SDR	US\$	
1.Technical Assistance	1.4	2.0	1. Enhancing Digital Services	5.0	6.9	
2A. Enhancing Connectivity Infrastructure (PPP)	17.0	23.5	2A. Enhancing Digital Infrastructure	13.0	18.0	
2B. Enhancing Connectivity Infrastructure	2.2	3.0	2B. Enhancing Connectivity	2.2	3.0	
(TTC)			Infrastructure (TTC)			
3. Project Management	0.4	0.5	3. Project Management	0.8	1.1	
Total	21.0	29.0	Total	21.0	29.0	

Table 1: Current and proposed components/costs (in millions)*

*Based on SDR-USD exchange rates at the time of negotiations

13. **Results framework.** To reflect the new activities supporting the revised subcomponent 2A and the extended Project timetable, the results framework will be revised to: (i) extend the end target dates; (ii) adjust the target data to account for the extended time; and (iii) where appropriate, align the indicators with the new project activities, which are spelled out in detail as well in Section IV. The Project Management Unit (PMU) will update the Project Operations Manual to reflect the revised results framework upon approval of this restructuring. The following revisions are proposed:



- (a) The existing intermediate indicator under Component 2 "Persons reporting Internet use once per week" is moved under PDO indicator "Increase in access to internet services" with a breakdown to count those persons who are female.
- (b) The following existing intermediate indicators under Component 2A related to the dropped PPP transaction are no longer relevant and are accordingly deleted: (i) PPP transaction completed; (ii) Length of optical fiber cable built; and (iii) Private capital mobilized as a percentage of total capital mobilized (%).
- (c) The following intermediate indicators are to be added to reflect the new activities under Component 2A:
 (i) Submarine cable contract negotiations completed; (ii) Regulatory contract implemented between Govt and TTC; (iii) Digital Tuvalu Office established; and (iv) Corporate governance and oversight of TTC improved.

14. **Closing date.** The Project closing date is proposed to be extended by approximately 17 months from June 30, 2024 to December 1, 2025. This is the second extension for a cumulative extension of about 23 months. This would allow time for Government to work towards implementing its long-term strategy for the development of its digital sector by financing medium term satellite capacity; increasing utilization and demand for digital services; and towards the long term, by supporting the start of the design and procurement of the international submarine cable.

15. **Changes to disbursement categories.** The types of eligible expenditures under Parts 1&3 will be revised to add non-consulting services (NCS) as an eligible expense type. The proposed financing under Parts 1&3 will be increased by SDR 4,000,000. The proposed financing under Part 2 will be decreased by SDR 4,000,000. These changes are to align with the expected expenditures with the changes in activities under Component 1 and Component 2A, and the need to increase project management support over the extended Project implementation period. There will be no shortage of funds under Component 2.

Original Category	Revised Category	Current Financing (SDR)	Proposed Financing (SDR)	Proposed difference	Expenditure Financed (%)
CS Gds OC Tng Wksp Pt 1&3	Gds NCS CS OC Tng Wksp Pt 1&3	1,270,000	5,270,000	4,000,000	100
Gds Wrks NCS CS OC Tng Wksp Pt 2	-	19,180,000	15,180,000	-4,000,000	100
PPF REFINANCING	-	550,000	550,000	-	Amount payable pursuant to Section 2.07 of the General Condition
Total: IDA D4030		21,000,000	21,000,000		100

Table 2. Original and Pro	posed Categories of Ex	penditures and Associated F	inancing

CS=Consulting Services, Gds=Goods, OC=Operating Costs, NCS=Non-consulting Services, Tng=Training, Wrks=Works, Wksp=Workshop, PPF=Project Preparation Facility, Pt=Part/Component

16. **Overall implementation risks.** Implementation risk is currently rated High, but is proposed to be reduced to Substantial as a result of this second restructuring. Political and governance risks are reduced from High to Substantial. Institutional Capacity for Implementation and Sustainability is reduced from High to Substantial. Sector strategies and policies is reduced from Substantial to Moderate. Stakeholder risks are also reduced from Substantial to Moderate. Substantial residual risks remain under macroeconomic and fiduciary risks. Overall, the decrease in residual risk ratings



reflects the strong implementation progress which has been achieved since April 2023 and the impact of high intensity technical and implementation support from the WB task team. Political, governance and stakeholder risks are reduced following the change in project design and dropping the PPP transaction. These ratings will be further assessed at the next implementation support mission and the residual risk ratings may be lowered further if positive momentum is maintained.

17. **Legal Covenants**. The deadline to carry out a Mid-term review will also be revised from not later than November 30, 2023 to not later than August 31, 2024 (Section II.A.2 of Schedule 2). The Recipient will also make amendments to its Cooperation Agreement between the Minister of Justice, Communications and Foreign Affairs (MJCFA) and TTC that was signed August 1, 2023 setting out TTC's responsibility for implementing Part 2 of the Project and reflecting the proposed Project closing date of December 1, 2025.

18. **Institutional arrangements.** The institutional arrangements will be revised to make TTC the implementing agency responsible for subcomponent 2A. TTC will continue to be the implementing agency responsible for implementing subcomponent 2B. MJCFA will retain responsibility for the implementation of the other Project components and will continue to have overall responsibility for the implementation of this Project. The CPMO, established on June 1, 2021 within the MOF, will remain responsible for providing advisory and technical support on Project implementation to the PMU on an as-needed basis, including on project management, procurement, financial management, social and environmental management, monitoring and evaluation, outreach and communications. The acting Director for the CMPO will continue as Project manager on an interim basis until a permanent PMU is established in MJCFA. An implementation unit will also be established within TTC to support the implementation of component 2. The CPMO will also continue to provide fiduciary support to MJCFA and TTC consistent with its role and responsibilities for the WB-funded program in Tuvalu.

19. **Implementation schedule.** The implementation schedule will be revised to reflect the changed activities of the Project, and the proposed approximately 17-month extension period of this Restructuring.

III. SUMMARY OF CHANGES

	Changed	Not Changed
Results Framework	\checkmark	
Components and Cost	J	
Loan Closing Date(s)	✓	
Reallocation between Disbursement Categories	√	
Disbursements Arrangements	√	
Disbursement Estimates	√	
Overall Risk Rating	\checkmark	
Legal Covenants	✓	



Institutional Arrangements	\checkmark	
Implementation Schedule	\checkmark	
Implementing Agency		\checkmark
DDO Status		\checkmark
Project's Development Objectives		\checkmark
PBCs		\checkmark
Cancellations Proposed		\checkmark
Safeguard Policies Triggered		\checkmark
EA category		\checkmark
Financial Management		\checkmark
Procurement		\checkmark
Other Change(s)		\checkmark
Economic and Financial Analysis		\checkmark
Technical Analysis		\checkmark
Social Analysis		\checkmark
Environmental Analysis		\checkmark

IV. DETAILED CHANGE(S)

COMPONENTS

Current Component Name	Current Cost (US\$M)	Action	Proposed Component Name	Proposed Cost (US\$M)
1.Technical Assistance	2.00	Revised	1.Enhancing Digital Services	6.90
2A. Enhancing Connectivity Infrastructure (PPP)	23.50	Revised	2A. Enhancing Digital Infrastructure	18.00
3. Project Management	0.50	Revised	3. Project Management	1.10
2B. Enhancing Connectivity Infrastructure (TTC)	3.00	No Change	2B. Enhancing Connectivity Infrastructure (TTC)	3.00
TOTAL	29.00			29.00



LOAN CLOSING DATE(S)

Ln/Cr/Tf	Status	Original Closing	Revised Closing(s)	Proposed Closing	Proposed Deadline for Withdrawal Applications
IDA-D4030	Effective	29-Dec-2023	30-Jun-2024	01-Dec-2025	01-Apr-2026

REALLOCATION BETWEEN DISBURSEMENT CATEGORIES

Current Allocation	Actuals + Committed	Proposed Allocation	Financi (Type T	
			Current	Proposed
IDA-D4030-001 Currency:	XDR			
iLap Category Sequence No: 1	Current Expenditure Ca	ategory: Gds NCS CS OC Tng W	/ksp Pt 1&3	
1,270,000.00	157,291.25	5,270,000.00	100.00	100.00
iLap Category Sequence No: 2	Current Expenditure Ca	ategory: Gds wrks NCS CS OC	Tng Wksp Pt 2	
19,180,000.00	297,611.28	15,180,000.00	100.00	100.00
iLap Category Sequence No: 3	Current Expenditure Ca	ategory: PPF REFINANCING		
550,000.00	239,970.21	550,000.00		
Total 21,000,000.00	694,872.74	21,000,000.00		

DISBURSEMENT ESTIMATES

Change in Disbursement Estimates Yes

Year	Current	Proposed
2019	409,000.00	409,425.00
2020	118,000.00	118,258.00
2021	159,000.00	158,720.00



2022	0.00	0.00
2023	100,000.00	48,025.00
2024	20,000,000.00	2,250,000.00
2025	8,214,000.00	5,750,000.00
2026	0.00	20,265,572.00

SYSTEMATIC OPERATIONS RISK-RATING TOOL (SORT)

Risk Category	Rating at Approval	Current Rating
Political and Governance	Low	Substantial
Macroeconomic	Moderate	Substantial
Sector Strategies and Policies	Moderate	Moderate
Technical Design of Project or Program	• High	Moderate
Institutional Capacity for Implementation and Sustainability	• High	Substantial
Fiduciary	Substantial	Substantial
Environment and Social	• Low	• Low
Stakeholders	Substantial	Moderate
Other		
Overall	• High	 Substantial

LEGAL COVENANTS

Loan/Credit/TF	Description	Status	Action
IDA-D4030	The MCT shall maintain a Project Management Unit (PMU) acceptable to the Association: FA Schedule 2, Section I B.	After delay complied with	No Change
	The Recipient shall ensure that the Project is carried out		
IDA-D4030	in accordance with the Project Operational Manual acceptable to the Association: FA Schedule 2, Section I D.	Complied with	No Change



IDA-D4030	The Recipient shall carry out a Mid-term review by not later than November 30, 2023 (or such later date acceptable to the Association: FA Schedule 2, Section II.A.2.	Not yet due	Revised
Proposed	The Recipient shall carry out a Mid-term review by not later than August 31, 2024 (or such later date acceptable to the Association: FA Schedule 2, Section II.A.2.	NYD	

Results framework

COUNTRY: Tuvalu TV: Telecommunications and ICT Development Project

Project Development Objectives(s)

The Project Development Objective is to facilitate improved access to, and reduced cost of, internet services in Tuvalu.

Project Development Objective Indicators by Objectives/ Outcomes

Indicator Name	PBC	Baseline	End Target
Increase in access to internet services			
People provided with access to the Internet (CRI, Number)		2,800.00	6,500.00
Action: This indicator has been Revised			
People provided with access to the Internet - Female (CRI, Number)		1,400.00	3,500.00
Action: This indicator has been Revised			
Persons reporting internet use once per week (Number)		0.00	5,000.00
Action: This indicator has been Revised			
of which female (Number)		0.00	2,500.00
Action: This indicator has been Revised	-	le: tion on persons identifying improved internet services an entation support mission.	d gender disaggregated data is expected by the next
Broadband available on 8 inhabited Outer Islands (Yes/No)		No	Yes



Indicator Name	PBC	Baseline	End Target
Action: This indicator is New			
Reduction in the price of internet services.			
Price of fixed internet service (US\$/GB) (Amount(USD))		26.00	3.50
Action: This indicator has been Revised			
Price of mobile internet services (GB) (Amount(USD))		14.00	3.50
Action: This indicator has been Revised			
Project beneficiaries reporting satisfaction with improved intern	et servic	es.	
Persons identifying improved internet services (Number)		0.00	3,000.00
Action: This indicator has been Revised			
of which female (Number)		0.00	1,500.00
Action: This indicator has been Revised			

Intermediate Results Indicators by Components

Indicator Name	PBC	Baseline	Intermediate Targets	End Target
			1	
1. Enhancing Digital Services (Action: This Compon	nent has	been Revised)		
ICT Policy formulated and adopted (Yes/No)		No		Yes
Action: This indicator has been Revised				
ICT regulatory framework developed and adoped (Yes/No)		No		Yes
Action: This indicator has been Revised				



Indicator Name	PBC	Baseline	Intermediate Tar	Intermediate Targets End Ta	End Target
			1		
Demand-side analysis completed (Yes/No)		No			Yes
Action: This indicator has been Revised					
2A. Enhancing Digital Infrastructure (Action: This	Compon	ent has been Revised)			
Submarine cable contract negotiations completed (Yes/No)		No			Yes
Action: This indicator is New					
Regulatory contract implemented between Govt and TTC (Yes/No)		No			Yes
Action: This indicator is New					
Digital Tuvalu Office established (Yes/No)		No			Yes
Action: This indicator is New					
Corporate governance and oversight of TTC improved (Yes/No)		No			Yes
Action: This indicator is New					
In-service international bandwidth (Mbps) (Number)		50.00			1,750.00
Action: This indicator has been Revised					
Price of wholesale international internet bandwidth (Amount(USD))		750.00	650.00		250.00
Action: This indicator has been Revised					
PPP transaction completed (Yes/No)		No			Yes
Action: This indicator has been Marked for Deletion					
Length of optical fibre cable built (Kilometers)		0.00	500.00		1,000.00



Indicator Name	PBC	Baseline	Intermediate Targets	End Target
			1	
Action: This indicator has been Marked for Deletion				
Private capital mobilized as a percentage of total capital mobilized (%) (Percentage)		0.00		10.00
Action: This indicator has been Marked for Deletion				
2B. Enhancing Connectivity Infrastructure (TTC)				
Availability of fiber services in the deployment area (homes passed) (Percentage)		0.00		80.00
Action: This indicator has been Revised				
Premises with a fiber connection (Percentage)		0.00		20.00
Action: This indicator has been Revised				
Number of people reached through digital literacy and skills programs (disaggregated by gender) (Number)		0.00		250.00
Action: This indicator has been Revised				
of which female (Number)		0.00		125.00
Action: This indicator has been Revised				
3. Project Management				
Grievances responded and/or resolved within the stipulated service standards (Percentage)		0.00		75.00
Action: This indicator has been Revised				



TV: Telecommunications and ICT Development Project (P159395)

