China Plastic Waste Reduction Project (Shaanxi) (P176989)

EAST ASIA AND PACIFIC | China | Environment, Natural Resources & the Blue Economy Global Practice | IBRD/IDA | Investment Project Financing | FY 2023 | Seq No: 2 | ARCHIVED on 19-Dec-2023 | ISR58976 |

Implementing Agencies: People's Republic of China, Provincial Development and Reform Commission

Key Dates

Key Project Dates

Bank Approval Date: 23-Mar-2023

Planned Mid Term Review Date: 30-Jun-2026 Actual Mid-Term Review Date: Revised Closing Date: 31-Dec-2029

Original Closing Date: 31-Dec-2029

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

To reduce plastic pollution from municipal solid waste in selected under-served rural areas of Shaanxi Province, improve provincial plastic waste management, and draw lessons on plastic waste management relevant at the national level.

Effectiveness Date: --

Has the Project Development Objective been changed since Board Approval of the Project Objective?

Components

Name

Component 1: Institutional Strengthening and Capacity Building:(Cost \$11.00 M)

Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management

Pilot:(Cost \$326.00 M)

Component 3: Project Management, Monitoring and Evaluation:(Cost \$3.00 M)

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	□Satisfactory	□Satisfactory
Overall Implementation Progress (IP)	Satisfactory	□Satisfactory
Overall Risk Rating	□Substantial	Substantial

Implementation Status and Key Decisions

The project was approved by the World Bank's Board of Executive Directors on March 23, 2023. The loan and project agreements were signed in July 2023. The project is not effective yet. All PMOs and PIUs are staffed and ready to implement the project. The project launch and training took place on Sept 25, 2023. Implementation activities are under preparation including procurement planning, finalization of relevant terms of reference, recruitment of environmental and social staff, and preparation of environmental and social documents for the first batch activities.

12/19/2023 Page 1 of 7

Risks

Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance	□Low	Low	□Low
Macroeconomic	□Low	Low	□Low
Sector Strategies and Policies	□Moderate	Moderate	□Moderate
Technical Design of Project or Program	□Moderate	□Moderate	□Moderate
Institutional Capacity for Implementation and Sustainability	□Moderate	□Moderate	Moderate
Fiduciary	□Moderate	□Moderate	□Moderate
Environment and Social	□High	□High	□High
Stakeholders	□Moderate	□Moderate	□Moderate
Other			
Overall	Substantial	Substantial	Substantial

Results

PDO Indicators by Objectives / Outcomes

Reduce plastic pollution from MSW in selected under-served rural areas of Shaanxi province

► A. Reduced leakage of plastics to the environment from improved waste management operations (Metric tons/year, Custom)							
	Baseline Actual (Previous) Actual (Current) End Target						
Value	0.00	0.00	0.00	38,400.00			
Date	28-Mar-2023	25-May-2023	30-Nov-2023	31-Dec-2029			
Calculated by multiplying the increased MSW that is collected and properly disposed by 12% plastic composition plus the increase of agricultural plastic film collected and delivered to county MSW facilities. Baseline: 88,565t/year MSW reach proper treatment and disposal; Zero [0] t/y of agricultural plastic film							
reach proper treatment and disposal. ▶B. Safe disposal ratio of municipal solid waste (Percentage, Custom)							
►B. Safe disposal rati							
►B. Safe disposal rati			Actual (Current)	End Target			
►B. Safe disposal rati Value	o of municipal solid waste (Perc	entage, Custom)	Actual (Current) 15.00	End Target 76.00			

12/19/2023 Page 2 of 7

Comments:		MSW originating from rural areas treated and disposed in county/district treatment facilities as percentage of total collected MSW					
	►C. GHG emissions reduction from improved waste management systems including resource recycling/recovery (Metric tons CO2e/year) (Metric tons/year, Custom)						
	Baseline	Actual (Previous)	Actual (Current)	End Target			
Value	0.00	0.00	0.00	330,000.00			
Date	28-Mar-2023	25-May-2023	30-Nov-2023	31-Dec-2029			
Comments:		ement based on tonnage of MS clables delivered to sorting ente					

Improve provincial plastic waste management

▶D. Strengthened provincial regulations and institutional measures for plastic waste management (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	5.00
Date	28-Mar-2023	25-May-2023	30-Nov-2023	31-Dec-2029
Comments:		tor 1 to 5 achieved; 2= two in intermediate indicators will d		,

Draw lessons from plastic waste management at the national level

▶E. Urban-rural integrated model for municipal solid waste service developed by Shaanxi and disseminated to national agencies (Yes/No, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No	No	No	Yes
Date	28-Mar-2022	25-May-2023	30-Nov-2023	31-Dec-2029
Comments:	model that include finance	emonstration purposes that de cing, institutional arrangement ated to NDRC, MOHURD, MA	ts and governance, and p	

Intermediate Results Indicators by Components

Component 1 - Institutional Strengthening and Capacity Building

▶1. Shaanxi provincial inter-departmental coordination mechanism governing urban-rural SWM integration established and operational (Yes/No, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No	No	No	Yes

12/19/2023 Page 3 of 7

Date	23-Mar-2023	25-May-2023	30-Nov-2023	31-Dec-2029
Comments:		ter-departmental collaboration r nce and commerce bureaus.	nechanism including the er	nv. sanitation, rural and
	technical standards and guidelin on developed and adopted (Yes		ement as well as local poli	cy and technical guidance
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No	No	No	Yes
Date	28-Mar-2023	25-May-2023	30-Nov-2023	31-Dec-2029
Comments:	Per indicator name			
►3. Integrated urban-r	ural SWM information platforms	established and operational in	project counties/districts (Y	es/No, Custom)
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No	No	No	Yes
Date	28-Mar-2023	25-May-2023	30-Nov-2023	31-Dec-2029
Comments:	Information platform	that captures data related to M	SW and plastics.	
▶4. KPIs and the relate	ed monitoring processes related	to rural waste collection and tra	ansportation developed and	d adopted (Yes/No, Custo
▶4. KPIs and the relate	ed monitoring processes related Baseline	to rural waste collection and tra Actual (Previous)	ansportation developed and Actual (Current)	d adopted (Yes/No, Custo End Target
▶4. KPIs and the relate				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	Baseline No 28-Mar-2023	Actual (Previous) No 25-May-2023 se related to MSW and agricultu	Actual (Current) No 30-Nov-2023	End Target Yes 31-Dec-2029
Value Date Comments:	Baseline No 28-Mar-2023 KPIs for performance	Actual (Previous) No 25-May-2023 re related to MSW and agricultud county/district.	Actual (Current) No 30-Nov-2023 ral plastic waste, cascaded	End Target Yes 31-Dec-2029
Value Date Comments:	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and	Actual (Previous) No 25-May-2023 re related to MSW and agricultud county/district.	Actual (Current) No 30-Nov-2023 ral plastic waste, cascaded	End Target Yes 31-Dec-2029
Value Date Comments: ▶ 5. Action plan adopte	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and and the defective transition to standard t	Actual (Previous) No 25-May-2023 re related to MSW and agricultud county/district. dard plastic film (thicker than 0.0)	Actual (Current) No 30-Nov-2023 ral plastic waste, cascaded 01mm) (Yes/No, Custom)	End Target Yes 31-Dec-2029 I to administrative levels of
Value Date Comments: ▶5. Action plan adopte Value	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and the defective transition to standard Baseline	Actual (Previous) No 25-May-2023 Re related to MSW and agricultud county/district. Idard plastic film (thicker than 0.0 Actual (Previous)	Actual (Current) No 30-Nov-2023 ral plastic waste, cascaded 01mm) (Yes/No, Custom) Actual (Current)	End Target Yes 31-Dec-2029 I to administrative levels of
Value Date Comments: ▶5. Action plan adopte Value Date	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and ed for effective transition to standard Baseline No 28-Mar-2023	Actual (Previous) No 25-May-2023 Re related to MSW and agricultud county/district. Idard plastic film (thicker than 0.0 Actual (Previous) No	Actual (Current) No 30-Nov-2023 ral plastic waste, cascaded 01mm) (Yes/No, Custom) Actual (Current) No 30-Nov-2023	End Target Yes 31-Dec-2029 I to administrative levels of End Target Yes 31-Dec-2029
Value Date Comments: ▶5. Action plan adopte Value Date Comments:	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and ed for effective transition to standard Baseline No 28-Mar-2023	Actual (Previous) No 25-May-2023 Re related to MSW and agricultud county/district. Idard plastic film (thicker than 0.0 Actual (Previous) No 25-May-2023 In that includes enforcement pro-	Actual (Current) No 30-Nov-2023 ral plastic waste, cascaded 01mm) (Yes/No, Custom) Actual (Current) No 30-Nov-2023 ovisions to phase out plastic	End Target Yes 31-Dec-2029 I to administrative levels of End Target Yes 31-Dec-2029 of film thinner than 0.01mr
Value Date Comments: ▶5. Action plan adopte Value Date Comments: ▶6. Consultations and	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and ed for effective transition to standard Baseline No 28-Mar-2023 Provincial action plans	Actual (Previous) No 25-May-2023 Re related to MSW and agricultud county/district. Idard plastic film (thicker than 0.0 Actual (Previous) No 25-May-2023 In that includes enforcement pro-	Actual (Current) No 30-Nov-2023 ral plastic waste, cascaded 01mm) (Yes/No, Custom) Actual (Current) No 30-Nov-2023 ovisions to phase out plastic	End Target Yes 31-Dec-2029 I to administrative levels of End Target Yes 31-Dec-2029 of film thinner than 0.01mr
Value Date Comments: ►5. Action plan adopte Value Date Comments: ►6. Consultations and	Baseline No 28-Mar-2023 KPIs for performance i.e. village, town, and ed for effective transition to standard Baseline No 28-Mar-2023 Provincial action place knowledge exchange events be	Actual (Previous) No 25-May-2023 Re related to MSW and agricultud county/district. Idard plastic film (thicker than 0.0 Actual (Previous) No 25-May-2023 In that includes enforcement prosesses where the same and central ages where the same ages where the same and central ages where the same	Actual (Current) No 30-Nov-2023 ral plastic waste, cascaded 01mm) (Yes/No, Custom) Actual (Current) No 30-Nov-2023 ovisions to phase out plastic	End Target Yes 31-Dec-2029 I to administrative levels of End Target Yes 31-Dec-2029 of film thinner than 0.01mr ation in MSWM (Number,

12/19/2023 Page 4 of 7

Comments:	Annual round-table meetings and thematic seminars, facilitated by Shaanxi's DRC, with central agencies
Comments.	on urban-rural integration

	on urban-rural integ					
Component 2 - MSWM	Improvement and Agricultural Pl	lastic Waste Pilot				
▶7. Coverage of integr	rated MSW service in rural areas	s (Percentage, Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	10.00	10.00	10.00	72.00		
Date	28-Mar-2023	25-May-2023	30-Nov-2023	31-Dec-2029		
Comments:	Percentage of village integration model.	es in the participating counties/	districts covered by the pro	ject under the urban-rural		
▶8. Number of landfills	s (open dumpsites) closed (Num	ber, Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	0.00	0.00	0.00	6.00		
Date	28-Mar-2023	25-May-2023	30-Nov-2023	31-Dec-2029		
		Partial or full closure of sanitary landfills and full closure of dumpsites				
Comments:	Partial or full closure	e of sanitary landfills and full clo	sure of dumpsites			
	Partial or full closure anded or newly constructed tran Baseline			End Target		
▶9. Rehabilitated, exp	anded or newly constructed tran	sfer stations and sorting lines (Number, Custom)	End Target 70.00		
▶9. Rehabilitated, expa	anded or newly constructed tran Baseline	sfer stations and sorting lines (Actual (Previous)	Number, Custom) Actual (Current)			
▶9. Rehabilitated, expa Value Date	anded or newly constructed tran Baseline 0.00 28-Mar-2023	Actual (Previous) 0.00	Number, Custom) Actual (Current) 0.00 30-Nov-2023	70.00		
▶9. Rehabilitated, expanding the Value Date Comments:	anded or newly constructed tran Baseline 0.00 28-Mar-2023	Actual (Previous) 0.00 25-May-2023 upgraded or expanded transfer	Number, Custom) Actual (Current) 0.00 30-Nov-2023 stations and sorting lines	70.00 31-Dec-2029		
▶9. Rehabilitated, expanded by the second s	Baseline 0.00 28-Mar-2023 Newly constructed, a	Actual (Previous) 0.00 25-May-2023 upgraded or expanded transfer	Number, Custom) Actual (Current) 0.00 30-Nov-2023 stations and sorting lines	70.00 31-Dec-2029		
▶9. Rehabilitated, expanding the Value Comments: ▶10. Increased farmland	Baseline 0.00 28-Mar-2023 Newly constructed, and using agricultural plastic film	Actual (Previous) 0.00 25-May-2023 upgraded or expanded transfer with thickness of 0.01mm or ab	Number, Custom) Actual (Current) 0.00 30-Nov-2023 stations and sorting lines ove (Percentage, Custom)	70.00 31-Dec-2029		
▶9. Rehabilitated, expanding Value Date Comments: ▶10. Increased farmland	Baseline 0.00 28-Mar-2023 Newly constructed, und using agricultural plastic film a	Actual (Previous) 0.00 25-May-2023 upgraded or expanded transfer with thickness of 0.01mm or ab	Number, Custom) Actual (Current) 0.00 30-Nov-2023 stations and sorting lines ove (Percentage, Custom) Actual (Current)	70.00 31-Dec-2029 End Target		
▶9. Rehabilitated, expanded by the value of	Baseline 0.00 28-Mar-2023 Newly constructed, on the state of the state	Actual (Previous) 0.00 25-May-2023 upgraded or expanded transfer with thickness of 0.01mm or ab Actual (Previous) 0.00	Number, Custom) Actual (Current) 0.00 30-Nov-2023 stations and sorting lines ove (Percentage, Custom) Actual (Current) 0.00 30-Nov-2023 c film as a percentage of all	70.00 31-Dec-2029 End Target 68.00 31-Dec-2029 I farm area in the		
▶9. Rehabilitated, expanded by the value of	Baseline 0.00 28-Mar-2023 Newly constructed, on the state of the st	Actual (Previous) 0.00 25-May-2023 upgraded or expanded transfer with thickness of 0.01mm or ab Actual (Previous) 0.00 25-May-2023 d area covered by thicker plastics that uses plastic film (ticker the	Number, Custom) Actual (Current) 0.00 30-Nov-2023 stations and sorting lines ove (Percentage, Custom) Actual (Current) 0.00 30-Nov-2023 c film as a percentage of all an 0.01mm). Baseline: zer	70.00 31-Dec-2029 End Target 68.00 31-Dec-2029 I farm area in the		
Value Date Comments: ▶10. Increased farmlan Value Date Comments:	Baseline 0.00 28-Mar-2023 Newly constructed, on the state of the st	Actual (Previous) 0.00 25-May-2023 upgraded or expanded transfer with thickness of 0.01mm or ab Actual (Previous) 0.00 25-May-2023 d area covered by thicker plastics that uses plastic film (ticker the	Number, Custom) Actual (Current) 0.00 30-Nov-2023 stations and sorting lines ove (Percentage, Custom) Actual (Current) 0.00 30-Nov-2023 c film as a percentage of all an 0.01mm). Baseline: zer	70.00 31-Dec-2029 End Target 68.00 31-Dec-2029 I farm area in the		

12/19/2023 Page 5 of 7

31-Dec-2029

31-Dec-2029

Date	31-Mar-2023	25-May-2023	30-Nov-2023	31-Dec-2029
Comments:	5	e plastic film collected and dis ure plastic film used in the par	,	

Corporate Indicators

▶12. Residents satisfaction rate of MSWM service of which women (Percentage) (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	28.00	28.00	28.00	83.00		
Date	28-Mar-2023	25-May-2023	30-Nov-2023	31-Dec-2029		
Comments:		tage of project counties/distri nxi province in August 2022.	cts, captured by beneficia	y surveys. Baseline		
▶13. Share of new jobs created	▶13. Share of new jobs created in the SWM sector in project counties/districts of which women (Percentage, Custom)					
	Baseline	Actual (Previous)	Actual (Current)	End Target		
Value	0.00	0.00	0.00	45.00		

25-May-2023

30-Nov-2023

31-Dec-2029

Not

Effective

23-Mar-2023

28-Mar-2023

Per indicator name

Performance-Based Conditions

Data on Financial Performance

Disbursements (by loan)

Date

Comments:

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	%	Disbursed
P176989	IBRD-94700	Not Effective	USD	250.00	250.00	0.00	0.00	250.00		0%
Key Dates (by Ioan)										
Project	Loan/Credit/TF	Status	Approval Dat	e Signi	ng Date	Effectiveness D	Date Orig.	Closing Date	Rev. Closing Date	


20-Jul-2023

Cumulative Disbursements

IBRD-94700

P176989

12/19/2023 Page 6 of 7



Restructuring History

There has been no restructuring to date.

Related Project(s)

There are no related projects.

12/19/2023 Page 7 of 7