Implementation Status & Results Report

Regional Disaster Vulnerability Reduction APL1 - Grenada and St. Vincent and the Grenadines (P117871)

Regional Disaster Vulnerability Reduction APL1 - Grenada and St. Vincent and the Grenadines (P117871)

LATIN AMERICA AND CARIBBEAN | OECS Countries | Urban, Resilience and Land Global Practice | IBRD/IDA | Investment Project Financing | FY 2011 | Seq No: 18 | ARCHIVED on 22-Dec-2021 | ISR49541 |

Implementing Agencies: Ministry of Finance, Economic Planning, and Information Technology, Government of Grenada, Government of St. Vincent and the Grenadines, Ministry Infrastructure Development, Public Utilities, Energy, Transport and Implementation

Key Dates

Key Project Dates

Bank Approval Date: 23-Jun-2011 Effectiveness Date: 18-Oct-2011

Planned Mid Term Review Date: 15-May-2014 Actual Mid-Term Review Date: 19-May-2014

Original Closing Date: 31-Dec-2016 Revised Closing Date: 31-Jan-2022

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The Program aims at measurably reducing vulnerability to natural hazards and climate change impacts in the Eastern Caribbean Sub-region. The objective of the Project in Grenada is to measurably reduce vulnerability to natural hazards and climate change impacts in Grenada and in the Eastern Caribbean Sub-region. The objective of the Project in Saint Vincent and the Grenadines is to measurably reduce vulnerability to natural hazards and climate change impacts in Saint Vincent and the Grenadines and in the Eastern Caribbean Sub-region. The achievement of the Program Development Objectives of the Regional Disaster Vulnerability Reduction Program (RDVRP) would be measured using the following key indicators: (a) Reduced risk of OECS population to failure of public buildings and infrastructure due to natural hazards or climate change impacts; and (b) Increased capacity of OECS Governments to identify and monitor climate risk and impacts.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

No

Components Table

Name

Component 1 - Prevention and Adaptation Investments:(Cost \$54.23 M)

Component 2 - Regional Platforms for Hazard and Risk Evaluation, and Applications for Improved Decision Making:(Cost \$40.82 M)

Component 3 - Natural Disaster Response Investments:(Cost \$1.00 M)

Component 4 - Project Management and Implementation Support:(Cost \$5.26 M)

Payment of CCRIF Insurance Premium:(Cost \$2.00 M)

Overall Ratings		
Name	Previous Rating	Current Rating
Progress towards achievement of PDO	□ Moderately Satisfactory	■Moderately Satisfactory
Overall Implementation Progress (IP)	Moderately Satisfactory	■Moderately Satisfactory
Overall Risk Rating	□Moderate	□Moderate

12/22/2021 Page 1 of 10

Implementation Status and Key Decisions

St. Vincent and the Grenadines. The Project has been critical in supporting the emergency response following the La Soufriere volcano eruption. The Project is expected to be satisfactorily completed by January 31, 2022.

Grenada. The Project has contributed towards building resilience to disaster and climate risks by strengthening infrastructure and building technical and institutional capacity. The Project closed on June 30, 2021.

Risks

Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating	
Political and Governance		□Low	Low	
Macroeconomic		□Moderate	□Moderate	
Sector Strategies and Policies		□Low	□Low	
Technical Design of Project or Program		□Moderate	□Moderate	
Institutional Capacity for Implementation and Sustainability		□Moderate	□Moderate	
Fiduciary		□Moderate	□Moderate	
Environment and Social		Substantial	Substantial	
Stakeholders		□Low	□Low	
Other		□Moderate	□Moderate	
Overall		□Moderate	□Moderate	

Results

PDO Indicators by Objectives / Outcomes

Reduce vulnerability to	natural hazards and climate cha	nge impacts in Grenada, SVG	and EC	
► Direct project benefi	iciaries (Number, Custom)			
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	110,000.00	110,000.00	110,000.00
Date	23-Jun-2011	04-Jun-2021	14-Dec-2021	30-Jun-2021
□Female beneficiari	es (Percentage, Custom Supplei	ment)		
	Baseline	Actual (Previous)	Actual (Current)	End Target

12/22/2021 Page 2 of 10



ii 5 v G ailu Glellaua (Number, Custom)	or public buildings and infrastruc	cture due to natural hazards	or climate change impacts
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	1,093.00	1,093.00	764.00
Date	23-Jun-2011	04-Jun-2021	14-Dec-2021	30-Jun-2021
Comments:	This indicator is full	y achieved.		
□Relocated low inco	ome households with access to s	safe infrastructure addressed un	nder the Project (Number, C	ustom Breakdown)
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	41.00	41.00	41.00
Date	23-Jun-2011	04-Jun-2021	14-Dec-2021	30-Jun-2021
	Baseline	Actual (Previous)	Actual (Current)	End Target
Custom Breakdown)		-		
	0.00	4.45.00		
Value	0.00	445.00	445.00	320.00
Value	0.00 23-Jun-2011	445.00 04-Jun-2021	445.00 14-Dec-2021	320.00 30-Jun-2021
Date Number of beneficia		04-Jun-2021	14-Dec-2021	30-Jun-2021
Date Number of beneficia	23-Jun-2011	04-Jun-2021	14-Dec-2021	30-Jun-2021
Date Number of beneficia Number, Custom)	23-Jun-2011 aries with reduced risk to failure of	04-Jun-2021 of public buildings due to natura	14-Dec-2021 I hazards or climate change	30-Jun-2021 e impacts in Grenada
Date ➤ Number of beneficia Number, Custom) Value	23-Jun-2011 aries with reduced risk to failure of Baseline	04-Jun-2021 of public buildings due to natura Actual (Previous)	14-Dec-2021 I hazards or climate change Actual (Current)	30-Jun-2021 e impacts in Grenada End Target
Date Number of beneficia Number, Custom) Value Date	23-Jun-2011 aries with reduced risk to failure of Baseline 0.00	04-Jun-2021 of public buildings due to natura Actual (Previous) 444.00 04-Jun-2021	14-Dec-2021 I hazards or climate change Actual (Current) 444.00	30-Jun-2021 e impacts in Grenada End Target 444.00
Date Number of beneficiane Number, Custom Value Date Comments:	23-Jun-2011 aries with reduced risk to failure of Baseline 0.00 23-Jun-2011	04-Jun-2021 of public buildings due to natura Actual (Previous) 444.00 04-Jun-2021 oeen fully achieved.	14-Dec-2021 I hazards or climate change Actual (Current) 444.00 14-Dec-2021	30-Jun-2021 e impacts in Grenada End Target 444.00 30-Jun-2021
Date Number of beneficiane Number, Custom Value Date Comments: Number of governm	23-Jun-2011 aries with reduced risk to failure of Baseline 0.00 23-Jun-2011 This indicator has be	04-Jun-2021 of public buildings due to natura Actual (Previous) 444.00 04-Jun-2021 oeen fully achieved.	14-Dec-2021 I hazards or climate change Actual (Current) 444.00 14-Dec-2021	30-Jun-2021 e impacts in Grenada End Target 444.00 30-Jun-2021
Date Number of beneficiane Number, Custom Value Date Comments: Number of governm	23-Jun-2011 aries with reduced risk to failure of Baseline 0.00 23-Jun-2011 This indicator has beent officials from Public Works; A	04-Jun-2021 of public buildings due to natura Actual (Previous) 444.00 04-Jun-2021 oeen fully achieved. Agriculture; Forestry; NAWASA	14-Dec-2021 I hazards or climate change Actual (Current) 444.00 14-Dec-2021 able to set up and run wate	30-Jun-2021 e impacts in Grenada End Target 444.00 30-Jun-2021 ershed analysis software
Date Number of beneficial Number, Custom) Value Date Comments: Number of government Number, Custom)	23-Jun-2011 aries with reduced risk to failure of Baseline 0.00 23-Jun-2011 This indicator has be been officials from Public Works; A	04-Jun-2021 of public buildings due to natura Actual (Previous) 444.00 04-Jun-2021 peen fully achieved. Agriculture; Forestry; NAWASA Actual (Previous)	14-Dec-2021 I hazards or climate change Actual (Current) 444.00 14-Dec-2021 able to set up and run wate Actual (Current)	30-Jun-2021 e impacts in Grenada End Target 444.00 30-Jun-2021 ershed analysis software End Target

Intermediate Results Indicators by Components

Prevention and Adaptation Investments

▶ Number of beneficiaries with reduced risk to flooding in areas with flood mitigation works financed by the Project in SVG (Number, Custom)

12/22/2021 Page 3 of 10



	Baseline	Actual (Previous)	Actual (Current)	End Target						
Value	0.00	425.00	1,700.00	1,700.00						
Date	23-Jun-2011	04-Jun-2021	14-Dec-2021	30-Jun-2021						
Comments:	All the works contrib	All the works contributing to this indicator are complete.								
► Grenada's infrastructu	ure made less vulnerable to nat	ural hazard and climate change	e impacts in Project areas (Percentage, Custom)						
	Baseline	Actual (Previous)	Actual (Current)	End Target						
Value	0.00	100.00	100.00	100.00						
Date	23-Jun-2011	04-Jun-2021	14-Dec-2021	30-Jun-2021						
Comments:	All the works contrib	outing to this indicator are comp	lete.							
► Designs and Pre engi Custom)	ineering/geotechnical studies co	ompleted for road protection an	d bridges rehabilitated und	er the Project (Number,						
	Baseline	Actual (Previous)	Actual (Current)	End Target						
Value	0.00	6.00	6.00	6.00						
Data	23-Jun-2011	04-Jun-2021	14-Dec-2021	30-Jun-2021						
Date	23-Juli-2011	04-Jun-202 i	11 200 2021	All the technical inputs, designs and studies contributing to this indicator are complete.						
Date Comments:										
Comments:		uts, designs and studies contrib	outing to this indicator are c	omplete.						
Comments: ▶ Designs and Pre engi	All the technical input	uts, designs and studies contrib	outing to this indicator are c	omplete.						
Comments: ▶ Designs and Pre engi Custom)	All the technical input	uts, designs and studies contrib	rehabilitated under the Pro	omplete. eject in SVG (Number,						
Comments: ▶Designs and Pre engi Custom) Value	All the technical inposineering/geotechnical studies con	ompleted for roads and bridges Actual (Previous)	rehabilitated under the Pro	omplete. eject in SVG (Number, End Target						
Comments: ▶ Designs and Pre engi	All the technical input ineering/geotechnical studies of Baseline 0.00 23-Jun-2011	ompleted for roads and bridges Actual (Previous) 54.00	rehabilitated under the Pro Actual (Current) 54.00 14-Dec-2021	omplete. sject in SVG (Number, End Target 27.00						
Comments: Designs and Pre engicustom) Value Date Comments:	All the technical input ineering/geotechnical studies of Baseline 0.00 23-Jun-2011	ompleted for roads and bridges Actual (Previous) 54.00 04-Jun-2021 gns contributing to this indicator	rehabilitated under the Pro Actual (Current) 54.00 14-Dec-2021 rare complete.	omplete. sject in SVG (Number, End Target 27.00						
Comments: Designs and Pre engicustom) Value Date Comments:	All the technical input ineering/geotechnical studies of Baseline 0.00 23-Jun-2011 All studies and design	ompleted for roads and bridges Actual (Previous) 54.00 04-Jun-2021 gns contributing to this indicator	rehabilitated under the Pro Actual (Current) 54.00 14-Dec-2021 rare complete.	omplete. sject in SVG (Number, End Target 27.00						
Comments: Designs and Pre engicustom) Value Date Comments: Number of gallons income	All the technical input ineering/geotechnical studies co Baseline 0.00 23-Jun-2011 All studies and designer	ompleted for roads and bridges Actual (Previous) 54.00 04-Jun-2021 gns contributing to this indicato y as a result of the Project in Gr	rehabilitated under the Pro Actual (Current) 54.00 14-Dec-2021 r are complete.	omplete. sject in SVG (Number, End Target 27.00 30-Jun-2021						
Comments: Designs and Pre engicustom) Value Date Comments:	All the technical input ineering/geotechnical studies of Baseline 0.00 23-Jun-2011 All studies and designerease of water storage capacity Baseline	ompleted for roads and bridges Actual (Previous) 54.00 04-Jun-2021 gns contributing to this indicator y as a result of the Project in Grand Actual (Previous)	rehabilitated under the Pro Actual (Current) 54.00 14-Dec-2021 r are complete. renada (Number, Custom) Actual (Current)	omplete. sject in SVG (Number, End Target 27.00 30-Jun-2021						
Comments: Designs and Pre engicustom) Value Date Comments: Number of gallons incomplete Value Date	All the technical input ineering/geotechnical studies of Baseline 0.00 23-Jun-2011 All studies and design crease of water storage capacity Baseline 0.00 23-Jun-2011	ompleted for roads and bridges Actual (Previous) 54.00 04-Jun-2021 gns contributing to this indicato y as a result of the Project in Grand Actual (Previous) 550,000.00	Actual (Current) 54.00 14-Dec-2021 renada (Number, Custom) Actual (Current) 550,000.00 14-Dec-2021	omplete. sject in SVG (Number, End Target 27.00 30-Jun-2021 End Target 450,000.00						
Comments: Designs and Pre engicustom) Value Date Comments: Number of gallons incomplete Value Date Comments:	All the technical input ineering/geotechnical studies of Baseline 0.00 23-Jun-2011 All studies and design crease of water storage capacity Baseline 0.00 23-Jun-2011	ompleted for roads and bridges Actual (Previous) 54.00 04-Jun-2021 gns contributing to this indicator y as a result of the Project in Gr Actual (Previous) 550,000.00 04-Jun-2021 ng to this indicator are complete	rehabilitated under the Pro Actual (Current) 54.00 14-Dec-2021 rare complete. renada (Number, Custom) Actual (Current) 550,000.00 14-Dec-2021	omplete. sject in SVG (Number, End Target 27.00 30-Jun-2021 End Target 450,000.00						
Comments: Designs and Pre engicustom) Value Date Comments: Number of gallons incomplete Value Date Comments:	All the technical input ineering/geotechnical studies of Baseline 0.00 23-Jun-2011 All studies and design crease of water storage capacity Baseline 0.00 23-Jun-2011 All works contribution	ompleted for roads and bridges Actual (Previous) 54.00 04-Jun-2021 gns contributing to this indicator y as a result of the Project in Gr Actual (Previous) 550,000.00 04-Jun-2021 ng to this indicator are complete	rehabilitated under the Pro Actual (Current) 54.00 14-Dec-2021 rare complete. renada (Number, Custom) Actual (Current) 550,000.00 14-Dec-2021	omplete. sject in SVG (Number, End Target 27.00 30-Jun-2021 End Target 450,000.00						
Comments: Designs and Pre engicustom) Value Date Comments: Number of gallons incomplete Value Date Comments:	All the technical input ineering/geotechnical studies of Baseline 0.00 23-Jun-2011 All studies and design crease of water storage capacity Baseline 0.00 23-Jun-2011 All works contribution skets used in construction of flo	ompleted for roads and bridges Actual (Previous) 54.00 04-Jun-2021 gns contributing to this indicato y as a result of the Project in Gr Actual (Previous) 550,000.00 04-Jun-2021 ag to this indicator are complete and mitigation works in SVG (No	rehabilitated under the Pro Actual (Current) 54.00 14-Dec-2021 r are complete. renada (Number, Custom) Actual (Current) 550,000.00 14-Dec-2021	omplete. sject in SVG (Number, End Target 27.00 30-Jun-2021 End Target 450,000.00 30-Jun-2021						

12/22/2021 Page 4 of 10




Comments:	It is expected that t	his indicator will increase with t	he completion of the river de	efense at Buccament.						
► Number of beneficia (Number, Custom)	aries with reduced risk to failure	of roads and bridges due to nat	tural hazards or climate char	nge impacts in SVG						
	Baseline	Actual (Previous)	Actual (Current)	End Target						
Value	0.00	27,297.00	27,297.00	32,156.00						
Date	23-Jun-2011	04-Jun-2021	14-Dec-2021	30-Jun-2021						
Comments:	protection at North	ehabilitation works at South Riv River; (c) slope stabilization wo) bridge reconstruction at Grand	orks at Ginger Village Road;							
Comments.		pected to be fully achieved with been delayed as a result of the		Longline Road and Belle						
□of which Female (I	Number, Custom Breakdown)									
	Baseline	Actual (Previous)	Actual (Current)	End Target						
Value	0.00	13,327.00	13,327.00	15,660.00						
Date	17-Oct-2016	04-Jun-2021	14-Dec-2021	30-Jun-2021						
► Roads rehabilitated	, Rural (Kilometers, Custom)									
	Baseline	Actual (Previous)	Actual (Current)	End Target						
Value	0.00	2.22	2.22	4.15						
Date	17-Oct-2016	04-Jun-2021	14-Dec-2021	30-Jun-2021						
Comments:	This indicator is ex	ss at Ginger Village, Dauphine, pected to be fully achieved with h of which have been delayed a	the completion of works at	Longline (3.5km) and Belle						
► Number of agricultu	re workers benefitting from upgr	aded feeder roads in SVG (Nur	mber, Custom)							
	Baseline	Actual (Previous)	Actual (Current)	End Target						
Value	0.00	216.00	216.00	142.00						
Date	17-Oct-2016	04-Jun-2021	14-Dec-2021	30-Jun-2021						
Comments:	This indicator is ex	pected to increase with the com	npletion of works at Longline							
► Farms benefitting fr	om upgraded access roads (acre	eage) in SVG (Number, Custon	າ)							
	Baseline	Actual (Previous)	Actual (Current)	End Target						
Value	0.00	1,002.30	1,002.30	24.30						
Date	17-Oct-2016	04-Jun-2021	14-Dec-2021	30-Jun-2021						
		17-Oct-2016 04-Jun-2021 14-Dec-2021 30-Jun-2021 All works contributing to this indicator are complete.								

12/22/2021 Page 5 of 10



► Number of Governme	ent officials trained in forest mar	nagement under the Project in C	Grenada (Number, Custom)	
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	8.00
Date	31-Dec-2014	04-Jun-2021	14-Dec-2021	30-Jun-2021
Comments:	This activity that wo 19 pandemic.	uld achieve this indicator has b	een cancelled due to delays	s resulting from the COVI
►Increased seedling h	olding capacity within rehabilitat	ed nurseries in Grenada (Numb	per, Custom)	
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	50,000.00	50,000.00	50,000.00
Date	31-Dec-2014	04-Jun-2021	14-Dec-2021	30-Jun-2021
Comments:	The works contribut	ing to this indicator is complete.		
► Number of Governme	ent officials trained in spatial dat	a analysis under the Project in	Grenada (Number, Custom)
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	15.00	15.00	15.00
Date	31-Dec-2014	04-Jun-2021	14-Dec-2021	30-Jun-2021
Comments:	The LiDAR and Hist	orical aerial imagery training we	ere completed October 201	9.
► Number of functional	hydromet stations providing da	ta to a shared platform in Grena	ada (Number, Custom)	
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	36.00	36.00	35.00
Date	31-Dec-2014	04-Jun-2021	14-Dec-2021	30-Jun-2021
Comments:	All stations are oper	ational.		
► LiDAR mapping for the	ne entire territory of Grenada co	mpleted and available on a sha	red platform (Yes/No, Cust	om)
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No	Yes	Yes	Yes
Date	31-Dec-2014	04-Jun-2021	14-Dec-2021	30-Jun-2021
Comments:	All the activities con	tributing to this indicator are co	mplete.	

12/22/2021 Page 6 of 10



	Baseline	Actual (Previous)	Actual (Current)	End Target				
Value	0.00	366.00	366.00	160.00				
Date	23-Jun-2011	04-Jun-2021	14-Dec-2021	30-Jun-2021				
Comments:	All the activities con	All the activities contributing to this indicator are complete.						
►Percentage of public	buildings geo referenced in a na	ational exposure database in S	VG (Percentage, Custom)					
	Baseline	Actual (Previous)	Actual (Current)	End Target				
Value	0.00	100.00	100.00	100.00				
Date	23-Jun-2011	04-Jun-2021	14-Dec-2021	30-Jun-2021				
Comments:	All the activities con	tributing to this indicator are co	mplete.					
► Country-wide Emerg	ency Communication Network is	s in place (Yes/No, Custom)						
	Baseline	Actual (Previous)	Actual (Current)	End Target				
Value	No	Yes	Yes	Yes				
Date	17-Feb-2015	04-Jun-2021	14-Dec-2021	30-Jun-2021				
Comments:	All the works contrib	outing to this indicator are comp	olete.					
► Increased capacity o	f communities to respond to disa	aster events (Number, Custom))					
	Baseline	Actual (Previous)	Actual (Current)	End Target				
Value	0.00	6.00	6.00	6.00				
Date	17-Dec-2013	04-Jun-2021	04-Jun-2021	30-Jun-2021				
Comments:	All activities contribu	uting to this indicator are compl	ete.					
► Number of location s	pecific exposure maps complete	ed by staff trained under the Pro	oject in SVG (Number, Cus	tom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target				
Value	0.00	21.00	21.00	20.00				
Date	23-Jun-2011	04-Jun-2021	14-Dec-2021	30-Jun-2021				
Comments:	All activities contribu	uting to this indicator are compl	ete.					
► Number of Governme	ent officials who complete trainir	ng on producing location specif	ic exposure maps in SVG (Number, Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target				
Value	2.00	23.00	23.00	23.00				

12/22/2021 Page 7 of 10

Comments:

All activities contributing to this indicator are complete.

Natural Disaster Response Investments

▶ Operations Manual prepared and action plan of activities updated annually to ensure preparation to facilitate disbursement in the event of an emergency (Yes/No, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No	Yes	Yes	Yes
Date	23-Jun-2011	04-Jun-2021	14-Dec-2021	30-Jun-2021
Comments:	All activities contribution	ng to this indicator are comple	te.	

Payment of CCRIF Insurance Premium

► Country is eligible for insurance payment (and has received payment) in case of an insured event (Yes/No, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No	Yes	Yes	Yes
Date	23-Apr-2013	04-Jun-2021	14-Dec-2021	30-Jun-2021
Comments:	All activities contributing t	o this indicator are complete.		

Project Management and Implementation Support

▶ Percentage of activities that have incorporated a beneficiary feedback system in SVG (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target			
Value	0.00	100.00	100.00	50.00			
Date	17-Oct-2016	04-Jun-2021	14-Dec-2021	30-Jun-2021			
Comments:	All activities include a beneficiary feedback system including: public meetings, stakeholder consultations, presentation of designs to communities, media announcements (when appropriate) and the grievance redress mechanism.						


Performance-Based Conditions

Data on Financial Performance

Disbursements (by loan)

Project Loan/Credit/TF Status Currency Original Revised Cancelled Disbursed Undisbursed % Disbursed

12/22/2021 Page 8 of 10





P117871	IDA-49850	Closed	USD	10.00	8.48	1.52	7.39	0.00	100%
P117871	IDA-49860	Effective	USD	10.92	10.92	0.00	10.02	0.00	100%
P117871	IDA-54500	Effective	USD	35.60	35.60	0.00	31.34	0.47	99%
P117871	TF-10204	Closed	USD	8.00	8.00	0.00	8.00	0.00	100%
P117871	TF-10206	Closed	USD	7.00	7.00	0.00	7.00	0.00	100%
P117871	TF-11131	Closed	USD	8.20	8.19	0.01	8.19	0.00	100%
P117871	TF-11132	Closed	USD	3.00	3.00	0.00	3.00	0.00	100%
P117871	TF-16733	Closed	USD	5.00	5.00	0.00	5.00	0.00	100%
P117871	TF-19232	Closed	USD	5.00	5.00	0.00	5.00	0.00	100%
P117871	TF-19396	Closed	USD	3.80	3.80	0.00	3.80	0.00	100%
P117871	TF-A3698	Closed	USD	7.37	7.37	0.00	7.02	0.00	100%

Key Dates (by Ioan)

Project	Loan/Credit/TF	Status	Approval Date	Signing Date	Effectiveness Date	Orig. Closing Date	Rev. Closing Date
P117871	IDA-49850	Closed	23-Jun-2011	20-Sep-2011	01-Nov-2011	31-Dec-2016	30-Jun-2021
P117871	IDA-49860	Effective	23-Jun-2011	09-Sep-2011	18-Oct-2011	31-Dec-2016	31-Jan-2022
P117871	IDA-54500	Effective	09-May-2014	14-Aug-2014	12-Nov-2014	31-Dec-2018	31-Jan-2022
P117871	TF-10204	Closed	20-Sep-2011	20-Sep-2011	01-Nov-2011	31-Dec-2016	31-Dec-2018
P117871	TF-10206	Closed	09-Sep-2011	09-Sep-2011	18-Oct-2011	31-Dec-2016	31-Dec-2018
P117871	TF-11131	Closed	23-Jun-2011	20-Sep-2011	01-Nov-2011	31-Dec-2016	30-Jun-2021
P117871	TF-11132	Closed	23-Jun-2011	09-Sep-2011	18-Oct-2011	31-Dec-2016	31-Dec-2020
P117871	TF-16733	Closed	14-Aug-2014	14-Aug-2014	12-Nov-2014	31-Dec-2018	31-Dec-2020
P117871	TF-19232	Closed	08-Jun-2015	12-Aug-2015	10-Nov-2015	31-Dec-2018	31-Dec-2018
P117871	TF-19396	Closed	08-Jun-2015	12-Aug-2015	10-Nov-2015	31-Dec-2018	30-Jun-2021
P117871	TF-A3698	Closed	16-May-2017	16-May-2017	31-Jul-2017	31-Dec-2018	30-Dec-2020

Cumulative Disbursements

12/22/2021 Page 9 of 10



Restructuring History

Level Approved on 08-May-2012, Level Approved on 25-Jun-2012, Level 2 Approved on 31-May-2013, Level 2 Approved on 10-Aug-2015, Level 1 Approved on 08-Feb-2017, Level 2 Approved on 10-Dec-2018, Level 2 Approved on 03-Dec-2020, Level 2 Approved on 28-Jun-2021

Related Project(s)

P146768-Regional Disaster Vulnerability Reduction Project (Additional Finance) ,P149259-Regional Disaster Vulnerability Reduction Project (Additional Finance) ,P157918-St. Vincent and the Grenadines RDVRP AF

12/22/2021 Page 10 of 10