PROCUREMENT PLAN

Project information: India; Rajasthan State Highway Development Program- II (P157141)

Project Implementation agency: PPP Cell, Public Works Department, Govt of Rajasthan

Date of the Procurement Plan: November 10, 2017

Period covered by this Procurement Plan: 18 months [as updated

regularly on STEP]

Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank's Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: National competition for the procurement of goods, works and non-consulting services according to the established thresholds will be conducted in accordance with paragraphs 5.3 – 5.5 of Section V of the Regulations and the following provisions:

- (a) Only the model bidding documents agreed with the Bank (and as amended for time to time) shall be used for bidding.
- (b) Invitations to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily, among others, giving the website/electronic portal details from which the details of the invitation to bid can be downloaded) at least 30 days before the deadline for the submission of bids.

- (c) No special preferences will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises, or enterprises from any given state.
- (d) Extension of bid validity shall not be allowed with reference to contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by the Bank only in cases of force majeure and circumstances beyond the control of the purchaser/employer).
- (e) Rebidding shall not be carried out with reference to contracts subject to Bank prior review without the prior concurrence of the Bank. The system of rejecting bids outside a predetermined margin or 'bracket' of prices shall not be used in the project.
- (f) To improve efficiency and transparency of small value purchases in Bank financed projects, the Bank has agreed to allow use of Government e-Market place (GeM) as follows: (i) Use of GeM is allowed in lieu of shopping up to US\$ 30,000 in catalogue mode; (ii) Use of GeM is allowed in lieu of shopping up to US\$ 100,000, provided there are at least 3 suppliers for the item on GeM and the Purchaser uses RFQ (mini competition or bidding among suppliers) feature on GeM to discover the final price; (iii) In both above cases Borrowers will record their assessment on reasonableness of price; and (iv) GeM is not to be used in lieu of NCB.
- (g) No negotiations are conducted even with the lowest evaluated responsive bidders.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets Not Applicable

Procurement of Second Hand Goods: Not Applicable

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations.

Goods: is applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable

Other Relevant Procurement Information.

All contracts not covered under prior review by the Bank will be subject to post review during implementation support missions and/or special post review missions, including missions by consultants hired by the Bank. To avoid doubts, the Bank may conduct, at any time, Independent Procurement Reviews of all the contracts financed under the loan.

Even for Post Review cases, the inputs of Bank on Technical Specifications / TORs will be obtained by project.

PROCUREMENT India: Rajasthan State Highways Development Program II

General Information

Country: India Bank's Approval Date of the Original State of the

....., India Bank's Approval Date of the Original Procurement Plan: 2017–11–10
Project ID: P157141 GPN Date:
Project Name: Rajasthan State Highways Development Program II
Loan / Credit No: / , IBRD / 89390
Executing Agency(ies PPP Cell, PWD

| WORKS Activity Reference No. / | | | _ | | | | | | | Estimated | Actual | | | | | | Dreft | Bidding | | | | | | | Pid Evalue | tion Report | | | |
|---|-------------------|--|-------------|-------------------------------|----------------------|--------------------------------|---------------------------|---------------------|--|-------------------|-------------------|-------------------------------|----------------------|--------|-----------------------|--------|------------|----------------|------------|-------------------------|---------|---------------------|------------------------|------------|------------|-------------|------------|--------------|------------------|
| Description | Loan / Credit | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Amount | Amount | Process Status | Draft Pre-q Docur | | Prequal Evaluation | | Docu | ment / | | ocurement Invitation | | ocuments as sued | Proposal Su Opening | | and Recom | mendation | Signed | Contract | Comp |
| | No. | | | | | Process | (1/N) | RISK | Document Type | (US\$) | (US\$) | Status | | Actual | | Actual | | ication Actual | | | | Actual | | | for A | | Planned | Actual | |
| WB/RSHDP II/EPC 01 / Upgrading Banar - Bhopalgarh - Kuchera Highway (SH-63) km 0 to 129 under RSHDP-II Package No WB/RSHDP II/EPC 01 | , | Operationalization of the Rajasthan State Highways Authority | Prior | Request for Bids | Open - International | Single Stage – One Envelope | | | | 37,000,000.0 | 27,921,803. 89 | Signed | Tallico | Actual | ramed | recour | 2017-11-12 | | 2017-11-19 | | Tallico | Actual | | 2018-01-09 | | | | | 2025 04 |
| WB/RSHDP II/EPC/02 / Development & Upgradation of Bhawi-Pipar-Khimsar (SH- 86C), length 83.225 Km on EPC Mode (Package No WB/RSHDP II/EPC/02) | , | | Prior | Request for Bids | Open - International | Single Stage – One Envelope | | | | 16,310,000.0 0 | 13,846,062. 02 | Signed | | | | | 2017-11-28 | 2018-01-20 | 2017-12-06 | | | | 2018-01-30 | 2018-02-01 | 2018-03-01 | 2018-04-18 | 2018-04-05 | 2018-05-17 | 7 2019-07- 09 |
| IN-PPP CELL-38707-CW-RFB / Development & Up- gradation of Jodhpur- Manwar Junction- Jojawar section of SH-61 & 614 under RSHDP II on EPC Mode (Package No. WB/RSHDP II/EPC/03) | I | | Prior | Request for Bids | Open – International | Single Stage – One Envelope | | | | 51,030,000.0 0 | 41,895,653. 33 | Signed | | | | | 2017-12-01 | 2018-02-07 | 2017-12-12 | | | | 2018-01-31 | 2018-03-06 | 2018-02-28 | 2018-04-27 | 2018-04-05 | 2018-06-28 | 2020-04- |
| WB/RSHDP II/EPC 04 / Development &Up-gradation of Khood - Dataramgarh- Renwal Highway (SH-08A), Manglana- Makrana- Borawad Highway (SH-28) including Makrana - Bidhyad- Parbatsar Highway (SH-20) and Hurda- Banera Highway (SH-39A) under RSHDP II/EPckage No. WB/RSHDP II/EPC 04. | 1 | State Highways Improvements | Prior | Request for Bids | Open – National | Single Stage – One Envelope | | | | 37,960,000.0 0 | 0.00 | Canceled | | | | | 2018-06-25 | 2018-09-05 | 2018-06-29 | 2018-09-12 | | | 2018-08-02 | 2018-10-11 | 2018-08-31 | 2019-08-28 | 2018-10-12 | 2 | 2020-04- 14 |
| WB/RSHDP-II/EPC/04 / Development & Upgradation of Khood - Dataramgarh- Rerwal Highway (SH-08A), Manglana- Makrana- Borawa Highway (SH-28) including Makrana - Bidiyad- Parbatsar Highway (SH-39A) under RSHDP-II/EPC/04 | IBRD / 89390 | State Highways Improvements | Prior | Request for Bids | Open – National | Single Stage - One Envelope | | | | 34,720,000.0 0 | 32,411,912. 90 | Signed | | | | | 2019-11-08 | 2019-12-19 | 2019-11-14 | 2020-10-22 | | | 2019-12-26 | 2021-01-13 | 2020-01-25 | 2021-03-04 | 2020-02-29 | 9 2021-06-24 | 4 2021-09- 01 |
| WB/ RSHDP II/ANNUITY/01 / Development &Up-gradation of Sriganganagar – Bikaner (Padampur-Raisinghnagar & Sattasar-Bikaner Section) under RSHDP II/Package No. WB/ RSHDP II/Annuity 01). | IBRD / 89390 | State Highways Improvements | Prior | Public Private Partnership | Open – National | Single Stage – Two Envelope | | | | 21,932,000.0 | 0.00 | Under Implementat ion | : | | | | 2020-12-15 | 2021-03-24 | 2021-01-14 | 2021-05-19 | | | 2021-03-14 | 2021-07-13 | 2021-04-20 | 2021-11-05 | 2021-06-21 | ı | 2023-06- |
| WB/ RSHDP II/ANNUITY 04 / Development &Up-gradation of Bhinmal - Raniwara section of Ramseen Bhinmal-Raniwara under RSHDP II/Package No. WB/ RSHDP II/Annuity 04). | IBRD / 89390 | State Highways Improvements | Prior | Public Private Partnership | Open - National | Single Stage – Two Envelope | | | | 23,160,000.0 | 0.00 | Under Implementat ion | | | | | 2021-04-15 | 2021-04-22 | 2021-06-14 | 2021-06-11 | | | 2021-08-14 | 2021-07-30 | 2021-10-21 | 2021-10-06 | 2021-12-20 | | 2023-12- |
| WB/ RSHDP II/ANNUITY 03 / Development &Up-gradation of Kishangarh- Arain- Malpura under RSHDP II(Package No. WB/ RSHDP II/Annuity 03). | IBRD / 89390 | State Highways Improvements | Prior | Public Private Partnership | Open - National | Single Stage – Two Envelope | | | | 15,380,000.0 | 0.00 | Under Implementat ion | | | | | 2021-03-15 | 2021-04-13 | 2021-04-29 | 2021-06-07 | | | 2021-07-02 | 2021-07-22 | 2021-08-23 | 2021-10-06 | 2021-10-22 | | 2023-08- 03 |
| WB/ RSHDP II/ANNUITY 02 / Development &Up-gradation of Jhunjhunu-Rajgarh highway andNeemkathana-Khetri- Singhana highway under RSHDP II(Package No. WB/ RSHDP II/Annuity 02). | / IBRD / 89390 | State Highways Improvements | Prior | Public Private Partnership | Open – National | Single Stage – Two Envelope | | | | 26,520,000.0 0 | 0.00 | Canceled | | | | | 2021-01-15 | 2021-06-30 | 2021-02-28 | 2021-07-12 | | | 2021-04-28 | 2021-08-16 | 2021-06-04 | 2021-11-05 | 2021-08-0 | 3 | 2023-08- |
| WB/RSHDP-II/ANNUITY/02 / Development &Up-gradation of Neemkathana-Khetri- Singhana Highway and Jhunjhunu-Rajgarh Highway and under RSHDP-II (Package No. WB/ RSHDP-II/Annuity 02). | IBRD / 89390 | State Highways Improvements | Prior | Request for Proposals | Open - National | Single Stage – Two Envelope | | | Request for Proposal Design and Build – Works SPD (Two-stage) | 38,800,000.0 0 | 0.00 | Pending Implementat ion | | | | | 2021-11-26 | | 2021-12-06 | | | | 2022-01-17 | | 2022-04-07 | | 2022-05-12 | 2 | 2023-11- |

| O | C | n | ς | |
|---|---|---|---|--|

| Activity Refe Descr | erence No. / ription | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | | Process Status | Docur | ments | Evaluatio | on Report | Draft B Docum Justific | cation | | | | | | , | for A | Award | | | | Completion |
|---|-------------------------|----------------------|--|-------------|------------------|-----------------|--------------------------------|---------------------------|----------------------------|------|-------------------------------|---------|--------|-----------|-----------|------------------------------|--------|------------|--------|---------|--------|------------|--------|------------|--------|------------|--------|------------|------------|
| | | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| PPP/WB/RSHDI Procurement of for Capacity bu Division | f IT Equipments | IBRD / 89390 | Operationalization of the Rajasthan State Highways Authority | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 92,300.00 | 0.00 | Pending Implementati on | | | | | 2020-11-25 | | 2020-11-30 | | | | 2021-01-11 | | 2021-02-10 | | 2021-03-17 | | 2021-09-13 | |

| L | NON CONSULTING SI | ERVICES | | | | | | | | | | | | | | | | | | | | | | | | | | |
|-----|---|----------------------|-----------|-------------|--------|-----------------|------------------------|----------------------------|-------------------------|-------------------|---------------------|--------|--------------------|-----------|------------------|--------|----------------------------|-----------|---------|--------|---------|-----------|-----------------------------------|--------|----------|--------|------------|--------|
| | Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-o Docu | | Prequa Evaluati | on Report | Docur Justifi | cation | Specific Pro Notice / I | nvitation | ISSU | iea | Opening | / Minutes | Bid Evaluat and Recom for A | ward | Signed C | | Contract C | |
| - 1 | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| Γ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| CONSULTING FIRMS | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|----------------------|--|-------------|--------------------------------------|----------------------|---------------|---|-------------------------|---------------------------|------------|------------|--------------|---------------|------------|---------------------------|----------------------------------|------------------------|-----------------------------|--------------------|------------------------|----------------------|-------------------------|------------|------------|-------------|----------|
| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of | Reference | | n of Interest | | and Draft or Proposals | Request for Proposa as Issued | ls Opening Proposal | of Technical s / Minutes | Evalua Technica | ation of I Proposal | Report | Evaluation and Draft | Signed | Contract | Contract Co | mpletion |
| | | | | | | | , | (000) | | Planned | Actual | | | | | Planned Actua | | | | | Negotiate Planned | d Contract Actual | Planned | Actual | Planned | Actual |
| IN-PPP CELL-68576-CS- QCBS / Consultancy Services as NGO for implementation of Resettlement Action Plan for development and up- gradation of highways under Rajasthan State Highways Development Program- II(RSHDP-II). | , | State Highways Improvements | Post | Quality And Cost- Based Selection | Open – National | | 350,000.00 | 0.00 | Under Implementation | 2018-08-08 | 2018-09-13 | 3 2018-08-16 | i | 2018-09-29 | 2019-03-07 | | 2018-10-2 | 7 2019-04-23 | 2018-11-26 | 2019-06-21 | 2018-12-31 | 2019-07-25 | 2019-02-04 | | 2021-02-03 | |
| PPP/WB/RSHDP/CS/TAC / Consultancy services for Technical Audit and DLI Verification of Rajasthan State Highway Development Project- II | IBRD / 89390 | Operationalization of the Rajasthan State Highways Authority | Post | Quality And Cost- Based Selection | Open – International | | 1,000,000.00 | 774,290.46 | Signed | 2018-09-14 | 2019-03-05 | 5 2018-09-25 | 2019-03-25 | 2018-11-08 | 2020-01-01 | | 2018-12-0 | 5 2020-01-15 | 2019-01-05 | 2020-01-20 | 2019-02-09 | 2020-04-27 | 2019-03-16 | 2020-06-10 | 2024-03-14 | |
| IN-PPP CELL-48561-CS- QCBS / Authority Engineer's Services for Banar- Bhopalgarh - Kuchera (SH-63) Package W8/RSHDP I/FEC/01, Banw-Pipar- Khimsar (SH-86C) Package W8/RSHDP I/FEC/02 and Jodhpur-Marwar Junction- Jojawar Highway (SH-61 & 61A) Package W8/RSHDP II/FEC/03 | , | | Prior | Quality And Cost- Based Selection | Open – International | | 2,500,000.00 | 0.00 | Canceled | 2018-03-12 | 2018-04-10 | 0 2018-04-06 | 2018-04-18 | 2018-05-04 | 2018-06-30 | | 2018-06-0 | 3 | 2018-09-01 | 2018-09-06 | 2018-09-26 | | 2018-11-01 | | 2020-10-31 | |
| WB/RSHDP-II/CS/PMC / Project Management Consultancy for Rajasthan State Highways Development Programme-II(RSHDP-II) | IBRD / 89390 | Project Management Support | Prior | Quality And Cost- Based Selection | Open - International | | 3,000,000.00 | 2,644,179.31 | Signed | 2019-06-26 | 2019-06-25 | 5 2019-07-01 | 2019-07-22 | 2019-07-27 | 2019-09-24 | | 2019-08-3 | 1 2019-12-06 | 2019-09-30 | 2020-01-31 | 2019-10-20 | 2020-05-24 | 2019-11-25 | 2020-06-15 | 2024-11-23 | |
| IN-PPP CELL-66491-CS- QCBS / Project Management Consultancy for Rajasthan State Highways Development Programme-II(RSHDP-II) | 1 | Project Management Support | Prior | Quality And Cost- Based Selection | Open – International | | 3,000,000.00 | 0.00 | Canceled | 2018-07-13 | 2018-07-27 | 7 2018-07-17 | 2019-02-28 | 2018-08-21 | | | 2018-09-20 | 0 | 2018-10-09 | | 2018-11-03 | | 2018-12-09 | | 2023-12-08 | |
| WB/CS/ RSHDP II/ANNUITY 01 / Consultancy Services as Independent Engineer for development and up- gradation of Sriganganagar – Bikaner (Padampur Raisinghnagar & Sattasar- Bikaner Settion)under RSHDP II(Package No. WB/ RSHDP II/Annuity 01). | IBRD / 89390 | State Highways Improvements | Post | Quality And Cost- Based Selection | Open – National | | 500,000.00 | 0.00 | Under Implementation | 2021-02-17 | 2021-05-27 | 7 2021-03-10 | | 2021-04-23 | | | 2021-05-2 | 1 | 2021-06-20 | | 2021-07-25 | | 2021-08-29 | | 2024-03-01 | |
| WB/ CS/RSHDP II/ANNUITY 03 / Consultancy Services as IE for development and up- gradation of Kishangarh- Arain- Malpura Highway (Package No. WB/ RSHDP II/Annuity 03) | IBRD / 89390 | State Highways Improvements | Post | Quality And Cost- Based Selection | Open - International | | 400,000.00 | 0.00 | Under Review | 2021-03-17 | 2021-08-18 | 8 2021-04-07 | | 2021-05-21 | | | 2021-06-1 | В | 2021-07-18 | | 2021-08-22 | | 2021-09-26 | | 2024-03-29 | |
| WB/ CS/RSHDP II/ANNUITY 02 / Consultancy Services as Independent Engineer for development and up- gradation of Jlnunjhunu- Raigarth highwana-Khetri- Singhanah highway under RSHDP II/Rackage No. WB/ RSHDP II/Ranuity 02). | IBRD / 89390 | State Highways Improvements | Post | Quality And Cost- Based Selection | Open – International | | 650,000.00 | 0.00 | Under Implementation | 2021-05-19 | 2021-08-18 | 8 2021-06-09 | | 2021-07-23 | | | 2021-08-20 | D | 2021-09-19 | | 2021-10-24 | | 2021-11-28 | | 2024-05-31 | |
| IN-PPP CELL-68561-CS-QCB5 (Consultancy Services development and up-development up- | ı | State Highways Improvements | Post | Quality And Cost- Based Selection | Open - International | | 1,000,000.00 | 0.00 | Canceled | 2018-08-06 | 2018-08-16 | 5 2018-08-20 | | 2018-10-03 | 2019-05-24 | | 2018-10-3 | 1 2019-08-02 | 2018-11-30 | 2019-12-06 | 2019-01-04 | 2020-05-15 | 2019-02-08 | | 2021-08-11 | |
| WB/CS/RSHDP II/ANNUITY/04 / Consultancy Services as Independent Engineer for Development & Construction of Bhirmal – Raniwara section of Ramseen Bhirmal-Raniwara (Package No. WB/ RSHDP II/Annuity 04) under RSHDP II. | BRD / 89390 | State Highways Improvements | Post | Quality And Cost- Based Selection | Open – International | | 565,000.00 | 0.00 | Under Implementation | 2021-04-14 | 2021-08-18 | 8 2021-05-14 | | 2021-06-28 | | | 2021-07-2 | В | 2021-08-27 | | 2021-09-21 | | 2021-10-27 | | 2024-10-26 | |
| WB/RSHDP II/AE/02 / Consultancy Service for Development and up- gradation of Khood- Dataramgarh- Renwal Highway (SH-08A), Manglana- Makrana - Borawad Highway (SH-28) and Makrana - Bidiyad- Parbatsar Highway (SH-29) and Hurda-Banera Highway (SH-39A) | - IBRD / 89390 | State Highways Improvements | Post | Quality And Cost- Based Selection | Open - National | | 1,000,000.00 | 0.00 | Pending Implementation | 2020-11-19 | | 2020-12-10 | | 2021-01-23 | | | 2021-02-20 | 0 | 2021-03-22 | | 2021-04-26 | | 2021-05-31 | | 2024-12-01 | |

| PPP/WB/RSHDP/CS/RADMS / Consultancy Service for Road Accident Data Management System for Rajasthan (RADMS) | 1 | Operationalization of the Rajasthan State Highways Authority | Prior | Quality And Cost- Based Selection | Open - International | 2,000,000.00 | 0.00 | Canceled | 2018-09-20 | 2018-09-24 | 2018-09-25 | | 2018-11-08 | 2018-12-0 | 5 | 2019-01-05 | 20 | 019-02-09 | 2019-03-25 | 2022-03-24 | |
|---|--------------|--|-------|--------------------------------------|----------------------|--------------|------|-------------------------|------------|------------|------------|------------|------------|-----------|---|------------|----|-----------|------------|------------|--|
| PPP/WB/CS/RSHDP- II/RAMS/DC / Consultancy Services for Data Collection of State Road network and connecting it up to required formats for Road Asset Management System | IBRD / 89390 | Unallocated | Prior | Quality And Cost- Based Selection | Open – International | 2,000,000.00 | 0.00 | Under Review | 2021-01-06 | 2021-01-20 | 2021-01-27 | 2021-06-09 | 2021-03-12 | 2021-04-0 | 9 | 2021-05-09 | 20 | 021-06-13 | 2021-07-18 | 2022-07-18 | |
| IN-PPP CELL-220300-CS- QCBS / Consultancy Services to undertake Users Satisfaction Survey for Roads of RSHDP-II (PPP/WB/CS/RSHDP-II/RUSS) | IBRD / 89390 | Project Management Support | Post | Quality And Cost- Based Selection | Open – National | 70,000.00 | 0.00 | Under Implementation | 2021-07-06 | 2021-08-17 | 2021-07-27 | : | 2021-09-09 | 2021-10-0 | 7 | 2021-11-06 | 20 | 021-12-11 | 2022-01-15 | 2023-01-15 | |
| IN-PPP CELL-244476-CS- QCBS / Consultancy services for Detailed Road Safety Audit of identified network of existing high-risk State Highways and MDRs of approx. SOOkm stretches in the state of Rajasthan | IBRD / 89390 | Road Safety | Post | Quality And Cost- Based Selection | Open – National | 274,000.00 | 0.00 | Under Implementation | 2021-08-31 | 2021-08-17 | 2021-09-21 | : | 2021-11-04 | 2021-12-0 | 2 | 2022-01-01 | 20 | 022-02-05 | 2022-03-12 | 2022-09-08 | |
| IN-PPP CELL-244481-CS- QCBS / Consultancy services for Pilot Speed Management Program for a High-Risk corridor in Rajasthan | IBRD / 89390 | Road Safety | Post | Quality And Cost- Based Selection | Open - National | 310,000.00 | 0.00 | Under Implementation | 2021-08-31 | 2021-08-17 | 2021-09-21 | : | 2021-11-04 | 2021-12-0 | 2 | 2022-01-01 | 20 |)22-02-05 | 2022-03-12 | 2023-01-11 | |
| IN-PPP CELL-244483-CS- QCBS / Consultancy services for development of a "State Road Safety Strategy and Action Plan" for Rajasthan | IBRD / 89390 | Road Safety | Post | Quality And Cost- Based Selection | Open - National | 166,000.00 | 0.00 | Under Implementation | 2021-08-31 | 2021-08-17 | 2021-09-21 | : | 2021-11-04 | 2021-12-0 | 2 | 2022-01-01 | 20 |)22-02-05 | 2022-03-12 | 2022-11-12 | |
| IN-PPP CELL-244485-CS- QCBS / Consultancy Services for prioritization of blackspots and piloting improvement of about 20 high-priority blackspots in the state of Rajasthan | IBRD / 89390 | Road Safety | Post | Quality And Cost- Based Selection | Open – National | 113,000.00 | 0.00 | Under Implementation | 2021-08-31 | 2021-08-17 | 2021-09-21 | : | 2021-11-04 | 2021-12-0 | 2 | 2022-01-01 | 20 | 022-02-05 | 2022-03-12 | 2022-09-08 | |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of | Reference | Invitat Identified Cons | | Draft Ne Con | gotiated tract | Signed (| Contract | Contract C | ompletio |
|--|----------------------|--|-------------|---------------------------------------|-----------------|---------------|----------------------------|-------------------------|---------------------------|------------|------------|-------------------------------|------------|-----------------|-------------------|------------|----------|------------|----------|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| PPP/WB/RSHDP/CS/ERAP / Consultancy Services for Development, Implementation and Maintenance of Mobile and GIS based Web Application for Resettlement Action Plan (RAP) | I | Operationalization of the Rajasthan State Highways Authority | Post | Direct Selection | Direct | | 100,000.00 | 0.00 | Under Implementation | 2018-09-14 | 2018-09-14 | 2018-09-24 | 2018-05-03 | | | 2019-01-13 | | 2022-07-11 | |
| WB/RSHA/CHAIRPERSON / Chairperson for Rajasthan State Highway Authority (RSHA) | IBRD / 89390 | Operationalization of the Rajasthan State Highways Authority | Post | Individual Consultant Selection | Open | | 236,000.00 | 0.00 | Pending Implementation | 2020-10-30 | | 2021-01-04 | | 2021-01-25 | | 2021-03-01 | | 2025-02-28 | |
| WB/RSHA/MEMBERFINANCE / Member Finance for RSHA | IBRD / 89390 | Operationalization of the Rajasthan State Highways Authority | Post | Individual Consultant Selection | Open | | 169,000.00 | 0.00 | Pending Implementation | 2020-10-30 | | 2021-01-04 | | 2021-01-25 | | 2021-03-01 | | 2025-02-28 | |
| WB/RSHA/MEMBER SAFETY&TECHNOLOGY / Member Safety & Technology for RSHA | IBRD / 89390 | Operationalization of the Rajasthan State Highways Authority | Post | Individual Consultant Selection | Open | | 169,000.00 | 0.00 | Pending Implementation | 2020-10-30 | | 2021-01-04 | | 2021-01-25 | | 2021-03-01 | | 2025-02-28 | |
| WB/RSHA/MEMBER WORKS / Member Works Contracts and Operations for RSHA | IBRD / 89390 | Operationalization of the Rajasthan State Highways Authority | Post | Individual Consultant Selection | Open | | 169,000.00 | 0.00 | Pending Implementation | 2020-10-30 | | 2021-01-04 | | 2021-01-25 | | 2021-03-01 | | 2025-02-28 | |
| WB/RSHA/MEMBER CONCESSIONS & PPP / Member Concessions and Public Private Partnerships for RSHA | IBRD / 89390 | Operationalization of the Rajasthan State Highways Authority | Post | Individual Consultant Selection | Open | | 169,000.00 | 0.00 | Pending Implementation | 2020-10-30 | | 2021-01-04 | | 2021-01-25 | | 2021-03-01 | | 2025-02-28 | |
| WB/RSHA/CORPORATE GOVERNANCE EXPERT / Corporate Governance Expert for RSHA Cell for Operationalization of RSHA | IBRD / 89390 | Operationalization of the Rajasthan State Highways Authority | Post | Individual Consultant Selection | Open | | 12,645.00 | 0.00 | Pending Implementation | 2020-10-16 | | 2020-12-04 | | 2020-12-25 | | 2021-01-29 | | 2023-01-29 | |
| WB/RSHA/LEGAL EXPERT / Legal Expert for RSHA Cell for operationalization of RSHA | IBRD / 89390 | Operationalization of the Rajasthan State Highways Authority | Post | Individual Consultant Selection | Open | | 11,240.00 | 0.00 | Pending Implementation | 2020-10-16 | | 2020-12-04 | | 2020-12-25 | | 2021-01-29 | | 2023-01-29 | |