## 18 MONTHS PROCUREMENT PLAN (Textual Part)

Project information: Vietnam Forest Sector Modernization and Coastal Resilience Enhancement Project (P157127)

Project Implementation agency: MARD, Provinces of Quang Ninh; Hai Phong; Thanh Hoa; NgheAn; Ha Tinh; Quang Binh; Quang Tri; Thua Thien Hue

Date of the Procurement Plan: [Date to beinserted]
Period covered by this Procurement Plan: 18 months

## **Preamble**

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

- A. The Bank's Standard Procurement Documents (SPDs): The Bank's SPDs shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.
- **B. National Procurement Arrangements**: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.
- 1. Open Competitive Procurement: When the Recipient uses its own national open competitive procurement arrangements as set forth in (a) Article 20 on Open Bidding of the Recipient's Law on Procurement No. 43/2013/QH13 dated November 26, 2013 and related provisions necessary to effect the same; and (b) the Recipient's Decree No. 63/2014/ND-CP dated June 26, 2014 Guiding Implementation of the Law on the Procurement (collectively, "National Procurement Laws"), such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.
  - (i) No domestic preference over foreign bidders shall be granted to national bidders in bid evaluation, nor shall foreign bidders be asked or required to form joint ventures with or be subcontractors to national bidders in order to submit a bid.
  - (ii) The model bidding documents (harmonized model bidding documents) agreed with the Association shall be used.

- (iii) No bid shall be eliminated from detailed evaluation on the basis of minor, non-substantive deviations. The evaluation of bidder's qualifications shall be conducted separately subsequent to the technical and commercial evaluation of the bid.
- (iv) A bidder shall neither be required nor permitted, as a condition for award, to undertake obligations not specified in the bidding documents or otherwise to modify the bid as originally submitted.
- (v) No bid shall be rejected on the basis of a comparison with the employer's estimate and budget ceiling.
- (vi) The Recipient shall implement an effective mechanism allowing bidders to complaint and have their complaints handled in a timely manner. The complaints mechanism shall allow the submission of anonymous complaints.
- 2. <u>National Procurement Arrangements Other Than National Open Competitive Procurement:</u> Not applicable.
- **C.** Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable.
- **D.** Procurement of Second-Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: Not Applicable.
- **E. Domestic Preference** as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works): Not Applicable.
- **F.** Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations: Not Applicable.
- G. Other Relevant Procurement Information: Not Applicable.

## PROCUREMENT PLAN Vietnam : Forest Sector Modernization and Coastal Resilience Enhancement Project General Information Country: Vietnam Bank's Approval Date of the Original Procurement Plan: 2 Resident Plan Bank's Approval Date of the Original Procurement Plan: 2 Resident Plan Bank's Approval Date of the Original Procurement Plan: 2

General Information
Country: Vietnam Bank's Approval Date of the Original Procurement Plan: 2020-03-09
Revised Plan Date(s): (comma delineated, leave blank if non 2022-04-11
Project ID: P157127 CPN Date: 2019-06-04
Project Name: Forest Sector Modernization and Coastal Resilience Enhancement Project
Loan / Credit No: IDA/ 60790
Executing Agency(ies Thua Thien Hue Provincial Project Management Unit for FMCRP

			,	,																									
WORKS Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Docu	qualification ments		on Report	Docu Justif	ication	Notice /	Invitation	Bidding Doo Issu	ued	Opening	/ Minutes	and Recom	tion Report nmendation ward	Signed	Contract	Cont Comp
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
FMCR-TTH-XL02 / Planting mangroves of 40 ha by 2021 (without Construction causes sedimentation)	IDA / 60790	Coastal Forest Development and Rehabilitation	Post	Request for Quotations	Open - National	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	175,000.00	161,816.28	Signed							2021-08-06								2021-10-08	2021-12-28	2023-12- 31
FMCR-TTH-XL01 / Construction causes sedimentation and plant mangroves	IDA / 60790	Coastal Forest Development and Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,061,913.00	0.00	Canceled					2021-08-30		2021-10-14				2021-10-29		2021-11-13		2021-12-05		2023-12- 31
FMCR-TTH-XL01-1 / Construction causes sedimentation and plant mangroves	IDA / 60790	Coastal Forest Development and Rehabilitation	Post	Request for Bids	Open – National	Single Stage - One Envelope			Request for Bids – Small Works SPD (1 envelope process)	2,061,913.00	831,883.39	Signed					2021-10-01	2021-12-17	2021-11-15				2021-11-30	2022-01-11	2021-12-15	2022-01-24	2022-01-06	2022-02-25	2023-12- 31
FMCR-TTH-XL06 / The entire construction and installation of dyke works in Phu Dien commune (under component 3.2)	IDA / 60790	Generating Sustainable Benefits from Coastal Forests	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	608,277.00	0.00	Pending Implementat ion					2022-05-10		2022-05-31				2022-06-15	i	2022-06-30		2022-07-08		2023-07- 08
FMCR-TTH-XL07 / The whole construction and installation of dyke works in Loc Binh commune (under component 3.2)	IDA / 60790	Generating Sustainable Benefits from Coastal Forests	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	610,028.00	0.00	Pending Implementat ion					2022-05-10		2022-05-31				2022-06-15		2022-06-30		2022-07-08		2023-07- 08
FMCR-TTH-XL08 / The entire construction and installation of two road works in Phong Hien commune and Phong Hoa commune (under component 3.2)	IDA / 60790	Generating Sustainable Benefits from Coastal Forests	Post	Request for Bids	Open - National	Single Stage – One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	973,768.00	0.00	Pending Implementat ion					2022-05-10		2022-05-31				2022-06-15		2022-06-30		2022-07-16		2023-07- 16
FMCR-TTH-XL03 / Construction causes land reclamation and mangrove planting phase 2	IDA / 60790	Coastal Forest Development and Rehabilitation	Post	Request for Bids	Open – National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	549,383.00	0.00	Pending Implementat ion					2022-05-02		2022-05-23				2022-06-07		2022-06-22		2022-06-30		2023-12- 31

GOODS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docum		Prequal Evaluation		Draft E Docun Justifie	nent /	Notice / I	nvitation	Bidding Do Issu		Proposal Su Opening	/ noissimdi	Bid Evaluat and Recom for A	mendation			Contract (	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actua
FMCR-TTH-HH02 / The production, supply of terrestrial coastal seedlings and materials for the first year afforestation	IDA / 60790	Coastal Forest Development and Rehabilitation	Post	Direct Selection	Direct			129,538.00	27,925.47	Signed					2021-06-30	2021-11-22	2021-07-15	2021-12-07							2021-08-13	2021-12-22	2023-12-31	
FMCR-TTH-HH03 / Supply of seedlings and materials for planting and restoring terrestrial forests 35.01 ha	IDA / 60790	Coastal Forest Development and Rehabilitation	Post	Request for Quotations	Open – National	Single Stage - One Envelope		1,951.00	0.00	Pending Implementati on							2022-05-07								2022-07-02		2023-12-31	
FMCR-TTH-HH04 / Supply of seedlings and materials for planting scattered trees	IDA / 60790	Coastal Forest Development and Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One Envelope		109,740.00	0.00	Pending Implementati on					2022-05-30		2022-06-04				2022-06-29		2022-07-14		2022-07-20		2023-07-20	

NON CONSULTING SE																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docur		Prequal Evaluation		Draft E Docun Justifie	nent /	Specific Pro Notice / I		Bidding Do	cuments as ued	Proposal Su Opening /	DMISSION /	Bid Evaluat and Recom for A	mendation	Signed C	Contract	Contract C	ompletion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
FMCR-TTH-PTV01 / Measurement and development of community- based forest management profiles for existing forest areas for communities	IDA / 60790	Coastal Forest Development and Rehabilitation	Post	Request for Bids	Open - National	Single Stage – One Envelope		246,150.00	0.00	Canceled					2020-03-31		2020-04-05				2020-05-05		2020-06-19		2020-07-24		2021-07-24	

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of I	Reference	Expression Not		Short List Request for		Request fo as Is	r Proposals sued	Opening of Proposals			tion of	Report a Negotiated	nd Draft	Signed		Contract C	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
FMCR-TTH-TV01 / Site survey and design for forest rehabilitation, new forest plantation and protection solution for coastal forest in project communes for forestry plantation	IDA / 60790	Coastal Forest Development and Rehabilitation	Post	Consultant Qualification Selection	Open – National		211,772.00	147,258.93	Signed	2020-03-31	2020-10-05	2020-04-14		2020-06-28	2021-02-26							2020-07-13	2021-03-26	2020-08-17	2021-04-07	2021-02-13	

FMCR-TTH-TV02 / Planning and implementation of social and environmental safeguards at provincial level	IDA / 60790	Coastal Forest Development and Rehabilitation	Post	Consultant Qualification Selection	Open - National	288,000.00	266,711.55	Signed	2020-03-31	2020-07-17	2020-04-14	2020-06-28	2020-10-30				2020-07-13	2020-12-18	2020-08-17	2020-12-23	2023-12-31	
FMCR-TTH-TV08 / Demarcating boundaries and setting landmarks for forest owners	IDA / 60790	Coastal Forest Development and Rehabilitation	Post	Consultant Qualification Selection	Open - National	37,104.00	0.00	Under Implementation	2021-05-15	2021-12-29	2021-05-30	2021-06-26					2021-08-10		2021-09-01		2021-12-30	
FMCR-TTH-TV03 / Measurement and development of community- based forest management profiles for existing forest areas for communities	IDA / 60790	Coastal Forest Development and Rehabilitation	Post	Consultant Qualification Selection	Open - National	246,150.00	0.00	Pending Implementation	2021-06-01		2021-06-16	2021-07-13					2021-08-27		2021-09-18		2022-03-17	
FMCR-TTH-TV09 / Survey consultant, component design 2.2	IDA / 60790	Coastal Forest Development and Rehabilitation		Consultant Qualification Selection	Open - National	19,700.00	19,561.04	Signed	2021-06-30	2021-09-30	2021-07-15	2021-08-11	2022-03-04				2021-09-25	2022-03-08	2021-10-17	2022-03-23	2021-12-16	
FMCR-TTH-TV15 / Consulting, surveying, designing component 3.2 Infrastructure for production	IDA / 60790	Generating Sustainable Benefits from Coastal Forests		Consultant Qualification Selection	Open - National	271,355.00	0.00	Under Implementation	2021-09-30	2022-03-04	2021-10-15	2021-11-11					2021-12-26		2022-01-17		2022-06-16	
FMXR-TTH-TV18 / Consulting, surveying, preparing economic and technical reports for component 3.2, technology for production	IDA / 60790	Generating Sustainable Benefits from Coastal Forests	Post	Consultant Qualification Selection	Open - National	60,000.00	0.00	Pending Implementation	2022-04-20		2022-05-05	2022-06-01					2022-07-16		2022-08-07		2022-12-05	
FMCR-THH-TV19 / Consulting, surveying, preparing economic and technical reports for component 3.2 of infrastructure for production phase 2		Generating Sustainable Benefits from Coastal Forests		Consultant Qualification Selection	Open – National	161,829.00	0.00	Pending Implementation	2022-04-12		2022-04-27	2022-05-24					2022-07-08		2022-07-30		2022-11-27	

	INDIVIDUAL CONSULT	TANTS																		
	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of I	Reference	Invitat Identified Consi	/Selected	Draft Ne Con		Signed (	Contract	Contract C	ompletion
- 1											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual