

FEDERAL REPUBLIC OF NIGERIA
Nigeria Erosion and Watershed Management Project (NEWMAP)

PROCUREMENT PLAN

I. GENERAL

1. **Project information:**
Country: Nigeria
Borrower: Federal Government of Nigeria
Project Name: Nigeria Erosion and Watershed Management
Project-(NEWMAP)
Loan / Credit No.:
PIA: National NEWMAP Coordinating Unit.
2. **Bank's approval Date of the procurement Plan:** March, 2012
3. **Date of General Procurement Notice:**
4. **Period covered by this procurement plan:** 18 months

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold (US\$ equivalent)	Comments
1.	ICB and LIB (Goods and services other than consultancy services)	> 750,000.00	ALL
2.	NCB	50,000.00 ≤ 750,000.00	NONE
3.	ICB (Works)	> 5,000,000.00	ALL
4.	NCB (Works)	200,000 ≤ 5,000,000.00	NONE
5.	Shopping-Goods	< 50,000.00	NONE
6.	Shopping-Works	< 100,000.00	NONE
7.	Training, Workshops, Study Tours	All Values	Based on Annual Work Plans & Budgets

2. **Prequalification.** Bidders for major works shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph 3.17 of the Guidelines):** Shall apply
4. **Reference to (if any) Project Operational/Procurement Manual:** shall apply
5. **Any Other Special Procurement Arrangements:** Not Applicable
6. Procurement Packages with Methods and Time Schedule

Procurement of Goods :

1	2	3	4	5	6	7	8	9
Ref. No.	Contract (Description)	Estimated Cost US\$'000	Procurement Method	Prequalification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Expected Bid-Opening Date	Comments
1	Computer Systems, Office, software and Accessories							
	Computers and Accessories, software packages, Photocopiers, UPS, Printers and Scanners, Fax Machines, Laptops, Stationeries, Consumables, LAN, Telephony, Lasers Software Licenses and Application,.	684 (see remark Colum)	NCB	NO	NO	POST	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (USD 85.5)
2	Office Furniture's and Equipment							
	Computer workstations and Office Furniture Water Dispenser, Refrigerators,	680 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimate

	Airconditioners, Tables, Chairs, etc							estimated at (USD 85)
3	Operational Vehicles							
	4-WD Vehicles (32 units)	1440 (see remark Column)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (180USD)
4	Generator							
	40KVA Sound-Proof Electricity Generating Set-Purchase and Installation (8 units)	240 (see remark Column)	NS	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (30 USD)
5	Training Communication, Presentation, Media Equipment and materials, etc							
	Multimedia Projectors, Flip Chart Stands, Boards, GSM TV/Video/Radio/Recorders and Digital Cameras, Internet Facilities, GPS, Raincoats and Enumerators bags, Program information kit, Program posters Community oriented Implementation manual	364 (see remark Column)	NS	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (45.5 USD)
6	Field Equipment							
	Purchase of Weather Monitoring Stations, GPSs, Laser Measures, Measuring Wheels, 1-2km Range Radios and other survey equipment and tools to gauge	2,400 (see remark Column)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (300 USD)

	and trace watershed, terrestrial carbon and water flow							
7	Geographic Information System							
	Purchase of GIS data/Satellite Imagery,, Overhead photography, etc	3520 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (440 USD
	Sub Total	9,328.00						

Procurement of Civil Works

1	2	3	4	5	6	7	8	9
Ref . No.	Contract (Description)	Estimat ed Cost US\$'00 0	Procur ement Metho d	Prequalific ation (yes/no)	Domesti c Preferen ce (yes/no)	Review by Bank (Prior / Post)	Expecte d Bid-Opening Date	Comment s
1	Civil works, and maintenance of flood and gully erosion sites	252,000.00	ICB	NO	YES	PRIOR	October 12, 2012	Procurement by ICB for all 7 SPMU
2	Office accommodation for 7 SPMU & FPCU	240,000	NS	NO	NO	PRIOR	July, 2012	
	SUB TOTAL	252,240 .00						

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1	Consultant Services-QCBS-International	All Values	ALL
2	Consultant Services-QCBS-National	> 200,000.00	ALL
3	Consultant Services-CQS	< 200,000.00	NONE
4	Consultant Services-IC	> 50,000.00	ALL
5	Consultant Services-IC	< 50,000.00	ToR only but ALL
6	Consultant Services- Single Source Selection	All Values	ALL
Note: All ToRs to be prior review			

QCBS = Quality and Cost Based Selection
SSS = Single Source Selection
CQ = Consultant Qualification
LCS = Least Cost Selection
IC = Individual Consultant

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$200,000.00 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. Any Other Special Selection Arrangements: NA**
- 4. Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6	7
Ref . No.	Description of Assignment	Estimat ed Cost. US\$'0 00	Selecti on Metho d	Review by Bank (Prior / Post)	Expected Proposal s Submissi on Date	Comment s
1	Consultancy for the detailed Engineering designs and data collation for 35 sites	3,395.24 (see remark Colum	QCBS	Prior	On-going	Consultancy for Priority sites by each of the 7 SPMU (see each State Proc. Plan).
2	Consultancy for the supervision of Civil Works for 35sites	6,824.47 (see remark Colum	QCBS	Prior	September 2012	Consultancy for Priority sites by each of the 7

						SPMU (see each State Proc. Plan).
3	Consultancy for the RAP study for 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for Priority sites by each of the 7 SPMU is estimated at (25 USD).
4	Consultancy for the ESIA study for 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for Priority sites by each of the 7 SPMU is estimated at (25 USD).
5	Consultancy for the Socio-Economic study 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for Priority sites by each of the 7 SPMU is estimated at 25 USD per site
6	Consultancy for GIS data collection and Mapping for 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for Priority sites by each of the 7 SPMU is estimated at 75 USD per site
7	Consultancy for the detailed Engineering designs and data collation for additional 35sites	3500.00 (see remark Colum	QCBS	Prior	August, 2012	Consultancy for 5 additional sites by each of the 7 SPMU is estimated at 100 USD per site
8	Consultancy for the detailed ESIA, RAP and Socio Economic Studies for additional 35 sites	2625.00 (see remark Colum	QCBS	Prior	June, 2013	Consultancy for 5 additional sites by each of the 7 SPMU is estimated at 75 USD per site
9	Environmental engineering and design consultancy,	800	QCBS	9		
10	Procurement consultancy for support of FPMU and SPMUs	800	QCBS	10	June 1012	
11	M&E consultancy	400	QCBS	11		

12	Consultancy for the support of SPMUs and FPMU	800.00 (see remark Colum	QCBS	12	Sept., 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (100 USD
13	Consultancy for Legal Services	800.00 (see remark Colum	IC	13	Sept., 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (100 USD
14	Consultancy for valuation and resettlement implementation	3500.00 (see remark Colum		14	Sept., 2012	Consultancy by each of the 7 SPMU, to cover all sites is estimated at (500 USD per SPMU
15	Consultancy for Training and Capacity Building	1600.00 (see remark Colum	QCBS	Prior	August, 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (200 USD
16	Consultancy-External Auditor	400.00 (see remark Colum	QCBS	Prior	March, 2013	Consultancy by FPMU to cover each SPMU
17	Consultancy on Community consultation, Public Education and Erosion Management and awareness Techniques,	800.00 (see remark Colum	IC	Prior	Sept., 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (100 USD
	Sub Total	27,744.71				

IV. Implementing Agency Capacity Building Activities with Time Schedule

1. In this section the agreed Capacity Building Activities are listed with time schedule below;

No.	Expected outcome / Activity Description	Estimated Cost US\$ '000	Estimated Duration	Start Date	Comments
	A. TRAINING				

1	3. Nos. Training courses for PMU staff; Project Coordinator, Procurement Specialist, and financial mgt, M&E, Environmental specialists, Communication, Livelihood, Engineering specialists	720.00(see remark Colum	2WKS, each	August 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (90 USD
2	Training of project finance staff(FMS, APA, FO, IA) on flexible accounting software	160.00(see remark Colum	1wk	August 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
	B. WORKSHOP				
3	Capacity Building for key stakeholders	240.00(see remark Colum	3 days	September 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
4	ICT Training	160(see remark Colum	1 wk	September, 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
5	Professional Seminars/Workshops/ subscriptions	120.00(see remark Colum	Various	Various	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (15 USD
6	2 Days Sensitization/ Workshop for State and Local Govt. Officials on erosion and watershed management	200.00(see remark Colum	2 days	September 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (25 USD
7	3 Day workshop for Line Ministries and MDAs on addressing and prevention of Land Degradation	240.00(see remark Colum	3- days	October 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
8	3 Day workshop for local Govt. Focal Persons and Community Erosion watch Dogs on prevention of erosion and land degradation	240.00(see remark Colum	3-days	October 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD

9	Capacity Building on use of Metrological and GPS Equipment	200.00(see remark Colum	5-days	2013	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (25 USD
	C. STUDY/TOURS				
10	Baseline survey/ Community needs assessment and capacity building	240.00(see remark Colum	Various times	October 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
11	Sensitization/ Awareness creation of NEWMAP in the 18 LGA	240.00(see remark Colum	Various times	August, 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
12	Participation in watershed studies organized by the world bank and FAO	160.00(see remark Colum	WB and FAO to determine		Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
13	Launching of ESIA and RAP for priority sites	240.00(see remark Colum	Various	December , 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
14	livelihood studies	160.00(see remark Colum	Various	Oct., 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
15	Participation in Biodiversity/forest carbon study organized by the World Bank	160.00(see remark Colum	Various	World Bank determined	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
16	Recognizance survey of Project sites (Erosion and Watershed)	120.00(see remark Colum	4-days each	July 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (15 USD
17	International Training and study tours	2480.00(see remark Colum	4-wks	February., 2013	Capacity Building activities for each of the 7

					SPMU & FPMU is estimated at (310 USD)
18	Attendance of World Bank Organized training, meetings, seminar and workshops	800.00(see remark Colum	Various	World Bank determined	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (100 USD)
	Sub Total	6,880.00			

PROCUREMENT PLAN Nigeria : Nigeria Erosion and Watershed Management Project

General Information
 Country: Nigeria Bank's Approval Date of the Original Procurement Plan: 2017-06-12
 Revised Plan Date(s): (comma delineated, leave blank if non 2022-01-25
 Project ID: P124905 GPN Date:
 Project Name: Nigeria Erosion and Watershed Management Project
 Loan / Credit No: IDA / 51050, IDA / 62770
 Executing Agency(ies) ENUGU SPMU

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
ENS/NEWMAP/WKS/NCB/14/01A / Reclamation, channelling and remediation works at 9th Mile Erosion site	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,700,000.00	0.00	Pending Implementation						2014-02-03		2014-02-24					2014-03-13		2014-04-21		2014-05-12	2015-06-16	
ENS/NEWMAP/WKS/NCB/17/01 / Reclamation, channelling and remediation works at Umuawulu Abor Gully Erosion site	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,938,000.00	1,871,401.83	Signed						2016-11-01	2016-11-04	2016-11-14					2016-12-20	2016-12-20	2017-02-22	2018-05-11	2017-04-05	2019-02-14	2018-05-10
ENS/NEWMAP/WKS/NCB/17/02 / Reclamation, channelling and remediation works at Agbaja Ngwo, Udi-Ozalla and Enugu Ngwo Gully Erosion Sites	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				12,166,000.00	5,523,978.11	Signed						2017-03-14	2018-05-23	2017-04-24					2017-05-24	2019-06-25	2017-06-14	2019-07-25	2017-06-28	2019-08-27	2018-08-02
ENS/NEWMAP/WKS/NCB/17/03 / Reclamation, channelling and remediation works at Onuivi Nsukka-Alor, Imilike Etti and Nigwe Owele-Ohaji Gully Erosion Sites.	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				6,269,000.00	0.00	Pending Implementation						2017-10-10		2017-10-10					2017-11-09		2017-11-30		2018-01-11	2019-02-15	
ENS/NEWMAP/WKS/NCB/16/01 / Rehabilitation of Owajo Ngwo Community buster pump water station/resculcation	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				200,000.00	148,633.99	Signed						2017-08-15	2019-04-15	2017-08-15					2017-09-14	2019-06-25	2017-10-24	2019-06-27	2017-11-14	2019-12-10	2018-07-12
ENS/NEWMAP/WKS/NCB/16/02 / Household and community water harvesting	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				500,000.00	291,994.38	Signed						2017-07-13	2019-07-12	2017-08-12					2017-09-02	2019-06-25	2017-09-23	2019-06-26	2017-10-14	2019-12-10	2018-01-12
ENS/NEWMAP/WKS/CMP/19/01 / Implementation of Catchment Management Plan for 9th Mile & Ajali Water Works.	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Community Driven Development	Open - National	Single Stage - One Envelope				1,500,000.00	0.00	Pending Implementation						2019-06-13		2019-06-18					2019-07-30		2019-08-29		2019-10-03	2020-03-31	
ENS/NEWMAP/WKS/RFB/2020/01 / Reclamation, channelling and remediation works at Onuivi Nsukka, Ohom Orba, Imilike Etti & Obolo Afor Uno Gully Erosion Site (Lots 1 - 3)	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				38,519,053.00	0.00	Under Implementation						2020-04-06		2020-04-13					2020-05-11		2020-05-31		2020-06-30	2021-06-25	
ENS/NEWMAP/CDS/003/2020 / Replanting of Trees / Vetiver Grasses and Maintenance within Ajali and 9th Mile Completed Sites.	IDA / 51050	Component 3: Climate Change Response	Post	Request for Quotations	Limited	Single Stage - One Envelope				60,000.00	0.00	Pending Implementation								2020-05-14								2020-05-27	2020-06-10		
ENS/NEWMAP/WKS/RFB/2020/01B / Reclamation, channelling and remediation works at Onuivi Nsukka, Anyazuru Ohom Orba & Imilike Etti Erosion Sites (Lots 1 - 3)	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				24,878,563.28	0.00	Under Implementation						2020-08-10	2020-08-26	2020-08-21	2020-08-27				2020-09-20	2020-10-08	2020-09-27	2020-11-01	2021-06-29		
NG-ENUGU SPMU-274885-CW-DIR / Emergency Reclamation, Channelling and Remediation of a section of Onuivi Nsukka Afor - Uno Gully Erosion Gully Erosion Site.	IDA / 62770	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Direct Selection	Direct	Single Stage - One Envelope			Other (with field for explanation)	4,211,757.60	0.00	Pending Implementation						2022-01-28		2022-01-29							2022-02-08	2022-05-09			

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ENS/NEWMAP/CDS/NS/17/01 / 4 ESRI ArcGIS software for desktop/single-user Licenses, 4 Nos High speed Desktop computers, 4 Nos Image Processing software, 1 No A0 Plotter, 1 terabyte external hard drive.	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		60,000.00	40,394.30	Completed								2017-02-15							2017-04-05	2019-05-31	2017-05-05	2019-06-14
ENS/NEWMAP/CDS/NS/17/02 / 3 Nos Steel shelves, office equipment and 1 No 2HP Split Air Conditioner	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		50,000.00	2,084.99	Completed								2017-02-15							2017-04-07	2017-04-07	2017-04-28	2017-05-08

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ENS/NEWMAP/CON/IC/15/03 / Consultancy for ESMP for Enugu Ngwo	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		110,000.00	0.00	Under Implementation	2015-06-01	2015-09-09	2015-06-29		2015-07-06		2015-07-27		2015-09-25	
ENS/NEWMAP/CON/IC/15/04 / Consultancy for ESMP for Agbaja Ngwo	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		85,000.00	33,949.01	Completed	2015-06-01	2015-07-01	2015-07-20	2016-02-24	2015-07-27	2016-05-16	2015-08-10	2016-05-18	2015-10-09	2016-11-14
ENS/NEWMAP/CON/IC/17/01 / Consultancy for ESMP for Umuavulu Abor and Udi Ozalla	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		105,000.00	37,298.42	Completed	2017-02-15	2017-05-28	2017-04-14	2017-06-12	2017-04-28	2017-06-13	2017-05-12	2017-06-14	2017-07-11	2017-09-29
ENS/NEWMAP/CON/IC/17/02 / Consultancy for ESMP for Onuiyi Nsukka-Alor, Imiki Etti and Ngene Owelle Ohaji.	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		150,000.00	0.00	Under Implementation	2017-07-27	2021-02-16	2017-09-14		2017-09-21		2017-10-05		2017-12-04	
ENS/NEWMAP/CON/IC/15/12 / Consultancy for RAP for Enugu Ngwo	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		80,000.00	26,214.42	Completed	2015-06-01	2015-01-31	2015-07-13	2017-02-24	2015-07-20	2016-05-10	2015-08-03	2016-05-10	2015-10-02	2017-04-05
ENS/NEWMAP/CON/IC/15/13 / Consultancy for RAP for Agbaja Ngwo	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		37,000.00	15,547.90	Completed	2015-06-01	2015-01-31	2015-06-29	2016-05-15	2015-07-13	2016-05-05	2015-07-27	2016-05-10	2015-09-25	2017-04-20
ENS/NEWMAP/CON/IC/17/03 / Consultancy for RAP for Umuavulu Abor and Udi Ozalla	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		110,000.00	31,523.09	Completed	2017-02-15	2017-05-24	2017-04-21	2017-06-07	2017-05-05	2017-06-13	2017-06-02	2017-07-05	2017-08-01	2017-12-31
ENS/NEWMAP/CON/IC/17/04 / Consultancy for RAP for Onuiyi Nsukka-Alor, Imiki Etti and Ngene Owelle Ohaji.	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		150,000.00	0.00	Under Implementation	2017-08-10	2020-03-31	2017-09-28		2017-10-12		2017-10-26		2017-12-25	
ENS/NEWMAP/CON/IC/14/06 / Engagement of procurement consultant for SPNU	IDA / 51050	Component 4: Project Management	Prior	Individual Consultant Selection	Open		100,000.00	0.00	Under Implementation	2014-09-01		2014-10-13		2014-10-27		2014-11-17		2015-11-12	
ENS/NEWMAP/CON/IC/17/05 / Consultancy for M&E Baseline Studies for Umuavulu Abor,Enugu Ngwo,Agbaja Ngwo,Idi Ozalla,Imiki Etti,Ngene Owelle Ohaji and Anyazuru Ohom Orba (Eight Contracts)	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		300,000.00	54,643.71	Completed	2017-04-17	2017-01-05	2017-05-29	2017-05-31	2017-06-05	2017-06-19	2017-06-19	2017-06-27	2017-08-18	2017-12-15
ENS/NEWMAP/CON/IC/17/06 / Delineation and development of site specific Attachment Management Plans for Enugu Ngwo,Agbaja Ngwo,Umuavulu Abor,Idi Ozalla, Onuiyi Nsukka,Imiki Etti,Ngene	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		300,000.00	0.00	Pending Implementation	2017-07-18		2017-08-29		2017-09-05		2017-09-19		2017-11-18	
ENS/NEWMAP/CON/IC/17/07 / Development/Implementation of Community Action Plans(CAP) for 5 communities in Enugu NEWMAP	IDA / 51050	Component 4: Project Management	Prior	Individual Consultant Selection	Open		500,000.00	0.00	Pending Implementation	2017-07-17		2017-09-04		2017-09-11		2017-09-25		2017-11-24	
ENS/NEWMAP/CON/IC/17/10 / Consultancy for Livelihood Needs Assessment (LNA) for Agbaja Ngwo,Enugu Ngwo,Umuavulu Abor,Udi Ozalla,Onuiyi Nsukka	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		250,000.00	27,567.20	Signed	2017-04-17	2019-05-10	2017-06-05	2019-07-12	2017-06-12	2019-07-23	2017-06-26	2019-07-29	2017-08-25	
ENS/NEWMAP/CON/IC/17/01 / Integrated sub-watershed Management Plans and related technical Guidelines / manuals	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Open		150,000.00	0.00	Pending Implementation	2017-06-15		2017-08-03		2017-08-17		2017-08-31		2017-09-30	
ENS/NEWMAP/CON/IC/19/06 / Engagement of a Procurement Consultant for Enugu State Project Management Unit	IDA / 51050	Component 4: Project Management	Prior	Individual Consultant Selection	Limited		125,980.00	0.00	Under Implementation	2019-05-13		2019-05-18		2019-06-08		2019-07-13		2020-07-12	
ENS/NEWMAP/CON/IC/19/00 3 / CONSULTANCY FOR THE CONDUCT OF ESMP STUDIES FOR ONUIYI NSUKKA - ALOR UNO GULLY EROSIONSITE	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		47,553.00	36,732.13	Signed	2019-09-30	2019-11-04	2019-10-05	2019-12-12	2019-10-26	2020-01-06	2019-11-30	2020-01-09	2020-01-29	
ENS/NEWMAP/CON/IC/19/00 4 / CONSULTANCY FOR THE CONDUCT OF ESMP STUDIES FOR ANYAZURU ONIOW ORCA GULLY EROSION SITE	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		45,914.00	37,172.28	Signed	2019-09-30	2019-12-04	2019-10-05	2019-12-09	2019-10-26	2019-12-23	2019-11-30	2019-12-30	2020-01-29	
ENS/NEWMAP/CON/IC/19/00 5 / CONSULTANCY FOR THE CONDUCT OF ADDENDUM RAP FOR ENUCWU NGWO GULLY EROSION SITE	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		38,689.00	33,565.56	Completed	2019-09-30	2019-11-15	2019-10-05	2020-02-09	2019-10-26	2020-02-13	2019-11-30	2020-03-03	2020-01-29	2020-09-30
ENS/NEWMAP/CON/IC/2020/03 / Consultancy for M & E Baseline Survey for Onuiyi Nsukka - Alor Uno Gully Erosion Site	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		42,714.29	37,481.97	Signed	2020-04-20	2020-04-27	2020-05-04	2020-06-08	2020-05-18	2020-06-24	2020-06-03	2020-07-09	2020-07-21	

ENS/NEWMAP/CON/IC/2020/01 / Consultancy for RAP for Anyazuru Ohom Orba Road Gully Erosion Site	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		50,572.00	30,399.00	Signed	2020-04-20	2020-05-20	2020-05-04	2020-08-17	2020-05-11	2020-09-03	2020-05-27	2020-09-18	2020-07-16
ENS/NEWMAP/CON/IC/2020/02 / Consultancy for ESMP for Obollo Afor – Obollo Eke – Ikem Road Gully Erosion Site	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		42,858.13	29,385.70	Signed	2020-04-20	2020-10-19	2020-05-04	2020-11-17	2020-05-18	2020-12-01	2020-06-03	2020-12-04	2020-07-18
ENS/NEWMAP/CON/IC/2020/07 / Conduct of M&E Baseline Studies for Anyazuru Ohom Orba Gully Erosion Site	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		41,428.57	36,352.14	Signed	2020-04-27	2020-04-27	2020-05-11	2020-05-08	2020-05-25	2020-06-19	2020-06-10	2020-06-24	2020-07-25
ENS/NEWMAP/CON/IC/2020/08 / Conduct of M&E Baseline Studies for Obollo Afor – Obollo Eke Gully Erosion Sites	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		42,858.13	36,936.90	Signed	2020-04-27	2020-04-27	2020-05-04	2020-05-13	2020-05-11	2020-06-18	2020-05-27	2020-06-24	2020-07-11
ENS/NEWMAP/CON/IC/2020/11 / Consultancy for RAP for Obollo Afor–Obollo Eke – Ikem Road Gully Erosion Site	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		41,571.43	0.00	Under Implementation	2020-04-27	2020-11-19	2020-05-11		2020-05-18		2020-06-03		2020-07-18
ENS/NEWMAP/CON/IC/2020/12 / Consultancy for ESMP for Imiliki Etti Gully Erosion Site.	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		41,428.56	36,732.13	Signed	2020-04-27	2020-10-19	2020-05-11	2020-11-09	2020-05-25	2020-12-01	2020-06-10	2020-12-02	2020-07-25
ENS/NEWMAP/CON/IC/2020/14 / Consultancy for M & E Baseline Survey for Imiliki Etti Gully Erosion Site	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		41,428.57	0.00	Under Implementation	2020-04-30	2020-04-27	2020-05-07	2020-05-13	2020-05-14	2020-06-18	2020-05-30		2020-07-14