

Project information: Vietnam-Dynamic Cities Integrated Development Project (P168290).

Project Implementation agency: Provinces of Hai Duong, Thanh Hoa, Ha Tinh, Yen Bai.

Date of the Procurement Plan: 16 April 2019

Period covered by this Procurement Plan: 18 months

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

A. The Bank’s Standard Procurement Documents (SPDs): The Bank’s SPDs shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

B. National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

1. Open Competitive Procurement: When the Recipient uses its own national open competitive procurement arrangements as set forth in (a) Article 20 on Open Bidding of the Recipient’s Law on Procurement No. 43/2013/QH13 dated November 26, 2013 and related provisions necessary to effect the same; and (b) the Recipient’s Decree No. 63/2014/ND-CP dated June 26, 2014 Guiding Implementation of the Law on the Procurement (collectively, “National Procurement Laws”), such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

- (i) No domestic preference over foreign bidders shall be granted to national bidders in bid evaluation, nor shall foreign bidders be asked or required to form joint ventures with or be subcontractors to national bidders in order to submit a bid.
- (ii) The model bidding documents (harmonized model bidding documents) agreed with the Association shall be used.

(iii) No bid shall be eliminated from detailed evaluation on the basis of minor, non-substantive deviations. The evaluation of bidder's qualifications shall be conducted separately subsequent to the technical and commercial evaluation of the bid.

(iv) A bidder shall neither be required nor permitted, as a condition for award, to undertake obligations not specified in the bidding documents or otherwise to modify the bid as originally submitted.

(v) No bid shall be rejected on the basis of a comparison with the employer's estimate and budget ceiling.

(vi) The Recipient shall implement an effective mechanism allowing bidders to complain and have their complaints handled in a timely manner. The complaints mechanism shall allow the submission of anonymous complaints.

2. National Procurement Arrangements Other Than National Open Competitive Procurement: Not applicable.

C. Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable.

D. Procurement of Second-Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: Not Applicable.

E. Domestic Preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**): Not Applicable.

F. Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations: Not Applicable.

G. Other Relevant Procurement Information: Not Applicable.

1- Procurement Plans of Hai Duong Project:

No.	Contract Identification Number	Contract name	Cost estimate (USD)			Procurement Method	Prequalification (Yes/No)	National Preference (Yes/No)	Review by WB (Prior/Post)	Proc, Start	Expected Contract Signing Date	Notes
			IDA SUF	Counter part	Total							
I		Consulting Services	2,031,796	203,180	2,234,975							
1	HD-CS-01	Construction supervision and contract management for all packages of the project	1,561,033	156,103	1,717,136	QCBS	No	No	Prior	19-Oct	20-May	
2	HD-CS-02	Consultant supervision environmental independent monitoring, resettlement	240,109	24,011	264,120	CQS	No	No	Post	19-Dec	20-May	
3	HD-CS-03	Independent Financial Audit	133,938	13,394	147,331	CQS	No	No	Post	19-Dec	20-May	
4	HD-CS-04	Project evaluation	96,716	9,672	106,388	CQS	No	No	Post	20-Dec	21-Apr	
II		Civil Works	13,728,389	1,372,839	15,101,228							
5	HD-PW-01	To complete the infrastructure of Nguyen Luong Bang and Thanh Binh streets	5,278,031	527,803	5,805,834	RFB, National	No	No	Prior	19-Dec	20-May	
6	HD-PW-02	T1 channel embankment	1,805,163	180,516	1,985,679	RFB, National	No	No	Post	20-Feb	20-Jul	
7	HD-PW-03	Construction of Lo Cuong pumping station	1,496,098	149,610	1,645,708	RFB, National	No	No	Post	20-May	21-Jan	
8	HD-PW-04	Construction of the drainage system in the north of the railway	5,149,097	514,910	5,664,007	RFB, National	No	No	Prior	20-Oct	21-Mar	

2- Procurement Plans of Ky Anh Project:

No · TT	Contract Identifica tion Number	Contract name	Cost estimate (USD)			Procurem ent Method	Prequalifica tion (Yes/No)	Nationa l Prefere nce (Yes/No)	Review by WB (Prior/Post)	Proc, Start	Expect ed Contra ct Signin g Date	Not es
			IDA fund	Counterp art fund	Total							
I		PMU KY ANH	11,524,275	1,152,427	12,676,702							
I.1		Consulting Services	2,005,352	200,535	2,205,887							
1	KA-CS-01	Construction supervision and contract management for all construction packages under the project	1,671,126	167,113	1,838,239	QCBS	No	No	Prior	1/2020	4/2020	
2	KA-CS-02	Independent environmental monitoring and resettlement	183,824	16,711	183,824	CQS	No	No	Post	1/2020	4/2020	
3	KA-CS-03	Independent Financial Audit	183,824	16,711	183,824	CQS	No	No	Post	1/2021	4/2021	
II.2		Civil Works	9,518,923	951,892	10,470,815							
1	KA-PW-01	Upgrade and rehabilitation of Thuy Son lake	896,701	89,67	986,371	RFB National	No	No	Post	10/2019	4/2020	
2	KA-PW-02	Construction of embankment and road along Tri river banks	6,666,666	666,667	7,333,333	RFB National	No	No	Prior	12/2020	6/2020	
3	KA-PW-03	Wastewater treatment plant, capacity 2,000m3/day.	1,955,555	195,556	2,151,111	RFB National	No	No	Post	2/2020	8/2020	

3- Procurement Plans of Yen Bai Project:

No.	Contract Identification Number	Contract name	Cost estimate (USD)			Procurement Method	Prequalification (Yes/No)	National Preference (Yes/No)	Review by WB(Prior/Post)	Proc, Start	Expected Contract Signing Date
			WB	Counterpart fund	Total						
I.1		Consulting Services	2,055,834	205,583	2,261,418						
1	YB-TV01	Construction supervision and contract management	1,787,682	178,768	1,966,450	QCBS	No	No	Prior	Oct-19	May-20
2	YB-TV02	Independent environmental monitoring and resettlement	178,768	17,877	196,645	CQS	No	No	Post	Jan-20	May-20
	YB-TV03	Independent Financial Audit	89,384	8,938	98,323	CQS	No	No	Post	Mar-20	Jun-20
I.2		Civil Works	25,815,095	2,581,510	28,396,604						
1	YB-XL01	Construction of Resettlement Area	1,693,250	169,325	1,862,575	RFB National	No	No	Post	Feb-20	Jun-20
2	YB-XL02	Road from Dien Bien street to connecting road from Bach Lam bridge to Van Phu bridge	3,360,378	336,038	3,696,416	RFB National	No	No	Post	Mar-20	Jul-20
3	YB-XL03	Nam Cuong lake embankment	6,312,633	631,263	6,943,896	RFB National	No	No	Prior	Jan-20	May-20
4	YB-XL04	Connecting road from Bach Lam bridge to Van Phu bridge	6,577,086	657,709	7,234,794	RFB National	No	No	Prior	Jan-21	May-21

5	YB-XL05	Connecting road from Nguyen Tat Thanh street to interchange at Au Co street	7,871,748	787,175	8,658,923	RFB National	No	No	Prior	Feb-21	Jun-21
---	---------	---	-----------	---------	-----------	--------------	----	----	-------	--------	--------

4- Procurement Plans of Tinh Gia Project:

No.	Contract Identification Number	Contract name	Cost estimate (1000 USD)			Procurement Method	Prequalification (Yes/No)	National Preference (Yes/No)	Review by WB (Prior/Post)	Proc. Start	Expected Contract Signing Date	Notes
			IDA	Counter part	Total							
I		Consulting Services	1862.99	186.26	2,049.25							
1	TH-TV-01	Construction Supervision	1,513.3	151.3	1,664.6	QCBS	No	No	Prior	9/2019	1/2020	
2	TH-TV-02	Independent environmental monitoring, resettlement monitoring	253.56	25.35	278.91	CQS	No	No	Post	10/2019	1/2020	
3	TH-TV-03.01	Independent Financial Audit – phase 1 (first 3 years)	96.13	9.61	105.74	CQS	No	No	Post	3/2020	6/2020	
II		Civil Works	14,981.1	1,561,614	16,542,714							
4	TH-XL-01	Improving Than canal, section from Mai bridge to Do Be culvert (including construction insurance).	5,890.13	613.983	6,509.120	RFB, National	No	No	Prior	11/2019	2/2020	
5	TH-XL-02	Improving Cau Trang canal, section from NH1A Bypass to	7,411.05	772.521	8,183.57	RFB, National	No	No	Prior	12/2019	4/2020	

		Than canal; Construction of WWTP for the central region of Tinh Gia (including construction insurance).										
6	TH-XL-03	Construction of infrastructures of 5 resettlement sites along the routes (including construction insurance).	1,679.92	175.11	1.855.03 7	RFB, National	No	No	Post	10/201 9	1/2020	

PROCUREMENT PLAN Vietnam : Vietnam - Dynamic Cities Integrated Development Project

General Information

Country: Vietnam Bank's Approval Date of the Original Procurement Plan: 2020-07-22
 Revised Plan Date(s): (comma delineated, leave blank if non 2022-02-27
 Project ID: P168290 GPN Date: 2020-05-14
 Project Name: Vietnam - Dynamic Cities Integrated Development Project
 Loan / Credit No: IDA / 64290
 Executing Agency(ies) Hai Duong City DCID PMU

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
HD-PW-01 / Accomplishing the technical infrastructure of Nguyen Luong Bang street and Thanh Binh street.	IDA / 64290	Component 1: Structural Investments - Rehabilitation and Construction of Resilient Urban Infrastructure	Prior	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	7,237,761.00	0.00	Under Implementation					2021-07-30	2021-08-23	2021-08-04					2021-09-03	2021-09-30	2021-09-23	2021-11-21	2021-10-21	2023-06-13		
HD-PW-02 / Embankment of T1 canal	IDA / 64290	Component 1: Structural Investments - Rehabilitation and Construction of Resilient Urban Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,339,569.00	1,349,673.80	Signed					2021-07-25	2021-09-01	2021-07-30					2021-08-29	2021-09-24	2021-09-28	2021-11-29	2021-10-26	2023-04-19		
HD-PW-03 / Construction of Le Cong pumping station + equipment	IDA / 64290	Component 1: Structural Investments - Rehabilitation and Construction of Resilient Urban Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	5,322,554.00	0.00	Pending Implementation					2021-02-06		2021-02-11					2021-03-25		2021-04-24		2021-05-29	2022-08-22		
HD-PW-05 / Construction of a wastewater treatment plant + Equipment	IDA / 64290	Component 1: Structural Investments - Rehabilitation and Construction of Resilient Urban Infrastructure	Prior	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	14,902,948.00	0.00	Pending Implementation					2022-04-10		2022-04-15					2022-05-27		2022-06-26		2022-07-31	2025-01-16		
HD-PW-06 / Embankment of Bach Dang river	IDA / 64290	Component 1: Structural Investments - Rehabilitation and Construction of Resilient Urban Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	4,834,337.00	0.00	Pending Implementation					2022-04-06		2022-04-11					2022-05-23		2022-06-22		2022-07-27	2024-07-26		
HD-PW-07 / Construction of wastewater collection system and household connection for the northern area of Nguyen Luong Bang to Thanh Binh river	IDA / 64290	Component 1: Structural Investments - Rehabilitation and Construction of Resilient Urban Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	8,018,372.00	0.00	Pending Implementation					2022-03-15		2022-03-20					2022-05-01		2022-05-31		2022-07-05	2024-12-21		
HD-PW-09 / Construction of wastewater pumping stations + Equipment	IDA / 64290	Component 1: Structural Investments - Rehabilitation and Construction of Resilient Urban Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,610,750.00	0.00	Pending Implementation					2022-04-04		2022-04-09					2022-05-21		2022-06-20		2022-07-25	2024-07-24		
HD-PW-08 / Construction of wastewater collection system and household connection for the remaining areas of the West of Hai Duong city	IDA / 64290	Component 1: Structural Investments - Rehabilitation and Construction of Resilient Urban Infrastructure	Prior	Request for Bids	Open - National	Single Stage - One Envelope				13,246,630.00	0.00	Canceled					2021-08-25		2021-09-04					2021-10-09		2021-10-29		2021-11-26	2024-11-25		
HD-PW-08 / Construction of wastewater collection system and household connection for the remaining areas in the west of Hai Duong city.	IDA / 64290	Component 1: Structural Investments - Rehabilitation and Construction of Resilient Urban Infrastructure	Prior	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	14,015,757.00	0.00	Pending Implementation					2022-03-15		2022-03-20					2022-05-01		2022-05-31		2022-07-05	2024-12-21		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued	Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
HD-CS-01 / Construction supervision and contract management for all of project bidding packages (Works + Equipment)	IDA / 64290	Component 1: Structural Investments - Rehabilitation and Construction of Resilient Urban Infrastructure	Prior	Quality And Cost-Based Selection	Open - International		2,112,960.00	1,828,449.89	Signed	2020-07-23	2020-07-27	2020-08-13	2020-10-18	2020-09-26	2021-03-14		2020-11-07	2021-04-16	2021-01-06	2021-10-27	2021-02-25	2021-12-06	2021-04-01	2021-12-25	2025-06-30			
HD-CS-03 / Independent Financial Audit	IDA / 64290	Component 1: Structural Investments - Rehabilitation and Construction of Resilient Urban Infrastructure	Post	Consultant Qualification Selection	Open - National		147,332.00	143,565.58	Signed	2020-09-16	2020-07-27	2020-10-07		2020-11-20	2021-04-27						2020-12-20	2021-06-15	2021-01-24	2021-08-18	2025-10-29			
HD-CS-02 / Independent Environment and Resettlement Monitoring Consultant	IDA / 64290	Component 1: Structural Investments - Rehabilitation and Construction of Resilient Urban Infrastructure	Post	Consultant Qualification Selection	Open - National		264,120.00	174,162.65	Signed	2020-07-27	2020-07-29	2020-08-17		2020-09-30	2021-06-29						2020-10-30	2021-07-27	2020-12-04	2021-09-30	2025-03-20			

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual