

Procurement Prior Review Thresholds (US\$ millions)

| Type of procurement | High risk | Substantial risk | Moderate risk | Low risk |
|---|-----------|------------------|---------------|----------|
| Works (including turnkey, supply & installation of plant and equipment, and PPP) | 5 | 10 | 15 | 20 |
| Goods, information technology and non-consulting services | 1.5 | 2 | 4 | 6 |
| Consultants: firms | 0.5 | 1 | 2 | 4 |
| Consultants: individuals | 0.2 | 0.3 | 0.4 | 0.5 |

Short list comprising entirely of national consultants:

Short list of consultants for services, estimated to cost less than \$ 500,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of Procurement Regulations.

Other Conditions:

1. Irrespective of the contract value, the following procurement activities are subject to the Bank's procurement prior review:
 - a. procurement processes involving contract negotiations as, described in paragraphs 6.34-36 of Section VI of the Procurement Regulation for Borrowers;
 - b. competitive dialogue;
 - c. sustainable procurement; and
 - d. best and final offer.

2. Use of Standard Procurement Documents: For all procurements under the project, the Bank's Standard Procurement Documents (or other Model Procurement Documents agreed with the Bank) shall be used.

3. Request for Bids (Open-National), if allowed in the Procurement Plan, will be carried out under the Bank's Procurement Regulations following procedures for Open Tendering Method (OTM) of the People's Republic of Bangladesh (Public Procurement Act 2006 - PPA, 1st amendment to PPA (2009) and The Public Procurement Rules 2008, as amended in August 2009) using standard/model bidding documents satisfactory to the Bank. For the purpose of Request for Bids (Open-National) the following shall apply:
 - a. Post bidding negotiations shall not be allowed with the lowest evaluated or any other bidder;
 - b. Bids should be submitted and opened in public in one location immediately after the deadline for submission;
 - c. Lottery in award of contracts shall not be allowed;
 - d. Bidders' qualification/experience requirement shall be mandatory;
 - e. Bids shall not be invited or rejected on the basis of percentage above or below the estimated cost.

PROCUREMENT PLAN Bangladesh : Rural Electrification and Renewable Energy Development II (RERED II) Project

General Information
Country: Bangladesh **Bank's Approval Date of the Original Procurement Plan:** 2017-07-28
Revised Plan Date(s): (comma delineated, leave blank 2022-10-26)
Project ID: P131263 **GPN Date:**
Project Name: Rural Electrification and Renewable Energy Development II (RERED II) Project
Loan / Credit No.: IDA / 51580, IDA / 55140, TF / 15034, IDA / 62020
Executing Agency: Infrastructure Development Company Limited

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|---|-------------------|-----------------------------|-------------|------------------|-----------------|-----------------------------|------------------------|------------------|---------------------------|-------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|------------|--|------------|--------------------------|--------|---|------------|--|------------|-----------------|------------|---------------------|------------|
| | | | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | Planned |
| W-01 UNDER REREDII-AFII / Civil Work Construction of the New Office Building of IDCOL | IDA / 62020 | Sector Technical Assistance | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 4,000,000.00 | 0.00 | Pending Implementation | | | | | 2019-06-13 | | 2019-06-16 | | | | | 2019-07-16 | | 2019-08-15 | | 2019-09-12 | | 2021-03-05 |
| W-01 UNDER REREDII-AFII / Shore Piling work of the New Office Building of IDCOL | IDA / 55140 | Sector Technical Assistance | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 551,250.00 | 401,298.26 | Terminated | | | | | 2019-08-01 | 2019-10-07 | 2019-08-06 | 2021-02-07 | | | | | 2019-09-17 | 2019-10-28 | 2019-10-17 | 2019-12-01 | 2020-01-02 | 2020-05-19 |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|--|-------------------|-----------------------------|-------------|------------------------|-----------------|-----------------------------|------------------------|-------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|------------|--|------------|--|------------|--------------------------|------------|---|------------|--|------------|-----------------|------------|---------------------|------------|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| G-16 UNDER GPOBA-II FOR REREDPII / Procurement of 1,000 Pcs of Construction Materials under IDCOL Biogas program (Package No.: G-16 under GPOBAII) | IDA / 51580 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 1,200.00 | 619.86 | Completed | | | | | | | 2017-10-18 | 2017-09-21 | | | | | | | 2017-10-25 | 2017-09-26 | 2017-11-06 | 2017-10-08 |
| G-08 UNDER REREDPII-AF / Procurement of 2 Pcs of Civil Energy Meters under IDCOL Other RE program | IDA / 55140 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 2,565.00 | 2,127.79 | Completed | | | | | | | 2017-10-31 | 2017-10-24 | | | | | | | 2017-11-09 | 2017-10-31 | 2017-11-16 | 2017-11-28 |
| G-09 REREDII-AF AND G-57 REREDII / Procurement of 22 units of Motorcycles for IDCOL | IDA / 51580 | Access to Electricity | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 55,000.00 | 46,716.39 | Completed | | | 2017-11-28 | 2017-12-19 | 2017-11-29 | 2017-12-21 | | | | | 2017-12-20 | 2018-01-11 | 2018-01-19 | 2018-02-04 | 2018-02-04 | 2018-03-01 | 2018-03-06 | 2018-04-04 |
| G-18 UNDER GPOBA-II FOR REREDPII / Procurement of 6 units of toolkit for IDCOL Biogas Program | IDA / 51580 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 75.00 | 0.00 | Canceled | | | | | | | 2017-12-29 | | | | | | | | 2018-01-08 | | 2018-01-23 | |
| G-56 UNDER REREDPII / Printing and Supply of 100,000 Pcs Calendar for IDCOL ICS Program | IDA / 51580 | Household Energy | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 25,000.00 | 22,809.43 | Completed | | | 2017-11-28 | | | | 2017-11-29 | 2017-12-21 | | | 2017-12-20 | 2018-01-11 | 2018-01-19 | 2018-01-31 | 2018-02-04 | 2018-02-25 | 2018-03-06 | 2018-03-20 |
| G-11 UNDER REREDPII-AF / Procurement of 10 units of CPU and 13 units of monitor for IDCOL HO and RE office | IDA / 55140 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 6,282.01 | 5,911.85 | Completed | | | | | | | 2018-01-10 | 2018-01-28 | | | | | | | 2018-01-21 | 2018-02-04 | 2018-01-28 | 2018-02-08 |
| G-19 UNDER GPOBA-II / Supply of Biogas stoves for IDCOL Biogas & Bio-fertilizer Program | IDA / 51580 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 28,750.00 | 25,032.78 | Completed | | | | | | | 2018-05-24 | 2018-05-27 | | | | | | | 2018-05-31 | 2018-06-03 | 2018-06-30 | 2018-06-28 |
| G-20 UNDER GPOBA-II / Supply of equipment for the Technical Monitoring Facility of IDCOL | IDA / 51580 | Household Energy | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | 8,250.00 | 7,782.60 | Completed | | | | | | | 2018-06-05 | | | | | | | | 2018-06-13 | 2018-06-14 | 2018-06-25 | 2018-06-28 |
| G-21 UNDER GPOBA-II / Supply and fixation of furniture, fixture and equipment for IDCOL (17th floor-North) | IDA / 51580 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 36,880.00 | 25,588.37 | Terminated | | | | | | | 2018-07-12 | 2018-06-14 | | | | | | | 2018-07-19 | 2018-06-21 | 2018-07-26 | |
| G-22 UNDER GPOBA-II / Supply of refrigerator for the Technical Monitoring Facility of IDCOL | IDA / 51580 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 1,880.00 | 990.77 | Completed | | | | | | | 2018-07-12 | 2018-05-24 | | | | | | | 2018-07-20 | 2018-06-03 | 2018-07-27 | 2018-06-06 |
| G-05 UNDER USAID / Procurement of 30 unit IP Phones, 10 unit network switch and 1 box CAT6 UTP cable for new regional offices of IDCOL | TF / 15034 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 2,812.00 | 2,602.48 | Completed | | | | | | | 2018-09-24 | 2018-09-25 | | | | | | | 2018-10-02 | 2018-10-01 | 2018-10-09 | 2018-10-04 |
| G-06 UNDER USAID / Procurement of 5 unit of LASER printers for new regional offices of IDCOL | TF / 15034 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 4,687.00 | 3,006.91 | Completed | | | | | | | 2018-09-24 | 2018-09-25 | | | | | | | 2018-10-03 | 2018-09-30 | 2018-10-10 | 2018-09-30 |
| G-13 UNDER REREDII-AF / Supply of 3 unit of laser printers for IDCOL | IDA / 55140 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 5,250.00 | 3,433.07 | Completed | | | | | | | 2018-07-12 | 2018-07-12 | | | | | | | 2018-07-19 | 2018-07-19 | 2018-07-26 | 2018-07-25 |
| G-14 UNDER REREDII-AF / Supply of Batteries for Online UPS and UPS of IDCOL | IDA / 55140 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 5,750.00 | 4,985.58 | Completed | | | | | | | 2018-07-12 | 2018-07-26 | | | | | | | 2018-07-19 | 2018-08-02 | 2018-07-26 | 2018-08-11 |
| G-09 UNDER REREDII-AFII / Supply of furniture, fixture and office equipment for the new office building of IDCOL | IDA / 55140 | Sector Technical Assistance | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 1,262,500.00 | 0.00 | Pending Implementation | | | | 2020-08-24 | | 2020-08-29 | | | | | 2020-09-26 | | 2020-10-26 | | 2020-11-23 | | 2021-05-22 | |
| G-15 UNDER REREDII-AF / Supply and installation of Doudex server for IDCOL | IDA / 55140 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 6,875.00 | 5,545.59 | Completed | | | | | | | 2018-11-01 | | | | | | | | 2018-11-09 | 2018-10-23 | 2018-11-16 | 2018-11-07 |
| G-24 UNDER GPOBA-II / Supply of furniture, fixture and office equipment in IDCOL Dha ka RD | IDA / 51580 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 6,125.00 | 5,736.87 | Completed | | | | | | | 2018-11-01 | 2018-05-08 | | | | | | | 2018-11-11 | 2018-05-17 | 2018-11-18 | 2018-05-27 |
| G-16 UNDER REREDPII-AF / Supply of thirty (30) units Desktop Computer for IDCOL employees | IDA / 55140 | Access to Electricity | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 18,750.00 | 19,016.42 | Completed | | | | 2018-12-09 | 2019-01-10 | 2018-12-10 | | | | 2019-01-09 | 2019-01-24 | 2019-02-04 | 2019-02-11 | 2019-03-07 | 2019-02-26 | 2019-03-22 | 2019-03-07 | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|-------------|-----------------------|------|------------------------|-----------------|-----------------------------|--|-----------|-----------|------------------------|--|--|--|--|------------|------------|--|--|------------|------------|--|--|--|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| G-24 UNDER REREDP-II AF / Supply of 05 units Printers, 1 unit Photocopier Machine and 03 units Projectors | IDA / 55140 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 16,500.00 | 12,689.43 | Completed | | | | | | | | | 2019-08-04 | 2019-08-25 | | | | | 2019-08-19 | 2019-09-01 | 2019-08-29 | 2019-09-03 | | | | | | |
| G-25 UNDER REREDP-II AF / Supply of 01 unit attendance device for IDCOL office space | IDA / 55140 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 875.00 | 706.40 | Completed | | | | | | | | | 2019-08-04 | 2019-08-05 | | | | | 2019-08-08 | 2019-08-21 | 2019-08-18 | 2019-08-31 | | | | | | |
| G-28 UNDER REREDP-II AF / Selection of firm for Supply & Installation of VRF AC | IDA / 55140 | Access to Electricity | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 60,625.00 | 47,843.34 | Completed | | | | | 2019-10-24 | 2019-11-26 | | | 2019-10-29 | | | | | 2019-11-19 | 2019-12-18 | 2019-12-19 | 2020-02-18 | 2020-01-23 | 2020-06-17 | 2020-02-22 | 2020-10-11 | | | |
| G-26 UNDER REREDP-II AF / Supply of 07 (seven) units Laptop for IDCOL officials | IDA / 55140 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 4,500.00 | 4,220.95 | Completed | | | | | | | | | 2019-10-03 | 2018-07-31 | | | | | | | 2019-10-09 | 2018-08-02 | 2019-10-16 | 2018-08-06 | | | | |
| G-27 UNDER REREDP-II AF / Supply and Installation of 03 units IPS with Batteries for IDCOL | IDA / 55140 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 4,250.00 | 2,942.91 | Completed | | | | | | | | | 2019-10-03 | 2018-07-31 | | | | | | | 2019-10-09 | 2018-08-05 | 2019-10-16 | 2018-08-08 | | | | |
| G-29 UNDER REREDP-II AF / Supply of nine units ZKVA IPS with maintenance-free battery for new IDCOL Regional Offices | IDA / 55140 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 7,875.00 | 7,058.20 | Completed | | | | | | | | | 2019-11-28 | 2020-02-19 | | | | | | | 2019-12-05 | 2020-03-01 | 2019-12-15 | 2020-03-10 | | | | |
| G-26 UNDER REREDP-II AF II / Printing of 30,000 pcs New Year Calendars for IDCOL Biogas Program | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 6,125.00 | 6,619.67 | Completed | | | | | | | | | | | | | | | | | 2019-12-20 | 2019-12-12 | 2019-12-27 | 2019-12-29 | | | | |
| G-27 UNDER REREDP-II AF II / Printing of 200,000 pcs of leaflets for IDCOL Biogas Program | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 3,750.00 | 4,033.26 | Completed | | | | | | | | | | | | | | | | | 2019-12-24 | 2019-12-29 | 2020-01-03 | 2020-01-09 | | | | |
| G-28 UNDER REREDP-II AF-II / Printing and Supply of 5000 Pcs of Brochures for SIP | IDA / 62020 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 1,875.00 | 0.00 | Canceled | | | | | | | | | | | | | | | | | 2020-03-09 | | 2020-03-16 | | | | | |
| G-29 UNDER REREDP-II AF-II / 5 supply and Installation of 1 unit of Attendance Device for IDCOL | IDA / 62020 | Access to Electricity | Post | Direct Selection | Direct | | | 288.00 | 0.00 | Canceled | | | | | 2020-03-05 | | | | | | | | | | | | 2020-03-11 | | 2020-03-18 | | | | | |
| G-30 UNDER REREDP-II AF-II / Printing & Supply of 300000 Pcs of Calendars for IDCOL ICS Program | IDA / 62020 | Household Energy | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 75,000.00 | 0.00 | Canceled | | | | | 2020-03-08 | | | | | | | | | | | | 2020-03-22 | 2020-04-21 | 2020-05-26 | 2020-06-25 | | | | |
| G-31 UNDER REREDP-II AF-II / Printing and Supply of Books on R&D Activities of Renewable Energy of IDCOL | IDA / 62020 | Household Energy | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 31,250.00 | 0.00 | Canceled | | | | | 2020-04-15 | | | | | | | | | | | | 2020-05-07 | 2020-06-06 | 2020-07-11 | | 2020-08-20 | | | |
| G-30 UNDER REREDP-II AF-II / Supply of 10 units of Laptop for IDCOL | IDA / 55140 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 9,125.00 | 7,573.94 | Completed | | | | | | | | | | | | | | | | | 2020-08-17 | 2020-08-18 | | | 2020-08-22 | 2020-08-26 | 2020-08-27 | 2020-09-02 |
| G-32 UNDER REREDP-II AF-II / Supply of Video Conferencing Equipment | IDA / 62020 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 10,000.00 | 0.00 | Canceled | | | | | | | | | | | | | | | | | 2020-09-06 | | 2020-11-01 | | 2020-12-01 | | | |
| G-33 UNDER REREDP-II AF II / Supply of 2,790 pcs signage for IDCOL ICS Program (3 Lot sl) | IDA / 62020 | Household Energy | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 89,063.00 | 97,449.34 | Signed | | | | | 2020-09-27 | 2020-10-04 | | | | | | | | | | | 2020-10-18 | 2020-10-25 | 2020-11-17 | 2021-01-11 | 2020-12-22 | 2021-02-28 | 2021-06-20 | |
| G-34 UNDER REREDP-II AF II / Printing of 300,000 pcs Calendars for IDCOL ICS Program | IDA / 62020 | Household Energy | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 62,500.00 | 0.00 | Pending Implementation | | | | | 2020-09-27 | | | | | | | | | | | | | 2020-10-18 | 2020-11-17 | 2020-12-22 | | 2021-01-06 | | |
| G-35 UNDER REREDP-II AF II / Supply of 2,500 pcs cap for IDCOL ICS Program | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 2,344.00 | 0.00 | Canceled | | | | | | | | | | | | | | | | | 2020-10-06 | | 2020-10-18 | | 2020-11-02 | | | |
| G-36 UNDER REREDP-II AF II / Supply of 750 pcs bag for IDCOL ICS Program | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 7,031.00 | 4,342.72 | Completed | | | | | | | | | | | | | | | | | 2020-10-09 | 2021-02-15 | | | 2020-10-21 | 2021-02-25 | 2020-11-05 | 2021-02-28 |
| G-37 UNDER REREDP-II AF II / Supply of 2,500 pcs T-shirt or IDCOL ICS Program | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 7,813.00 | 4,021.16 | Completed | | | | | | | | | | | | | | | | | 2020-10-23 | 2020-12-27 | | | 2020-11-03 | 2021-01-11 | 2020-12-03 | 2021-02-09 |
| G-39 UNDER REREDP-II AF II / Supply of 93 units Desktop Computer | IDA / 62020 | Access to Electricity | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 64,375.00 | 0.00 | Canceled | | | | | 2020-11-18 | | | | | | | | | | | | | 2020-11-23 | | 2020-12-07 | 2021-01-06 | 2021-02-10 | 2021-03-12 | |
| G-31 UNDER REREDP-II AF / Supply of 40 units IP phones & 7 units switch | IDA / 55140 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 11,125.00 | 0.00 | Canceled | | | | | | | | | | | | | | | | | 2020-10-06 | | 2020-10-20 | | 2020-11-04 | | | |
| G-32 UNDER REREDP-II AF / Supply of 2 units projector & 7 units scanner | IDA / 55140 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 9,000.00 | 3,939.73 | Completed | | | | | | | | | | | | | | | | | 2020-11-23 | 2021-03-23 | | | 2020-12-06 | 2021-03-29 | 2020-12-21 | 2021-04-04 |
| G-41 UNDER REREDP-II AF II / Supply of 200 units MS Exchange online | IDA / 62020 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 10,500.00 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | 2020-11-06 | | 2020-11-19 | | 2020-12-04 | | | |
| G-33 UNDER REREDP-II AF / Supply of 2 units server | IDA / 55140 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 20,000.00 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | 2020-10-11 | | 2020-10-24 | | 2020-11-23 | | | |
| G-44 UNDER REREDP-II AF-II / Supply of 180 units MS SQL-1 License and 10 units MS Office 365 E-1 | IDA / 62020 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 10,625.00 | 8,576.57 | Completed | | | | | | | | | | | | | | | | | 2021-02-01 | 2020-01-09 | | | 2021-02-07 | 2020-01-15 | 2021-02-22 | 2020-01-28 |
| G-45 UNDER REREDP-II AF-II / Printing and Supply of Books on R&D Activities of Renewable Energy of IDCOL | IDA / 62020 | Household Energy | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | 12,500.00 | 3,009.97 | Completed | | | | | | | | | | | | | | | | | 2021-06-10 | | 2021-06-19 | 2021-08-26 | 2021-07-01 | 2021-11-03 | | |
| G-46 UNDER REREDP-II AF-II / Supply of 6KVA online UPS, battery, cabinet, installation with all related accessories | IDA / 62020 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | | 5,750.00 | 5,387.36 | Completed | | | | | | | | | | | | | | | | | 2021-08-23 | 2021-09-15 | | | 2021-09-16 | 2021-09-20 | 2021-09-26 | 2021-09-23 |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|-------------|-----------------------|------|------------------------|-----------------|-----------------------------|-----------|----------|------------------------|--|--|--|--|--|--|--|--|--|------------|------------|------------|------------|--|--|--|--|------------|------------|------------|------------|------------|--|------------|
| G-47 UNDER REREDP-II AF-II / Supply of 20 Desktop PC for IDCOL HO & RE | IDA / 62020 | Access to Electricity | Post | Request for Quotations | Open - National | Single Stage - One Envelope | 15,125.00 | 0.00 | Pending Implementation | | | | | | | | | | 2021-09-06 | | | | | | | | 2021-10-05 | | 2021-10-20 | | | | |
| G-48 UNDER REREDP-II AF-II / Supply of DT printers for IDCOL | IDA / 62020 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | 10,000.00 | 7,114.88 | Completed | | | | | | | | | | 2021-08-27 | 2021-08-29 | | | | | | | 2021-09-11 | 2021-09-07 | 2021-09-18 | 2021-09-21 | | | |
| G-49 UNDER REREDP-II AF-II / Supply of 02 units photocopier machine | IDA / 62020 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | 15,000.00 | 9,337.49 | Completed | | | | | | | | | | 2021-08-31 | 2021-08-29 | | | | | | | 2021-09-27 | 2021-09-07 | 2021-10-27 | 2021-09-08 | | | |
| G-50 UNDER REREDP-II AF II / Supply of Kaspersky Antivirus Licenses | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | 5,500.00 | 3,860.66 | Completed | | | | | | | | | | 2021-10-08 | 2021-10-14 | | | | | | | 2021-10-18 | 2021-10-19 | 2021-11-17 | 2021-10-24 | | | |
| G-38 UNDER REREDP-II AF II / Supply of Leaflets and User Manuals for IDCOL ICS Program | IDA / 62020 | Household Energy | Post | Request for Bids | Open - National | Single Stage - One Envelope | 72,500.00 | 0.00 | Under Implementation | | | | | | | | | | 2020-11-05 | 2022-04-13 | 2020-11-10 | 2022-09-01 | | | | | 2020-12-22 | 2022-05-09 | 2021-01-21 | 2022-07-26 | 2021-02-25 | | 2021-03-27 |
| G-51 UNDER REREDP-II AF II / Supply of umbrellas for IDCOL ICS Program | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | 11,250.00 | 7,059.03 | Completed | | | | | | | | | | 2021-11-05 | 2021-12-12 | | | | | | | | 2021-11-17 | 2022-01-06 | 2021-12-02 | 2022-01-31 | | |
| G-52 UNDER REREDP-II AF II / Supply of Mic with Amplifier for IDCOL ICS Program | IDA / 62020 | Household Energy | Post | Request for Bids | Open - National | Single Stage - One Envelope | 40,500.00 | 0.00 | Under Implementation | | | | | | | | | | 2021-11-01 | 2022-04-13 | 2021-11-06 | 2022-05-10 | | | | | 2021-11-20 | | 2021-12-20 | | 2022-01-13 | | 2022-02-12 |
| G-53 UNDER REREDP-II AF II / Supply of Laptop for IDCOL Regional Offices | IDA / 62020 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | 3,000.00 | 0.00 | Pending Implementation | | | | | | | | | | 2021-12-06 | | | | | | | | | 2021-12-26 | | 2022-01-10 | | | |
| G-54 UNDER REREDP-II AF II / Supply of attendance devices for IDCOL | IDA / 62020 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | 5,250.00 | 0.00 | Pending Implementation | | | | | | | | | | 2021-10-31 | | | | | | | | | 2021-11-18 | | 2021-11-25 | | | |
| G-42 UNDER REREDP-II AF II / Supply of MS Office 365 licenses | IDA / 62020 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | 5,400.00 | 3,181.69 | Completed | | | | | | | | | | 2020-11-30 | 2021-12-22 | | | | | | | | 2020-12-13 | 2022-01-06 | 2020-12-28 | 2022-01-12 | | |
| G-40 UNDER REREDP-II AF II / Supply of Windows 11 for IDCOL | IDA / 62020 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | 48,750.00 | 0.00 | Pending Implementation | | | | | | | | | | 2020-11-09 | | | | | | | | | 2020-11-22 | | 2020-12-07 | | | |
| G-43 UNDER REREDP-II AF II / Lot 1: Supply of 03 unit MS windows server 2019 standard Lot 2: Supply of 02 units MS SQL Server 2019 enterprise | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | 36,250.00 | 0.00 | Pending Implementation | | | | | | | | | | 2020-11-16 | | | | | | | | | 2020-11-29 | | 2020-12-14 | | | |
| G-55 UNDER REREDP-II AF-II / Supply of batteries for IPS | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | 8,200.00 | 5,969.68 | Completed | | | | | | | | | | 2021-12-12 | 2022-01-26 | | | | | | | | 2022-01-02 | 2022-02-08 | 2022-01-17 | 2022-02-27 | | |
| G-56 UNDER REREDP-II AF II / Supply of PSE Switch for IDCOL Regional Offices | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | 1,500.00 | 1,290.71 | Completed | | | | | | | | | | 2021-12-12 | 2021-12-26 | | | | | | | | 2021-12-27 | 2022-01-06 | 2022-01-11 | 2022-01-24 | | |
| G-57 UNDER REREDP-II AF II / Supply of 210 users MS 365 Business Basic, 10 users Office 365 E1 & 10 users license of Exchange Online Archiving for IDCOL HO, RE & RO | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | 8,750.00 | 6,562.49 | Completed | | | | | | | | | | 2022-01-16 | 2022-01-12 | | | | | | | | 2022-01-28 | 2022-01-20 | 2022-02-04 | 2022-01-24 | | |
| G-58 UNDER REREDP-II AF II / Supply of 6KVA Online UPS including battery for IDCOL Dhaka Regional Office | IDA / 62020 | Access to Electricity | Post | Request for Quotations | Limited | Single Stage - One Envelope | 4,375.00 | 0.00 | Under Implementation | | | | | | | | | | 2022-04-15 | 2022-05-08 | | | | | | | | 2022-05-03 | | 2022-06-02 | | | |
| G-59 UNDER REREDP-II AF II / Procurement of 02 (two) units of 6KVA online ups with Battery | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | 13,000.00 | 0.00 | Under Implementation | | | | | | | | | | 2022-07-23 | 2022-08-03 | | | | | | | | 2022-08-04 | | 2023-01-31 | | | |
| G-60 UNDER REREDP-II AF II / Supply of 10 (ten) units CIS CO IP Phone | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | 5,500.00 | 0.00 | Pending Implementation | | | | | | | | | | 2022-08-26 | | | | | | | | | 2022-09-10 | | 2023-03-09 | | | |
| G-61 UNDER REREDP-II AF II / Supply of IP Camera | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | 350.00 | 0.00 | Pending Implementation | | | | | | | | | | 2022-08-29 | | | | | | | | | 2022-09-18 | | 2023-03-17 | | | |
| G-62 UNDER REREDP-II AF II / Supply of Physical server with Windows Server 2022 Standard | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | 16,250.00 | 0.00 | Pending Implementation | | | | | | | | | | 2022-09-02 | | | | | | | | | 2022-09-16 | | 2023-03-15 | | | |
| G-63 UNDER REREDP-II AF II / Renewal of Antivirus License 2022-23 | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | 6,000.00 | 0.00 | Pending Implementation | | | | | | | | | | 2022-10-11 | | | | | | | | | 2022-10-23 | | 2022-10-31 | | | |
| G-64 UNDER REREDP-II AF II / Procurement of Monitor | IDA / 62020 | Household Energy | Post | Request for Quotations | Limited | Single Stage - One Envelope | 4,500.00 | 0.00 | Pending Implementation | | | | | | | | | | 2022-11-05 | | | | | | | | | 2022-12-02 | | 2023-05-31 | | | |

NON CONSULTING SERVICES

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | | | | |
|---|-------------------|-----------------------|-------------|------------------|-----------------|---------------------|------------------------|-------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|------------|--|------------|--------------------------|--------|---|--------|--|--------|-----------------|--------|---------------------|------------|------------|------------|--|--|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | | | |
| NS-03 UNDER REREDP-II AF / Selection of Firm for Battery Testing under IDCOL Other RE Program (Package No.: NS-03 under REREDP-II AF) | IDA / 55140 | Access to Electricity | Post | Direct Selection | Direct | | | 20,000.00 | 38,145.18 | Signed | | | | | | 2018-02-22 | 2018-01-10 | 2018-02-27 | 2018-01-16 | | | | | | | | 2018-03-22 | 2018-02-01 | 2018-12-31 | | | |
| NS-05 UNDER REREDP-II AF / Selection of Firm for Collecting Power Quality Data of Transmission Line of Two Power Plants of SEBL SMG Project-2 | IDA / 62020 | Access to Electricity | Post | Direct Selection | Direct | | | 5,000.00 | 4,768.15 | Completed | | | | | | 2018-11-05 | 2018-11-05 | 2018-11-08 | 2018-11-08 | | | | | | | | 2018-11-16 | 2018-12-04 | 2018-12-11 | 2019-01-03 | | |
| NS-06 UNDER REREDP-II AF / Selection of Firm for providing Billboard Display Service to promote IDCOL Programs and Projects | IDA / 62020 | Access to Electricity | Post | Direct Selection | Direct | | | 57,500.00 | 0.00 | Canceled | | | | | | 2018-11-08 | | 2018-11-12 | | | | | | | | | 2018-11-27 | | 2019-11-27 | | | |

CONSULTING FIRMS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | | Expression of Interest Notice | | Short List and Draft Request for Proposals | | Request for Proposals as Issued | | Opening of Technical Proposals / Minutes | | Evaluation of Technical Proposal | | Combined Evaluation Report and Draft Negotiated Contract | | Signed Contract | | Contract Completion | |
|--|-------------------|-----------------------------|-------------|------------------------------------|----------------------|---------------|-------------------------|----------------------|------------------------|--------------------|------------|-------------------------------|------------|--|------------|---------------------------------|--------|--|--------|----------------------------------|------------|--|------------|-----------------|------------|---------------------|--------|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| S-16 UNDER RERED-II-AF-II / Selection of firm for developing the communication strategy for IDCOL ICS program (procurement method, COS with Limited Market approach) | IDA / 62020 | Household Energy | Post | Consultant Qualification Selection | Open - National | | 43,750.00 | 26,442.51 | Completed | 2018-06-24 | 2018-06-04 | 2018-07-09 | | 2018-07-20 | 2018-08-16 | | | | | 2018-07-27 | 2018-10-24 | 2018-08-06 | 2018-11-19 | 2018-11-04 | 2019-10-28 | | |
| S-06 UNDER USAID / Audits services for solar irrigation Pumps (SIP) and solar Mini-grid (SMG) sponsors of IDCOL | TF / 15034 | Access to Electricity | Post | Consultant Qualification Selection | Open - National | | 50,000.00 | 44,992.22 | Completed | 2018-10-31 | 2018-10-07 | 2018-11-14 | 2021-10-05 | 2018-12-13 | 2019-01-03 | | | | | 2018-12-18 | 2019-01-31 | 2018-12-20 | 2019-02-10 | 2019-04-30 | 2022-03-16 | | |
| S-21 UNDER RERED-II-AF-I / Consulting firm for the interior design and supervision of decoration of new office building of IDCOL | IDA / 62020 | Sector Technical Assistance | Post | Consultant Qualification Selection | Open - National | | 125,000.00 | 0.00 | Pending Implementation | 2020-04-05 | | 2020-04-26 | | 2020-06-14 | | | | | | 2020-07-09 | | 2020-07-29 | | 2021-01-25 | | | |
| S-20 UNDER RERED-II-AF-I / Consulting firm for Architectural and Structural design and work supervision of IDCOL's new office building | IDA / 62020 | Sector Technical Assistance | Post | Consultant Qualification Selection | Open - National | | 250,000.00 | 335,869.54 | Signed | 2018-11-20 | 2018-08-31 | 2018-12-10 | | 2018-12-17 | 2019-01-09 | | | | | 2019-01-16 | 2019-05-15 | 2019-02-16 | 2019-06-24 | 2021-05-13 | | | |
| S-24 UNDER RERED-II-AF-II / Selection of a firm for designing process flow automation of IDCOL | IDA / 62020 | Access to Electricity | Post | Quality And Cost-Based Selection | Open - National | | 25,000.00 | 0.00 | Pending Implementation | 2019-10-01 | | 2019-10-22 | | 2019-11-26 | | | | | | 2019-12-24 | | 2020-01-08 | 2020-01-26 | 2020-03-01 | 2020-05-31 | | |
| S-29 UNDER RERED-II-AF-II / Selection of consultant for promoting IDCOL ICS Program | IDA / 62020 | Household Energy | Post | Quality And Cost-Based Selection | Open - National | | 250,000.00 | 0.00 | Canceled | 2021-12-15 | 2021-12-22 | 2022-01-05 | | 2022-02-18 | | | | | | 2022-03-18 | | 2022-04-17 | 2022-05-22 | 2022-06-26 | 2024-06-25 | | |
| S-31 UNDER RERED-II-AF-II / Selection of Consultant for promoting IDCOL ICS Program | IDA / 62020 | Household Energy | Post | Quality And Cost-Based Selection | Open - International | | 500,000.00 | 0.00 | Pending Implementation | 2022-10-11 | | 2022-10-16 | | 2022-12-25 | | | | | | 2023-01-22 | | 2023-02-21 | 2023-03-28 | 2023-05-02 | 2023-12-31 | | |
| S-32 UNDER RERED-II-AF-II / Selection of consultant for field level sales campaign under IDCOL ICS Program | IDA / 62020 | Household Energy | Post | Quality And Cost-Based Selection | Open - National | | 250,000.00 | 0.00 | Pending Implementation | 2022-10-12 | | 2022-11-02 | | 2022-12-16 | | | | | | 2023-01-13 | | 2023-02-12 | 2023-03-19 | 2023-04-23 | 2023-12-31 | | |

INDIVIDUAL CONSULTANTS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | | Invitation to Identify/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | |
|--|-------------------|-----------------------|-------------|---------------------------------|-----------------|---------------|-------------------------|----------------------|----------------|--------------------|------------|--|------------|---------------------------|------------|-----------------|------------|---------------------|------------|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| IDCOL S-13 / Technical Consultant for Biogas Based Captive Plant - Draft Negotiated Contract | IDA / 51580 | Access to Electricity | Prior | Direct Selection | Direct | | 0.00 | 155,946.05 | Canceled | | | | | | | | | | |
| S-11 UNDER GPOBA-II FOR REREDPII / Selection of Individual Consultant for development of PO Module software under IDCOL Biogas program | IDA / 51580 | Household Energy | Post | Individual Consultant Selection | Open | | 2,560.00 | 2,248.94 | Completed | 2017-12-10 | 2018-01-22 | 2018-01-04 | 2018-02-05 | 2018-01-11 | 2018-02-07 | 2018-01-28 | 2018-02-11 | 2018-02-27 | 2018-09-04 |
| S-09 UNDER GPOBA-II FOR REREDPII / Selection of Individual Consultant for Development and Publication of Press News about IDCOL Programs & Project (Package No.: S-09 under GPOBA-II) | IDA / 51580 | Access to Electricity | Post | Individual Consultant Selection | Open | | 24,400.00 | 23,840.74 | Completed | 2017-11-30 | 2018-01-23 | 2017-12-18 | 2018-02-28 | 2017-12-25 | 2018-03-01 | 2018-01-17 | 2018-03-05 | 2018-06-16 | 2018-09-27 |
| S-12 UNDER GPOBA-II / Selection of Individual Consultant for the Design of Low-cost Brick-cement Based Biogas Plant under IDCOL Biogas & Bio-fertilizer Program (Package No.: S-12 under GPOBA-II) | IDA / 51580 | Household Energy | Post | Individual Consultant Selection | Open | | 11,000.00 | 10,768.00 | Completed | 2018-02-20 | 2018-02-18 | 2018-03-05 | 2018-02-19 | 2018-03-12 | 2018-03-08 | 2018-04-03 | 2018-03-11 | 2018-04-23 | 2018-04-20 |
| S-24 UNDER REREDPII-AF / Selection of firm for conducting impact assessment of solar irrigation, solar mini-grid and ICS projects of IDCOL (Package No.: S-24 under REREDPII-AF) | IDA / 55140 | Access to Electricity | Post | Direct Selection | Direct | | 108,000.00 | 126,115.99 | Completed | 2018-02-22 | | 2018-02-25 | 2017-10-30 | | | 2018-03-10 | 2018-02-22 | 2018-12-31 | 2019-11-24 |
| S-13 UNDER GPOBA-II / Selection of Individual Consultant for development of "Construction Manual" and "User Manual" under IDCOL Biogas & Bio-fertilizer Program | IDA / 51580 | Household Energy | Post | Individual Consultant Selection | Open | | 3,500.00 | 3,046.31 | Completed | 2018-03-01 | 2018-04-08 | 2018-03-09 | 2018-04-15 | 2018-03-14 | 2018-04-26 | 2018-03-22 | 2018-04-26 | 2018-05-06 | 2018-06-27 |
| S-14 UNDER GPOBA-II / Selection of Individual Consultant for the development of online-based PO Data Entry Software for larger plants under IDCOL Biogas & Bio-fertilizer program | IDA / 51580 | Household Energy | Post | Individual Consultant Selection | Direct | | 1,400.00 | 1,218.52 | Completed | 2018-04-05 | 2018-03-12 | 2018-04-10 | 2018-04-10 | 2018-04-20 | 2018-04-22 | 2018-05-08 | 2018-04-22 | 2018-11-04 | 2018-10-21 |
| S-17 UNDER RERED-II-AF-II / Selection of individual consultant for development of a socio-cultural program to promote woodlot plantation under IDCOL ICS Program | IDA / 62020 | Household Energy | Post | Individual Consultant Selection | Limited | | 4,380.00 | 3,814.52 | Terminated | 2018-10-08 | 2018-10-04 | 2018-10-23 | 2018-10-10 | 2018-10-28 | 2018-10-17 | 2018-11-05 | 2018-10-24 | 2019-01-19 | |
| S-18 UNDER RERED-II-AF-II / Selection of Individual Consultant for the Development of Mobile Application Based Inspection system under IDCOL ICS Program | IDA / 62020 | Household Energy | Post | Individual Consultant Selection | Limited | | 5,625.00 | 5,483.37 | Completed | 2018-10-15 | 2018-10-15 | 2018-10-30 | 2018-10-25 | 2018-11-04 | 2018-10-28 | 2018-11-08 | 2018-11-12 | 2019-02-06 | 2019-08-04 |
| S-22 UNDER REREDPII-AF / Selection of Technical Consultant under IDCOL Biomass program (under Renewable Energy Project) | IDA / 55140 | Access to Electricity | Post | Individual Consultant Selection | Limited | | 6,250.00 | 0.00 | Canceled | 2018-01-15 | | 2018-01-20 | | 2018-02-10 | | 2018-02-25 | | 2018-05-26 | |

| | | | | | | | | | | | | | | | | | | | |
|--|-------------|-----------------------------|------|---------------------------------|---------|--|------------|------------|------------------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| S-19 UNDER REREDH-AFI / Firm for arranging a design competition to select a firm for architectural and structural design work of new office building of IDCOL | IDA / 62020 | Sector Technical Assistance | Post | Direct Selection | Direct | | 37,500.00 | 7,004.44 | Completed | 2018-10-31 | 2018-05-15 | 2018-11-06 | 2018-05-15 | | | 2018-11-20 | 2018-05-15 | 2019-11-20 | 2018-12-20 |
| S-26 UNDER REREDP-II AF / Selection of Individual Consultant for Designing Leaflets & Manuals for IDCOL Biogas & Bio-fertilizer program | IDA / 55140 | Household Energy | Post | Individual Consultant Selection | Limited | | 937.50 | 882.92 | Completed | 2019-01-14 | 2018-12-10 | 2019-01-16 | 2019-01-27 | 2019-01-20 | 2019-02-04 | 2019-01-23 | 2019-02-07 | 2019-03-30 | 2019-02-27 |
| S-21 UNDER REREDP-II AF-II / Individual Consultant to develop domestic and commercial stoves | IDA / 62020 | Household Energy | Post | Individual Consultant Selection | Direct | | 56,250.00 | 58,364.55 | Signed | 2019-03-04 | 2019-04-07 | 2019-03-11 | 2019-05-05 | 2019-03-25 | 2019-05-22 | 2019-03-31 | 2019-05-30 | 2020-02-29 | |
| S-23 UNDER REREDP-II AF-II / Design of Biogas Manual | IDA / 62020 | Household Energy | Post | Direct Selection | Direct | | 312.50 | 294.31 | Completed | 2019-03-05 | 2019-03-17 | 2019-03-08 | 2019-03-14 | | | 2019-03-21 | 2019-03-20 | 2019-03-31 | 2019-03-31 |
| S-27 UNDER REREDP-II AF / Selection of Individual Consultant for developing mobile application for inspection of Solar Irrigation & Solar-Mini-grid with web service and option for integrating other project-related inspection templates | IDA / 55140 | Access to Electricity | Post | Individual Consultant Selection | Limited | | 12,500.00 | 0.00 | Canceled | 2019-09-01 | | 2019-09-05 | | 2019-09-08 | | 2019-09-12 | | | 2019-10-13 |
| S-25 UNDER REREDP-II AFII / Selection of Firm to measure personal exposure to Household Air Pollution (HAP) and stove usage patterns associated with transition to ICS under IDCOL ICS Program | IDA / 62020 | Household Energy | Post | Direct Selection | Direct | | 220,502.00 | 220,477.00 | Signed | 2019-10-06 | 2020-07-02 | 2019-10-16 | 2020-07-13 | | | 2019-11-12 | 2020-07-14 | 2020-05-10 | |
| S-26 UNDER REREDH-AFI / Selection of Consultant for Documenting R&D Activities on Renewable Energy of IDCOL | IDA / 62020 | Household Energy | Post | Direct Selection | Direct | | 15,000.00 | 13,573.32 | Completed | 2020-03-15 | 2020-02-04 | 2020-03-19 | 2020-02-05 | | | 2020-04-14 | 2020-06-21 | 2020-07-13 | 2020-11-05 |
| S-27 UNDER REREDP-II AF II / Developing a web-based software for online enrollment of solar products under IDCOL renewable energy programs | IDA / 62020 | Access to Electricity | Post | Individual Consultant Selection | Limited | | 15,000.00 | 0.00 | Canceled | 2020-09-23 | | 2020-09-24 | | 2020-09-29 | | 2020-10-06 | | | 2021-04-04 |
| S-28 UNDER REREDP-II AF II / Selection of consultant for IDCOL ICS program inspection app improvement | IDA / 62020 | Household Energy | Post | Individual Consultant Selection | Limited | | 5,625.00 | 5,071.73 | Signed | 2020-10-22 | 2021-03-07 | 2020-10-29 | 2021-03-01 | 2020-11-08 | 2021-03-15 | 2020-12-13 | 2021-03-24 | 2021-06-11 | |
| S-30 UNDER REREDP-II AF II / Selection of consultant for achieving gender targets under ICS Program | IDA / 62020 | Household Energy | Post | Individual Consultant Selection | Limited | | 10,000.00 | 0.00 | Under Implementation | 2022-07-24 | 2022-10-10 | 2022-07-29 | | 2022-08-19 | | 2022-09-23 | | | 2023-09-23 |
| S-33 UNDER REREDP-II AF II / Selection of an individual consultant to inspect the updated technical standard for SIP projects | IDA / 62020 | Access to Electricity | Post | Individual Consultant Selection | Limited | | 3,000.00 | 0.00 | Pending Implementation | 2022-10-12 | | 2022-10-17 | | 2022-10-24 | | 2022-11-05 | | | 2023-05-04 |