

Sample Procurement Plan

I. General

1. Project information: Project ID: **P075941**

Borrower: **The Republic of Burundi, the Republic of Rwanda, and the United Republic of Tanzania.**

Project Name: **Regional Rusumo Falls Hydroelectric Project**

Credit Nos : **5295 RW, 5296 TA**, Grant Nos : **H872-BI, 873-RW.**

Project Implementing Agency (PIA): **NELSAP's Rusumo Falls Project Implementation Unit (RPIU)** on behalf Regional Rusumo Power Company Limited.

2. Bank's approval Date of the procurement Plan: [Original: **June 25, 2013**; Revision 1: **20th October 2014, Revised 2: 23rd March 2015, Revised 3: 30th May 2015, Revised 4: 15th September 2015, Revised 5: 27th October 2015.**

2. Date of General Procurement Notice: **July 11th, 2013**

3. Period covered by this procurement plan: **June 2015 - December 2019**

II. Goods and Works and non-consulting services.

1. Prior Review Threshold: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Expenditure category		Procurement Method	Threshold	Contacts subject to prior review
1. Works	1	ICB	≥USD 10 million	≥ 15 million
	2	NCB	<USD 10 million	None
	3	Shopping	<USD 100,000.00	None
	4	LIB	All values	≥ 15 million
	5	Direct contracting	All values	≥ 0,1 million
2. Goods	1	ICB	≥USD 3 million	≥ 3 million
	2	NCB	<USD 3 million	None
	3	Shopping	<USD 100,000.00	None
	4	LIB	All values	≥ 3 million

July 9, 2010

	5	Direct contracting	All values	≥ 0,1 million
3.Non-consultancy services	1	NCB	<USD 0.5 million	≥ 3 million
	4	LIB	All values	≥ 3 million
	3	Shopping	<USD 100,000.00	None
	4	Direct contracting	All values	≥ 0,1 million

2. Prequalification. Bidders for **Civil Works and Electro-Mechanical and 220 KV Substation at Rusumo side including T-Line** shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.

3. Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines: Reference to (if any) Project Operational/Procurement Manual: World Bank's Guidelines for Procurement of Goods, Works and Non-Consulting Services under IBRD Loans and IDA Credits and Grants, dated January 2011; World Bank's Guidelines for Selection and Employment of Consultants under IBRD Loans and IDA Credits and Grants by World Bank Borrowers, dated January 2011, Project Agreement between International Development Association and Rusumo Power Company Limited, NBI Procurement & Disposal Manual and Rusumo Project Implementation Manual.

4. Reference to (if any) Project Operational/Procurement Manual:

--

5. Any Other Special Procurement Arrangements: --

6. Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)

6.1. Works

1	2	3	4	5	6	7	8	9
Re f. No .	Contract (Description)	Estimated Cost \$	Procur ement Metho d	Prequ alificat ion (yes/n o)	Domes tic Preference (yes/n o)	Review by Bank (Prior / Post)	Expected Bid-Opening Date	Comme nts
1	CP 1 - Civil Works	163,500,000.00	ICB	Yes	No	Prior	01/04/2016	
2	CP 2- Electro - Mechanical Works and 220 KV Substation	113,000,000.00	ICB	Yes	No	Prior	26/04/2016	

July 9, 2010

	at Rusumside including T-Line							
	Office renovation	35,000.00	Shopping	No	Yes	Post	06/10/2015	

6.2. Goods

1	2	3	4	5	6	7	8	9
Ref. No.	Contract (Description)	Estimated Cost \$	Procurement Method	Prequalification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Expected Bid-Opening Date	Comments
1	Software (Accounting Sun System License 2 users)	8,000.00	DC	No	No	Prior	12/11/2015	
2	Computers and Office Equipment	95,500.00	Shopping	No	No	Post	04/09/2005	
3	Safeguards Equipment and Personal protective equipment	16,000.00	Shopping	No	No	Post	09/11/2015	
4	Office Furniture	26,050.00	Shopping	No	No	Post	04/09/2005	
5	Development	12,000.00	Shopping	No	No	Post	22/11/2015	

July 9, 2010

	Communication to support RAP / LADP implementation							
6	Software (Electronic Archive)	15,600.00	Shopping	No	No	Post	22/11/2015	

6.3. Non-Consulting Services

1	2	3	4	5	6	7	8	9
Ref. No.	Contract (Description)	Estimated Cost in \$	Procurement Method	Pre-qualification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Expected Bid-Opening Date	Comments
1	Awareness campaign program (Drama)	15,000.00	Shopping	No	Yes	Post	07/08/2015	

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

Expenditure category		Procurement Method	Prior Review Threshold	Contacts subject to prior review
1. Firms	1	QCBS, QBS, FBS, LCS	≥USD 200,000.00	≥ 1 million
	2	QCBS, CQS, LCS, QBS, FBS	<USD 200,000.00	
	3	SSS	All values	≥ 0,1 million
2. Individuals	1	Three CVs	≥USD 100,000.00	≥ 0,2 million
	2	SSS	All values	≥ 0,1 million

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$100,000.00 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

- 3. Any Other Special Selection Arrangements:**

July 9, 2010

4. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5	6	7
Ref. No.	Description of Assignment	Estimated Cost	Selection Method	Review by Bank (Prior / Post)	Expected Proposals Submission Date	Comments
1	External Audit	30,000.00	LCS	Post	27/10/2015	
2	Legal firm for Advise on legal matters	30,000.00	LCS	Post	27/10/2015	
3	Monitoring of water Quality measurements	80,000.00	QBS	Post	13/11/2014	
4	Two NGO,s for Implementing Livelihood Restoration Program	343,306.00	QCBS	Prior	06/01/2015	
5	Consultant for preparation of EIA	30,000.00	IC	Post	19/11/2015	
6	Outcome Evaluation Specialist	40,000.00	IC	Post	23/11/2015	
	STAFF					
7	Mechanical Engineer	245,857.50	IC	Prior	12/02/2016	
8	Civil Engineer	245,857.50	IC	Prior	12/02/2016	
9	Electrical Engineer	245,857.50	IC	Prior	12/02/2016	
10	Accountant	70,000.00	IC	Post	29/10/2015	
11	Lead Safeguard Specialist	153,486.00	SSS1	Prior	29/10/2015	
12	Communications Officer	140,000.00	IC	Prior	11/04/2016	
13	Social Development and Resettlement Officer	141,023.00	SSS	Prior	29/10/2015	

¹ The assignments 12 to 14 are amendments² on the contracts signed on 1st October 2012 and amended 1st October 2013, currently William Katete, Communication Officer, left the project and we request his replacement
July 9, 2010

14	Administrative Assistant	53,781.00	SSS	Prior	29/10/2015	
15	Finance Officer	141,023.00	SSS2	Prior	01/06/2016	
16	Procurement Officer	141,023.00	SSS	Prior	01/06/2016	
17	External Audit July 2015-June2016	8,000.00	SSS	Prior	26/04/2016	
18	Water Hyacinth	25,000.0	IC	Post	11/07/2016	

² The assignments 16 to 17 are amendment1 for contracts which began in July 2014.
July 9, 2010

PROCUREMENT PLAN Eastern Africa : AFR RI-Regional Rusumo Falls Hydroelectric Project

General Information
 Country: Eastern Africa Bank's Approval Date of the Original Procurement Plan: 2017-02-16
 Project ID: PO75941 Revised Plan Date(s) (comma delineated, leave blank if non 2022-02-21)
 Project Name: AFR RI-Regional Rusumo Falls Hydroelectric Project
 Loan / Credit No: IDA / S2950, IDA / H8720, IDA / S2960
 Executing Agency/ies Nile Basin Initiative

WORKS Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Conte Complete
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
RR-NELSP-6422-CW-RFB / CPJ Civil Works and Design, Supply and installation of Hydro-Mechanical Equipment	IDA / S2950	A1. Civil works	Prior	Request for Bids	Open - International	Single Stage - One Envelope				159,893,462.00	74,785,883.31	Under Review					2015-09-30		2015-12-23			2016-05-05		2016-08-16	2016-04-06	2016-11-09	2016-11-09	2020-01-31	
RR-NELSP-6419-CW-RFB / CPJ Design, Supply and Installation of Electro-Mechanical Equipment	IDA / S2950	A2. Mechanical and Electrical Works	Prior	Request for Bids	Open - International	Single Stage - One Envelope				91,930,016.00	85,305,497.59	Signed					2015-09-30		2016-01-09			2016-05-05		2016-08-16	2017-03-29	2016-11-09	2016-11-09	2020-02-02	
RR-NELSP-6451-CW-RFQ / Gallery forest within the same zone	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Request for Quotations	Limited	Single Stage - One Envelope				15,000.00	0.00	Pending Implementation							2016-12-24							2017-03-13		2017-04-12	
RR-NELSP-8902-CW-CDD / Build and furnish a chicken pen	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Community Driven Development	Limited - National					5,333.00	0.00	Under Implementation							2017-03-01	2017-08-16	2017-03-08	2017-08-17	2017-03-15	2017-08-24	2017-03-22	2017-03-24	2017-04-23	2017-04-23	
RR-NELSP-8947-CW-CDD / cowshed construction	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Community Driven Development	Limited - National					7,000.00	9,694.82	Signed							2017-03-01	2017-04-23	2017-03-06	2017-03-23	2017-03-20	2017-03-26	2017-03-27	2017-04-05	2017-04-27	2017-06-20	
RR-NELSP-8903-CW-CDD / Construct goat shed	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Community Driven Development	Limited - National					1,460.00	0.00	Pending Implementation							2017-03-01	2017-03-08			2017-03-15		2017-03-22	2017-03-24		2017-05-08	
RR-NELSP-8916-CW-CDD / Construct a pigsty	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Community Driven Development	Limited - National					1,460.00	0.00	Pending Implementation							2017-03-01	2017-03-08			2017-03-15		2017-03-22	2017-03-24		2017-04-23	
RR-NELSP-8913-CW-CDD / Construct hydroponics structure	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Community Driven Development	Limited - National					2,000.00	0.00	Pending Implementation							2017-03-01	2017-03-06			2017-03-20		2017-03-27	2017-04-05		2017-05-05	
RR-NELSP-8911-CW-CDD / Construct 1 green house construction	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Community Driven Development	Open - National					16,800.00	7,044.92	Signed							2017-03-01	2017-03-15	2017-03-06		2017-04-05	2017-03-22	2017-04-21	2017-04-29	2017-05-21	2017-05-21	
RR-NELSP-9694-CW-CDD / Cowshed, gates sets constructed	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Community Driven Development	Open - National					13,400.00	0.00	Pending Implementation							2017-01-22	2017-01-27			2017-02-24		2017-03-26	2017-04-04		2017-05-19	
RR-NELSP-LADP-43511-CW-RFB / Execution works for construction of KICUNA Health Center - LADP RWANDA	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Request for Bids	Open - National	Single Stage - One Envelope				675,000.00	705,100.14	Signed							2017-11-22	2017-10-18	2017-11-27		2017-12-27	2017-11-27	2018-01-01	2018-01-31	2018-02-26	2018-07-30	
RR-NELSP-LADP-43564-CW-RFB / Construction of Rusumo water supply schemes - LADP TANZANIA	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,300,000.00	0.00	Pending Implementation							2018-04-20		2018-04-25		2018-06-06		2018-06-20	2018-07-18		2019-04-14	
RR-NELSP-LADP-43566-CW-RFB / Construction of two students dormitories (Boys and girls) - LADP TANZANIA	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Request for Bids	Open - National	Single Stage - One Envelope				140,000.00	212,731.55	Signed							2018-04-10	2019-04-30	2018-04-15		2018-05-30	2019-05-15	2018-06-11	2019-05-22	2018-07-11	2019-08-22	2019-01-07
RR-NELSP-LADP-43675-CW-RFB / Construction of ICT workshop - LADP TANZANIA	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Request for Bids	Open - National	Single Stage - One Envelope				40,000.00	0.00	Pending Implementation							2018-05-24		2018-05-29		2018-06-28		2018-07-12	2018-08-09		2018-12-07	
RR-NELSP-LADP-43694-CW-RFB / Execution works for REHABILITATION OF NYAGATENYI-NCANDA EARTH ROAD FEEDER ROAD IN KAREHE DISTRICT 30KMs - LADP RWANDA	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,570,000.00	1,627,845.95	Signed							2017-10-10	2017-07-11	2017-10-15		2017-11-14	2017-11-09	2017-11-28	2017-09-29	2017-12-26	2017-12-08	2018-06-24
RR-NELSP-LADP-43703-CW-RFB / Construction of health center - LADP TANZANIA	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Request for Bids	Open - National	Single Stage - One Envelope				545,000.00	523,638.02	Signed							2018-06-03	2019-11-29	2018-06-08		2018-07-08	2020-01-07	2018-07-22	2020-01-16	2018-08-23	2020-04-15	2019-02-15
RR-NELSP-LADP-43739-CW-RFB / Rehabilitation of tailoring masonry and carpentry workshops - LADP TANZANIA	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Request for Bids	Open - National	Single Stage - One Envelope				100,000.00	0.00	Pending Implementation							2018-06-13		2018-06-18		2018-07-18		2018-08-01	2018-08-22		2019-02-18	
RR-NELSP-PIU-6442-CW-RFQ / Install the river hydrology monitoring equipment - PIU	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Request for Quotations	Limited	Single Stage - One Envelope				20,000.00	36,419.11	Signed									2016-11-18		2018-07-24				2017-01-15	2018-11-15	2017-03-15
RR-NELSP-LADP-55594-CW-RFB / EXECUTION WORKS FOR THE CONSTRUCTION OF CATONDE - CAHIMA WATER PIPELINE in Ngoma District LADP RWANDA	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,492,689.00	1,377,706.42	Signed							2018-03-12	2018-03-26	2018-03-17		2018-04-28	2018-05-04	2018-05-28	2018-06-06	2018-07-02	2018-09-10	2018-12-29
RR-NELSP-PIU-86502-CW-RFQ / Construction of car parked and partition wall for the Server room	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Request for Quotations	Limited	Single Stage - One Envelope				5,000.00	0.00	Pending Implementation									2018-10-09						2018-11-07		2018-12-07
RR-NELSP-129700-CW-RFQ / Repairing of PAP's houses resulted from blasting impacts T2	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Request for Quotations	Limited	Single Stage - One Envelope				135,000.00	109,572.47	Completed									2019-08-06		2020-06-06			2019-10-01	2019-09-05	2020-09-30	
RR-NELSP-PIU-186343-CW-RFB / Construction of Fighting water hyacinth system in Rusumo Area	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Request for Bids	Open - National	Single Stage - One Envelope				40,000.00	0.00	Pending Implementation							2020-09-28		2020-10-03		2020-11-03		2020-11-03	2020-11-24		2021-01-23	
RR-NELSP-PIU-196447-CW-RFQ / Construction and repair of 2 additional houses for the PAP's resulting from blasting impact	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Request for Quotations	Open - National	Single Stage - One Envelope				20,000.00	0.00	Pending Implementation									2020-10-02						2020-12-02		2021-05-31
RR-NELSP-LADP RW - 196449-CW-RFB / Construction works of drilling of boreholes for LADP Rwanda Kirehe District	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Request for Bids	Open - National	Single Stage - One Envelope				23,785.00	0.00	Pending Implementation							2020-10-15		2020-10-22		2020-12-03		2021-01-02	2021-03-06		2021-03-23	

RW-NELAP-13896-CS-QCS / Consultancy services for assessment of Environmental and social safeguards implementation performance	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Quality And Cost-Based Selection	Open - National		20,000.00	0.00	Cancelled	2019-10-31		2019-11-21	2020-01-04			2020-02-05	2020-03-02	2020-04-06	2020-05-11	2020-07-10
RW-NELAP-10524-RU-CS-LCS / External Audit Fiscal Year 2019 2020	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Least Cost Selection	International		10,000.00	0.00	Pending Implementation	2020-04-20		2020-05-11	2020-05-27			2020-06-24	2020-07-24	2020-08-28	2020-10-02	2020-11-01
RW-NELAP-RU-18618-CS-LCS / Consultancy services for the preparation of Monitoring plan of Biodiversity within Rusumo Project area	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Least Cost Selection	Open - International		30,000.00	0.00	Under Implementation	2020-09-14	2020-09-11	2020-10-05	2020-11-18			2020-12-18	2021-01-15	2021-02-19	2021-03-26	2021-09-22
RW-NELAP-RU-18619-CS-LCS / Consultancy services to prepare Remedial Action Plan(RAP) for back water effects	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Least Cost Selection	Open - National		18,810.00	0.00	Under Implementation	2020-08-31	2020-12-16	2020-09-21	2020-11-04			2020-12-02	2021-01-01	2021-02-05	2021-03-12	2021-06-10
RW-NELAP-RU-18623-CS-LCS / Feasibility study for the construction and Raising of Ferry Ramp at Ruvubu River and repair of the road from Rusumo via Ferry to Ngara	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Least Cost Selection	Open - National		45,000.00	0.00	Pending Implementation	2020-08-03		2020-08-24	2020-09-28			2020-10-28	2020-11-18	2020-12-09	2020-12-30	2021-02-28
RW-NELAP-RPCL-186649-CS-LCS / Recruitment of a consulting firm to produce Power Purchase Agreement (PPA) for RPCL	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Least Cost Selection	Open - International		130,000.00	0.00	Under Implementation	2020-09-15	2021-05-03	2020-09-16	2020-10-21			2020-11-20	2020-12-20	2021-01-27	2021-02-14	2021-05-15
RW-NELAP-RU-186026-CS-LCS / Consultancy service to conduct 3rd Outcome Evaluation for Livelihood Restoration Program (LRP) in Ngara Tanzania and Kirehe in Rwanda	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Least Cost Selection	Open - International		31,827.00	0.00	Cancelled	2020-08-24		2020-09-14	2020-10-28			2020-11-25	2020-12-21	2021-01-29	2021-03-05	2021-09-01
RW-NELAP-LADP BJ-20143-CS-QCS / Supervision consultancy for construction of health centers/construction works of vocational training centers and construction of Giteanyi head office Lot 1 and water supply systems Lot 2	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Quality And Cost-Based Selection	Open - National		50,000.00	0.00	Pending Implementation	2019-02-12		2019-03-05	2019-04-18			2019-05-16	2019-06-15	2019-07-20	2019-08-24	2020-08-23
RW-NELAP-LADP RW-222819-CS-QCS / Consultancy services for the supervision of Casoko Giteki Ruvubu Muramba water pipeline in Ngoma District	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Quality And Cost-Based Selection	Open - National		10,000.00	0.00	Pending Implementation	2018-09-23		2018-10-14	2018-11-27			2018-12-25	2019-01-24	2019-02-28	2019-04-04	2020-04-03
RW-NELAP-LADP RW-222822-CS-QCS / Consultancy services for the supervision of Kigabiro-Burunge-Gatete feeder road in Ngoma District	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Quality And Cost-Based Selection	Open - National		10,000.00	0.00	Pending Implementation	2018-09-23		2018-10-14	2018-11-27			2018-12-25	2019-01-24	2019-02-28	2019-04-04	2020-04-03
RW-NELAP-RU-231025-CS-LCS / Hiring of external audit firm for Rusumo Project for the year ending 30th June 2020 (P/ 2020/2021)	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Least Cost Selection	Open - National		10,000.00	0.00	Under Implementation	2021-05-03	2021-05-03	2021-05-24	2021-07-07			2021-08-04	2021-09-03	2021-10-08	2021-11-12	2021-12-12
RW-NELAP-RU-246128-CS-QCS / Hiring a Consulting firm to support Rusumo Project in improvement of Safeguards implementation	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Quality And Cost-Based Selection	Open - National		152,000.00	0.00	Under Implementation	2021-08-26	2021-08-19	2021-09-16	2021-10-30			2021-11-27	2021-12-27	2022-01-31	2022-03-07	2023-03-07

INDIVIDUAL CONSULTANTS																				
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
RW-NELAP-6418-CS-INDV / Business Communication Officer	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Individual Consultant Selection	Open		129,340.00	129,340.00	Signed	2016-03-04		2016-06-08	2016-06-29	2017-05-22	2016-11-03	2016-11-03	2016-11-03	2018-11-03		
RW-NELAP-6420-CS-CDS / Rusumo Project Manager	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Direct Selection	Direct		271,917.00	271,920.00	Signed	2016-08-29	2017-06-12	2016-09-08			2016-10-01	2016-10-01		2017-09-30		
RW-NELAP-6673-CS-CDS / Training on subsystem	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Direct Selection	Direct		2,000.00	0.00	Pending Implementation	2017-02-10		2017-02-20				2017-03-09		2017-03-16		
RW-NELAP-6684-CS-INDV / Legal advisor services	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Limited		30,000.00	0.00	Pending Implementation	2017-02-28		2017-03-05	2017-03-26		2017-04-30			2018-04-30		
RW-NELAP-6686-CS-CDS / RPCL MD	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Direct Selection	Direct		189,460.00	185,861.00	Signed	2017-02-20		2017-03-20				2017-05-31	2017-07-20		2019-05-31	
RW-NELAP-6689-CS-CDS / Environmental Officer	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Direct Selection	Direct		135,807.00	133,220.00	Signed	2017-02-13		2017-02-23				2017-04-27	2017-04-21		2019-04-27	
RW-NELAP-6678-CS-CDS / Social Resettlement Officer	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Direct Selection	Direct		121,800.00	0.00	Under Implementation	2017-02-15	2017-05-22	2017-03-04			2017-04-27				2019-04-27	
RW-NELAP-6683-CS-CDS / Resettlement Assistant	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Direct Selection	Direct		60,000.00	0.00	Under Implementation	2017-02-20	2017-06-02	2017-03-06			2017-04-27				2019-04-27	
RW-NELAP-10740-CS-INDV / Project Civil Engineer	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Individual Consultant Selection	Open		129,340.00	0.00	Under Implementation	2016-07-12		2017-03-29	2017-05-10	2017-04-04		2017-04-14			2020-04-15	
RW-NELAP-10737-CS-INDV / Project Electrical/Mechanical Engineer	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Individual Consultant Selection	Open		133,800.00	0.00	Under Implementation	2016-07-12		2017-03-27		2017-04-03		2017-04-11			2020-04-10	
RW-NELAP-16915-CS-INDV / Procurement Assistant	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		60,000.00	0.00	Under Implementation	2017-04-20	2017-05-17	2017-06-08			2017-06-10			2017-06-12		2019-06-12
RW-NELAP-16761-CS-INDV / Regional Rusumo Falls HydroElectric Project Manager	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Individual Consultant Selection	Open		543,840.00	546,000.00	Completed	2017-06-01	2017-06-12	2017-08-09	2017-08-22	2017-08-22	2017-09-20	2017-08-24			2019-09-30	2019-02-12
RW-NELAP-18143-CS-INDV / Lead Safeguard Specialist	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		139,800.00	0.00	Under Implementation	2017-06-22		2017-08-10		2017-08-17		2017-08-31			2019-08-31	
RW-NELAP-26979-CS-CDS / Consulting services for the independent panel of experts (IPCE-for environmental matters)	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Direct Selection	Direct		297,000.00	0.00	Under Implementation	2017-09-03		2017-09-05	2018-01-09			2017-10-06			2019-10-06	

RR-NELAP-26981-CS-CDS / Consulting services for the independent panel of experts (IPCE) for social matters	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Prior	Direct Selection	Direct		342,000.00	342,000.00	Signed	2017-09-03	2017-09-14	2017-09-05			2017-09-09	2017-09-15	2019-09-09
RR-NELAP-22089-CS-NDV / HR and general/operational services Officer	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Limited		60,000.00	0.00	Pending Implementation	2017-10-23		2017-10-28	2017-11-18		2017-12-23		2019-12-23
RR-NELAP-15605-CS-NDV / Pest Management Plan	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		15,000.00	0.00	Pending Implementation	2018-02-13		2018-03-11	2018-03-18		2018-04-02		2018-06-11
RR-NELAP-15685-CS-NDV / Water use plan	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		6,000.00	0.00	Pending Implementation	2018-03-19		2018-04-14	2018-04-28		2018-06-02		2018-07-02
RR-NELAP-15102-CS-CDS / I/PE Hydro-Hydraulics Dam Safety Specialist	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Direct Selection	Direct		291,450.00	0.00	Under Implementation	2018-03-13		2018-03-23			2018-05-27		2020-02-20
RR-NELAP-15597-CS-CDS / I/PE Dam Safety Technical Specialist	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Direct Selection	Direct		291,450.00	0.00	Under Implementation	2018-03-13		2018-03-19			2018-03-25		2020-02-20
RR-NELAP-15594-CS-CDS / I/PE Dam Safety Geotechnical Specialist	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Direct Selection	Direct		291,450.00	0.00	Under Implementation	2018-03-13		2018-03-23			2018-05-27		2020-02-20
RR-NELAP-LADP-43154-CS-NDV / LADP TANZANIA Country Coordinator (Ngara)	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		90,000.00	0.00	Pending Implementation	2018-01-12		2018-02-23	2018-03-02		2018-03-16		2020-12-30
RR-NELAP-LADP-26996-CS-NDV / Coordinator of LADP Basin and Citarany - LADP BURUNDI	IDA / H8720	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		90,000.00	0.00	Pending Implementation	2007-09-06		2007-10-25	2007-11-01		2007-11-13		2009-11-14
RR-NELAP-LADP-27002-CS-NDV / Procurement Officer for LADP Basin and Citarany - LADP BURUNDI	IDA / H8720	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open - National		72,000.00	0.00	Pending Implementation	2007-09-07		2007-10-28	2007-11-04		2007-11-18		2009-11-17
RR-NELAP-PIU-48550-CS-CDS / Procurement of a Legal Advisor regarding CPI Contract - PIU	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Direct Selection	Direct		70,000.00	0.00	Pending Implementation	2018-02-02		2018-02-15			2018-02-20		2018-05-21
RR-NELAP-PIU-48549-CS-CDS / Primates study - PIU	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Direct Selection	Direct		6,250.00	0.00	Pending Implementation	2018-01-23		2018-02-02			2018-02-13		2018-02-28
RR-NELAP-PIU-36014-CS-NDV / HR Officer - PIU	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		60,000.00	0.00	Pending Implementation	2017-11-10		2017-12-11	2018-01-21		2018-02-25		2020-02-25
RR-NELAP-PIU-32502-CS-NDV / Patent Legal / Contract management - PIU	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		133,800.00	0.00	Pending Implementation	2017-10-13		2017-12-01	2017-12-22		2018-01-26		2018-07-25
RR-NELAP-PIU-6661-CS-NDV / Recruitment of 2 Environment compliance Inspectors - PIU	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		72,000.00	0.00	Pending Implementation	2017-02-14		2017-04-14	2017-05-05		2017-06-09		2019-05-30
RR-NELAP-PIU-32500-CS-CDS / Social Development and Revestment Officer - PIU	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Direct Selection	Direct		72,790.00	0.00	Pending Implementation	2017-10-01		2017-10-03			2017-10-12		2018-10-12
RR-NELAP-LADP-27010-CS-NDV / Accountant for Citarany - LADP BURUNDI	IDA / H8720	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		72,000.00	0.00	Pending Implementation	2007-09-08		2007-10-27	2007-11-03		2007-11-11		2009-11-10
RR-NELAP-LADP-27018-CS-NDV / Accountant for Busoni - LADP BURUNDI	IDA / H8720	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		72,000.00	0.00	Pending Implementation	2007-09-04		2007-10-07	2007-10-14		2007-11-11		2009-11-10
RR-NELAP-PIU-78610-CS-NDV / Legal Specialist	IDA / S2950	A2. Mechanical and Electrical Works	Post	Individual Consultant Selection	Open		138,000.00	0.00	Under Implementation	2018-09-10	2018-10-10	2018-10-29			2018-11-05		2020-11-18
RR-NELAP-79959-PIU-CS-CDS / Review of the Project PM	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Direct Selection	Direct		10,000.00	0.00	Pending Implementation	2018-09-27		2018-10-07			2018-10-18		2018-11-08
RR-NELAP-26973-CS-CDS / I/PE Dam safety Hydrologist and Hydraulics Dam Safety	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Direct Selection	Direct		311,450.00	0.00	Cancelled	2017-09-04		2017-09-06			2017-10-08		2019-10-08
RR-NELAP-26977-CS-CDS / I/PE Dam safety Geotechnical Specialist	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Direct Selection	Direct		311,450.00	0.00	Cancelled	2017-09-04		2017-09-06			2017-10-07		2019-10-07
RR-NELAP-26983-CS-CDS / I/PE Dam Safety Technical Specialist	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Direct Selection	Direct		291,450.00	0.00	Cancelled	2017-09-04		2017-09-06			2017-09-23		2019-09-23
RR-NELAP-PIU-86417-CS-NDV / Accountant (second)	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		60,000.00	0.00	Pending Implementation	2018-11-07		2018-12-26	2019-01-16		2019-02-20		2021-02-19
RR-NELAP-PIU-86115-CS-NDV / Social Development and Revestment Officer	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		133,800.00	0.00	Pending Implementation	2018-07-28		2018-09-21	2018-10-12		2018-11-16		2020-11-15
RR-NELAP-43277-CS-NDV / LADP Country Coordinator (Kirehe&Ngoma)	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		72,000.00	0.00	Cancelled	2017-11-17		2017-12-20	2017-12-27		2017-12-30		2020-12-29
RR-NELAP-100016-CS-NDV / PIU Procurement Assistant	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		60,000.00	0.00	Pending Implementation	2019-01-19		2019-03-09	2019-03-30		2019-05-04		2019-10-31
RR-NELAP-101339-CS-NDV / BSRMP Project Manager	IDA / S2950	A4.Owner's engineer and Project Supervision	Prior	Individual Consultant Selection	Open		543,343.00	0.00	Cancelled	2019-02-18		2019-04-08	2019-04-29		2019-06-03		2021-06-02
RR-NELAP-101345-CS-NDV / Internal Auditor for PIU Basins Project	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Limited		60,000.00	0.00	Pending Implementation	2019-02-18		2019-02-23	2019-03-16		2019-04-20		2021-04-19
RR-NELAP-108259-CS-NDV / Survey for Standard Living	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		21,000.00	0.00	Pending Implementation	2019-03-28		2019-05-16	2019-06-06		2019-07-11		2019-12-08
RR-NELAP-103652-CS-CDS / I/PE Dam Safety Technical Specialist	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		305,135.00	0.00	Pending Implementation	2019-04-01		2019-05-04	2019-05-18		2019-06-15		2020-12-06
RR-NELAP-108254-CS-CDS / Legal advisory	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Direct Selection	Direct		81,252.00	78,815.05	Signed	2019-03-28	2019-03-30	2019-04-01	2019-04-05		2019-04-26		2019-06-20

RW-NELAP-113889-CS-INDV / Regional Resource Falls Hydroelectric Project - Project Manager	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Prior	Individual Consultant Selection	Open		543,343.00	480,000.00	Signed	2019-05-07	2019-05-08	2019-06-25	2019-07-09	2019-07-02	2019-07-17	2019-07-11	2019-07-25	2021-07-10
RW-NELAP-118344-CS-INDV / RPCL Managing Director	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		185,861.00	0.00	Pending Implementation	2019-05-24		2019-06-26		2019-07-03		2019-07-12		2021-07-11
RW-NELAP-127015-CS-INDV / RPCL Plant Manager	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		237,600.00	0.00	Under Implementation	2019-08-29	2019-08-21	2019-10-17		2019-11-07		2019-12-12		2022-12-11
RW-NELAP-127017-CS-INDV / RPCL Finance and Administration Manager	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		237,600.00	0.00	Under Implementation	2019-08-28	2019-08-21	2019-10-16		2019-11-06		2019-12-11		2022-12-10
RW-NELAP-127018-CS-INDV / RPCL Electrical Engineer	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		151,200.00	0.00	Under Implementation	2019-08-28	2019-08-21	2019-10-16		2019-11-06		2019-12-11		2022-12-10
RW-NELAP-127024-CS-INDV / RPCL Mechanical Engineer	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		151,200.00	0.00	Under Implementation	2019-08-28	2019-08-21	2019-10-16		2019-11-06		2019-12-11		2022-12-10
RW-NELAP-127025-CS-INDV / RPCL Human Resource and Administration Officer	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		151,200.00	0.00	Under Implementation	2019-08-28	2019-08-21	2019-10-16		2019-11-06		2019-12-11		2022-12-10
RW-NELAP-127027-CS-INDV / RPCL Mechanical Technician No 1	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		82,080.00	0.00	Under Implementation	2019-08-28	2019-08-21	2019-10-16		2019-11-06		2019-12-11		2022-12-10
RW-NELAP-127028-CS-INDV / RPCL Protection and control Technician	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		82,080.00	0.00	Under Implementation	2019-08-28	2019-08-21	2019-10-16		2019-11-06		2019-12-11		2022-12-10
RW-NELAP-127060-CS-INDV / RPCL Mechanical Technician No 2	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		82,080.00	0.00	Under Implementation	2019-08-28	2019-08-21	2019-10-16		2019-11-06		2019-12-11		2022-12-10
RW-NELAP-138702-CS-INDV / Social and Resettlement Officer(Wanda)	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		60,000.00	0.00	Cancelled	2019-10-24	2019-11-20	2019-12-12		2020-01-02		2020-02-06		2021-02-05
RW-NELAP-133133-CS-CDS / Legal Advisory firm to finalize CS Referral 2	IDA / S2960	A4.Owner's engineer and Project Supervision	Post	Direct Selection	Direct			100,000.00	0.00	Pending Implementation	2019-10-15		2019-10-25				2019-12-29		2020-12-19
RW-NELAP-163826-CS-CDS / HIRING AN INDIVIDUAL CONSULTANT TO PRODUCE PROCEDURE MANUAL FOR RPCL	IDA / S2960	A4.Owner's engineer and Project Supervision	Post	Direct Selection	Direct			30,000.00	0.00	Under Implementation	2020-02-24	2020-03-27	2020-03-05				2020-04-30		2020-06-29
RW-NELAP-RPCL-186005-CS-INDV / Recruitment of a Security Officer	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		40,247.00	0.00	Under Implementation	2020-08-11	2020-12-01	2020-10-19		2020-11-09		2020-12-14		2021-12-14
RW-NELAP-RPCL-186155-CS-INDV / Recruitment of a consultant to undertake ERP Software Purchase and Implementation.	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		120,000.00	0.00	Pending Implementation	2020-09-15		2020-10-25		2020-11-15		2020-12-20		2021-02-18
RW-NELAP-163823-CS-INDV / HIRING AN INDIVIDUAL CONSULTANT TO REVIEW THE POWER PURCHASE AGREEMENT (PPA)	IDA / S2960	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		20,000.00	0.00	Cancelled	2020-04-06		2020-05-11		2020-05-25		2020-06-08		2020-08-07
RW-NELAP-PIU-186444-CS-CDS / Hiring of Independent Panel of Experts for Social matters	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post		Individual Consultant Selection	Direct		114,000.00	0.00	Under Implementation	2020-10-19	2021-02-10	2020-10-29		2020-11-03		2020-11-13		2021-06-30
RW-NELAP-PIU-186440-CS-CDS / Hiring of Independent Panel of Expert for Environmental matters	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Direct Selection	Direct			99,000.00	0.00	Under Implementation	2020-10-19	2021-02-09	2020-10-29				2020-11-13		2021-06-30
NELAP-200506-CS-RPCL-INDV / Recruitment of an IT Engineer	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		40,247.00	0.00	Under Implementation	2020-11-16	2020-12-01	2021-01-04		2021-01-18		2021-02-01		2021-06-30
NELAP-200509-CS-INDV-RPCL / Recruitment of a Legal Officer	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		40,247.00	0.00	Under Implementation	2020-11-16	2020-12-01	2021-01-04		2021-01-11		2021-01-21		2021-06-30
RW-NELAP-207499-CS-INDV / Community Relations Expert	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post		Individual Consultant Selection	Open		30,000.00	0.00	Under Implementation	2020-12-01	2020-12-01	2020-12-30		2021-01-04		2021-01-14		2021-07-13
RW-NELAP-PIU-208915-CS-INDV / Consultancy services to conduct 2nd Outcome Evaluation for Livelihood Restoration Program (LRP) in Ngara Tazama and Kiriba District-Eastern Province-Rwanda side	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post		Individual Consultant Selection	Open		33,827.00	0.00	Under Implementation	2020-12-24	2020-12-23	2021-02-11		2021-03-04		2021-04-08		2021-06-07
RW-NELAP-PIU-229574-CS-INDV / Preparation of a report on loss of income/profits for PAPA around Rusumo Village Ngara District-Kapaga Region Tanzania side and Kiriba District-Eastern Province-Rwanda side	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post		Individual Consultant Selection	Open		11,488.00	0.00	Pending Implementation	2021-04-22		2021-06-10		2021-07-01		2021-08-05		2021-10-04
RW-NELAP-PIU-231020-CS-CDS / Sun system / Finance software update and improvement with adding purchasing module	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Direct Selection	Direct			15,000.00	0.00	Pending Implementation	2021-04-30		2021-05-10				2021-07-14		2021-08-13
RW-NELAP-PIU-234318-CS-INDV / Hiring an accountant (Third) for NELAP PIU	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		60,000.00	0.00	Pending Implementation	2021-06-01		2021-07-20		2021-08-10		2021-09-14		2023-09-14
RW-NELAP-RPCL-242104-CS-INDV / Recruitment of a Civil Engineer for RPCL	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		46,714.00	0.00	Under Implementation	2021-08-02	2021-08-03	2021-09-20		2021-10-11		2021-11-15		2022-11-15
RW-NELAP-RPCL-242107-CS-INDV / Recruitment of a Civil technician for RPCL	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		25,793.00	0.00	Under Implementation	2021-08-02	2021-08-03	2021-09-20		2021-10-11		2021-11-15		2022-11-15
RW-NELAP-RPCL-242108-CS-INDV / Recruitment of a Senior Accountant for RPCL	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		46,714.00	0.00	Under Implementation	2021-08-02	2021-08-03	2021-09-20		2021-10-11		2021-11-15		2022-11-15
RW-NELAP-RPCL-242109-CS-INDV / Recruitment of a Junior Accountant for RPCL	IDA / S2950	A4.Owner's engineer and Project Supervision	Post		Individual Consultant Selection	Open		25,886.00	0.00	Under Implementation	2021-08-02	2021-08-03	2021-09-20		2021-10-11		2021-11-15		2022-11-15

RW-NELAP-RPCL-24211- CS-INDV / Recruitment of maintenance planner for RPCL	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		46,714.00	0.00	Under Implementation	2021-08-02	2021-08-03	2021-09-20	2021-10-11	2021-11-15	2022-11-15
RW-NELAP-RPCL-24214- CS-INDV / Recruitment of four (4) Electrical Technicians for RPCL	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		10,234.00	0.00	Under Implementation	2021-08-02	2021-08-03	2021-09-20	2021-10-11	2021-11-15	2022-11-15
RW-NELAP-RPCL-24218- CS-INDV / Recruitment of eight (8) Operators for RPCL	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		204,712.00	0.00	Under Implementation	2021-08-02	2021-08-03	2021-09-20	2021-10-11	2021-11-15	2022-11-15
RW-NELAP-RPCL-24224- CS-INDV / Recruitment of four(4) Shift in charge for RPCL	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		188,574.00	0.00	Under Implementation	2021-08-02	2021-08-03	2021-09-20	2021-10-11	2021-11-15	2022-11-15
RW-NELAP-RPCL-24228- CS-INDV / Recruitment of Human Resources assistant for RPCL	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		25,586.00	0.00	Under Implementation	2021-08-02	2021-08-03	2021-09-20	2021-10-11	2021-11-15	2022-11-15
RW-NELAP-RPCL-24232- CS-INDV / Recruitment of two(2) Mechanical Technicians for RPCL	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		51,586.00	0.00	Under Implementation	2021-08-02	2021-08-30	2021-09-20	2021-10-11	2021-11-15	2022-11-15
RW-NELAP-LADP BU - 246096-CS-INDV / Recruitment of LADP Coordinator for Giteanyi and Busoni Commune-Burundi	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		30,000.00	0.00	Under Implementation	2021-08-16	2021-08-25	2021-10-04	2021-10-25	2021-11-29	2022-11-29
RW-NELAP-LADP BU - 246100-CS-INDV / Recruitment of Two(2) community development officers for LADP Busoni and Giteanyi-Burundi	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		48,000.00	0.00	Under Implementation	2021-08-16	2021-08-25	2021-10-04	2021-10-25	2021-11-29	2022-11-29
RW-NELAP-LADP BU- 246101-CS-INDV / Recruitment of Two(2) Civil engineers for LADP Giteanyi and Busoni- Burundi	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		48,000.00	0.00	Under Implementation	2021-08-16	2021-08-25	2021-10-04	2021-10-25	2021-11-29	2022-11-29
RW-NELAP-LADP BU- 246105-CS-INDV / Recruitment of Two(2) environmental officers for LADP Giteanyi and Busoni- Burundi	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		48,000.00	0.00	Under Implementation	2021-08-16	2021-08-25	2021-10-04	2021-10-25	2021-11-29	2022-11-29
RW-NELAP-LADP BU - 246108-CS-INDV / Recruitment of office secretary for LADP Coordinator-Burundi	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		12,000.00	0.00	Pending Implementation	2021-08-16		2021-10-04	2021-10-25	2021-11-29	2022-11-29
RW-NELAP-LADP TZ - 246113-CS-INDV / Recruitment of LADP Coordinator for Ngara District Tanzania	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		30,000.00	0.00	Under Implementation	2021-08-16	2021-08-25	2021-10-04	2021-10-25	2021-11-29	2022-11-29
RW-NELAP-LADP TZ - 246117-CS-INDV / Recruitment of Community Development Officer for LADP Tanzania	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		24,000.00	0.00	Under Implementation	2021-08-16	2021-08-25	2021-10-04	2021-10-25	2021-11-29	2022-11-29
RW-NELAP-LADP TZ- 246118-CS-INDV / Recruitment of civil engineer for LADP Tanzania	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		24,000.00	0.00	Under Implementation	2021-08-16	2021-08-25	2021-10-04	2021-10-25	2021-11-29	2022-11-29
RW-NELAP-LADP TZ - 246119-CS-INDV / Recruitment of environmental officer for LADP Tanzania	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		24,000.00	0.00	Under Implementation	2021-08-16	2021-08-25	2021-10-04	2021-10-25	2021-11-29	2022-11-29
RW-NELAP-LADP TZ - 246121-CS-INDV / Recruitment of procurement Officer for LADP Tanzania	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		24,000.00	0.00	Under Implementation	2021-08-16	2021-08-25	2021-10-04	2021-10-25	2021-11-29	2022-11-29
RW-NELAP-LADP RW - 246123-CS-INDV / Recruitment of Community Development Officer for LADP Kiruhhe District-Rwanda	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		24,000.00	0.00	Under Implementation	2021-08-16	2021-08-25	2021-10-04	2021-10-25	2021-11-29	2022-11-29
RW-NELAP-LADP NGO - 246127-CS-INDV / Recruitment of community development officer for LADP Ngoma District-Rwanda	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		24,000.00	0.00	Under Implementation	2021-08-16	2021-08-25	2021-10-04	2021-10-25	2021-11-29	2022-11-29
RW-NELAP-RU-246129-CS- INDV / Recruitment of an individual consultant to conduct gender based vulnerability activities for Ruzumbe Project for Rwanda and Tanzania	IDA / S2950	A4.Owner's engineer and Project Supervision	Post	Individual Consultant Selection	Open		22,565.00	0.00	Under Implementation	2021-08-26	2021-10-11	2021-10-14	2021-11-04	2021-12-09	2022-06-07
RW-NELAP-LADP BU - 246130-CS-INDV / Recruitment of procurement officer for LADP Burundi	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Individual Consultant Selection	Open		24,000.00	0.00	Under Implementation	2021-08-16	2021-08-25	2021-10-04	2021-10-25	2021-11-29	2022-11-29
RW-NELAP-LADP TZ - 246134-CS-CS / Hiring a consulting firm to supervise the remaining works of Ruzumbe water project for LADP Tanzania	IDA / S2950	A3.Social and Environmental Impacts Mitigation	Post	Direct Selection	Direct		300,000.00	0.00	Pending Implementation	2021-08-16		2021-08-26		2021-10-30	2022-04-28