

Procurement Plan
Urban Development Project

July 9, 2010

PROCUREMENT PLAN Kyrgyz Republic : Urban Development Project

General Information

Country: Kyrgyz Republic Bank's Approval Date of the Original Procurement Plan: 2017-02-23
 Project ID: P151416 Revised Plan Date(s): (comma delineated, leave blank if non 2021-01-28
 Project Name: Urban Development Project GPN Date:
 Loan / Credit No: TF / 19293, IDA / 57620, IDA / D1010, TF / A1993
 Executing Agency(ies) Community Development and Investment Agency

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
IDA-UDP-CW-2017-3 / Improvement of street lightning in Toktogul/	IDA / 57620	Component A: Urban Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				150,000.00	144,840.63	Signed					2017-05-21	2017-05-19	2017-05-26					2017-07-07	2017-06-19	2017-07-27	2017-07-14	2017-08-31	2017-09-04	2018-02-27
IDA-UDP-CW-17-1 / "Rehabilitation of water supply system in Kerben city, Djalal-Abad oblast" (2 lots).	IDA / 57620	Component A: Urban Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,800,000.00	3,321,894.45	Signed					2017-10-17	2017-10-20	2017-10-22					2017-12-03	2017-11-21	2018-01-02	2018-03-27	2018-02-06	2018-04-20	2018-08-05
IDA-UDP-CW-2017-4 / Improvement of street lightning in Balykchy	IDA / 57620	Component A: Urban Development	Post	Request for Proposals	Open - National	Single Stage - One Envelope				190,000.00	0.00	Canceled					2018-02-06		2018-02-11					2018-03-24		2018-04-23		2018-05-28		2019-01-10
IDA-UDP-CW-2018-5 / Construction works of Astanov school, Balykchy city.	IDA / 57620	Component A: Urban Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				959,126.00	849,451.05	Signed					2018-04-29	2018-05-04	2018-05-04					2018-06-15	2018-06-25	2018-07-15	2018-09-11	2018-08-19	2018-10-19	2019-02-15
IDA-UDP-CW-2018-6 / Construction works of Toktogul school, Toktogul city	IDA / 57620	Component A: Urban Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				856,014.00	884,766.49	Signed					2018-04-29	2018-05-04	2018-05-04					2018-06-15	2018-06-25	2018-07-15	2018-09-04	2018-08-19	2018-10-19	2019-02-15
IDA-UDP-CW-2018-2 / Rehabilitation of water supply system in Suluykta city Batken oblast (5 Lots)	IDA / 57620	Component A: Urban Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,250,000.00	3,194,335.04	Signed					2018-04-25	2018-05-16	2018-05-04					2018-06-15	2018-06-11	2018-07-15	2018-07-12	2018-08-19	2018-09-01	2019-11-30
IDA-UDP-CW-2018-7 / Construction works of Jakyppov school and Ak-Tilek kindergarten, Balykchy city (2 Lots)	TF / A1993	Component A: Urban Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				823,834.00	740,789.72	Signed					2018-08-10	2018-07-27	2018-08-15					2018-09-26	2018-09-04	2018-10-26	2018-10-26	2018-11-30	2018-12-21	2019-05-29
IDA-UDP-CW-2018-8 / Construction works of Bokonbaeva school and Archa-Beshik kindergarten, Toktogul city (2 Lots)	TF / A1993	Component A: Urban Development	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,314,328.00	1,154,757.65	Signed					2018-08-10	2018-07-27	2018-08-15					2018-09-26	2018-09-04	2018-10-26	2018-10-19	2018-11-30	2018-12-21	2019-05-29
IDA-UDP-CW-2021-1 / Rehabilitation of water supply system in Suluykta (Phase 2)	IDA / 57620	Component A: Urban Development	Prior	Direct Selection	Direct					329,000.00	0.00	Canceled					2020-12-28		2021-01-02								2021-02-06		2021-08-05	
IDA-UDP-CW-2021-2 / Rehabilitation of water supply system in Suluykta (Phase 2)	IDA / 57620	Component A: Urban Development	Prior	Direct Selection	Direct					255,495.00	0.00	Canceled					2020-12-28		2021-01-02								2021-02-06		2021-08-05	
IDA-UDP-CW-2021-1/1 / Additional extension of the Sulukta water supply network	IDA / 57620	Component A: Urban Development	Post	Direct Selection	Direct					329,000.00	0.00	Pending Implementation					2021-01-13		2021-01-18								2021-02-22		2021-08-21	
IDA-UDP-CW-2021-2/2 / Additional extension of the Sulukta water supply network	IDA / 57620	Component A: Urban Development	Post	Direct Selection	Direct					255,495.00	0.00	Pending Implementation					2021-01-13		2021-01-18								2021-02-22		2021-08-21	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
ARIS-UDP-G-18-1 / Purchase of special machinery (back loading waste machinery) for Toktogul, Kerben, Balykchy and Suluykta towns	TF / A1993	Component A: Urban Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		150,000.00	131,057.90	Completed						2018-08-10	2018-08-10	2018-08-17					2018-09-28	2018-09-07	2018-10-28		2018-12-02	2018-10-23	2019-05-31	2019-01-31
IDA-UDP-G-2020-1 / Purchase of computer equipment for billing systems for municipalities (Sulukta)	IDA / D1010	Component A: Urban Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		5,500.00	0.00	Canceled						2020-12-19		2020-12-16								2021-02-13		2021-08-12		
IDA-UDP-G-2020-2 / Purchase of furniture equipment for input of billing systems for municipalities (Suluykta)	IDA / D1010	Component A: Urban Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		1,500.00	0.00	Canceled						2020-12-19		2020-12-16								2021-02-13		2021-08-12		
IDA-UDP-NCB-GOODS-2020-6 / Purchase of special equipment for cities Sulukta, Kerben, Balykchy, Toktogul.	IDA / D1010	Component A: Urban Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		250,000.00	0.00	Under Implementation						2020-12-14	2020-12-18	2020-12-19	2020-12-21				2021-01-30		2021-03-01		2021-04-05		2021-10-02	
IDA-UDP-NCB-GOODS-2020-4 / Purchase of furniture for schools and kindergarten in the city Balykchy, Toktogul	IDA / D1010	Component A: Urban Development	Post	Request for Bids	Open - National	Single Stage - One Envelope		210,000.00	0.00	Under Implementation						2020-12-14	2020-12-18	2020-12-19	2020-12-21				2021-01-30		2021-03-01		2021-04-05		2021-10-02	

IDA-UDP-COODS-2020-5 / Purchase of equipment and inventory for schools and kindergartens in the city Toktogul, Balykchy	IDA / D1010	Component A: Urban Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		20,000.00	0.00	Under Implementation										2020-12-19	2020-12-16					2021-02-13	2021-08-12
IDA-UDP-G-2020-1-RT1 / Purchase of computer equipment for billing systems for municipalities (Sulukta)	IDA / 57620	Component A: Urban Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		5,500.00	0.00	Pending Implementation										2021-02-02						2021-03-30	2021-09-26
IDA-UDP-G-2020-2-RT1 / Purchase of furniture equipment for input of billing systems for municipalities (Sulukta)	IDA / 57620	Component A: Urban Development	Post	Request for Quotations	Open - National	Single Stage - One Envelope		1,500.00	0.00	Pending Implementation										2021-02-02						2021-03-30	2021-09-26

NON CONSULTING SERVICES																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
UDP PPG-FBS-2015-3 / Preparation of Feasibility Studies and Detailed Designs of water supply systems in Sulukta and Kerben	TF / 19293	Component A: Urban Development	Prior	Fixed Budget Selection	Open - International		0.00	346,000.00	Signed															2015-12-22		2016-01-02		
UDP PPG-QCBS-2016-4 / Preparation of Feasibility Studies and Designs for Improved Seismic Safety and Energy Efficiency of Schools and Kindergartens and Technical Supervision of construction.	IDA / 57620	Component A: Urban Development	Prior	Quality And Cost-Based Selection	Open - International		0.00	647,522.22	Signed															2016-11-10		2016-11-15		
ARIS-AUDIT-ACS-2017-1 / Audit of project funds	IDA / 57620	Component C: Implementation Support	Post	Least Cost Selection	Open - International		60,000.00	71,433.00	Signed	2017-10-17	2017-10-09	2017-11-07	2018-03-12	2017-12-21	2018-03-28				2018-01-18	2018-04-18	2018-02-17	2018-04-18	2018-03-24	2018-04-23	2018-04-28	2018-04-26	2018-10-25	
IDA-UDP-CS-CQS-2018-1 / Contract supervision for schools local company	IDA / 57620	Component A: Urban Development	Post	Consultant Qualification Selection	Open - National		150,000.00	168,921.90	Signed	2018-10-03	2018-10-31	2018-10-24	2018-11-02	2018-12-07	2018-12-03								2019-01-06	2018-12-14	2019-02-10	2018-12-14	2019-08-09	
IDA-UDP-CQS-2018-2 / Consultants services to carry out hydrogeological studies of springs pinching out on the left bank of the Padysha-Ata river in Kerben town, Jalal-Abad oblast	IDA / 57620	Component A: Urban Development	Post	Consultant Qualification Selection	Open - National		20,000.00	0.00	Canceled	2019-03-05	2019-03-14	2019-03-26	2019-03-19	2019-05-09									2019-06-08	2019-07-13	2020-01-09			
IDA-UDP-CQ-2019-3 / Impact Assessment	IDA / 57620	Component A: Urban Development	Post	Consultant Qualification Selection	Open - National		35,000.00	0.00	Canceled	2020-01-30		2020-02-20		2020-04-04									2020-05-04	2020-06-08	2020-12-05			

INDIVIDUAL CONSULTANTS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion											
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual										
UDP-ECAPDEV-CS-2015-1 / Consultancy Services for the Results Assessment of the Urban Development Project (UDP) and Bishkek and Osh Urban Infrastructure Project (BOUIP)	TF / 19293	Component A: Urban Development	Prior	Direct Selection	Direct		0.00	43,758.68	Signed								2015-07-01												
IDA-UDP-CS-IC-17-1 / Consultant for development of streetlighting design	IDA / 57620	Component A: Urban Development	Post	Direct Selection	Direct		3,000.00	3,936.30	Completed	2017-05-14	2018-05-18	2017-05-24	2017-05-12			2017-07-28	2017-05-15	2018-01-24	2017-08-31										
IDA-UDP-CS-IC-2017-2 / Resident engineer in Kerben	IDA / D1010	Component A: Urban Development	Post	Individual Consultant Selection	Open		18,530.00	5,947.69	Signed	2017-05-28	2018-05-17	2017-07-16	2018-04-10	2017-08-06	2018-04-10	2017-09-10	2018-04-23	2018-03-09											
IDA-UDP-CS-IC-2017-3 / Resident engineer in Sulukta	IDA / 57620	Component A: Urban Development	Post	Individual Consultant Selection	Open		18,530.00	3,018.73	Signed	2017-05-28	2018-05-17	2017-07-16	2018-09-05	2017-08-06	2018-09-05	2017-09-10	2018-09-13	2018-03-09											
IDA-UDP-CS-IC-2017-4 / Assistant resident engineer in Kerben	IDA / D1010	Component A: Urban Development	Post	Individual Consultant Selection	Open		8,824.00	4,758.15	Signed	2017-05-28	2018-05-18	2017-07-16	2018-04-10	2017-08-06	2018-04-10	2017-09-10	2018-04-23	2018-03-09											
IDA-UDP-CS-IC-2017-5 / Assistant resident engineers in Sulukta	IDA / D1010	Component A: Urban Development	Post	Individual Consultant Selection	Open		8,824.00	2,082.41	Signed	2017-05-28	2018-05-18	2017-07-16	2018-09-05	2017-08-06	2018-09-05	2017-09-10	2018-09-13	2018-03-09											
IDA-UDP-IC-2018-2 / Social mobilizers	IDA / 57620	Component B: Institutional Strengthening	Post	Individual Consultant Selection	Open		11,118.00	5,146.54	Signed	2018-06-29	2018-06-01	2018-11-18	2018-04-10	2018-12-09	2018-04-10	2019-01-13	2018-04-16	2019-07-12											
IDA-UDP-IC-2018-3 / Social mobilizers	IDA / 57620	Component B: Institutional Strengthening	Post	Individual Consultant Selection	Open		11,118.00	2,185.97	Signed	2018-07-01	2018-05-16	2018-08-19	2018-09-05	2018-09-09	2018-09-12	2018-10-14	2018-09-13	2019-04-12											

IDA-UDP-IC-2018-11 / Strengthening of technical supervision	IDA / 57620	Component C: Implementation Support	Post	Individual Consultant Selection	Open		100,000.00	104,946.40	Terminated	2018-02-06	2018-01-17	2018-03-27	2018-04-18	2018-04-17	2018-04-16	2018-05-22	2018-04-30	2018-11-18	
IDA-UDP-S55-17-4 / Consultant for author supervision Toktagul	IDA / 57620	Component A: Urban Development	Post	Direct Selection	Direct		1,500.00	1,371.78	Completed	2017-09-06	2017-09-07	2017-09-27	2017-09-21			2017-09-28	2017-09-28	2018-03-30	2018-03-03
IDA-UDP-S55-18-1 / Consultant for author supervision Balykchy	IDA / 57620	Component A: Urban Development	Post	Direct Selection	Direct		1,500.00	1,371.78	Completed	2017-09-06	2018-05-18	2017-09-26	2018-04-02			2018-02-28	2018-04-02	2018-09-30	2018-09-30
IDA-UDP-IC-18-18 / Consultant on improving the activity of the water utilities of Kerben, Sulukta	IDA / 57620	Component B: Institutional Strengthening	Post	Individual Consultant Selection	Open		40,000.00	48,310.29	Terminated	2018-04-04	2018-06-01	2018-06-29	2018-07-09	2018-07-20	2018-07-20	2018-08-24	2018-08-01	2019-02-20	
IDA-UDP-IC-18-17 / Local consultant on improving the activity of the water utilities of Kerben, Sulukta	IDA / 57620	Component B: Institutional Strengthening	Post	Individual Consultant Selection	Open		11,600.00	6,955.62	Completed	2018-04-04	2018-06-01	2018-05-23	2018-08-10	2018-06-13	2018-08-27	2018-07-18	2018-09-04	2019-01-14	2019-11-30
IDA-UDP-IC-2017-1 / Contract supervision for lightning/Electrical engineer in Toktagul city	IDA / 57620	Component B: Institutional Strengthening	Post	Individual Consultant Selection	Open		6,500.00	1,575.93	Completed	2017-06-15	2017-10-01	2017-08-26	2017-10-10	2017-09-16	2017-10-10	2017-11-01	2017-11-01	2018-03-31	2018-03-30
IDA-UDP-IC-2018-17 / Consultant for author supervision in Kerben city Djalal-Abad oblast	TF / A1993	Component A: Urban Development	Post	Individual Consultant Selection	Limited		7,500.00	12,987.62	Signed	2018-05-31	2018-05-24	2018-06-05	2018-06-20	2018-06-26	2018-06-20	2018-07-31	2018-06-20	2019-10-31	
IDA-UDP-IC-2018-18 / Consultant for author supervision in Sulukta city Batken oblast	TF / A1993	Component A: Urban Development	Post	Individual Consultant Selection	Limited		7,500.00	12,627.73	Signed	2018-05-31	2018-05-24	2018-06-05	2018-06-20	2018-06-26	2018-06-20	2018-08-01	2018-06-20	2020-01-31	
IDA-UDP-IC-2018-1 / Contract supervision for lightning/Electrical engineer in Balykchy city	IDA / 57620	Component B: Institutional Strengthening	Post	Individual Consultant Selection	Open		6,500.00	6,911.70	Completed	2018-05-18	2018-03-01	2018-07-06	2018-03-30	2018-07-27	2018-03-30	2018-08-31	2018-04-02	2019-02-27	2018-12-31
IDA-UDP-IC-2018-25 / International consultant for seismic	IDA / 57620	Component A: Urban Development	Post	Individual Consultant Selection	Open		50,000.00	21,035.00	Signed	2018-10-03	2018-10-30	2018-11-21	2018-11-16	2018-12-12	2018-12-24	2019-01-16	2018-12-28	2019-07-15	
IDA-UDP-IC-2018-26 / international consultant on energy efficiency	IDA / 57620	Component A: Urban Development	Post	Individual Consultant Selection	Open		50,000.00	32,571.00	Signed	2018-10-03	2018-10-30	2018-11-21	2018-11-16	2018-12-12	2018-12-27	2019-01-16	2018-12-28	2019-07-15	
IDA-UDP-CS-DS-2018-1 / Local consultant for author supervision for school	IDA / 57620	Component A: Urban Development	Post	Direct Selection	Direct		61,500.00	87,093.37	Signed	2018-10-03	2018-12-06	2018-10-13	2018-10-25			2018-12-17	2018-12-17	2019-06-15	
IDA-UDP-IC-2018-21 / Consultant on legal zoning and land use. (Consultant#3)	IDA / 57620	Component B: Institutional Strengthening	Post	Individual Consultant Selection	Open		10,230.00	0.00	Canceled	2018-10-05	2018-11-29	2018-11-23		2018-12-14		2019-01-18		2019-07-17	
IDA-UDP-IC-2018-22 / Consultant on planning socio-economic development, local governance and citizen participation in the decision-making process (Consultant#1 Team Leader)	IDA / 57620	Component B: Institutional Strengthening	Post	Individual Consultant Selection	Open		15,750.00	0.00	Canceled	2018-10-05	2018-12-19	2018-11-23		2018-12-14		2019-01-18		2019-07-17	
IDA-UDP-IC-2018-23 / Consultant on spatial planning. (Consultant #2)	IDA / 57620	Component B: Institutional Strengthening	Post	Individual Consultant Selection	Open		15,000.00	0.00	Canceled	2018-10-05	2018-11-29	2018-11-23		2018-12-14		2019-01-18		2019-07-17	
IDA-UDP-IC-2018-28 / Local consultant to adapt the Manual	IDA / 57620	Component A: Urban Development	Post	Individual Consultant Selection	Open		8,000.00	3,582.18	Completed	2018-11-30	2018-12-04	2019-01-18	2019-02-11	2019-02-08	2019-02-11	2019-03-15	2019-02-12	2019-09-11	2020-07-31
IDA-UDP-IC-2018-29 / International consultant on Strengthening of technical supervision	IDA / 57620	Component A: Urban Development	Post	Individual Consultant Selection	Open		60,000.00	26,468.00	Signed	2018-12-07	2018-12-10	2019-01-25	2019-01-30	2019-02-15	2019-02-11	2019-03-22	2019-02-12	2020-03-21	
IDA-UDP-CS-DS-2018-2 / International consultant - advisor on construction technical supervision of water supply projects in Kerben and Sulukta towns	IDA / 57620	Component A: Urban Development	Post	Direct Selection	Direct		15,000.00	0.00	Canceled	2018-10-05		2018-10-15				2018-12-19		2019-06-17	
IDA-UDP-IC-2018-31 / Technical support consultant of the UDP on water supply projects	IDA / 57620	Component B: Institutional Strengthening	Post	Individual Consultant Selection	Open		15,000.00	24,550.00	Signed	2018-12-25	2018-12-19	2019-02-12	2019-02-07	2019-03-05	2019-02-11	2019-04-09	2019-02-12	2019-10-06	
IDA-UDP-IC-2018-32 / Consultant on improving the activity of the water utilities of Kerben, Sulukta	IDA / 57620	Component A: Urban Development	Post	Individual Consultant Selection	Open		50,000.00	36,457.00	Completed	2018-12-20	2018-12-19	2019-02-07	2018-12-04	2019-02-28	2018-12-27	2019-04-04	2018-12-28	2019-10-01	2019-11-30
IDA-UDP-IC-2018-27 / Consultant on legal issues (Consultant#4)	IDA / 57620	Component A: Urban Development	Post	Individual Consultant Selection	Open		7,500.00	0.00	Canceled	2018-11-12	2018-11-29	2018-12-31		2019-01-21		2019-02-25		2019-08-24	
IDA-UDP-IC-2018-33 / lawyer (Consultant#4)	IDA / 57620	Component A: Urban Development	Post	Individual Consultant Selection	Open		13,500.00	0.00	Canceled	2018-12-20	2018-12-27	2019-02-07		2019-02-28		2019-04-04		2019-10-01	

IDA-UDP-IC-2019-22 / Consultant on planning socio-economic development, local governance and citizen participation in the decision-making process (Consultant#1 Team Leader)	IDA / 57620	Component B: Institutional Strengthening	Post	Direct Selection	Direct		15,750.00	12,074.00	Completed	2019-03-05	2019-03-18	2019-03-15	2019-03-20			2019-05-19	2019-04-01	2019-11-15	2019-12-25
IDA-UDP-IC-2019-23 / Consultant on spatial planning. (Consultant #2)	IDA / 57620	Component B: Institutional Strengthening	Post	Direct Selection	Direct		15,000.00	11,146.29	Completed	2019-03-05	2019-03-18	2019-03-15	2019-03-20			2019-05-19	2019-03-25	2019-11-15	2019-12-25
IDA-UDP-IC-2019-21 / Consultant on legal zoning and land use. (Consultant#3)	IDA / 57620	Component B: Institutional Strengthening	Post	Direct Selection	Direct		10,230.00	8,917.03	Completed	2019-03-05	2019-03-18	2019-03-15	2019-03-20			2019-05-19	2019-03-29	2019-11-15	2019-12-25
IDA-UDP-IC-2019-33 / Lawyer (Consultant#4)	IDA / 57620	Component B: Institutional Strengthening	Post	Direct Selection	Direct		13,500.00	12,074.00	Completed	2019-03-05	2019-03-18	2019-03-15	2019-03-20			2019-05-19	2019-04-01	2019-11-15	2019-12-25
IDA-UDP-IC-2019-35 / Institutional Development Specialist	IDA / 57620	Component B: Institutional Strengthening	Post	Individual Consultant Selection	Open		17,000.00	28,627.81	Signed	2019-05-06	2019-05-08	2019-06-24	2019-06-21	2019-07-15	2019-06-24	2019-08-19	2019-07-01	2020-02-15	
IDA-UDP-IC-2019-37 / Hydrogeologist	IDA / 57620	Component A: Urban Development	Post	Individual Consultant Selection	Limited		3,750.00	4,350.45	Signed	2019-07-12	2019-08-01	2019-07-17	2019-09-02	2019-08-07	2019-09-05	2019-09-11	2019-09-09	2020-03-09	
IDA-UDP-IC-2019-39 / Electrical and mechanical engineer	IDA / 57620	Component A: Urban Development	Post	Individual Consultant Selection	Limited		7,500.00	4,372.19	Completed	2019-07-12	2019-08-01	2019-07-17	2019-09-02	2019-08-07	2019-09-05	2019-09-11	2019-09-05	2020-03-09	2020-08-31
IDA-UDP-SSS-19-1 / Consulting services for amending previously developed Design and Estimate Documentation	IDA / 57620	Component A: Urban Development	Post	Direct Selection	Direct		10,000.00	10,384.65	Signed	2019-10-31	2020-02-27	2019-11-10	2019-11-04			2020-01-14	2019-11-13	2020-07-12	
IDA-UDP-IC-2020-1 / Civil Engineer	IDA / 57620	Component B: Institutional Strengthening	Post	Individual Consultant Selection	Limited		2,700.00	13,162.64	Signed	2020-02-04	2020-02-03	2020-02-09	2020-01-31	2020-03-01	2020-02-04	2020-04-05	2020-02-04	2020-10-02	
IDA-UDP-IC-2019-38 / Quality control Engineer	IDA / 57620	Component A: Urban Development	Post	Individual Consultant Selection	Limited		3,750.00	0.00	Canceled	2019-07-12		2019-07-17		2019-08-07		2019-09-11		2020-03-09	
IDA-UDP-SSS-2020-3 / Impact Assessment	IDA / D1010	Component C: Implementation Support	Post	Direct Selection	Direct		18,000.00	0.00	Under implementation	2020-12-28	2020-12-25	2021-01-07				2021-03-13		2021-09-09	