

Plan de Passation de marchés – Partie texturale

I. Généralités

1. **L'information sur le projet** : Djibouti – Electricité de Djibouti - Projet d'Electrification durable – P158505
2. **Date d'approbation du Plan de passation de marchés par la Banque** : Révision Avril 2018
3. **Date de notification du Plan Général de Passation de marchés** : Avril 2018
4. **Période couverte par le Plan de Passation de marchés** : 2018-2019

II. Biens et Travaux et Services autres que consultants

1. **Seuil de Revue préalable** : Applicables pour Djibouti pour risque substantiel
2. **Pré-qualification** : Pas prévu par ce plan.
3. **Procédures proposées pour les composantes CDD** (selon le paragraphe. 3.17 des Directives : Non applicable
4. Référence (s'il y en a) au Manuel d'exécution du projet / Manuel de Passation de marchés : Le manuel a détaillé les arrangements institutionnels et le processus de passation des marchés prévus
5. Tout autre arrangement spécial en passation de marchés : Le projet a prévu une passation de marchés anticipée et financement rétroactif.

III. Sélection de consultants

1. **Seuil de Revue Préalable** : Applicables pour Djibouti pour risque substantiel
2. **Liste restreinte composée entièrement de consultants nationaux** : Liste restreinte de consultants pour prestations de services, estimés à moins de \$300,000 par contrat, peut comporter entièrement des consultants nationaux selon les dispositions du paragraphe 2.7 des directives de sélection de consultants.
3. **Tout autre arrangement spécial de Sélection de consultants** : Pas de financement rétroactif pour les services de consultants

IV. Activités de renforcement de capacités de l'Agence d'exécution avec calendrier

Les activités de renforcement de capacité seront renseignées dans le plan de travail et budget annuel. Elles pourront être énumérées avec le détail suivant

No.	Résultats escomptés / Description de l'activité	Coût estimatif	Durée estimative	Date de début	Commentaires

PROCUREMENT
PLAN

Djibouti : Djibouti: Sustainable Electrification Program

General Information

Country: Djibouti **Bank's Approval Date of the Original Procurement Plan:** 2018-04-04
Revised Plan Date(s): (comma delineated, leave blank if not) 2020-02-03
Project ID: P158505 **QFN Date:** 2018-02-21
Project Name: Djibouti: Sustainable Electrification Program
Loan / Credit No.: IDA / 60690
Executing Agency(ies): Electricite de Djibouti

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
DJ-EDJ-55359-CW-RFB / Travaux de construction de 6 postes de transformateurs de Balbala SUD	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,980 connections)	A posteriori	Appel d'offres	Open - National	Single Stage - One Envelope		150,000.00	43,845.48	Signé					2018-08-01	2018-08-06					2018-09-17	2018-10-17			2018-11-21	2018-05-20		
DJ-EDJ-88336-CW-RFB / Travaux de construction de 10 postes de transformation à Balbala SUD et NORD	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,980 connections)	A posteriori	Appel d'offres	Open - National	Single Stage - One Envelope		200,000.00	238,823.82	Signé					2018-12-10	2018-12-15					2019-01-26	2019-02-25			2019-04-01	2019-09-28		
DJ-EDJ-100658-CW-DIR / Travaux de construction des réseaux MT/BT/EP	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,980 connections)	A priori	Passation de marché de gré à gré	Direct			500,000.00	553,680.19	Signé					2019-03-31	2019-04-05									2019-05-10	2019-11-06		
DJ-EDJ-100659-CW-DIR / Travaux de construction des réseaux MT/BT/EP (2)	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,980 connections)	A priori	Passation de marché de gré à gré	Direct			500,000.00	504,379.49	Signé					2019-03-31	2019-04-05									2019-05-10	2019-11-06		
DJ-EDJ-100661-CW-DIR / Travaux de construction des réseaux MT/BT/EP (3)	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,980 connections)	A priori	Passation de marché de gré à gré	Direct			500,000.00	528,582.64	Signé					2019-03-28	2019-04-02									2019-05-07	2019-11-03		
DJ-EDJ-117420-CW-RFQ / Travaux de construction de deux postes	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,980 connections)	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		70,000.00	0.00	En cours d'exécution							2019-08-06								2019-10-01	2020-03-29		

DJ-EDJ-15631-CW-RFB / Travaux de construction d'un réseau de basse tension et éclairage à BALBALA	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Appel d'offres	Open - National	Single Stage - One Envelope		1,000,000.00	0.00	En attente d'exécution				2020-04-01	2020-04-06				2020-05-18	2020-06-17	2020-07-22	2021-01-18	
DJ-EDJ-15636-CW-RFB / Travaux de construction d'un réseau de moyenne tension à Balbala	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Appel d'offres	Open - National	Single Stage - One Envelope		500,000.00	0.00	En attente d'exécution				2020-06-01	2020-06-06				2020-07-18	2020-08-17	2020-09-21	2021-03-20	

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
DJ-EDJ-51462-GO-RFQ / Acquisition des équipements informatiques	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Demande de prix	Open - National	Single Stage - One Envelope		30,000.00	0.00	En attente d'exécution																				
DJ-EDJ-5303-GO-DIR / Acquisitions des disjoncteurs «cellules avec câbles	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct			200,000.00	155,631.13	Signé				2018-05-15	2018-05-20											2018-06-24			2018-12-21	
DJ-EDJ-55930-GO-DIR / Accessoires des cellules des postes de transformateurs	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct			25,000.00	18,692.38	Signé				2018-05-15	2018-05-20											2018-06-24			2018-12-21	
DJ-EDJ-52247-GO-DIR / Acquisitions de deux licences SUCCES pour le service comptabilité	IDA / 60690	Technical Assistance, Capacity Building and Program Management (US\$0.7 million from IDA and US\$ 0.28 million from EDD)	A posteriori	Passation de marché de gré à gré	Direct			15,000.00	14,493.71	Signé				2018-05-10	2018-05-15											2018-06-19			2018-12-16	
DJ-EDJ-55936-GO-DIR / Acquisitions des embouts	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct			71,500.00	56,199.81	Signé				2018-05-15	2018-05-20											2018-06-24			2018-12-21	
DJ-EDJ-55284-GO-DIR / Acquisitions des équipements de câbles et transformateurs	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A priori	Passation de marché de gré à gré	Direct			670,000.00	410,733.88	Signé				2018-05-10	2018-05-15											2018-06-19			2018-12-16	

DJ-EDJ-5331-GO-DIR / Acquisitions des poteaux en bois	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct															2018-05-15	2018-05-20													2018-06-24	2018-12-21					
DJ-EDJ-5334-GO-DIR / Acquisitions des tableaux urbains	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct																														2018-06-24	2018-12-21				
DJ-EDJ-5343-GO-DIR / Acquisitions des accessoires du réseau BT	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct																															2018-06-24	2018-12-21			
DJ-EDJ-5340-GO-DIR / Acquisitions des accessoires des postes	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct																																2018-06-24	2018-12-21		
DJ-EDJ-5307-GO-DIR / Acquisitions des câbles Basse Tension (BT) + Accessoires	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct																																	2018-06-24	2018-12-21	
DJ-EDJ-5332-GO-DIR / Acquisitions des compteurs	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct																																	2018-06-24	2018-12-21	
DJ-EDJ-5326-GO-DIR / Acquisitions des poteaux métalliques	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A priori	Passation de marché de gré à gré	Direct																																	2018-06-19	2018-12-16	
DJ-EDJ-5335-GO-DIR / Acquisitions des équipements parafoudres	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct																																		2018-06-24	2018-12-21
DJ-EDJ-5342-GO-DIR / Acquisitions des armements	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct																																		2018-06-24	2018-12-21

DJ-EDJ-5312-GO-DIR / Acquisitions de base et de grillage	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct			15,000.00	52,786.35	Signé										2018-05-15	2018-05-20			2018-06-24	2018-12-21
DJ-EDJ-5398-GO-DIR / Acquisitions des boulons Galvanisés 12x50	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct			4,000.00	2,520.19	Signé										2018-05-15	2018-05-20			2018-06-24	2018-12-21
DJ-EDJ-60223-GO-DIR / Acquisition des lampes	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct			140,000.00	118,106.67	Signé										2018-05-15	2018-05-20			2018-06-24	2018-12-21
DJ-EDJ-55946-GO-RFQ / Acquisitions des petits accessoires pour le réseau et postes	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Demande de prix	Open - National	Single Stage - One Envelope		14,000.00	0.00	En attente d'exécution										2018-05-20				2018-07-15	2019-01-11
DJ-EDJ-56542-GO-DIR / Acquisition de tous les équipements électriques pour les 245 logements	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct			450,000.00	0.00	En attente d'exécution										2018-06-30	2018-07-03			2018-10-21	2018-01-19
DJ-EDJ-52245-GO-RFB / Acquisitions des véhicules pour l'UGP	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Appel d'offres	Open - National	Single Stage - One Envelope		275,450.00	243,970.84	Signé										2018-12-16	2018-12-21	2019-02-01	2019-03-03	2019-04-07	2018-10-04
DJ-EDJ-88332-GO-RFQ / Acquisition des appareils de mesures de test et essais	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Demande de prix	Open - National	Single Stage - One Envelope		50,000.00	0.00	En attente d'exécution										2019-01-11				2019-03-08	2019-09-04
DJ-EDJ-88346-GO-RFQ / Acquisitions des matériels des dérivages (vérités,poulies etc...)	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Demande de prix	Open - National	Single Stage - One Envelope		30,000.00	0.00	En attente d'exécution										2019-01-20				2019-03-17	2019-09-13
DJ-EDJ-97801-GO-RFQ / Acquisition des équipements de mesures	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		48,000.00	45,067.41	Signé										2019-02-25				2019-04-22	2018-10-19

DJ-EDJ-5335-GO-RFB / Acquisitions des supports métalliques, supports en bois, cellules et tableaux de distribution TUR & transformateurs et câbles électriques de BT & MT	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A priori	Appel d'offres	Open - International	Single Stage - One Envelope		6,298,089.00	1,756,204.77	Signé						2019-06-15	2019-06-20							2019-08-01	2019-08-31	2019-10-05	2020-04-02
DJ-EDJ-53401-GO-RFB / Acquisition des équipements de réseau MT et de 6 postes de transformateurs (En plusieurs lots)	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A priori	Appel d'offres	Open - International	Single Stage - One Envelope		5,736,911.00	0.00	En cours d'exécution						2018-05-02	2018-05-07							2018-06-18	2018-07-18	2018-08-22	2019-02-18
DJ-EDJ-53935-GO-DIR / Acquisition des caches vis en laiton	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct			4,000.00	0.00	Annulé						2018-06-30	2018-07-05									2018-08-09	2019-02-05
DJ-EDJ-53323-GO-DIR / Acquisition de serrures	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct			5,000.00	0.00	Annulé						2018-05-15	2018-05-20									2018-06-24	2018-12-21
DJ-EDJ-154335-GO-RFPQ / Acquisition d'une ferme à 3 tonnes	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		40,000.00	0.00	En attente d'exécution							2020-02-07									2020-04-03	2020-09-30
DJ-EDJ-154766-GO-RFPQ / Acquisitions des tableaux en bois pour compteurs.	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		27,000.00	0.00	En attente d'exécution							2020-03-06									2020-05-01	2020-10-28
DJ-EDJ-154511-GO-RFB / Acquisitions des câbles électriques de BT et de MT	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Appel d'offres	Open - International	Single Stage - One Envelope		1,100,000.00	0.00	En attente d'exécution						2020-05-03	2020-05-08							2020-06-19	2020-07-19	2020-08-23	2021-02-19

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
DJ-EDJ-56546-NC-DIR / Installations en réseau des branchements de 245 logements	IDA / 60690	Extension and Denification of Distribution Systems (US\$22.6 million from IDA for extending the distribution grid and US\$ 2 million from EDD for 13,960 connections)	A posteriori	Passation de marché de gré à gré	Direct			250,000.00	0.00	En attente d'exécution						2018-08-01	2018-08-04									2018-08-24	2018-11-22	

DJ-EDJ-143763-CS-CDS / Recrutement de l'expert en environnement	IDA / 60690	Technical Assistance, Capacity Building and Program Management (US\$0.7 million from IDA and US\$ 0.28 million from EDD)	A posteriori	Sélection de consultants par entente directe	Direct		25,500.00	0.00	En attente d'exécution	2019-09-01	2019-09-11				2019-11-15	2020-05-13
DJ-EDJ-143770-CS-CDS / Recrutement de l'expert socio- économique	IDA / 60690	Technical Assistance, Capacity Building and Program Management (US\$0.7 million from IDA and US\$ 0.28 million from EDD)	A posteriori	Sélection de consultants par entente directe	Direct		25,500.00	0.00	En attente d'exécution	2019-09-01	2019-09-11				2019-11-15	2020-05-13
DJ-EDJ-143761-CS-CDS / Recrutement de l'expert en passation	IDA / 60690	Technical Assistance, Capacity Building and Program Management (US\$0.7 million from IDA and US\$ 0.28 million from EDD)	A posteriori	Sélection de consultants par entente directe	Direct		25,500.00	0.00	En attente d'exécution	2019-09-01	2019-09-11				2019-11-15	2020-05-13
DJ-EDJ-143771-CS-CDS / Recrutement d'un chef de projet adjoint	IDA / 60690	Technical Assistance, Capacity Building and Program Management (US\$0.7 million from IDA and US\$ 0.28 million from EDD)	A posteriori	Sélection de consultants par entente directe	Direct		40,800.00	0.00	En attente d'exécution	2019-09-01	2019-09-11				2019-11-15	2020-05-13
DJ-EDJ-143762-CS-CDS / Recrutement d'une assistante de direction	IDA / 60690	Technical Assistance, Capacity Building and Program Management (US\$0.7 million from IDA and US\$ 0.28 million from EDD)	A posteriori	Sélection de consultants par entente directe	Direct		20,400.00	0.00	En attente d'exécution	2019-09-01	2019-09-11				2019-11-15	2020-05-13
DJ-EDJ-143773-CS-CDS / Recrutement d'un assistant de logistique	IDA / 60690	Technical Assistance, Capacity Building and Program Management (US\$0.7 million from IDA and US\$ 0.28 million from EDD)	A posteriori	Sélection de consultants par entente directe	Direct		20,400.00	0.00	En attente d'exécution	2019-09-01	2019-09-11				2019-11-15	2020-05-13
DJ-EDJ-143772-CS-CDS / Recrutement d'un ingénieur 1 (Farhan)	IDA / 60690	Technical Assistance, Capacity Building and Program Management (US\$0.7 million from IDA and US\$ 0.28 million from EDD)	A posteriori	Sélection de consultants par entente directe	Direct		30,600.00	0.00	En attente d'exécution	2019-09-01	2019-09-11				2019-11-15	2020-05-13
DJ-EDJ-143769-CS-CDS / Recrutement d'un ingénieur 2 (Zahra)	IDA / 60690	Technical Assistance, Capacity Building and Program Management (US\$0.7 million from IDA and US\$ 0.28 million from EDD)	A posteriori	Sélection de consultants par entente directe	Direct		30,600.00	0.00	En attente d'exécution	2019-09-01	2019-09-11				2019-11-15	2020-05-13
DJ-EDJ-143774-CS-CDS / Recrutement d'un technicien supérieur	IDA / 60690	Technical Assistance, Capacity Building and Program Management (US\$0.7 million from IDA and US\$ 0.28 million from EDD)	A posteriori	Sélection de consultants par entente directe	Direct		25,500.00	0.00	En attente d'exécution	2019-09-01	2019-09-11				2019-11-15	2020-05-13
DJ-EDJ-143768-CS-CDS / Recrutement d'une responsable de gestion financière	IDA / 60690	Technical Assistance, Capacity Building and Program Management (US\$0.7 million from IDA and US\$ 0.28 million from EDD)	A posteriori	Sélection de consultants par entente directe	Direct		30,600.00	0.00	En attente d'exécution	2019-09-01	2019-09-11				2019-11-15	2020-05-13

DJ-EDJ-143775-CS-CDS / Recrutement d'un chef de projet	IDA / 60690	Technical Assistance, Capacity Building and Program Management (US\$0.7 million from IDA and US\$ 0.28 million from EDD)	A posteriori	Sélection de consultants par entente directe	Direct		50,996.00	0.00	En attente d'exécution	2020-02-01		2020-02-11				2020-04-16	2020-10-13	
--	-------------	---	--------------	--	--------	--	-----------	------	---------------------------	------------	--	------------	--	--	--	------------	------------	--