

Lao PDR Southeast Asia Disaster Risk Management Project (P160930)

EAST ASIA AND PACIFIC | Lao People's Democratic Republic | Urban, Resilience and Land Global Practice | IBRD/IDA | Investment Project Financing | FY 2018 | Seq No: 8 | ARCHIVED on 28-Jun-2021 | ISR47166 |

Implementing Agencies: Lao People's Democratic Republic (Lao PDR), Ministry of Public Works and Transport, Ministry of Natural Resources and Environment, Ministry of Finance, Ministry of Planning and Investment

Key Dates

Key Project Dates

Bank Approval Date: 06-Jul-2017	Effectiveness Date: 11-Oct-2017
Planned Mid Term Review Date: 15-Nov-2021	Actual Mid-Term Review Date:
Original Closing Date: 31-Oct-2022	Revised Closing Date: 31-Dec-2024

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

To reduce the impacts of flooding in Muang Xay and enhance the Government's capacity to provide hydro-meteorological services and disaster response.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

Yes

Board Approved Revised Project Development Objective (If project is formally restructured)

To reduce the impacts of flooding in target areas and enhance the Government's capacity to provide hydro-meteorological services and disaster response.

Components Tab

Name

Integrated Urban Flood Risk Management:(Cost \$38.50 M) Hydromet Modernization and Early Warning Systems:(Cost \$10.00 M) Financial Planning for Disaster Resilience:(Cost \$6.00 M) Knowledge and Coordination:(Cost \$1.50 M) Contingent Emergency Response

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	Moderately Satisfactory	Moderately Satisfactory
Overall Implementation Progress (IP)	Moderately Satisfactory	Moderately Satisfactory
Overall Risk Rating	Substantial	Moderate

Implementation Status and Key Decisions

Despite challenges posed by the COVID-19 pandemic, there has been progress on key activities. Under Component 1, the Lot 1 works contract for Oudomxay has been signed, and compensation payments to, and resettlement of, affected households have been completed. Under Component 2, construction of two provincial offices for the Department of Meteorology and Hydrology (DMH) has been completed. Under Component 3, the

SEADRIF premium payment was disbursed in March 2021. Under Component 4, work on mainstreaming Disaster Risk Management in the 9th National Socio-Economic Development Plan has been completed, and a Value for Money strategy for post-disaster recovery and reconstruction is being refined and operationalized.

Risks

Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance	Substantial	Substantial	Moderate
Macroeconomic	Substantial	Substantial	Substantial
Sector Strategies and Policies	Moderate	Moderate	Moderate
Technical Design of Project or Program	Substantial	Substantial	Moderate
Institutional Capacity for Implementation and Sustainability	Substantial	Substantial	Substantial
Fiduciary	High	Substantial	Substantial
Environment and Social	Moderate	Substantial	Substantial
Stakeholders	Moderate	Substantial	Moderate
Other		Substantial	Substantial
Overall	Substantial	Substantial	Moderate

Results

PDO Indicators by Objectives / Outcomes

	flooding in target areas							
Number of people p	protected from floods (Number (T	housand), Custom)						
	Baseline	Actual (Previous)	Actual (Current)	End Target				
Value	8.00	0.60	8.00	44.00				
Date	30-Jun-2017	09-Nov-2020	21-Jun-2021	31-Dec-2024				
Comments:		or this indicator has been revise ad since ISR 6 dated 11 May 20						
□of which are female (Percentage, Custom Supplement)								
	Baseline	Actual (Previous)	Actual (Current)	End Target				



Value	50.00	50.00	50.00	50.00
►Area with improved	l flood protection (Square kilomet	ter(km2), Custom)		
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	15.00
Date	30-Jun-2017	09-Nov-2020	21-Jun-2021	31-Dec-2024

Enhance the Government's capacity to provide hydro-meteorological services										
► Satisfaction of weath	ner information end-users increas	sed (Yes/No, Custom)								
	Baseline	Actual (Previous)	Actual (Current)	End Target						
Value	Value No No Yes									
Date	30-Jun-2017	09-Nov-2020	21-Jun-2021	31-Dec-2024						

Enhance the Government's capacity to provide disaster response

► Lao PDR has information and capacity to access sovereign disaster risk insurance (Yes/No, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No	No	Yes	Yes
Date	30-Jun-2017	09-Nov-2020	21-May-2021	31-Dec-2024
Comments:	Designated Account	ance Premium of US\$5 million t was opened on May 21, 2021 ance for Lao PDR will be held a	to receive the insurance pa	ayouts. The official launch of

Intermediate Results Indicators by Components

Integrated Urban Flood F	Risk Management			
►Length of river bank p	protection rehabilitated in Oudor	nxay, Luang Prabang, and Bori	khamxay (Kilometers, Cus	tom)
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	13.00
Date	30-Jun-2017	09-Nov-2020	21-Jun-2021	31-Dec-2024

	Baseline	Actual (Previous)	Actual (Current)	End Target
/alue	0.00	0.00	0.00	2.00
Date	30-Jun-2017	09-Nov-2020	21-Jun-2021	31-Dec-2024
► Watergates installe	ed (Number, Custom)			
	Baseline	Actual (Previous)	Actual (Current)	End Target
/alue	0.00	0.00	0.00	4.00
Date	02-Oct-2019	09-Nov-2020	21-Jun-2021	31-Dec-2024
DRM plans develo Custom)	ped and urban plans updated to ir	nclude disability-specific consid	erations and at least 3 geno	der-specific criteria (Numbe
	Baseline	Actual (Previous)	Actual (Current)	End Target
√alue	0.00	0.00	0.00	5.00
Date	30-Jun-2017	09-Nov-2020	21-Jun-2021	31-Dec-2024
Studies and design	ns for investments with environme			
Studies and design				End Target
	ns for investments with environme Baseline 0.00	ental and social co-benefits deve Actual (Previous) 0.00	Actual (Current)	End Target 3.00
- Value	Baseline	Actual (Previous)	Actual (Current)	
► Studies and design Value Date Comments:	Baseline 0.00 30-Jun-2017 The technical meeti March 29, 2021. Th	Actual (Previous) 0.00	Actual (Current) 1.00 21-Jun-2021 on Interventions for Oudoma s under Component 1 are co	3.00 31-Dec-2024 xay was conducted on
Value Date Comments:	Baseline 0.00 30-Jun-2017 The technical meeti March 29, 2021. Th	Actual (Previous) 0.00 09-Nov-2020 ing on Sustainable Urban Desig the consultants for the civil works nsultants for the sustainable urb	Actual (Current) 1.00 21-Jun-2021 gn Interventions for Oudoms s under Component 1 are co ban design interventions.	3.00 31-Dec-2024 kay was conducted on pordinating their detailed
Value Date Comments:	Baseline 0.00 30-Jun-2017 The technical meeti March 29, 2021. Th designs with the co	Actual (Previous) 0.00 09-Nov-2020 ing on Sustainable Urban Desig the consultants for the civil works nsultants for the sustainable urb	Actual (Current) 1.00 21-Jun-2021 gn Interventions for Oudoms s under Component 1 are co ban design interventions.	3.00 31-Dec-2024 kay was conducted on pordinating their detailed
Value Date Comments: ► Number of Govern	Baseline 0.00 30-Jun-2017 The technical meeting March 29, 2021. The designs with the comment staff trained in risk assessments	Actual (Previous) 0.00 09-Nov-2020 ing on Sustainable Urban Designe consultants for the civil works nsultants for the sustainable urban plan	Actual (Current) 1.00 21-Jun-2021 on Interventions for Oudoms s under Component 1 are co ban design interventions. ning, and disaster prepared	3.00 31-Dec-2024 kay was conducted on coordinating their detailed
Value Date Comments: ► Number of Govern	Baseline 0.00 30-Jun-2017 The technical meeting March 29, 2021. The designs with the comment staff trained in risk assessmed Baseline	Actual (Previous) 0.00 09-Nov-2020 ing on Sustainable Urban Designe consultants for the civil works nsultants for the sustainable urban nsultants for the sustainable urban plan Actual (Previous)	Actual (Current) 1.00 21-Jun-2021 gn Interventions for Oudoms s under Component 1 are co ban design interventions. ning, and disaster prepared Actual (Current)	3.00 31-Dec-2024 kay was conducted on coordinating their detailed dness (Number, Custom) End Target
Value Date Comments: ► Number of Govern Value Date	Baseline 0.00 30-Jun-2017 The technical meetine March 29, 2021. The designs with the comment staff trained in risk assessment Baseline 0.00	Actual (Previous) 0.00 09-Nov-2020 ing on Sustainable Urban Designe consultants for the civil works nsultants for the sustainable urban plan Actual (Previous) 0.00 09-Nov-2020	Actual (Current) 1.00 21-Jun-2021 gn Interventions for Oudoms s under Component 1 are co ban design interventions. ning, and disaster prepared Actual (Current) 0.00	3.00 31-Dec-2024 kay was conducted on boordinating their detailed dness (Number, Custom) End Target 40.00
Value Date Comments: ► Number of Govern Value Date	Baseline 0.00 30-Jun-2017 The technical meetine March 29, 2021. The designs with the comment staff trained in risk assessment Baseline 0.00 30-Jun-2017	Actual (Previous) 0.00 09-Nov-2020 ing on Sustainable Urban Designe consultants for the civil works nsultants for the sustainable urban plan Actual (Previous) 0.00 09-Nov-2020	Actual (Current) 1.00 21-Jun-2021 gn Interventions for Oudoms s under Component 1 are co ban design interventions. ning, and disaster prepared Actual (Current) 0.00	3.00 31-Dec-2024 kay was conducted on coordinating their detailed dness (Number, Custom) End Target 40.00

► Number of provinces for which GIS data on embankment condition and disaster vulnerability has been integrated and input into an ITbased waterways asset management system for riverbank protection (Number, Custom)



Value Date ► Accuracy of weathe Value Date inancial Planning for I	data is accessible on a centralize Baseline No 30-Jun-2017 r forecast improved (Yes/No, Cus Baseline No 30-Jun-2017 Disaster Resilience k finance strategy developed (Ye Baseline	Actual (Previous) No 09-Nov-2020 stom) Actual (Previous) No 09-Nov-2020	tform (Yes/No, Custom) Actual (Current) No 21-Jun-2021 Actual (Current) No 21-Jun-2021	End Target Yes 31-Dec-2024 End Target Yes 31-Dec-2024 End Target
Value Date ► Accuracy of weathe Value Date	Baseline No 30-Jun-2017 r forecast improved (Yes/No, Cus Baseline No 30-Jun-2017 Disaster Resilience	Actual (Previous) No 09-Nov-2020 stom) Actual (Previous) No 09-Nov-2020	Actual (Current) No 21-Jun-2021 Actual (Current) No	Yes 31-Dec-2024 End Target Yes
Value Date ►Accuracy of weathe	Baseline No 30-Jun-2017 r forecast improved (Yes/No, Cus Baseline No	Actual (Previous) No 09-Nov-2020 stom) Actual (Previous) No	Actual (Current) No 21-Jun-2021 Actual (Current) No	Yes 31-Dec-2024 End Target Yes
Value Date	Baseline No 30-Jun-2017 r forecast improved (Yes/No, Cus Baseline No	Actual (Previous) No 09-Nov-2020 stom) Actual (Previous) No	Actual (Current) No 21-Jun-2021 Actual (Current) No	Yes 31-Dec-2024 End Target Yes
Value Date ►Accuracy of weathe	Baseline No 30-Jun-2017 r forecast improved (Yes/No, Cus Baseline	Actual (Previous) No 09-Nov-2020 stom) Actual (Previous)	Actual (Current) No 21-Jun-2021 Actual (Current)	Yes 31-Dec-2024 End Target
Value Date	Baseline No 30-Jun-2017	Actual (Previous) No 09-Nov-2020	Actual (Current) No	Yes
Value	Baseline No	Actual (Previous) No	Actual (Current) No	Yes
	Baseline	Actual (Previous)	Actual (Current)	
Validated hydromet				End Target
►Validated hydromet	data is accessible on a centralize	ed online data management pla	tform (Yes/No, Custom)	
Hydromet Modernizatio	on and Early Warning Systems			
Comments:	Five out of 14 staff v	vithin the DOW PMU are female	2.	
Date	30-Jun-2017	09-Nov-2020	21-Jun-2021	31-Dec-2024
Value	25.00	25.00	36.00	40.00
	Baseline	Actual (Previous)	Actual (Current)	End Target
►Percentage of fema	le staff of the Project Manageme	nt Unit of DOW (Percentage, C	ustom)	
Date	02-Oct-2019	09-Nov-2020	21-Jun-2021	31-Dec-2024
Value	0.00	0.00	0.00	2.00
	Baseline	Actual (Previous)	Actual (Current)	End Target
Flood risk manager	nent strategies for future urban re	silience investments prepared	Number, Custom)	
	30-Jun-2017	09-Nov-2020	21-Jun-2021	31-Dec-2024
Date				
Value Date	0.00	0.00	0.00	18.00



Date	30-Jun-2017	09-Nov-2020	21-Jun-2021	31-Dec-2024
Knowledge and Coo	rdination			
► Participants in co	nsultation activities during project ir	nplementation (Number, Custor	m)	
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	250.00	910.00	800.00
Date	30-Jun-2017	09-Nov-2020	21-Jun-2021	31-Dec-2024
	30-Jun-2017 men (Percentage, Custom Supplen Baseline		21-Jun-2021 Actual (Current)	31-Dec-2024 End Target
	men (Percentage, Custom Supplen	nent)		
□of which are wor Value	men (Percentage, Custom Supplem Baseline 5.00 evances registered related to delive m)	nent) Actual (Previous) 5.00 ery of project activities that are a	Actual (Current) 39.00 addressed according to agr	End Target 20.00 eed procedures
 of which are work Value ▶ Percentage of grid 	men (Percentage, Custom Supplem Baseline 5.00 evances registered related to delive	nent) Actual (Previous) 5.00	Actual (Current) 39.00	End Target 20.00
 of which are work Value ▶ Percentage of grid 	men (Percentage, Custom Supplem Baseline 5.00 evances registered related to delive m)	nent) Actual (Previous) 5.00 ery of project activities that are a	Actual (Current) 39.00 addressed according to agr	End Target 20.00 eed procedures

Performance-Based Conditions

Data on Financial Performance

Disbursements (by loan)

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	%	Disbursed
P160930	IDA-61200	Effective	USD	30.00	30.00	0.00	9.95	21.54		32%
P160930	IDA-65180	Effective	USD	25.00	25.00	0.00	0.28	25.67		1.1%
P160930	TF-A5033	Effective	USD	1.00	1.00	0.00	0.71	0.29		71%
Key Dates	(by loan)									
Project	Loan/Credit/TF	Status	Approval Date	e Signi	ng Date	Effectiveness D	ate Orig. C	Closing Date	Rev. Closin	ig Date
P160930	IDA-61200	Effective	06-Jul-2017	30-Aı	ug-2017	11-Oct-2017	31-Oc	t-2022	31-Dec-202	24
P160930	IDA-65180	Effective	13-Dec-2019	28-Ja	in-2020	20-Mar-2020	31-De	c-2024	31-Dec-202	24
P160930	TF-A5033	Effective	30-Aug-2017	30-Aı	ıg-2017	11-Oct-2017	30-Jur	1-2022	30-Jun-202	2



Cumulative Disbursements



PBC Disbursement

PBC ID	PBC Type De	escription	Сос	PBC Amount	Achievement Status	Disbursed amount in Coc	Disbursement % for PBC

Restructuring History

There has been no restructuring to date.

Related Project(s)

P170945-Lao PDR Southeast Asia Disaster Risk Management Project – Additional Finance