

PROCUREMENT PLAN (Textual Part)

Project information: Third Phase Disaster Vuln.Reduction APL for Dominica (P129992)

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

PROCUREMENT PLAN **Dominica : Third Phase Disaster Vuln.Reduction APL for Dominica**

General Information

Country: Dominica **Bank's Approval Date of the Original Procurement Plan:** 2018-06-19
Revised Plan Date(s): (comma delineated, leave blank 2023-12-11)
Project ID: P129992 **GNP Date:**
Project Name: Third Phase Disaster Vuln.Reduction APL for Dominica
Loan / Credit No: TF / 16955, IDA / 54950, TF / 16912, IDA / 63140
Executing Agency: Ministry of Health and Environment - PCU

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
PPCR/DVRP/NCB-01/18 / Road Work Eastern Island A (Lot 2 Bois Diabie to Castle Bruce & Lot 4 Castle Bruce to Hatton Garden)	IDA / 54950	Prevention and Adaptation Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				12,367,796.00	0.00	Cancelled					2019-02-18		2019-02-23			2019-04-06		2019-05-06		2019-06-10		2019-12-07			
PPCR/DVRP/NCB-01/18 / Construction of Forestry Nurseries	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Bids	Open - National	Single Stage - One Envelope				400,000.00	0.00	Cancelled					2018-12-03	2019-09-20	2018-12-06	2019-09-20			2019-01-19	2019-11-28	2019-02-18		2019-03-25		2019-09-21		
PPCR/DVRP/NCB-02/17 / Construction of Meteorological Office Building	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Bids	Open - National	Single Stage - One Envelope				420,000.00	0.00	Cancelled					2018-12-17		2018-12-22					2019-02-02		2019-03-04		2019-04-08		2019-10-05	
PPCR/DVRP/NCB-02/18 / Road Works Eastern Island Post Hurricane Maria - Castle Bruce Bay and San Sauveur	IDA / 54950	Prevention and Adaptation Investments	Post	Request for Bids	Open - National	Single Stage - One Envelope				860,000.00	873,993.63	Completed					2018-09-24	2018-12-05	2018-09-29	2018-12-07			2018-11-10	2019-02-04	2018-12-10	2019-03-25	2019-01-14	2019-05-14		2019-07-13	
PPCR/DVRP/NCB-06/18 / Construction of Meteorological Office Building & Associated Civil Works	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Bids	Open - National	Single Stage - One Envelope				455,000.00	1,030,583.01	Completed					2018-10-15	2019-03-29	2018-10-20	2019-04-01			2018-12-01	2019-06-03	2018-12-31	2019-06-28	2019-02-04	2019-09-13		2019-08-05	
PPCR/DVRP/NCB-02/19 / Rehabilitation of Eastern Road Works Phase 1 - (Bois Diabie to Castle Bruce and Castle Bruce to Hatton Garden)	IDA / 54950	Prevention and Adaptation Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				41,000,000.00	46,780,623.40	Signed					2019-07-28	2019-10-08	2019-08-02	2019-12-03			2019-09-13	2020-01-30	2019-10-13	2020-03-21	2019-11-17	2020-06-21		2020-05-15	
PPCR/DVRP/NCB-05/18 / Road Work Eastern Island A (Lot 2 Bois Diabie to Castle Bruce & Lot 4 Castle Bruce to Hatton Garden)	IDA / 54950	Prevention and Adaptation Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				12,367,796.00	0.00	Cancelled	2018-11-26	2018-12-07	2019-02-11	2019-03-15	2019-02-11		2018-12-01	2019-01-17			2019-04-22		2019-05-22		2019-06-26		2020-12-17		
PPCR/DVRP/NCB-02/18 / Road Work Eastern Island B (Point Casse to Bois Diabie & Lot 3 Castle Bruce to Petite Soutrière)	IDA / 54950	Prevention and Adaptation Investments	Prior	Request for Bids	Open - International	Single Stage - One Envelope				9,353,252.00	0.00	Cancelled	2018-11-26	2018-12-07	2019-02-11	2019-03-15	2019-02-11		2018-12-01	2019-01-17			2019-04-22		2019-05-22		2019-06-26		2020-12-17		
PPCR/DVRP/NCB-01/20 / Construction of Forestry Nurseries Facilities	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Bids	Open - National	Single Stage - One Envelope				400,000.00	471,625.18	Completed					2020-03-23	2020-03-13	2020-03-28	2020-03-16			2020-05-09	2020-05-20	2020-06-08	2020-06-26	2020-07-13	2020-09-30		2021-01-09	
PPCR/DVRP/NCB-03/19 / Rehabilitation of Eastern Road Works Phase 2 - Pond Casse to Bois Diabie	IDA / 54950	Prevention and Adaptation Investments	Post	Request for Bids	Open - International	Single Stage - One Envelope				7,000,000.00	0.00	Cancelled					2020-03-29		2020-04-03				2020-05-15		2020-06-14		2020-07-19		2021-01-15		
PPCR/DVRP/SHP-02/20 / Construction of Castle Bruce Culvert Crossing	IDA / 54950	Prevention and Adaptation Investments	Post	Request for Quotations	Limited	Single Stage - One Envelope				170,000.00	148,652.33	Completed							2021-01-09	2020-12-30						2021-03-06	2021-05-09		2021-09-02		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
PPCR/DCRP/DC-07/17 / Hybrid-S Single Channel Radio Modems	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Direct Selection	Direct			5,500.00	4,955.00	Completed					2018-05-01	2017-06-16	2018-05-11	2018-05-21							2018-06-15	2018-06-26	2018-09-13	2018-10-18	
PPCR/DVRP/SHP-05/18 / Computer Hardware	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Quotations	Open - International	Single Stage - One Envelope		25,000.00	8,403.42	Completed							2019-02-09								2019-04-06	2019-04-26	2019-10-03	2019-09-13	
PPCR/DVRP/NCB-01/19 / Supply and Installation of Hydro meteorological Network	TF / 16912	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,000,000.00	1,062,902.55	Signed					2019-05-03	2019-06-28	2019-05-08	2019-06-28			2019-06-19	2019-09-05	2019-07-19	2020-01-10	2019-08-23	2020-02-28	2020-02-19		
PPCR/DVRP/DC-02/18 / ArcGIS Advanced Single-User Licenses, Standard Licenses, Basic Licenses, 3D & Spatial Analyst Plugins and ESRI ArcPad Software (*1.3)	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Prior	Direct Selection	Direct			173,000.00	0.00	Cancelled					2018-08-01		2018-08-06									2018-09-10		2019-03-09	
PPCR/DVRP/DC-02/19 / ArcGIS Advanced Single-User Licenses, Standard Licenses, Basic Licenses, 3D & Spatial Analyst Plugins and ESRI ArcPad Software	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Direct Selection	Direct			173,000.00	99,526.00	Completed					2019-07-22	2019-06-05	2019-07-27	2019-04-29							2019-08-31	2019-07-27	2020-02-27		
PPCR/DVRP/NCB-04/18 / Supply of Seismological Equipment	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Bids	Open - International	Single Stage - One Envelope		195,000.00	259,700.00	Completed					2019-08-25	2019-08-02	2019-08-30	2019-08-06			2019-10-11	2019-09-20	2019-11-10	2019-12-06	2019-12-15	2020-01-20	2020-06-12	2020-10-18	
PPCR/DVRP/SHP-01/19 / Procurement of Power Systems and Communication Equipment for Seismological Instrumentation	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Quotations	Open - International	Single Stage - One Envelope		41,000.00	0.00	Cancelled							2019-08-30	2019-08-28							2019-10-25		2020-04-22		
PPCR/DVRP/DC-03/19 / Procurement of Seismological Instrumentation	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Direct Selection	Direct			95,000.00	99,545.00	Completed					2019-08-25	2019-08-07	2019-08-30	2019-07-26							2019-10-04	2019-10-08	2020-04-01	2020-01-24	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents	Prequalification Evaluation Report	Draft Bidding Document / Justification	Specific Procurement Notice / Invitation	Bidding Documents a/s Issues	Proposal Submission / Opening / Minutes	Bid Evaluation Report and Recommendation for Award	Signed Contract	Contract Completion		
PPCR/DVRF/SHP-01/18 / G-8 Vector graphics illustrations software for creation of high quality cartographic products	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		1,600.00	0.00	Canceled				2018-08-11				2018-10-06	2019-04-04		
PPCR/DVRF/DC-03/18 / G-2 FME Desktop ESRI Edition, ArcGIS plugin and spatial extract transform, load (ETL) tool for data conversion from legacy formats. (*1,3)	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		18,000.00	0.00	Canceled				2018-08-06				2018-10-01	2019-03-30		
PPCR/DVRF/SHP-04/18 / Forestry Nursery Supplies (Local)	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		17,000.00	0.00	Canceled				2018-12-22				2019-02-16	2019-08-15		
PPCR/DVRF/SHP-03-18 / Forestry Nursery Supplies (International)	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		16,000.00	0.00	Canceled				2018-12-22				2019-02-16	2019-08-15		
PPCR/DVRF/SHP-01/20 / Procurement of Power Systems for Seismological Instrumentation	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		24,000.00	11,320.38	Completed				2021-01-08	2020-12-09			2021-03-05	2021-05-10	2021-09-01	2021-10-27
PPCR/DCRF/SHP-02/20 / Procurement of Communication Equipment for Seismological Instrumentation	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		16,000.00	0.00	Canceled				2021-01-09				2021-03-06		2021-09-02	
PPCR/DVRF/SHP-02/18 / Procurement of Computer Hardware for Hub Station - Seismological Equipment	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Quotations	Open - International	Single Stage - One Envelope		14,000.00	28,344.43	Completed				2021-01-09				2021-03-06	2021-10-02	2021-09-02	2022-07-11
PPCR/DVRF/SHP-01/21 / Procurement of Communication Equipment for Seismological Instrumentation	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		16,000.00	0.00	Canceled				2021-01-12				2021-03-09		2021-09-05	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents	Prequalification Evaluation Report	Draft Bidding Document / Justification	Specific Procurement Notice / Invitation	Bidding Documents a/s Issues	Proposal Submission / Opening / Minutes	Bid Evaluation Report and Recommendation for Award	Signed Contract	Contract Completion			
PPCR/DVRF/ICB-01/17 / Supply and Installation of Hydrometeorology Network	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Prior	Request for Bids	Open - International	Single Stage - One Envelope		745,000.00	0.00	Canceled			2018-06-04	2018-06-19	2018-06-09	2018-06-20	2018-07-21	2018-11-21	2018-08-20	2018-12-28	2018-09-24	2019-03-23
PPCR/DVRF/DC-06/18 / Installation of Seismic Monitoring Network	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Direct Selection	Direct			19,900.00	0.00	Canceled			2018-08-31	2018-09-05					2018-10-10		2019-04-08	
PPCR/DVRF/ICB-03/18 / Survey Work to Establish Forestry Inventory	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Request for Bids	Open - International	Single Stage - One Envelope		500,000.00	0.00	Canceled			2021-06-01	2021-06-06			2021-07-18	2021-08-17	2021-09-21		2022-03-20	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice	Short List and Draft Request for Proposals	Request for Proposals as Issued	Opening of Technical Proposals / Minutes	Evaluation of Technical Proposal	Combined Evaluation Report and Draft Negotiated Contract	Signed Contract	Contract Completion								
PPCR/DVRF/CS-01/18 / Supervision Services for 4 Lots - Eastern Road Works	IDA / 54950	Prevention and Adaptation Investments	Prior	Quality And Cost-Based Selection	Open - International		1,900,754.00	1,000,000.00	Terminated	2019-07-15	2018-11-15	2019-08-05	2018-12-05	2019-09-18	2019-06-18			2019-10-16	2019-08-19	2019-11-15	2020-03-04	2019-12-20	2020-11-12	2020-01-24	2020-12-19	2021-01-23
PPCR/DVRF/CS-02/18 / Services for the development and analysis of the national soil mapping system	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Prior	Quality And Cost-Based Selection	Open - International		870,000.00	0.00	Canceled	2020-06-29	2019-06-18	2020-07-20	2019-07-24	2020-09-02	2021-01-08			2020-09-30	2021-03-09	2020-10-30	2021-06-07	2020-12-04		2021-01-08		2022-01-08
PPCR/DVRF/CS-05/18 / Consulting Services for Training and Technical Assistance for the development and support of the DOMINODE Spatial Data sharing platform	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Consultant Qualification Selection	Open - International		200,000.00	201,700.00	Signed	2018-08-06	2018-12-21	2018-08-27	2019-01-17	2018-10-10	2019-06-06					2018-11-09	2019-08-20	2018-12-14	2019-11-19	2019-06-12		
PPCR/DVRF/CS-01/20 / Audit of the Resources Managed during the period from July 1st, 2018 to June 30th, 2020 by the Commonwealth of Dominica under the Dominica Disaster Vulnerability Reduction Project	TF / 16955	Project Management and Implementation Support	Post	Consultant Qualification Selection	Open - International		18,600.00	7,675.28	Completed	2020-06-22	2020-06-18	2020-07-13	2020-08-05	2020-08-26	2020-09-09					2020-09-25	2020-09-30	2020-10-30	2020-11-23	2021-04-28	2021-01-15	
PPCR/DVRF/CS-01/21 / Consulting Services to audit the Financial Statements for the Disaster Vulnerability Reduction Project - July 1, 2020 to June 30, 2021	TF / 16955	Project Management and Implementation Support	Post	Consultant Qualification Selection	Open - International		18,600.00	7,675.28	Completed	2021-08-09	2021-08-16	2021-08-30	2021-08-24	2021-10-13	2021-10-26					2021-11-12	2021-10-29	2021-12-17	2021-11-21	2022-06-15	2022-01-25	
PPCR/DVRF/CS-03/21 / Services for Development and Analysis of the National Soil Mapping System	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Quality And Cost-Based Selection	Open - International		870,000.00	0.00	Signed	2021-11-27	2022-01-19	2022-01-17		2022-03-02	2022-02-10			2022-03-30	2022-03-31	2022-04-29	2022-04-29	2022-06-03	2022-05-25	2022-07-08	2022-10-07	2023-07-08
PPCR/DVRF/CS-02/22 / For Consulting Services to Audit the Financial Statements for the Disaster Vulnerability Reduction Project for the period July 1st, 2021 to June 30th, 2022 and July 1st, 2022 to June 30th, 2023	TF / 16955	Project Management and Implementation Support	Post	Consultant Qualification Selection	Open - International		23,000.00	0.00	Signed	2022-07-04	2022-08-08	2022-07-25	2022-08-16	2022-09-07	2022-10-04					2022-10-07	2022-10-18	2022-11-11	2023-01-26	2023-05-10		
PPCR/DVRF/CS-05/22 / Supervision Services Lot 1 and 2 Eastern Road Works	IDA / 54950	Prevention and Adaptation Investments	Post	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Canceled	2022-09-18	2022-09-15	2022-10-09		2022-11-22				2022-12-20		2023-01-19		2023-02-23	2023-03-30		2024-03-29	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Invitation to Identify/Selected Consultant	Draft Negotiated Contract	Signed Contract	Contract Completion
--------------------------------------	-------------------	-----------	-------------	--------	-----------------	---------------	-------------------------	----------------------	----------------	--------------------	--	---------------------------	-----------------	---------------------

PPCR/DVRP/CS-03/18 / Design and Construction Supervision for the Rehabilitation of Forestry Propagation Nursery Facilities - Structural Engineers	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Individual Consultant Selection	Limited	30,000.00	45,161.25	Completed	2018-06-25	2018-11-26	2018-06-30	2018-02-21	2018-07-21	2018-12-06	2018-08-25	2018-12-18	2019-02-21	2022-09-07
PPCR/DVRP/DC-01/18 / User Training for CaseWare IDEA Data Analysis software - Office of Director of Audit	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Direct Selection	Direct	10,800.00	10,800.00	Completed	2018-06-25	2018-07-23	2018-07-05	2020-03-05			2018-09-08	2020-04-21	2019-03-07	2020-10-26
PPCR/DVRP/DC-05/18 / Certification of Level two (2) food preparation training	IDA / 54950	Prevention and Adaptation Investments	Post	Direct Selection	Direct	1,260.00	1,254.61	Completed	2018-09-17	2018-07-26	2018-09-27	2018-08-30			2018-12-01	2018-11-26	2019-05-30	2019-02-11
PPCR/DVRP/DC-04/18 / Geotechnical Investigation for slope stabilization for the Morne Rachette Water Storage Tank Site.	IDA / 54950	Prevention and Adaptation Investments	Post	Direct Selection	Direct	3,700.00	6,199.26	Completed	2018-06-29	2018-03-28	2018-07-09	2018-05-14			2018-09-12	2018-08-14	2019-03-11	2018-10-23
PPCR/DVRP/CS-04/18 / Legal Support Services for Land Acquisition Eastern Island Road Works	IDA / 54950	Prevention and Adaptation Investments	Post	Individual Consultant Selection	Open	10,000.00	5,850.00	Completed	2018-07-23	2018-07-11	2018-09-10	2018-09-26	2018-10-01	2018-10-09	2018-11-05	2018-10-21	2019-05-04	2022-09-28
PPCR/DVRP/DC-07/18 / Project Coordinator	TF / 16955	Project Management and Implementation Support	Prior	Direct Selection	Direct	20,000.00	19,926.20	Completed	2018-08-13	2018-09-05	2018-08-23	2018-09-17			2018-10-27	2018-09-24	2019-04-25	2023-07-20
PPCR/DVRP/CS-06/18 / Consulting Services to complete the establishment of the National Geodetic Control Network	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Individual Consultant Selection	Open	92,000.00	43,950.00	Completed	2018-12-03	2018-12-06	2019-01-21	2019-02-04	2019-02-11	2019-03-14	2019-03-18	2019-04-24	2019-09-14	2019-12-29
PPCR/DVRP/DC-08/18 / Audit of the Agricultural Emergency Response Grant Program	IDA / 54950	Natural Disaster Response Investments	Post	Direct Selection	Direct	6,000.00	6,642.07	Completed	2018-11-02	2018-11-26	2018-11-12	2018-11-27			2019-01-16	2018-12-06	2019-07-15	2019-03-06
PPCR/DVRP/DC-01/19 / Project Coordinator	IDA / 54950	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct	80,000.00	39,852.40	Completed	2019-03-12	2019-03-15	2019-03-22	2019-09-10	2019-04-12	2019-05-01	2019-05-17	2019-05-18	2019-11-13	
PPCR/DVRP/CS-07/18 / Supervision of Meteorological Office Building	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Individual Consultant Selection	Limited	45,000.00	0.00	Canceled	2019-02-18		2019-02-23		2019-03-16		2019-04-20		2019-10-17	
PPCR/DVRP/DC-04/19 / Audit of Resources Managed Under the Disaster Vulnerability Reduction Project - July 1 2018 to June 30 2019	TF / 16955	Project Management and Implementation Support	Post	Direct Selection	Direct	9,300.00	21,275.00	Completed	2019-11-25	2019-10-21	2019-12-05	2019-11-18			2020-01-02	2019-12-10	2020-03-02	2020-01-15
PPCR/DVRP/CS-02/20 / Environmental Safeguards Specialist	IDA / 54950	Project Management and Implementation Support	Post	Individual Consultant Selection	Open	106,000.00	2,905.96	Completed	2020-09-02	2020-08-26	2020-10-21	2020-11-26	2020-11-11	2020-12-09	2020-12-16	2021-02-10	2021-06-14	2023-02-04
PPCR/DVRP/CS-03/20 / Social Safeguards Specialist	IDA / 54950	Project Management and Implementation Support	Post	Individual Consultant Selection	Open	106,000.00	34,870.85	Completed	2020-09-21	2020-09-14	2020-11-09	2021-02-18	2020-11-30	2021-03-21	2021-01-04	2021-04-23	2021-07-03	
PPCR/DVRP/CS-01/19 / Clerk of Works for Road Works Eastern Island - Castle Bruce Bay and San Sauveur	IDA / 54950	Prevention and Adaptation Investments	Post	Individual Consultant Selection	Open	20,000.00	0.00	Canceled	2019-05-13	2019-05-16	2019-07-01		2019-07-22		2019-08-26		2020-02-22	
PPCR/DVRP/CS-04/17 / Consultancy services for development of Terms of Reference for Forestry Inventory	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Individual Consultant Selection	Limited	50,000.00	0.00	Canceled	2021-01-04		2021-01-09		2021-01-30		2021-03-06		2021-09-02	
PPCR/DVRP/CS-02/21 / Monitoring and Evaluation/Communications Specialist	IDA / 54950	Project Management and Implementation Support	Post	Individual Consultant Selection	Open	105,000.00	0.00	Canceled	2021-10-04	2021-10-12	2021-11-22		2021-12-13		2022-01-17		2022-07-16	
PPCR/DVRP/DC-01/21 / IT International Procurement Specialist	IDA / 54950	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct	60,000.00	39,000.00	Completed	2021-11-01	2021-11-15	2021-11-11	2022-01-26	2021-12-02	2022-01-10	2022-01-06	2022-02-17	2022-07-05	2022-09-24
PPCR/DVRP/CS-01/22 / Hatten Garden Bridge Re-design - East Coast Road Works	IDA / 54950	Prevention and Adaptation Investments	Post	Direct Selection	Direct	24,000.00	24,000.00	Completed	2022-04-04	2022-04-21	2022-04-14	2022-02-23			2022-06-18	2022-06-24	2022-12-15	2023-01-24
PPCR/DVRP/DC-01/22 / Resident Engineer - Interim Supervision East Coast Road Works	TF / 16955	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct	48,000.00	0.00	Terminated	2022-07-18	2022-07-04	2022-07-28	2022-08-17	2022-08-18	2022-09-23	2022-09-22	2022-10-04	2023-03-21	
PPCR/DVRP/DC-02/22 / Quantity Surveyor/Contract Administrator - Interim Supervision East Coast Road Works	TF / 16955	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct	18,000.00	0.00	Signed	2022-07-18	2022-07-04	2022-07-28	2022-08-15	2022-08-18	2022-09-23	2022-09-22	2022-10-04	2023-03-21	
PPCR/DVRP/DC-03/22 / Engineering Technician 1 - Interim Supervision East Coast Road Works	TF / 16955	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct	12,000.00	0.00	Completed	2022-07-18	2022-07-04	2022-07-28	2022-08-15	2022-08-18	2022-09-23	2022-09-22	2022-10-04	2023-03-21	
PPCR/DVRP/DC-04/22 / Engineering Technician 2 - Interim Supervision East Coast Road Works	TF / 16955	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct	12,000.00	0.00	Signed	2022-07-18	2022-07-04	2022-07-28	2022-08-16	2022-08-18	2022-09-23	2022-09-22	2022-10-04	2023-03-21	
PPCR/DVRP/DC-05/22 / Engineering Technician 3 - Interim Supervision East Coast Road Works	TF / 16955	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct	12,000.00	0.00	Signed	2022-07-18	2022-07-04	2022-07-28	2022-08-15	2022-08-18	2022-09-23	2022-09-22	2022-10-04	2023-03-21	
PPCR/DVRP/DC-06/21 / Engineering Technician 4 - Interim Supervision East Coast Road Works	TF / 16955	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct	12,000.00	0.00	Signed	2022-07-18	2022-07-04	2022-07-28	2022-08-15	2022-08-18	2022-09-23	2022-09-22	2022-10-03	2023-03-21	
PPCR/DVRP/CS-03/22 / Environmental Social Health and Safety (ESHS) Assistant	TF / 16955	Project Management and Implementation Support	Post	Individual Consultant Selection	Open - National	27,000.00	0.00	Signed	2022-09-12	2022-09-26	2022-10-31	2022-11-21	2022-11-21	2022-11-28	2022-12-26	2023-02-08	2023-06-24	
PPCR/DVRP/CS-04/22 / Monitoring and Evaluation Specialist	TF / 16955	Project Management and Implementation Support	Post	Individual Consultant Selection	Open - International	35,200.00	0.00	Canceled	2022-10-10	2022-10-13	2022-11-28	2023-01-09	2022-12-19	2023-01-13	2023-01-23		2023-07-22	
PPCR/DVRP/DC-01/23 / Resident Engineer - Interim Supervision Team, East Coast Road Works	IDA / 63140	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - National	48,000.00	0.00	Canceled	2023-06-30	2023-06-27	2023-07-10	2023-06-27	2023-08-09		2023-08-23		2024-02-19	

DM-CSU-DVRP-CS-INDV-01/23 / Procurement Assistant/Contract Management - Central Services Unit	IDA / 63140	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - National		42,000.00	0.00	Signed	2023-07-17	2023-07-25	2023-07-27	2023-07-25	2023-08-01	2023-07-27	2023-08-21	2023-08-04	2024-08-20	
DM-CSU-DVRP-CS-INDV-02/23 / Financial Management Specialist - Central Services Unit	IDA / 63140	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - National		21,000.00	0.00	Signed	2023-07-17	2023-07-25	2023-07-27	2023-07-25	2023-08-01	2023-07-27	2023-08-21	2023-08-03	2024-08-20	
DOM-DVRP-INDV-DC-02/23 / Project Manager/Engineer's Representative - ECR Interim Supervision	IDA / 63140	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - National		48,000.00	0.00	Signed	2023-07-28	2023-07-26	2023-08-07	2023-07-25	2023-08-28	2023-07-28	2023-10-02	2023-10-07	2024-03-30	
DM-CSU-381452-CS-INDV / Social Safeguards Specialist - Central Services Unit	IDA / 63140	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - National		36,000.00	0.00	Signed	2023-09-22	2023-09-13	2023-10-06	2023-05-04	2023-10-27	2023-05-15	2023-12-01	2023-05-16	2024-11-30	
DM-CSU-381463-CS-INDV / Environmental Safeguards Specialist - Central Services Unit	IDA / 63140	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - National		36,000.00	0.00	Signed	2023-09-22	2023-09-13	2023-10-06	2023-03-31	2023-10-27	2023-04-17	2023-12-01	2023-04-20	2024-11-30	
DM-DVRP-396112-CS-INDV / Resident Engineer - East Coast Road Works Supervision Team	IDA / 63140	Project Management and Implementation Support	Post	Individual Consultant Selection	Direct - National		48,000.00	0.00	Pending Implementation	2023-12-11		2023-12-21		2024-01-20		2024-02-24		2024-08-22	
DM-PCU-397332-CS-DC / Technical and Financial Audit of Rehabilitation of Eastern Road Works, Phase One	TF / 16955	Capacity Building and Data Development, Hazard Risk Management and Evaluation	Post	Direct Selection	Direct - International		100,000.00	0.00	Pending Implementation	2024-01-08		2024-01-18				2024-03-23		2024-05-18	