

Temane Regional Electricity Project PROCUREMENT PLAN

I. General

1. **Project information:**
Country: **Mozambique**
Borrower: **Government of Mozambique**
Project Name: **Temane Regional Electricity Project**
Project ID: **P160427**
TF No: **TF097013**
2. **Bank's approval Date of the procurement Plan:**
Original:
3. **Date of General Procurement Notice:**
4. **Period covered by this procurement plan:** October 1, 2017 - June 30, 2018

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold	Comments
1.	ICB and LIB (Goods)	>500,000	
2.	NCB (Goods)	75,000-500,000	
3.	ICB (Works)	>5,000,000	
4.	NCB (Works)	100,000 - 5,000,000	
5.	Shopping (Goods)	<75,000	
6.	Shopping (Works)	<100,000	

2. **Prequalification.** Bidders for Not applicable shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.

1	2	3	4	5	6	7
----------	----------	----------	----------	----------	----------	----------

Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the Shopping (Goods)	0.01	1	No	Post	

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	QCBS Services (Firms)	>500.000,00	
2.	CQS Services (Firms)	<300.000,00	
3.	IC (Individual Consultant)	> 200.000,00	

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. Any Other Special Selection Arrangements:** *Not applicable*
- 4. Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	2.5	1	prior	

	Summary of number of contracts that will be let under CQS	<i>0.5</i>	<i>3</i>	<i>post</i>	
	Summary of number of contracts that will be let under other methods	<i>0.5</i>	<i>15</i>	<i>Post</i>	<i>IC</i>

PROCUREMENT PLAN Southern Africa : Temane Regional Electricity Project

General Information

Country: Southern Africa **Bank's Approval Date of the Original Procurement Plan:** 2017-11-08
Revised Plan Date(s): (comma delineated, leave blank) 2022-07-27
Project ID: P160427 **GPN Date:** 2019-11-05
Project Name: Temane Regional Electricity Project
Loan / Credit No.: TF / 97013, / , IDA / D4950
Executing Agency: Electricity of Mozambique

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
01/TREP/LOT1/2019 / LOT 1 - SUBSTATION PACKAGE	IDA / D4950	Temane Transmission Project	Prior	Request for Bids	Open - International	Single Stage - One Envelope				118,751,000.00	0.00	Canceled	2019-09-30		2019-12-16		2019-12-16		2019-10-05				2020-02-24		2020-03-25		2020-04-29		2023-03-19	
02/TREP/LOT2/2019 / LOT 2 - STATIC COMPENSATOR PACKAGE	IDA / D4950	Temane Transmission Project	Prior	Request for Bids	Open - International	Single Stage - One Envelope				59,087,000.00	0.00	Canceled	2019-09-30		2019-12-16		2019-12-16		2019-10-05				2020-02-24		2020-03-25		2020-04-29		2023-03-19	
04/TREP/LOT4&6/2019 / LOT 4&6 - OVERHEAD TRANSMISSION LINE PACKAGE (LOT 4 to be financed by CTT)	IDA / D4950	Temane Transmission Project	Prior	Request for Bids	Open - International	Single Stage - One Envelope				77,368,000.00	0.00	Canceled	2019-09-24	2019-10-11	2019-12-10		2019-12-10		2019-09-29				2020-02-18		2020-03-19		2020-04-23		2023-03-13	
05/TREP/LOT1/2019 / LOT 1 - SUBSTATION PACKAGE	IDA / D4950	Temane Transmission Project	Prior	Request for Bids	Open - International	Single Stage - One Envelope				118,751,000.00	63,611,862.93	Signed					2019-11-19	2020-03-18	2019-12-20	2020-03-28			2020-02-24	2020-07-28	2020-04-15	2021-04-30	2020-07-07	2021-07-09	2023-02-02	
06/TREP/LOT2/2019 / LOT 2 - STATIC COMPENSATOR PACKAGE	IDA / D4950	Temane Transmission Project	Prior	Request for Bids	Open - International	Single Stage - One Envelope				59,087,000.00	39,947,019.56	Signed					2019-11-19	2020-03-26	2019-12-20	2020-03-28			2020-02-24	2020-07-28	2020-04-15	2021-02-21	2020-07-07	2021-07-01	2023-02-02	
07/TREP/LOT3/2019 / LOT 3 - REACTOR AND TRANSFORMER PACKAGE	IDA / D4950	Temane Transmission Project	Prior	Request for Bids	Open - International	Single Stage - One Envelope				35,676,000.00	20,454,632.14	Signed					2019-11-19	2020-02-28	2019-12-20	2020-03-28			2020-02-24	2020-07-28	2020-04-15	2020-12-01	2020-07-07	2021-07-09	2023-02-02	
08/TREP/LOT6/2019 / LOT 6 - OVERHEAD TRANSMISSION LINE PACKAGE (CHIBUTO SS T O MAPUTO SS)	IDA / D4950	Temane Transmission Project	Prior	Request for Bids	Open - International	Single Stage - One Envelope				77,368,000.00	41,951,733.55	Signed					2019-11-12	2020-01-28	2019-12-18	2020-01-31			2020-02-20	2020-05-05	2020-04-01	2020-07-16	2020-06-19	2021-11-09	2023-03-16	
14/TREP/2020 / Construction of Resettlement Houses and other infrastructure affected by TREP project, as per RAP report	IDA / D4950	Temane Transmission Project	Prior	Request for Bids	Open - International	Single Stage - One Envelope				20,000,000.00	18,271,422.61	Signed					2020-03-31	2020-10-21	2020-04-05	2020-10-24			2020-05-17	2021-02-01	2020-06-16	2021-07-27	2020-07-21	2021-12-10	2021-07-21	
29/TREP/2021 / Drilling of two boreholes in Mudumela (Chibuto District)	IDA / D4950	Temane Transmission Project	Post	Request for Quotations	Limited	Single Stage - One Envelope				25,000.00	22,600.00	Completed																		2021-11-22

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
62/STE/2017 / Office Furniture	TF / 97013	Temane Transmission Project	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	5,843.00	Completed							2018-02-05	2018-05-04							2018-04-02	2018-05-30	2018-09-29	2018-06-01
03/TREP/LOT3/2019 / LOT 3 - REACTOR AND TRANSFORMER PACKAGE	IDA / D4950	Temane Transmission Project	Prior	Request for Bids	Open - International	Single Stage - One Envelope		35,676,000.00	0.00	Canceled	2019-09-30		2019-12-16		2019-12-16		2019-10-05					2020-02-24		2020-03-25		2020-04-29		2023-03-19
11/TREP/OFURN/2019 / Office Furniture	IDA / D4950	Temane Transmission Project	Post	Request for Quotations	Open - National	Single Stage - One Envelope		17,000.00	14,670.01	Completed							2019-12-04								2020-01-29	2019-12-20	2020-04-28	2020-01-17

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
17/TREP/2020 / Accounting Software - Outsourcing	IDA / D4950	Temane Transmission Project	Post	Request for Bids	Open - International	Single Stage - One Envelope		180,000.00	0.00	Canceled					2020-06-30	2020-09-30	2020-07-05	2020-10-28					2020-08-16	2020-12-11	2020-09-15	2021-01-14	2020-10-20		2023-10-20
24/TREP/2020 / Translation services	IDA / D4950	Implementation Support, Technical Assistance and Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		130,000.00	129,870.00	Signed							2020-11-04	2021-02-03							2020-12-30	2021-07-29	2021-12-30		
28/TREP/2021 / Automated Accounting System	IDA / D4950	Temane Transmission Project	Post	Request for Bids	Open - International	Single Stage - One Envelope		300,000.00	343,697.57	Signed					2021-02-12	2021-02-10	2021-02-17					2021-03-31	2021-03-31	2021-04-30	2021-06-29	2021-06-04	2021-08-12	2024-06-18	
12/TREP/PRINT/2019 / Printing Services	IDA / D4950	Temane Transmission Project	Post	Request for Quotations	Open - National	Single Stage - One Envelope		4,000.00	0.00	Canceled							2019-12-04								2020-01-29		2021-01-28		
13/TREP/VC/2019 / Video Conferencing System	IDA / D4950	Temane Transmission Project	Post	Request for Quotations	Open - National	Single Stage - One Envelope		10,000.00	0.00	Canceled							2020-03-04								2020-04-29		2021-04-29		
30/TREP/2021 / IT support services to STE	IDA / D4950	Temane Transmission Project	Post	Request for Bids	Open - National	Single Stage - One Envelope		200,000.00	0.00	Under Implementation					2021-12-17	2021-12-06	2021-12-22	2021-12-30				2022-02-02		2022-03-04		2022-04-08		2023-12-31	
56/TREP/2022 / LRP - IMPLEMENTATION OF LIVELIHOODS RESTORATION PLAN FOR THE MOZAMBICAN INTEGRATED TRANSMISSION BACKBONE SYSTEM (STE PROJECT)	IDA / D4950	Temane Transmission Project	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,450,000.00	0.00	Canceled					2022-01-31		2022-02-05					2022-03-19		2022-04-18		2022-05-23		2024-05-22	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			

59/STE/2017 / Owners Engineer	TF / 97013	Temane Transmission Project	Prior	Quality And Cost-Based Selection	Open - International		2,500,000.00	12,294,495.17	Signed	2017-12-29	2018-01-05	2018-01-13	2018-01-24	2018-02-26	2018-05-14					2018-03-26	2018-09-05	2018-04-25	2018-10-30	2018-05-30	2019-05-02	2018-07-04	2019-05-06	2019-07-04			
58/STE/2017 / Independent Power Market Study	/		Post	Consultant Qualification Selection	Open - International		200,000.00	195,000.00	Terminated	2018-03-28	2017-11-10	2018-04-18	2017-11-15	2018-06-01	2018-04-06									2018-07-01	2018-04-06	2018-08-05		2019-02-01			
64/STE/2018 / Independent Power market Study	TF / 97013	Temane Transmission Project	Post	Consultant Qualification Selection	Open - International		200,000.00	195,000.00	Completed	2018-08-15	2018-09-10	2018-09-05	2018-09-11	2018-10-19	2018-09-17									2018-11-18	2018-09-17	2018-12-23	2018-04-06	2019-06-21	2018-09-28		
65/STE/2018 / Environmental & Social Management System Support	/		Post	Consultant Qualification Selection	Open - International		250,000.00	0.00	Canceled	2018-10-22	2018-10-25	2018-11-12		2018-12-26										2019-01-25	2018-10-25	2019-03-01		2019-08-28			
68/STE/2018 / Specialist Preliminary Heavy Haul Route Investigation	TF / 97013		Post	Consultant Qualification Selection	Open - International		250,000.00	58,991.40	Completed	2018-12-21	2018-12-10	2019-01-11	2019-01-31	2019-02-24	2019-03-11									2019-03-26	2019-04-11	2019-04-30	2019-04-11	2019-10-27	2019-11-06		
69/STE/2018 / Specialist Preliminary Geotechnical Investigation	TF / 97013		Post	Consultant Qualification Selection	Open - International		250,000.00	130,146.45	Completed	2018-12-21	2018-12-10	2019-01-11	2018-12-21	2019-02-24	2019-02-05									2019-03-26	2019-02-25	2019-04-30	2019-02-25	2019-10-27	2019-09-10		
67/STE/2018 / Environmental & Social Management System Support	TF / 97013	Temane Transmission Project	Post	Consultant Qualification Selection	Open - International		250,000.00	0.00	Canceled	2018-11-16	2018-11-15	2018-12-07	2018-11-20	2019-01-20										2019-02-19		2019-03-26		2019-09-22			
63/STE/2018 / TTP-EDM SOI Interface Study	/		Post	Quality And Cost-Based Selection	Open - International		300,000.00	0.00	Canceled	2018-05-30		2018-06-20		2018-08-03									2018-08-31	2018-09-30	2018-11-04	2018-12-09		2019-12-09			
16/TREP/2020 / Supervision of Construction for Resettlement Houses and Associated Infrastructure	IDA / D4950	Temane Transmission Project	Prior	Quality And Cost-Based Selection	Open - International		1,200,000.00	927,690.00	Under Review	2020-04-30	2020-05-21	2020-05-21	2020-05-24	2020-07-04	2020-10-17								2020-08-01	2021-01-19	2020-08-31	2021-05-25	2020-10-05	2021-08-03	2020-11-09	2021-08-16	2021-11-09
48/TREP/2021 / ESM/CEMP Auditor (every 6 months)	IDA / D4950	Temane Transmission Project	Post	Consultant Qualification Selection	Open - National		300,000.00	0.00	Under Implementation	2021-10-31	2021-10-13	2021-11-21	2021-12-08	2022-01-04											2022-02-03		2022-03-10		2024-09-30		
31/TREP/2021 / Branding STE	IDA / D4950	Temane Transmission Project	Post	Consultant Qualification Selection	Open - National		30,000.00	74,133.44	Signed	2021-10-31	2021-10-13	2021-11-21	2021-11-01	2022-01-04	2022-01-06										2022-02-03	2022-03-21	2022-03-10	2022-04-04	2022-09-06		
58/TREP/2022 / 3rd Party Inspection Services	IDA / D4950	Temane Transmission Project	Post	Consultant Qualification Selection	Limited		150,000.00	0.00	Under Implementation	2022-03-31	2022-04-05			2022-04-14	2022-05-02										2022-05-14		2022-06-18		2023-06-30		
59/TREP/2022 / O&M Consultant	IDA / D4950	Temane Transmission Project	Prior	Quality And Cost-Based Selection	Open - International		6,800,000.00	0.00	Under Implementation	2022-04-22	2022-04-19	2022-05-13	2022-05-23	2022-06-26									2022-08-21	2022-09-20	2022-10-25		2022-11-11		2025-04-29		
61/TREP/2022 / LBP - IMPLEMENTATION OF LIVELIHOODS RESTORATION PLAN FOR THE MOZAMBIKAN INTEGRATED TRANSMISSION BACKBONE SYSTEM (STE PROJECT)	IDA / D4950	Temane Transmission Project	Prior	Quality And Cost-Based Selection	Open - International		3,700,000.00	0.00	Under Implementation	2022-07-22	2022-07-27	2022-08-12		2022-09-25									2022-10-23		2022-11-22	2022-12-27		2023-01-31	2026-01-30		
63/TREP/2022 / Recruitment Consultant	IDA / D4950	Temane Transmission Project	Post	Consultant Qualification Selection	Open - International		250,000.00	0.00	Under Review	2022-07-22	2022-07-27	2022-08-12		2022-09-25											2022-10-25		2022-11-29		2023-11-29		
62/TREP/2022 / Claims Management Consultant	IDA / D4950	Temane Transmission Project	Post	Consultant Qualification Selection	Open - International		300,000.00	0.00	Pending Implementation	2022-07-31		2022-08-21		2022-10-04											2022-11-03		2022-12-08		2024-12-07		

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
60/STE/2017 / Assistant Project Manager	TF / 97013	Temane Transmission Project	Post	Direct Selection	Direct		126,000.00	63,000.00	Completed	2018-01-31	2018-02-06	2018-02-10	2018-03-20			2018-04-16	2018-02-28	2018-10-13	2019-02-15
57/STE/2017 / Project Plan Strategy for Development - PP SD	TF / 97013	Temane Transmission Project	Prior	Individual Consultant Selection	Limited		50,000.00	51,800.00	Completed	2018-03-28	2018-01-24	2018-04-02	2018-03-05	2018-04-23	2018-04-23	2018-05-28	2018-04-27	2018-11-24	2019-05-21
61/STE/2017 / Environmental and Social Specialist	TF / 97013	Temane Transmission Project	Post	Direct Selection	Direct		126,000.00	63,000.00	Completed	2018-01-31	2018-02-06	2018-02-10	2018-03-20			2018-04-16	2018-02-28	2018-10-13	2019-07-31
63/STE/2018 / Procurement Specialist	TF / 97013	Temane Transmission Project	Prior	Direct Selection	Direct		80,000.00	53,405.00	Completed	2018-05-09	2018-06-17	2018-05-19	2018-06-20			2018-07-23	2017-10-25	2019-01-19	2019-02-19
70/STE/2019 / GBV - Mapping of services for survivors of Sexual Exploitation and Abuse	TF / 97013	Temane Transmission Project	Post	Direct Selection	Direct		55,000.00	0.00	Canceled	2019-02-28	2019-04-11	2019-03-10				2019-05-14		2019-11-10	
09/TREP/IRAP/2019 / IRAP - Implementation of RAP	IDA / D4950	Temane Transmission Project	Prior	Direct Selection	Direct		400,000.00	1,951,302.05	Under Review	2019-11-22	2019-11-15	2019-12-07	2019-12-16			2020-02-10	2020-03-27	2020-12-11	
10/TREP/ESMSMAN/2019 / ESMS Manager	IDA / D4950	Temane Transmission Project	Post	Individual Consultant Selection	Limited		100,000.00	456,250.00	Signed	2019-11-15	2019-12-05	2019-11-20	2019-12-04	2019-12-11	2019-12-04	2020-01-15	2019-12-19	2021-01-14	
15/TREP/2020 / Urban Plan Design for the resettlement of zones of Boane and Marruene districts	IDA / D4950	Temane Transmission Project	Post	Direct Selection	Direct		110,000.00	229,639.00	Signed	2020-04-17	2020-06-02	2020-04-27	2020-02-25			2020-07-01	2021-07-30	2020-12-28	
22/TREP/2020 / Senior E&S Expert	IDA / D4950	Implementation Support, Technical Assistance and Capacity Building	Prior	Individual Consultant Selection	Open		365,000.00	289,475.00	Signed	2020-10-30	2020-10-20	2020-12-18	2021-06-10	2021-01-08	2021-07-13	2021-02-12	2021-08-01	2022-02-12	
23/TREP/2020 / Senior Protection and Control Engineer	IDA / D4950	Implementation Support, Technical Assistance and Capacity Building	Prior	Individual Consultant Selection	Open		380,000.00	469,750.00	Under Review	2020-10-30	2020-10-22	2020-12-18	2021-05-25	2021-01-08	2021-07-14	2021-02-12	2021-08-01	2022-02-12	
18/TREP/2020 / Contracts Specialist	IDA / D4950	Implementation Support, Technical Assistance and Capacity Building	Post	Direct Selection	Direct		150,000.00	493,562.50	Signed	2020-10-30	2020-10-16	2020-11-09	2020-10-01			2021-01-13	2020-10-01	2022-01-13	
32/TREP/2021 / Procurement Specialist	IDA / D4950	Temane Transmission Project	Prior	Individual Consultant Selection	Open		120,000.00	0.00	Under Implementation	2021-05-14	2021-05-13	2021-07-02		2021-07-23		2021-08-27		2023-12-31	
43/TREP/2021 / GBV - Implementation	IDA / D4950	Temane Transmission Project	Post	Direct Selection	Direct		580,000.00	800,000.00	Signed	2021-10-15	2021-10-25	2021-10-25	2021-10-29			2021-12-29	2022-03-22	2022-12-29	

47/TREP/2021 / STE Board Advisor (Legal)	IDA / D4950	Temane Transmission Project	Post	Individual Consultant Selection	Direct		210,000.00	243,000.00	Signed	2021-10-19	2021-12-07	2021-10-29	2021-09-06	2021-11-19	2021-12-10	2021-12-24	2021-12-10	2024-08-31	
46/TREP/2021 / STE Board Advisor	IDA / D4950	Temane Transmission Project	Post	Individual Consultant Selection	Direct		250,000.00	280,000.00	Signed	2021-10-19	2021-12-07	2021-10-29	2021-09-06	2021-11-19	2021-12-10	2021-12-24	2021-12-10	2024-08-31	
44/TREP/2021 / GBV National Individual Consultant	IDA / D4950	Temane Transmission Project	Post	Individual Consultant Selection	Direct		140,000.00	84,375.00	Signed	2021-10-19	2021-10-07	2021-10-29	2021-10-07	2021-11-19	2021-11-05	2021-12-24	2021-06-01	2022-12-24	
45/TREP/2021 / GBV International Individual Consultant	IDA / D4950	Temane Transmission Project	Post	Individual Consultant Selection	Direct		140,000.00	178,110.00	Signed	2021-10-19	2021-10-07	2021-10-29	2021-10-01	2021-11-19	2022-04-05	2021-12-24	2021-10-12	2022-12-24	
49/TREP/2021 / Maintenance Senior Specialist	IDA / D4950	Temane Transmission Project	Prior	Individual Consultant Selection	Open		400,000.00	0.00	Under Implementation	2021-11-30	2022-06-23	2022-01-18		2022-02-08		2022-03-15		2023-03-15	
50/TREP/2021 / Operation Senior Specialist	IDA / D4950	Temane Transmission Project	Prior	Individual Consultant Selection	Open		400,000.00	0.00	Under Implementation	2021-11-30	2022-06-23	2022-01-18		2022-02-08		2022-03-15		2023-03-15	
21/TREP/2020 / Senior Engineering & Construction Manager	IDA / D4950	Implementation Support, Technical Assistance and Capacity Building	Post	Individual Consultant Selection	Open		380,000.00	0.00	Canceled	2020-10-30	2020-10-21	2020-12-18		2021-01-08		2021-02-12		2022-02-12	
57/TREP/2022 / PNO - Technical Adviser	IDA / D4950	Temane Transmission Project	Post	Direct Selection	Direct		450,000.00	531,375.00	Signed	2022-03-31	2022-04-05	2022-04-10	2022-04-06			2022-06-14	2022-04-22	2024-06-30	