



## Iraq Road Maintenance Microenterprises Grant Project (P171446)

MIDDLE EAST AND NORTH AFRICA | Iraq | Transport Global Practice |  
Recipient Executed Activities | Investment Project Financing | FY 2021 | Seq No: 1 | ARCHIVED on 05-Aug-2022 | ISR52346 |

Implementing Agencies: Ministry of Construction, Housing, Municipalities and Public Works, Republic of Iraq

**Key Dates****Key Project Dates**

Bank Approval Date: 05-Feb-2021

Effectiveness Date: --

Original Closing Date:

Revised Closing Date: --

**Project Development Objectives**

Project Development Objective (from Project Appraisal Document)

The proposed Project Development Objective (PDO) is to provide entrepreneurship and employment opportunities to rural inhabitants in lagging areas of Iraq and improve their level of road access to markets and critical social services.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

No

**Overall Ratings**

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	--	<input type="checkbox"/> Satisfactory
Overall Implementation Progress (IP)	--	<input type="checkbox"/> Satisfactory

**Implementation Status and Key Decisions**

The Grant has been signed by the GoI and World Bank Management on Feb 05, 2021 and May 16, 2022. The Grant will be effective once the GOI meets the effectiveness conditions.

PMTs have commenced preparation of the activities through pre-selection and prioritization of rural roads within each governorate. At the same time, implementing agencies are cooperating with their governorate offices and local governments to identify microenterprises in each project governorate and prepare long list of potential contractors.

**Risks****Overall Risk Rating**

Risk Category	Rating at Approval	Previous Rating	Current Rating
Overall	<input type="checkbox"/> Moderate	--	<input type="checkbox"/> Moderate

**5. Results**



## Project Development Objective Indicators

▶ Number of inhabitants with improved road access to markets and critical social services due to project interventions (Number, Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	100,000.00
Date	01-Jan-2021	--	18-Jul-2022	30-Sep-2023
□ Number of female inhabitants (Number, Custom Breakdown)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	50,000.00
Date	01-Jan-2021	--	18-Jul-2022	30-Sep-2023
□ Number of male inhabitants (Number, Custom Breakdown)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	50,000.00
Date	01-Jan-2021	--	18-Jul-2022	30-Sep-2023
▶ Share of rural people engaged in direct, indirect, and induced employment generated due to the project (Number, Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	1,200.00
Date	01-Jan-2021	--	18-Jul-2022	30-Sep-2023
□ Number of female persons (Number, Custom Breakdown)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	240.00
Date	01-Jan-2021	--	18-Jul-2022	30-Sep-2023
□ Number of male persons (Number, Custom Breakdown)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	960.00
Date	01-Jan-2021	--	18-Jul-2022	30-Sep-2023
□ Percentage of adults of ages 34 or younger (Percentage, Custom Supplement)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	40.00



► Percentage of road maintenance microenterprises that are still viable after having benefited from the project financing and capacity building (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	60.00
Date	01-Jan-2021	--	18-Jul-2022	30-Sep-2023

**Intermediate Results Indicators**

► Number of microenterprises created/trained under the project (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	50.00
Date	01-Jan-2021	--	18-Jul-2022	30-Sep-2023

► Number of labor-intensive road maintenance sub-projects financed by the Project: (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	50.00
Date	01-Jan-2020	--	18-Jul-2022	30-Sep-2023

► Tertiary roads received routine maintenance by microenterprises (Kilometers, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	1,000.00
Date	01-Jan-2021	--	18-Jul-2022	30-Sep-2023

► Number of staff from RBD, GDRB received capacity building training (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	--	0.00	70.00
Date	01-Jan-2021	--	18-Jul-2022	30-Sep-2023

► Beneficiary Satisfactory Index (segregated by gender group) (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	1.00	--	1.00	4.00



Date	01-Jan-2021	--	18-Jul-2022	30-Sep-2023
<input type="checkbox"/> Females satisfaction index (Number, Custom Breakdown)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	1.00	--	1.00	4.00
Date	01-Jan-2021	--	18-Jul-2022	30-Sep-2023
<input type="checkbox"/> Male satisfaction index (Number, Custom Breakdown)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	1.00	--	1.00	4.00
Date	01-Jan-2021	--	18-Jul-2022	30-Sep-2023

**Data on Financial Performance**

**Disbursements (by loan)**

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed
---------	----------------	--------	----------	----------	---------	-----------	-----------	-------------	-------------

**Key Dates (by loan)**

Project	Loan/Credit/TF	Status	Approval Date	Signing Date	Effectiveness Date	Orig. Closing Date	Rev. Closing Date
---------	----------------	--------	---------------	--------------	--------------------	--------------------	-------------------

**Cumulative Disbursements**



Amount in USD

#### **Restructuring History**

There has been no restructuring to date.

#### **Related Project(s)**

There are no related projects.