

Summarized Procurement Plan

I. GENERAL

Project information:

Borrower: Government of Lesotho
Project Name: Lowlands Water Development Project
Project ID No: P 160672
Grant No.:
Project Implementing Agency: Commission of Water
Bank's approval Date of the Procurement Plan: December 17, 2019
Date of General Procurement Notice:
Period covered by this procurement plan: 18 months

II. Goods and Works and Non-Consulting Services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by IDA as stated in the Procurement Regulations for IPF Borrowers:

| Thresholds for Procurement Methods and Prior Review Goods, Works and Non-Consulting Services | | | | |
|---|-------------------------------------|---|----------------------|------------------------------------|
| Category | Prior Review (US\$ millions) | Procurement Approaches and Methods (US\$ millions) | | |
| | | Open International | Open National | Request for Quotation (RfQ) |
| Works | ≥ 15 | ≥ 7 | < 7 | ≤ 0.2 |
| Goods, IT, and non-consulting services | ≥ 4 | ≥ 1 | < 1 | ≤ 0.1 |

2. **Reference to (if any) Project Operational/Procurement Manual:** The Procurement Plan also forms part of the Project Implementation Manual approved on April 2019.

3. Procurement Packages with Methods and Time Schedule

Procurement of Goods & Non-consulting Services Summary

| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
|----------|--|-----------------------------|----------|------------------------------|-------------------------------|----------|
| Ref. No. | Description | Estimated Cost US\$ million | Packages | Domestic Preference (yes/no) | Review by Bank (Prior / Post) | Comments |
| | Summary of the ICB (Works) | 45.3 | 2 | NIL | Prior | NIL |
| | Summary of the NCB (Works) | 9.5 | 4 | NIL | Post | NIL |
| | Summary of the ICB (Goods) | NIL | NIL | NIL | NIL | NIL |
| | Summary of the NCB (Goods) | .47 | 4 | n/a | Post | NIL |
| | Summary of the RfQ (Goods & Non-Consulting Services) | .1 | 1 | n/a | Post | NIL |
| | Summary of the DC (Non-consulting services) | NIL | NIL | NIL | NIL | |

III. Selection of Consultants

1. Prior Review Threshold: Selection decisions subject to Prior Review by Bank as stated in the Procurement Regulations for IPF Borrowers:

Thresholds for Consultants Selection Methods and Prior Review

| Thresholds for Consultants Selection Methods and Prior Review for Consulting Services | | |
|---|-------|---|
| Category | Prior | Short List of National Consultants (US\$ million) |
| | | |

| | Review (US\$ millions) | Consulting Services | Engineering and Construction Supervision |
|-------------------------------|---------------------------------------|--------------------------------|---|
| Consultants (Firms) | ≥ 2 | ≤ 0.1 | ≤ 0.3 |
| Individual Consultants | ≥ 0.4 | NA. | NA. |

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of the Procurement Regulations for IPF Borrowers.
- 3.** Terms of Reference (TOR) for all consultancy contracts as well as all direction selections, irrespective of the contract value, will be subject to prior review.
- 4. Any Other Special Selection Arrangements:** N/A
- 5. Consultancy Assignments with Selection Methods and Time**

Procurement of Consulting Services Summary

| 1 | 2 | 3 | 4 | 5 | 6 |
|-----------------|-----------------------------------|--|-----------------|--|-----------------|
| Ref. No. | Description of Assignment | Estimated Cost US\$ million | Packages | Review by Bank (Prior / Post) | Comments |
| | Summary of contracts through QCBS | 4.9 | 5 | Post | 1 Prior review |
| | Summary of contracts through CQS | 1.4 | 9 | Post | NIL |

| | | | | | |
|--|---------------------------------|---------------------|----------|-------------|------------|
| | Summary of contracts through IC | <i>0.15 million</i> | <i>2</i> | <i>Post</i> | <i>NIL</i> |
|--|---------------------------------|---------------------|----------|-------------|------------|

PROCUREMENT Lesotho : Lesotho Lowlands Water Development Project - Phase II

General Information

Country: Lesotho **Bank's Approval Date of the Original Procurement Plan:** 2020-01-08
Revised Plan Date(s): (comma delineated, leave blank 2022-06-22)
Project ID: P160672 **GN Date:**
Project Name: Lesotho Lowlands Water Development Project - Phase II
Loan / Credit No.: IDA / 64030, IDA / 64020
Executing Agency: Lesotho Lowlands Water Development project Phase II

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Closure | |
|---|-------------------|--|-------------|------------------------|----------------------|-----------------------------|------------------------|------------------|---------------------------|-------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|------------|--|------------|-------------------|--------|---|------------|--|------------|-----------------|------------|------------------|------------|
| | | | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | |
| LLWDP/W04 / Construction (with design), Transmission Mains - zones 2 and 3 | IDA / 64030 | Component 1. Water Supply Investments in Zones 2 and 3 | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 18,720,000.00 | 0.00 | Canceled | | | | | | 2020-07-30 | | 2020-08-04 | | | 2020-09-15 | | 2020-10-15 | | 2020-11-19 | | 2021-05-18 | |
| LLWDP/W01 / Contractor Rehabilitation of Boreholes at Zones 2 and 3 | IDA / 64030 | Component 1. Water Supply Investments in Zones 2 and 3 | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 300,000.00 | 342,080.56 | Signed | | | | | | 2020-01-14 | 2020-03-27 | 2020-01-19 | 2020-01-23 | | | 2020-03-01 | 2020-12-03 | 2020-03-31 | 2020-12-10 | 2020-05-05 | 2021-02-17 | 2020-11-01 |
| LLWDP/W07 / Contractor installation meters and valves to Leakage Control Zones and refurbishment to existing mains in Magulsoe, Hlotse and Tsikoane | IDA / 64030 | Component 1. Water Supply Investments in Zones 2 and 3 | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 2,700,000.00 | 0.00 | Pending Implementation | | | | | | 2022-10-31 | | 2022-11-05 | | | 2022-12-17 | | 2023-01-16 | | 2023-02-20 | | 2023-08-19 | |
| LLWDP/W05 / Construction of Distribution Systems - Khasi, Hlotse, Tsikoane, Ha Lesiamo, Mpharane | IDA / 64030 | Component 1. Water Supply Investments in Zones 2 and 3 | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 5,500,000.00 | 0.00 | Pending Implementation | | | | | | 2022-11-10 | | 2022-11-15 | | | 2022-12-27 | | 2023-01-26 | | 2023-03-02 | | 2023-08-29 | |
| LLWDP/W03 / Design and Construction River Intake - Flaw Water Pumps & Water Treatment Works, Reservoirs and Pumping station - Leribe District | IDA / 64030 | Component 1. Water Supply Investments in Zones 2 and 3 | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 26,580,000.00 | 0.00 | Pending Implementation | 2022-06-23 | | 2022-09-18 | | | 2022-09-18 | | 2022-07-08 | | | 2022-11-27 | | 2022-12-27 | | 2023-01-31 | | 2024-07-24 | |
| LLWDP/W06 / Construction of Distribution Systems - Maputsoe | IDA / 64030 | Component 1. Water Supply Investments in Zones 2 and 3 | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 6,000,000.00 | 0.00 | Pending Implementation | | | | | | 2022-09-22 | | 2022-09-27 | | | 2022-11-08 | | 2022-12-08 | | 2023-01-12 | | 2023-07-11 | |
| LLWDP/W08 / Procurement of a contract to refurbish Gravity Systems Department of Rural Water Supply (DRWS). | IDA / 64020 | Component 4. Contingent Emergency Response Component | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 910,000.00 | 0.00 | Canceled | | | | | | 2022-03-24 | | 2022-03-29 | | | 2022-05-10 | | 2022-06-09 | | 2022-07-14 | | 2023-01-10 | |
| LLWDP/W11 / Procurement of a contractor for Rehabilitation of Hydrometric Stations | IDA / 64030 | Component 4. Contingent Emergency Response Component | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | | | 100,000.00 | 0.00 | Canceled | | | | | | | | 2022-03-21 | | | | | | | 2022-05-16 | | 2022-11-2 | |
| LLWDP/W12 / Procurement of a contract for the Rehabilitation of Water and Sewerage Company (WASCO) affected Systems | IDA / 64030 | Component 4. Contingent Emergency Response Component | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 700,000.00 | 0.00 | Canceled | | | | | | 2022-03-17 | | 2022-03-22 | | | 2022-05-03 | | 2022-06-02 | | 2022-07-07 | | 2023-01-03 | |
| LLWDP/W02 / Contractor Installation of meters and valves Required for National Baseline Assessment and Study of Non Revenue Water | IDA / 64030 | Component 1. Water Supply Investments in Zones 2 and 3 | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 1,000,000.00 | 0.00 | Pending Implementation | | | | | | 2023-03-27 | | 2023-04-01 | | | 2023-05-13 | | 2023-06-12 | | 2023-07-17 | | 2024-01-13 | |
| LLWDP/W10 / Procurement of Diesel Pumping Systems for the Department of Rural Water supply (DRWS) | IDA / 64030 | Component 4. Contingent Emergency Response Component | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | | | 20,000.00 | 0.00 | Canceled | | | | | | | | 2022-02-26 | | | | | | | 2022-04-23 | | 2022-10-20 | |
| LLWDP/W09 / procurement of Solar and Electric Pumping Systems for the Department of Rural Water Supply (DRWS) | IDA / 64030 | Component 4. Contingent Emergency Response Component | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 210,000.00 | 0.00 | Canceled | | | | | | 2022-03-31 | | 2022-04-05 | | | 2022-05-17 | | 2022-06-16 | | 2022-07-21 | | 2023-01-17 | |
| LLWDP/W13 / Construction and Rehabilitation of Hydrometric Stations | IDA / 64020 | Component 1. Water Supply Investments in Zones 2 and 3 | Post | Direct Selection | Direct | | | | | 40,000.00 | 0.00 | Pending Implementation | | | | | | 2022-02-28 | | 2022-03-05 | | | | | | 2022-04-09 | | 2022-10-05 | | |
| LLWDP/W08 (1) / Rehabilitation of Gravity Systems in Mokhotlong | IDA / 64030 | Component 4. Contingent Emergency Response Component | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | | | 32,839.00 | 0.00 | Under Implementation | | | | | | | | 2022-03-08 | | | 2022-03-16 | | | 2022-05-03 | | 2022-10-30 | | |
| LLWDP/W08 (2) / Rehabilitation of gravity systems for Bot ha Bothe - Tsime | IDA / 64030 | Component 4. Contingent Emergency Response Component | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | | | 98,650.00 | 0.00 | Under Implementation | | | | | | | | 2022-03-08 | | | 2022-03-16 | | | 2022-05-03 | | 2022-10-30 | | |
| LLWDP/W08 (3) / Rehabilitation of Gravity systems at Bot ha Bothe ha Mopeli Morenen g | IDA / 64030 | Component 4. Contingent Emergency Response Component | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | | | 57,440.00 | 0.00 | Pending Implementation | | | | | | | | 2022-03-08 | | | | | | 2022-05-03 | | 2022-10-30 | | |
| LLWDP/W08 (4) / Rehabilitation of gravity and electric Systems in Leribe | IDA / 64030 | Component 4. Contingent Emergency Response Component | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | | | 79,294.00 | 0.00 | Pending Implementation | | | | | | | | 2022-03-08 | | | | | | 2022-05-03 | | 2022-10-30 | | |
| LLWDP/W08 (5) / Rehabilitation of Gravity, Electrical and Solar Systems at Nokong Bera District | IDA / 64030 | Component 4. Contingent Emergency Response Component | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | | | 71,570.00 | 0.00 | Pending Implementation | | | | | | | | 2022-03-08 | | | | | | 2022-05-03 | | 2022-10-30 | | |
| LLWDP/W08 (6) / Rehabilitation of Gravity and Solar Systems at Ha Rantshaba in Bera District | IDA / 64030 | Component 4. Contingent Emergency Response Component | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | | | 35,696.00 | 0.00 | Pending Implementation | | | | | | | | 2022-03-08 | | | | | | 2022-05-03 | | 2022-10-30 | | |
| LLWDP/W08 (7) / Rehabilitation of Gravity at Ha Rafultho in Maseru District | IDA / 64030 | Component 4. Contingent Emergency Response Component | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | | | 100,084.00 | 0.00 | Pending Implementation | | | | | | | | 2022-03-08 | | | | | | 2022-05-03 | | 2022-10-30 | | |
| LLWDP/W08 (8) / Rehabilitation of Gravity, Electric, Solar and Diesel Systems at Ha Phohleli in Maseru District | IDA / 64030 | Component 4. Contingent Emergency Response Component | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | | | 99,324.00 | 0.00 | Pending Implementation | | | | | | | | 2022-03-08 | | | | | | 2022-05-03 | | 2022-10-30 | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|-------------|--|-------|------------------------------------|----------------------|--|--------------|------------|------------------------|------------|------------|------------|------------|------------|------------|--|--|--|--|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| LLWDP/C03 / Heritage Archaeological and paleontological impact assessment (HIA) within the LLWDP II. | IDA / 64030 | Component 1. Water Supply Investments in Zones 2 and 3 | Post | Consultant Qualification Selection | Open - National | | 150,000.00 | 72,068.39 | Signed | 2020-04-20 | 2020-08-24 | 2020-05-11 | 2020-06-24 | 2020-03-19 | | | | | | 2020-07-24 | 2020-09-16 | 2020-08-28 | 2020-09-21 | 2021-02-24 | | | | |
| LLWDP/C13 / WASCO Customer Identification survey | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post | Quality And Cost-Based Selection | Open - National | | 200,000.00 | 0.00 | Canceled | 2020-08-20 | 2020-09-16 | 2020-09-10 | 2020-10-24 | | 2020-11-21 | | | | | 2021-01-25 | | 2021-03-01 | | 2022-03-01 | | | | |
| LLWDP/C07 / LEWA Technical Support in Technical Audit | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post | Quality And Cost-Based Selection | Open - International | | 245,000.00 | 139,000.00 | Signed | 2020-08-13 | 2020-08-24 | 2020-09-03 | 2020-08-27 | 2020-10-17 | 2020-11-16 | | | | | 2020-11-14 | 2021-01-21 | 2020-12-14 | 2021-02-19 | 2021-01-18 | 2021-03-15 | 2021-02-22 | 2021-06-26 | 2022-02-22 |
| LLWDP/C11 / Monitoring of ESMF and RMR for zones two and three | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post | Quality And Cost-Based Selection | Open - International | | 700,000.00 | 0.00 | Pending Implementation | 2022-05-26 | | 2022-06-16 | 2022-07-30 | | | | | | | 2022-08-27 | | 2022-09-26 | | 2022-10-31 | 2022-12-05 | 2023-12-05 | | |
| LLWDP/C19 / Procurement of a consultant to assist WASCO in the Reduction of Non-Revenue Water | IDA / 64030 | Component 3. WASCO Performance Improvements | Post | Consultant Qualification Selection | Open - International | | 240,000.00 | 0.00 | Canceled | 2021-01-28 | 2021-01-25 | 2021-02-18 | 2021-04-03 | | | | | | | | 2021-05-03 | | 2021-06-07 | | 2021-12-04 | | | |
| LLWDP/C05 / Design and specification for water treatment works, pump station and reservoirs | IDA / 64030 | Component 1. Water Supply Investments in Zones 2 and 3 | Prior | Quality And Cost-Based Selection | Open - International | | 1,900,000.00 | 0.00 | Pending Implementation | 2022-08-25 | | 2022-09-15 | 2022-10-29 | | | | | | | | 2022-11-26 | | 2022-12-26 | | 2023-01-30 | 2023-03-06 | 2024-03-05 | |
| LLWDP/C09 / Preparation of Operations and Maintenance plan including possible operations and maintenance contracts | IDA / 64020 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post | Consultant Qualification Selection | Open - National | | 200,000.00 | 0.00 | Canceled | 2021-03-31 | | 2021-04-21 | 2021-06-04 | | | | | | | | 2021-07-04 | | 2021-08-08 | | 2022-02-04 | | | |

INDIVIDUAL CONSULTANTS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | | Invitation to Identify / Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | | |
|---|-------------------|--|-------------|---------------------------------|-----------------|---------------|-------------------------|----------------------|----------------------|--------------------|------------|--|------------|---------------------------|------------|-----------------|------------|---------------------|------------|------------|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | |
| LLWDP/C18(A) / Engagement of panel of experts for monitoring of Motolong Dam - Environment | IDA / 64020 | Component 3. WASCO Performance Improvements | Post | Individual Consultant Selection | Open | | 66,700.00 | 0.00 | Canceled | 2021-03-11 | 2021-01-21 | 2021-04-29 | 2021-05-20 | | | 2021-06-24 | | | 2021-12-21 | |
| LLWDP/C18(B) / Engagement of panel of experts for monitoring of Motolong Dam - Dam Safety | IDA / 64020 | Component 3. WASCO Performance Improvements | Post | Individual Consultant Selection | Open | | 66,700.00 | 0.00 | Canceled | 2021-03-11 | 2021-01-21 | 2021-04-29 | 2021-05-20 | | | 2021-06-24 | | | 2021-12-21 | |
| LLWDP/C18(C) / Engagement of panel of experts for monitoring of Motolong Dam - Hydrology | IDA / 64020 | Component 3. WASCO Performance Improvements | Post | Individual Consultant Selection | Open | | 66,700.00 | 0.00 | Canceled | 2021-03-11 | 2021-01-21 | 2021-04-29 | 2021-05-20 | | | 2021-06-24 | | | 2021-12-21 | |
| LLWDP/PIU01 (F) / Procurement of Mechanical Engineer for the Project | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Prior | Individual Consultant Selection | Open | | 504,000.00 | 398,355.24 | Signed | 2020-03-12 | 2020-03-30 | 2020-04-30 | 2020-10-02 | 2020-05-21 | 2020-10-22 | 2020-06-25 | 2020-10-21 | | | 2020-12-22 |
| LLWDP/PIU01 (G) / Procurement of a Civil Engineer for the Project | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Prior | Individual Consultant Selection | Open | | 504,000.00 | 328,392.00 | Signed | 2020-03-12 | 2020-03-18 | 2020-04-30 | 2020-09-29 | 2020-05-21 | 2020-11-19 | 2020-06-25 | 2020-11-24 | | | 2020-12-22 |
| LLWDP/PIU01 (A) / Procurement of Project Manager for Lesotho Lowlands Water Development II | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post | Individual Consultant Selection | Open | | 268,800.00 | 248,428.82 | Signed | 2020-08-07 | 2018-11-09 | 2020-09-25 | 2020-02-23 | 2020-10-16 | 2019-02-24 | 2020-11-20 | 2019-03-15 | | | 2021-05-19 |
| LLWDP/PIU01 (H) / Procurement of Social safeguards Specialist | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post | Individual Consultant Selection | Open | | 80,800.00 | 74,676.52 | Signed | 2020-08-07 | 2019-07-11 | 2020-09-25 | | 2020-10-16 | 2019-07-25 | 2020-11-20 | 2019-08-01 | | | 2021-05-19 |
| LLWDP/PIU01 (D) / Procurement of Monitoring and Evaluation Specialist | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post | Individual Consultant Selection | Open | | 80,800.00 | 74,676.52 | Signed | 2020-08-07 | 2018-07-06 | 2020-09-25 | 2019-07-26 | 2020-10-16 | 2019-07-28 | 2020-11-20 | 2019-08-01 | | | 2021-05-19 |
| LLWDP/PIU01 (I) / Procurement of Environmental safeguard specialist | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post | Individual Consultant Selection | Open | | 80,800.00 | 78,060.76 | Signed | 2020-08-07 | 2019-10-11 | 2020-09-25 | 2019-10-11 | 2020-10-16 | 2019-10-25 | 2020-11-20 | 2019-11-01 | | | 2021-05-19 |
| LLWDP/PIU01 (E) / Procurement of GIS Specialist | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post | Individual Consultant Selection | Open | | 80,800.00 | 73,642.22 | Signed | 2020-08-07 | 2018-06-21 | 2020-09-25 | 2019-07-18 | 2020-10-16 | 2019-07-01 | 2020-11-20 | 2019-08-01 | | | 2021-05-19 |
| LLWDP/PIU01 (C) / Procurement of Financial Management Specialist | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post | Individual Consultant Selection | Open | | 128,000.00 | 121,256.92 | Signed | 2020-08-07 | 2019-07-22 | 2020-09-25 | 2019-07-26 | 2020-10-16 | 2020-07-28 | 2020-11-20 | 2019-10-01 | | | 2021-05-19 |
| LLWDP/PIU01 (B) / Procurement of Procurement Specialist for Lesotho Lowlands Water Development Project II | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post | Individual Consultant Selection | Open | | 136,000.00 | 125,191.78 | Signed | 2020-08-07 | 2018-04-24 | 2020-09-25 | 2019-06-27 | 2020-10-16 | 2019-07-01 | 2020-11-20 | 2019-08-01 | | | 2021-05-19 |
| LLWDP/C19 (A) / Wasco Technical Assistance for Reduction of Non-Revenue Water | IDA / 64030 | Component 3. WASCO Performance Improvements | Post | Individual Consultant Selection | Open | | 240,000.00 | 0.00 | Under Implementation | 2021-02-22 | 2021-10-22 | 2021-04-12 | | 2021-05-03 | | 2021-06-07 | | | 2021-12-04 | |
| LLWDP/C20 / Individual consultant to draft Sanitation Strategy | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post | Individual Consultant Selection | Open | | 10,000.00 | 0.00 | Canceled | 2021-10-10 | 2021-10-07 | 2021-11-28 | | 2021-12-19 | | 2022-01-23 | | | 2022-07-22 | |
| LLWDP/PIU01(M) / The purpose is to procure the services of a Procurement Officer to provide support to the Procurement Specialist | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Post | Individual Consultant Selection | Open | | 87,000.00 | 0.00 | Under Implementation | 2022-02-24 | 2022-02-22 | 2022-04-14 | | 2022-05-05 | | 2022-06-09 | | | 2022-12-06 | |
| LLWDP/PIU01(L) / Procurement of Deputy Project Manager to support the Project Implementation Unit | IDA / 64030 | Component 2. Capacity Building, Institutional Strengthening and Project Management | Prior | Individual Consultant Selection | Direct | | 100,000.00 | 260,280.57 | Signed | 2022-02-21 | 2022-03-16 | 2022-03-03 | 2022-04-12 | 2022-03-24 | 2022-05-27 | 2022-04-28 | 2022-06-01 | | | 2022-10-25 |