

Procurement Plan

1. For each contract to be financed by the Loan, the different procurement methods or consultant selection methods, the need for pre-qualification, estimated costs, prior review requirements, and time frame are agreed between the Borrower and the Bank in the Procurement Plan (Annex 6). The procurement plan, which covers the entire project, and its updates or modifications, shall be subject to the Bank's prior review and no objection before implementation. The Procurement Plan and its updates will be published in the Bank's external website.

Thresholds for Procurement Methods

2. The same procurement thresholds for SPAP will apply and this is reflected in the procurement plan (see Annex 6).

3. **Goods:** Goods and equipment estimated to cost US\$300,000 or more will be procured through International Competitive Bidding (ICB). Goods estimated to cost less than \$300,000 and more than \$100,000 will be procured through National Competitive Bidding (NCB). Readily available off-the-shelf goods estimated to cost less than US\$100,000 each may be procured through Shopping (SH) on the basis of at least three written quotations obtained from qualified suppliers.

4. **Works:** Works estimated to cost US\$4,000,000 and more will be procured through ICB. Works estimated to cost less than US\$4,000,000 and more than US\$100,000 will be procured through NCB. Contracts estimated to cost less than US\$100,000 each may be procured through Shopping (SH) procedures on the basis of at least three written quotations obtained from qualified contractors.

5. **Consultant Services:** Consultancy services to be provided by consulting firms estimated to cost US\$300,000 or more will be procured through Quality and Cost Based Selection (QCBS) method. Consultancy services to be provided by consulting firms estimated to cost less than US\$300,000 may be procured through Consultants' Qualifications (CQ) method. For assignments estimated to cost less than US\$ 100,000, the shortlist may comprise only of national firms according to the paragraph 2.7 of the Consultant Guidelines. However, if foreign firms express interest, they shall be considered. Individual Consultants will be selected in accordance with Section V of the Consultant Guidelines.

Prior Review Thresholds

6. Prior Review thresholds are proposed as follows:

- All ICB and first two NCB contracts each for Goods and Works;
- All DC contracts;
- All contracts with consulting firms estimated to cost US\$100,000 or more and all Single Source Selection contracts;
- All contracts with individual consultants estimated to cost US\$50,000 or more and all Single Source Selection contracts.

PROCUREMENT PLAN Armenia : Armenia Social Protection Administration II Project

General Information
 Country: Armenia Bank's Approval Date of the Original Procurement Plan: 2016-09-15
 Project ID: P146318 Revised Plan Date(s): (comma delineated, leave blank if non 2021-11-22
 Project Name: Armenia Social Protection Administration II Project GPN Date:
 Loan / Credit No: IDA / 53980
 Executing Agency(ies) Ministry of Labor and Social Affairs

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
SPAP II W-1-1-1/1-G / Refurbishment of Shengavit ISPC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	0.00	Under Implementation					2016-11-15	2016-11-09	2016-11-20					2016-12-18	2017-02-01	2017-03-15		2018-03-15		
1-1-1-1-A / Refurbishment of Vanadzor ISPC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Prior	Request for Bids	Open - National	Single Stage - One Envelope				480,092.00	428,441.00	Signed					2016-04-20		2016-04-27					2016-05-25	2016-08-16	2016-11-19	2016-09-07	2016-09-07	2017-08-07	
SPAP II 1-1-1-1-F / Refurbishment of Hrazdan ISPC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	455,029.26	Signed					2016-11-17	2016-11-17	2016-11-22					2016-12-20	2016-12-16	2017-03-20	2017-03-27	2017-04-24	2017-04-28	2018-05-13
SPAP II 1-1-1-1-H / Akhuryan ISPC refurbishment	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	0.00	Cancelled					2017-01-10	2017-05-30	2017-01-15					2017-02-12	2017-07-10	2017-05-13	2017-10-30	2017-06-17		2018-02-12
SPAP II 1-1-1-1-I / Refurbishment of Tashir ISPC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	0.00	Pending Implementation					2017-06-01		2017-06-06					2017-07-04	2017-10-02		2017-11-06		2018-11-06	
SPAP II 1-1-1-1-H-R / Refurbishment of Akhuryan ISPC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				229,279.00	0.00	Pending Implementation					2018-02-09		2018-02-11					2018-03-13			2018-05-10		2018-12-27	
SPAP II W 1-1-1-1-C / Construction of Stepanavan ISPC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				994,968.00	0.00	Pending Implementation					2018-07-27		2018-07-27					2018-07-27	2018-07-27		2018-07-27		2018-12-30	
SPAP II W 1-1-1-1-J / Refurbishment of Caxkakhovit ISPC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				211,358.00	151,561.51	Completed					2018-08-06	2018-09-27	2018-08-08					2018-09-05	2018-10-31	2018-10-05	2018-12-10	2018-11-02	2019-01-14	2018-12-30
SPAP II W 1-1-1-1-K / Refurbishment of Meghri CSSTC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				197,402.00	0.00	Cancelled					2018-12-10		2018-12-15					2019-01-12	2019-02-06	2019-02-11	2019-04-30	2019-03-25		2020-03-24
SPAP II W 1-1-1-1-C-1 / Construction of Stepanavan CSSTC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				606,127.00	596,841.06	Signed					2019-01-24	2019-02-01	2019-01-29					2019-02-26	2019-03-01	2019-03-28	2019-06-25	2019-05-09	2019-08-02	2020-11-30
SPAP II W 1-1-1-1-L / Refurbishment of Sevan CSSTC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				170,405.00	134,631.81	Signed					2019-01-30	2019-07-19	2019-02-04	2019-08-29				2019-03-04	2019-08-26	2019-04-03	2019-09-25	2019-05-15	2019-10-23	2019-12-26
SPAP II W 1-1-1-1-M / Reconstruction and refurbishment of Apatan CSSTC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				198,116.00	131,076.91	Signed					2019-01-30	2019-07-19	2019-02-04	2019-08-29				2019-03-04	2019-08-26	2019-04-03	2019-09-26	2019-05-15	2019-10-16	2020-04-29
SPAP II W 1-1-1-1-N / Refurbishment of Maruni CSSTC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				198,335.00	156,043.90	Signed					2019-01-31	2019-07-30	2019-02-05	2019-08-29				2019-03-05	2019-08-27	2019-04-04	2019-09-26	2019-05-16	2019-10-17	2019-12-27
SPAP II W 1-1-1-1-O / Refurbishment of Goris CSSTC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				218,191.00	178,429.87	Signed					2019-01-31	2019-07-19	2019-02-05	2019-08-29				2019-03-05	2019-08-29	2019-04-04	2019-09-25	2019-05-16	2019-11-01	2019-12-12
SPAP II W 1-1-1-1-K-R / Refurbishment of Meghri CSSTC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				197,402.00	192,165.46	Signed					2019-07-29	2019-08-06	2019-08-03	2019-09-05				2019-08-31	2019-09-03	2019-09-30	2019-09-26	2019-11-04	2019-10-16	2020-11-30
SPAP II W 1.1.1/P / Refurbishment of Diljan CSSTC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				197,254.00	148,302.67	Signed					2019-08-19	2019-10-25	2019-08-24					2019-09-21	2019-11-26	2019-10-21	2020-01-22	2019-12-02	2020-02-11	2020-11-16
SPAP II W 1.1.1/R / Refurbishment of Kapan CSSTC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				286,301.00	0.00	Cancelled					2019-08-20	2019-10-24	2019-08-25					2019-09-22	2019-11-25	2019-10-22	2020-01-23	2019-12-03		2020-06-30
SPAP II W 1.1.1/S / Reconstruction and Refurbishment of Gyumri CSSTC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				806,145.00	721,997.55	Signed					2019-08-21	2019-10-24	2019-08-26					2019-09-23	2019-11-29	2019-10-23	2020-01-20	2019-12-04	2020-02-06	2020-11-30
SPAP II W 1.1.1/T / Reconstruction of Alaverdi CSSTC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				643,564.00	0.00	Under Implementation					2019-08-20	2019-10-24	2019-08-25					2019-09-22	2019-11-21	2019-10-22		2019-12-03		2020-11-30
SPAP II W 1-1-1-1-U / Refurbishment of Ijevan CSSTC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				510,580.00	414,981.02	Signed					2019-10-24	2019-10-29	2019-10-29					2019-11-26	2019-11-28	2019-12-26	2020-01-24	2020-02-06	2020-02-05	2020-11-30
SPAP II W 1-1-1-1-V / Refurbishment of Gavar CSSTC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				395,017.00	309,207.60	Signed					2019-10-25	2019-10-25	2019-10-30					2019-11-27	2019-11-26	2019-12-27	2020-01-20	2020-01-31	2020-02-11	2020-11-30
SPAP II W 1.1.1/R-1 / Refurbishment of Kapan CSSTC	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				286,301.00	0.00	Cancelled					2020-03-02	2020-03-02	2020-03-07	2020-03-04				2020-04-04		2020-05-04		2020-06-15		2020-11-30

SPAP II-C-3-1-1K / Preparation of design-cost estimate documents for refurbishment of Dilijan, Ijevan and Berd ISPCs and implementation of author's supervision	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Consultant Qualification Selection	Open - National		52,736.40	0.00	Pending Implementation	2018-04-09	2018-04-23	2018-06-06							2018-06-20	2018-07-11	2018-12-30						
SPAP II-C-3-1-1L / Preparation of design-cost estimate documents for refurbishment of Gyumri and Spitak ISPCs and implementation of author's supervision	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Consultant Qualification Selection	Open - National		32,790.00	0.00	Pending Implementation	2018-04-10	2018-04-24	2018-06-07							2018-06-21	2018-07-12	2018-12-30						
SPAP II-C-3-1-1M / Preparation of design-cost estimate documents for refurbishment of Ashtarak and Vagharshapat implementation of author's supervision	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Consultant Qualification Selection	Open - National		39,696.00	0.00	Pending Implementation	2018-04-10	2018-04-24	2018-06-07							2018-06-21	2018-07-12	2018-12-30						
SPAP II-C-3-1-1N / Preparation of design-cost estimate documents for refurbishment of Arabkir, Nor Norq, Qanagor-Zeytun CSSTCs and implementation of author's supervision	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Consultant Qualification Selection	Open - National		72,885.60	0.00	Pending Implementation	2018-04-10	2018-04-24	2018-06-07							2018-06-21	2018-07-12	2018-12-30						
SPAP II C 3-1-2-E / Implementation of technical supervision of construction/rehabilitation works of Yegheghadzor, Vayq and Jermouk CSSTCs /ISPCs/	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Consultant Qualification Selection	Open - National		9,317.00	4,838.12	Signed	2018-07-30	2020-04-15	2018-08-13	2018-09-26	2020-06-17					2018-10-03	2020-07-22	2018-10-17	2020-07-21	2018-12-30				
SPAP II C-3-1-2-F / Implementation of technical supervision of construction/rehabilitation works of Ashtarak, Aparan and Abovyan CSSTCs /ISPCs/	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Consultant Qualification Selection	Open - National		11,387.00	0.00	Under Implementation	2018-07-30	2018-07-13	2018-08-13	2018-09-26	2019-10-25					2018-10-03	2018-10-17	2018-12-30						
SPAP II C-3-1-2-G / Implementation of technical supervision of construction/rehabilitation works of Nor-Norq, Erevani and Qanagor-Zeytun CSSTCs /ISPCs/	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Consultant Qualification Selection	Open - National		10,973.00	0.00	Pending Implementation	2018-07-30	2018-08-13	2018-09-26							2018-10-03	2018-10-17	2018-12-30						
SPAP II C-3-1-2-H / Implementation of technical supervision of construction/rehabilitation works of Kentron, Arabkir and Vagharshapat CSSTCs /ISPCs/	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Consultant Qualification Selection	Open - National		16,563.00	0.00	Pending Implementation	2018-07-30	2018-08-13	2018-09-26							2018-10-03	2018-10-17	2018-12-30						
SPAP II C-3-1-2-I / Implementation of technical supervision of construction/rehabilitation works of Gyumri, Arta and Spitak CSSTCs /ISPCs/	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Consultant Qualification Selection	Open - National		16,563.00	0.00	Under Implementation	2018-07-30	2019-11-04	2018-08-13	2018-09-26						2018-10-03	2018-10-17	2018-12-30						
SPAP II C-3-1-2-J / Implementation of technical supervision of construction/rehabilitation works of Goris, Kapan and Meghri CSSTCs /ISPCs/	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Consultant Qualification Selection	Open - National		11,387.00	10,561.74	Signed	2018-07-30	2019-01-16	2018-08-13	2018-09-26	2019-03-27					2018-10-03	2019-06-12	2018-10-17	2019-07-25	2018-12-30				
SPAP II C-3-1-2-K / Implementation of technical supervision of construction/rehabilitation works of Cavay, Martuni and Sevan CSSTCs /ISPCs/	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Consultant Qualification Selection	Open - National		12,836.00	10,445.56	Signed	2018-07-30	2019-01-17	2018-08-13	2018-09-26	2019-10-25					2018-10-03	2019-11-29	2018-10-17	2019-11-29	2018-12-30				
SPAP II-C-2-2-7 / "Development and introduction of an Information System supporting the Development of the RoA Employment Sector"	IDA / 53980	Support the Implementation of the New Employment Strategy by the Government	Post	Consultant Qualification Selection	Open - National		299,000.00	0.00	Canceled	2019-09-05	2019-10-10	2019-09-19	2019-12-02	2019-11-02					2019-12-02	2019-12-17	2020-11-14						
SPAP II C-3-1-2-L / Implementation of technical supervision of construction/rehabilitation works of Dilijan, Ijevan and Berd CSSTCs /ISPCs/	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Consultant Qualification Selection	Open - National		13,359.00	0.00	Under Implementation	2019-08-26	2019-11-04	2019-09-09	2019-10-23						2019-11-06	2019-11-27	2020-11-30						
SPAP II-C-3-1-1-Q / Preparation of design-cost estimate documents and implementation of follow-on supervision for the establishment of Integrated Complex Social Services Central Office, Kentron and Erevani CSSTCs	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Consultant Qualification Selection	Open - National		48,606.00	0.00	Under Implementation	2020-10-21	2020-11-04	2020-11-04	2020-12-02						2020-12-16	2020-12-23	2022-10-31						
SPAP II-C-3.1.1 / Project Audit /for the years 2020, 2021, 2022/	IDA / 53980	Project Management	Post	Least Cost Selection	Open - National		11,200.00	8,553.22	Signed	2021-03-09	2021-03-12	2021-03-16	2021-04-06	2021-03-31					2021-04-13	2021-04-09	2021-04-20	2021-04-09	2021-05-11	2021-04-30	2021-05-19	2021-06-03	2022-10-31

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

SPAP II-C-3.5.7-b / Engineer	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Prior	Individual Consultant Selection	Open		0.00	146,365.35	Signed							2015-04-09		2015-04-11		
SPAP II-C-3.5.7-c / Engineer	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Prior	Individual Consultant Selection	Open		0.00	73,173.93	Signed							2015-04-09		2015-04-11		
CONTRACT SPAP II-C-3.5.3r / Social Protection Project Implementation Specialist	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Prior	Individual Consultant Selection	Open		0.00	113,768.81	Signed							2015-06-15		2015-06-15		
SPAP II-C-3.5.11 / Information Systems Specialist	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Prior	Individual Consultant Selection	Open		0.00	79,765.11	Signed							2015-07-28		2015-08-17		
SPAP-C-3.5.2 / Project Coordinator	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Prior	Direct Selection	Direct		96,000.00	37,748.69	Signed									2015-03-02		
SPAP II-C-3.5.6 / Technical Support and Communication Technologies (TSC) Specialist	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Prior	Individual Consultant Selection	Open		0.00	72,273.39	Signed							2015-04-06		2015-04-10		
SPAP II-C-3.5.4 / Specialist on Project Monitoring and Evaluation	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Prior	Individual Consultant Selection	Open		0.00	133,874.84	Signed							2015-04-08		2015-04-10		
SPAP II-C-3.5.7-a / Engineer	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Prior	Individual Consultant Selection	Open		0.00	109,863.34	Signed							2015-04-09		2015-04-11		
3-5-13 / Social Safeguards Specialist	IDA / 53980	Project Management	Post	Individual Consultant Selection	Open		0.00	0.00	Under Implementation	2016-10-25	2016-10-25	2016-12-13		2017-01-03		2017-02-07		2017-08-06		
SPAP II C 3-5-2A / Coordinator for PCU	IDA / 53980	Project Management	Prior	Direct Selection	Direct		17,920,971.00	89,889.00	Completed	2017-09-25		2017-09-30				2017-10-14	2017-10-06	2018-12-09	2019-06-21	
SPAP II-C-3-5-5/A / Engineer - Environmental Specialist	IDA / 53980	Project Management	Post	Individual Consultant Selection	Open		0.00	49,180.63	Signed	2017-12-21	2017-12-20	2018-02-08	2018-02-26	2018-03-01	2018-02-26	2018-03-22	2018-03-01	2018-09-18		
SPAP II-C-3-5-7-D / Engineer	IDA / 53980	Project Management	Prior	Individual Consultant Selection	Open		16,666.00	47,458.54	Completed	2018-03-20	2018-03-22	2018-05-13	2018-04-17	2018-05-18	2018-08-07	2018-05-20	2018-06-13	2018-12-26	2019-09-19	
SPAP II C 3-5-14 / PCU Technical Assistant	IDA / 53980	Project Management	Post	Individual Consultant Selection	Open		2,025.00	14,158.44	Terminated	2018-05-20	2018-12-17	2018-06-22	2018-07-03	2018-07-13	2018-07-06	2018-08-02	2018-07-20	2018-12-30		
SPAP II-C-3-1-1P / Making Amendments in Design-Cost Estimate Documents for Refurbishment Works of Tashir Complex Social Services Territorial Center (CSSTC) in Lori Marz and Implementing Follow-on Supervision	IDA / 53980	Roll-Out of Integrated Social Protection Service Delivery	Post	Direct Selection	Direct		4,950.00	0.00	Under Implementation	2018-06-11	2018-06-06	2018-06-16				2018-06-30		2018-12-30		
SPAP II C-3-5-9 / Assistant to Project Coordinator	IDA / 53980	Project Management	Post	Individual Consultant Selection	Open		43,767.00	0.00	Under Implementation	2018-11-05	2014-11-07	2018-11-05	2015-02-02	2018-11-05	2015-02-25	2018-11-05		2018-11-30		
SPAP II-C-3-5-15 / Software, Telecommunication Technologies and Technical Support Specialist	IDA / 53980	Project Management	Post	Individual Consultant Selection	Open		33,100.00	29,620.09	Signed	2019-01-24	2019-01-16	2019-03-14	2019-02-27	2019-03-28	2019-04-15	2019-04-09	2019-05-02	2020-11-30		
SPAP II C 3-5-2/B / Project coordinator	IDA / 53980	Project Management	Prior	Direct Selection	Direct		40,800.00	100,005.34	Completed	2019-07-15	2019-07-16	2019-07-15	2019-07-22			2019-07-20	2019-07-25	2020-11-30	2020-10-30	
SPAP II-C-3-5-7-E / Engineer	IDA / 53980	Project Management	Post	Individual Consultant Selection	Open		20,415.00	9,737.98	Signed	2019-10-17	2019-10-17	2019-12-05	2019-11-29	2019-12-12	2019-11-29	2019-12-26	2019-12-02	2020-06-25		
SPAP II-C-3-5-7-F / Engineer	IDA / 53980	Project Management	Post	Individual Consultant Selection	Open		20,415.00	52,693.02	Signed	2019-10-17	2019-10-17	2019-12-05	2019-11-29	2019-12-12	2019-11-29	2019-12-26	2019-12-02	2020-06-25		
SPAP II-C-3-5-16 / Financial management specialist	IDA / 53980	Project Management	Prior	Individual Consultant Selection	Open		21,000.00	59,741.50	Signed	2019-10-25	2019-10-28	2019-12-13	2019-12-03	2019-12-20	2019-12-04	2020-01-01	2019-12-06	2020-06-29		
SPAP II C 3-5-17 / Procurement Specialist	IDA / 53980	Project Management	Prior	Direct Selection	Direct		19,221.00	58,006.00	Signed	2019-12-24	2020-01-08	2019-12-26	2020-01-09			2020-01-18	2020-01-16	2020-11-30		
SPAP II-C-3.5.1 / Project Audit	IDA / 53980	Project Management	Post	Direct Selection	Direct		40,500.00	0.00	Under Implementation	2020-03-23	2020-03-24	2020-03-24				2020-03-24		2020-11-29		
SPAP II-C-3-5-7-G / Engineer	IDA / 53980	Project Management	Post	Individual Consultant Selection	Open		43,188.00	19,151.22	Signed	2020-07-13	2020-07-09	2020-08-24	2020-07-31	2020-08-24	2020-07-31	2020-09-16	2020-08-06	2022-10-30		
SPAP II C-3-5-14-A / PCU Technical Assistant	IDA / 53980	Project Management	Post	Individual Consultant Selection	Open		11,123.00	8,779.40	Signed	2020-10-20	2020-10-30	2020-12-08	2021-03-19	2020-12-29	2021-03-31	2021-01-12	2021-04-01	2022-11-01		
SPAP II C 3-5-2/C / Project coordinator	IDA / 53980	Project Management	Post	Individual Consultant Selection	Limited		62,750.00	59,929.96	Signed	2020-11-06	2020-11-04	2020-11-07	2020-11-11	2020-11-09	2020-11-19	2020-11-12	2020-11-20	2022-10-31		