

Sample Procurement Plan

(Text in italic font is meant for instruction to staff and should be deleted in the final version of the PP)

(This is only a sample with the minimum content that is required to be included in the PAD. The detailed procurement plan is still mandatory for disclosure on the Bank's website in accordance with the guidelines. The initial procurement plan will cover the first 18 months of the project and then updated annually or earlier as necessary).

I. General

- 1. Bank's approval Date of the procurement Plan** *[Original: December 2007]; Revision 15 of Updated Procurement Plan, June 2010]*
- 2. Date of General Procurement Notice:** Dec 24, 2006
- 3. Period covered by this procurement plan:** *The procurement period of project covered from year June 2010 to December 2012*

II. Goods and Works and non-consulting services.

- 1. Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: *[Thresholds for applicable procurement methods (not limited to the list below) will be determined by the Procurement Specialist /Procurement Accredited Staff based on the assessment of the implementing agency's capacity.]*

| | Procurement Method | Prior Review Threshold US\$ | Comments |
|----|-----------------------------------------|----------------------------------------|-----------------------|
| 1. | ICB and LIB (Goods) | <i>Above US\$ 500,000</i> | <i>All</i> |
| 2. | NCB (Goods) | <i>Above US\$ 100,000</i> | <i>First contract</i> |
| 3. | ICB (Works) | <i>Above US\$ 15 million</i> | <i>All</i> |
| 4. | NCB (Works) | <i>Above US\$ 5 million</i> | <i>All</i> |
| 5. | (Non-Consultant Services) | <i>Below US\$ 100,000</i> | <i>First contract</i> |
| | <i>[Add other methods if necessary]</i> | | |

- 2. Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.

July 9, 2010

3. **Proposed Procedures for CDD Components (as per paragraph 3.17 of the Guidelines:** [*Refer to the relevant CDD project implementation document approved by the Bank or delete if not applicable*]
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project XYZ 04/01/2010 issued by <mention name of PIU>*
5. **Any Other Special Procurement Arrangements:** [*including advance procurement and retroactive financing, if applicable*] *5 ICB works packages will be financed under retroactive financing*
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

[List the Packages which require Bank's prior review first and then the other packages]

| 1 | 2 | 3 | 4 | 5 | 6 | 7 |
|----------|----------------------------------------------|------------------------------|----------|---------------------------------|-------------------------------|--------------------------------------------|
| Ref. No. | Descripti on | Estimat ed Cost US\$ million | Packages | Dome stic Prefe rence (yes/ no) | Review by Bank (Prior / Post) | Comme nts |
| | Summary of the ICB (Works) | 82 | 5 | No | Prior | |
| | Summary of the ICB (Goods) | 43.77 | 15 | No | Prior | |
| | Summary of the NCB (Works) | 64.53 | 18 | No | Post | 1 st contrac t for Prior Review |
| | Summary of the NCB (Goods) | 1.86 | 4 | No | Post | 1 st contrac t for Prior Review |
| | Summary of the ICB (Non-Consultant Services) | 0.45 | 1 | No | Prior | |

July 9, 2010

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

| | Selection Method | Prior Review Threshold | Comments |
|----|-----------------------------|-------------------------------|-----------------|
| 1. | Competitive Methods (Firms) | Above US\$ 100,000 | |
| 2. | Single Source (Firms) | All | |
| 3. | Individual | Above US\$ 50,000 | |

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. Any Other Special Selection Arrangements:** *[including advance procurement and retroactive financing, if applicable or delete if not applicable]*
- 4. Consultancy Assignments with Selection Methods and Time Schedule**

| 1 | 2 | 3 | 4 | 5 | 6 |
|-----------------|------------------------------------------------------------|------------------------------------|-----------------|--------------------------------------|-----------------|
| Ref. No. | Description of Assignment | Estimated Cost US\$ million | Packages | Review by Bank (Prior / Post) | Comments |
| | Summary of number of contracts that will be let under QCBS | 4.17 | 7 | Prior | |
| | Summary of number of contracts that will be let under | 0.83 | 1 | Prior | CQS |

| | | | | | |
|--|------------------|--|--|--|--|
| | other methods | | | | |
|--|------------------|--|--|--|--|

PROCUREMENT PLAN Mozambique : Integrated Feeder Road Development Project

General Information

Country: Mozambique Bank's Approval Date of the Original Procurement Plan: 2017-07-20
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-09-28
 Project ID: P158231 GPN Date:
 Project Name: Integrated Feeder Road Development Project
 Loan / Credit No: IDA / D2490, /, IDA / D5180
 Executing Agency(ies) National Road Authority

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|------------------------------------------------|-------------|------------------------|----------------------|-----------------------------|------------------------|------------------|---------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|------------|----------------------------------------|------------|------------------------------------------|--------|-----------------------------|------------|-----------------------------------------|------------|----------------------------------------------------|------------|-----------------|------------|---------------------|--------|
| | | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MZ-ANE-32883-CW-RFP / Rehabilitation and Maintenance of Feeder Roads in Zambezia Province (To be broken into reasonable packages (3 or 5) | / | Rehabilitation and Maintenance of Feeder Roads | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 0.00 | Canceled | | | | | 2017-12-29 | | 2018-01-03 | | | 2018-02-14 | | 2018-03-16 | | 2018-04-20 | | 2018-10-17 | | |
| MZ-ANE-32887-CW-RFP / Rehabilitation and Maintenance of Feeder Roads in Nampula Province (To be broken into reasonable packages (3 to 5) | / | Rehabilitation and Maintenance of Feeder Roads | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 0.00 | Canceled | | | | | 2017-12-29 | | 2018-01-03 | | | 2018-02-14 | | 2018-03-16 | | 2018-04-20 | | 2018-10-17 | | |
| MZ-ANE-32888-CW-RFP / Rehabilitation of Part of N10 from Quelimane to Nicodala (35km) | / | Rehabilitation and Maintenance of Feeder Roads | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 0.00 | Canceled | | | | | 2017-12-29 | | 2018-01-03 | | | 2018-02-14 | | 2018-03-16 | | 2018-04-20 | | 2018-10-17 | | |
| MZ-ANE-32889-CW-RFP / Rehabilitation of Part of N1 from Nicodala to Namacurra (35 km) | / | Rehabilitation and Maintenance of Feeder Roads | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 0.00 | Canceled | | | | | 2017-12-29 | | 2018-01-03 | | | 2018-02-14 | | 2018-03-16 | | 2018-04-20 | | 2018-10-17 | | |
| 15/DC-ANE/313/2018 / Rehabilitation and Maintenance of Feeder Roads in Nampula Province | / | Rehabilitation and Maintenance of Feeder Roads | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 0.00 | Canceled | | | | | 2019-07-01 | | 2019-07-06 | | | 2019-09-04 | | 2019-10-04 | | 2019-11-08 | | 2021-11-07 | | |
| 16/DC-ANE/313/2018 / Rehabilitation and Maintenance of Feeder Roads in Zambezia Province | / | Rehabilitation and Maintenance of Feeder Roads | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 0.00 | Canceled | | | | | 2019-07-01 | | 2019-07-06 | | | 2019-09-04 | | 2019-10-04 | | 2019-11-08 | | 2021-11-07 | | |
| 17/DC-ANE/313/2018 / Rehabilitation of Part of Road N10 from Quelimane to Nicodala and Part of Road N1 from Nicodala to Namacurra in Zambezia Province (70km) | IDA / D2490 | Rehabilitation of Primary Road Network | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 41,463,242.60 | Signed | | | 2019-01-01 | 2019-09-25 | 2019-01-06 | 2019-10-01 | | | 2019-03-07 | 2020-01-29 | 2019-04-06 | 2020-06-22 | 2019-05-11 | 2020-11-17 | 2021-05-10 | | | |
| 46/ANE-SOF/CERC-IDA/316/2019 / Construction of Mechanical Stabilized Base in Critical Sections in 13 km of Road N281 Guara-Guara / Buzi and Construction of Mechanical Stabilized Base in Critical Sections in 10 km and erosion repair of Road Crz N280-Crz N1 / Buzi-Casa Nova | IDA / D2490 | Contingency Emergency Response | Post | Request for Quotations | Limited | Single Stage - One Envelope | | | | 886,164.49 | Signed | | | | | | | | | | | | | | | 2019-08-10 | 2021-02-16 | 2020-02-06 | |
| 56/ANE-TET/CERC-IDA/316/2019 / Construction of a Detour of 200m, Mechanically Stabilized Base in Critical Sections in a total of 25km of Road N303 Bene / Zumbo and Reconstruction of the Wing Wall and the Embankment of Road R609 Cruz (Bene) / Chifunde | IDA / D2490 | Contingency Emergency Response | Post | Request for Quotations | Limited | Single Stage - One Envelope | | | | 1,888,678.48 | Signed | | | | | | | | | | | | | | | 2019-08-10 | 2021-02-16 | 2020-02-06 | |
| 63/ANE-ZAM/CERC-IDA/316/2019 / Fill and abutments protection with mortar stones in Mineve and Musongwe bridges, Metallic bridge of 54m, detour of 2km of Road N1 Muanidua/Chire. Fill the abutments. Mechanically stabilized base in critical sections up to 64km R650-Chire/Muzoforo/Milang | IDA / D2490 | Contingency Emergency Response | Post | Request for Quotations | Limited | Single Stage - One Envelope | | | | 1,134,068.39 | Signed | | | | | | | | | | | | | | | 2019-08-10 | 2021-02-16 | 2020-02-06 | |
| 57/ANE-TET/CERC-IDA/316/2019 / Temporary works. Fill the road cuts with stones, construction of some pipes and fill in the cuts, along the road and in Salima drift. Mechanically stabilized base in critical sections in a total of 20 km of Road N322 Madamba / Mutarua | IDA / D2490 | Contingency Emergency Response | Post | Request for Quotations | Limited | Single Stage - One Envelope | | | | 2,332,054.63 | Signed | | | | | | | | | | | | | | | 2019-08-10 | 2021-02-16 | 2020-02-06 | |
| 58/ANE-TET/CERC-IDA/316/2019 / Restore the transitable: import soils from borrow pit and grading, construction of 10 lines of pipe culverts and fill along the road, in the cuts, in extension of 20 kms of critical section of Road N302 Matema / Furancungo / Vila Mualadzi | IDA / D2490 | Contingency Emergency Response | Post | Request for Quotations | Limited | Single Stage - One Envelope | | | | 1,994,805.66 | Signed | | | | | | | | | | | | | | | 2019-08-10 | 2019-09-05 | 2020-02-06 | |

| | | | | | | | | | | | | | | | | | | | | | | | |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|------------------------------------------------|-------|------------------------------------|----------------------|--------------|------------------------|------------|------------|------------|------------|------------|------------|--|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| 13/DC-ANE/352/2019 / Supervision of the Rehabilitation of Part of Road N10 from Quilimane to Nicodala and Part of Road N1 from Nicodala to Namacurra in Zambezia Province (70km) | IDA / D2490 | Rehabilitation of Primary Road Network | Prior | Quality And Cost-Based Selection | Open - International | 3,290,270.00 | Signed | 2019-03-01 | 2019-12-19 | 2019-03-22 | 2020-02-05 | 2019-05-05 | 2020-06-30 | | 2019-06-20 | 2020-09-03 | 2019-07-20 | 2021-01-14 | 2019-08-24 | 2021-04-12 | 2019-09-28 | 2021-06-17 | 2029-09-25 |
| 40/ANE-SOF/CERC-IDA/352/2019 / Consultancy Services for Supervision of Emergency Works in Sofala Province | IDA / D2490 | Contingency Emergency Response | Post | Consultant Qualification Selection | Limited | 410,657.55 | Signed | 2019-06-03 | 2019-06-18 | | | 2019-06-17 | 2019-06-03 | | | | | | 2019-07-17 | 2019-08-29 | 2019-08-21 | 2019-09-05 | 2021-02-11 |
| 43/ANE-MAN/CERC-IDA/352/2019 / Consultancy Services for Supervision of Emergency Works in Manica Province | IDA / D2490 | Contingency Emergency Response | Post | Consultant Qualification Selection | Limited | 212,975.44 | Signed | 2019-06-03 | 2019-06-18 | | | 2019-06-17 | 2021-02-16 | | | | | | 2019-07-17 | 2021-02-16 | 2019-08-21 | 2021-02-16 | 2021-02-11 |
| 44/ANE-TET/CERC-IDA/352/2019 / Consultancy Services for Supervision of Emergency Works in Tete Province | IDA / D2490 | Contingency Emergency Response | Post | Consultant Qualification Selection | Limited | 241,180.50 | Signed | 2019-06-03 | 2019-06-18 | | | 2019-06-17 | 2019-06-18 | | | | | | 2019-07-17 | 2019-08-23 | 2019-08-21 | 2021-02-16 | 2021-02-11 |
| 45/ANE-ZAM/CERC-IDA/352/2019 / Consultancy Services for Supervision of Emergency Works in Zambezia Province | IDA / D2490 | Contingency Emergency Response | Post | Consultant Qualification Selection | Limited | 297,414.29 | Signed | 2019-06-03 | 2019-06-18 | | | 2019-06-17 | 2019-06-18 | | | | | | 2019-07-17 | 2019-08-23 | 2019-08-21 | 2019-09-05 | 2021-02-11 |
| 168/ANE-GE/360/2019 / Consultancy Services for Road Classification in Mozambique | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Post | Quality Based Selection | Open - National | 0.00 | Pending Implementation | 2020-01-12 | | 2020-02-02 | | 2020-03-17 | | | 2020-04-14 | | 2020-05-14 | | 2020-06-13 | | 2020-07-18 | | 2021-07-18 |
| 169/ANE-GE/360/2019 / Consultancy Services for Upgrade Existing MRMF to Web and GIS based MRMF | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Post | Quality Based Selection | Open - National | 0.00 | Canceled | 2020-01-12 | 2020-03-19 | 2020-02-02 | | 2020-03-17 | | | 2020-04-14 | | 2020-05-14 | | 2020-06-13 | | 2020-07-18 | | 2021-07-18 |
| 14/CE-ANE/360/2020 / Service Provision for Mitigation and Response to Sexual Exploitation and Abuse and Sexual Harassment in the workplace in the Integrated Feeder Road Development Project (IFRDP) | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Prior | Quality And Cost-Based Selection | Open - International | 0.00 | Under Implementation | 2020-03-23 | 2021-09-08 | 2020-04-13 | 2021-09-22 | 2020-05-27 | | | 2020-06-24 | | 2020-07-24 | | 2020-08-28 | | 2020-10-02 | | 2025-10-01 |
| 170/ANE-GE/360/2019 / Training of Micro Enterprises | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Post | Quality Based Selection | Open - International | 0.00 | Pending Implementation | 2020-03-23 | | 2020-04-13 | | 2020-05-27 | | | 2020-06-24 | | 2020-07-24 | | 2020-08-23 | | 2020-09-27 | | 2021-09-27 |
| 171/ANE-GE/360/2019 / Consultancy Services for Update Geospatial Climate Resilience Tool and Training of Staff | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Post | Quality Based Selection | Open - International | 0.00 | Pending Implementation | 2020-03-23 | | 2020-04-13 | | 2020-05-27 | | | 2020-06-24 | | 2020-07-24 | | 2020-08-23 | | 2020-09-27 | | 2021-09-27 |
| 17/ANE-SEPLA/360/2021 / Consultancy Services for Upgrade Existing MRMS to Web and GIS based MRMS | IDA / D2490 | Capacity Building and Project Administration | Post | Quality And Cost-Based Selection | Open - International | 0.00 | Under Implementation | 2021-04-05 | 2021-04-13 | 2021-04-26 | | 2021-06-09 | | | 2021-07-07 | | 2021-08-06 | | 2021-09-10 | | 2021-10-15 | | 2024-07-01 |
| 52/CE-ANE/IP/36/2021 / Supervision of the Rehabilitation and Maintenance of Feeder Roads in Sofala Province | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Prior | Quality And Cost-Based Selection | Open - International | 0.00 | Pending Implementation | 2021-05-31 | | 2021-06-21 | | 2021-08-04 | | | 2021-09-01 | | 2021-10-01 | | 2021-11-05 | | 2021-12-10 | | 2024-11-24 |
| 53/CE-ANE/IP/360/2021 / Supervision of the Rehabilitation and Maintenance of Feeder Roads in Manica Province | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Prior | Quality And Cost-Based Selection | Open - International | 0.00 | Pending Implementation | 2021-05-31 | | 2021-06-21 | | 2021-08-04 | | | 2021-09-01 | | 2021-10-01 | | 2021-11-05 | | 2021-12-10 | | 2024-11-24 |
| 54/CE-ANE/IP/360/2021 / Supervision of the Rehabilitation and Maintenance of Feeder Roads in Tete Province | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Prior | Quality And Cost-Based Selection | Open - International | 0.00 | Pending Implementation | 2021-05-31 | | 2021-06-21 | | 2021-08-04 | | | 2021-09-01 | | 2021-10-01 | | 2021-11-05 | | 2021-12-10 | | 2024-11-24 |
| 55/CE-ANE/IP/360/2021 / Supervision of the Rehabilitation and Maintenance of Feeder Roads in Cabo Delgado Province | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Prior | Quality And Cost-Based Selection | Open - International | 0.00 | Pending Implementation | 2021-05-31 | | 2021-06-07 | | 2021-07-21 | | | 2021-08-18 | | 2021-09-17 | | 2021-10-22 | | 2021-11-26 | | 2024-11-10 |
| 56/CE-ANE/IP/203/2021 / Preparation of ESF Documents for MPA | IDA / D2490 | Capacity Building and Project Administration | Post | Quality And Cost-Based Selection | Open - National | 0.00 | Pending Implementation | 2021-05-17 | | 2021-06-07 | | 2021-07-21 | | | 2021-08-18 | | 2021-09-17 | | 2021-10-22 | | 2021-11-26 | | 2022-11-26 |
| 80/CE-ANE/IP/360/2021 / Consultancy Services for Integration of th RAMS and the Drones for Monitoring, Supervision and Incident Collection Data | IDA / D2490 | Capacity Building and Project Administration | Post | Quality And Cost-Based Selection | Open - National | 0.00 | Pending Implementation | 2021-05-24 | | 2021-06-14 | | 2021-07-28 | | | 2021-08-25 | | 2021-09-24 | | 2021-10-29 | | 2021-12-03 | | 2023-05-27 |
| 82/CE-ANE/IP/360/2021 / Irap for STAR RATING for IFRDP in Nampula and Zambezia Provinces, Quilimane and Namacurra OPRC Road Project and Road N1 from South to North | IDA / D2490 | Capacity Building and Project Administration | Post | Quality And Cost-Based Selection | Open - National | 0.00 | Pending Implementation | 2021-05-24 | | 2021-06-14 | | 2021-07-28 | | | 2021-08-25 | | 2021-09-24 | | 2021-10-29 | | 2021-12-03 | | 2022-12-03 |
| 83/CE-ANE/IP/360/2021 / Consultancy Services for Health and Safety Audit in the IFRDP in Nampula and Zambezia Provinces | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Post | Quality And Cost-Based Selection | Open - National | 0.00 | Pending Implementation | 2021-05-24 | | 2021-06-14 | | 2021-07-28 | | | 2021-08-25 | | 2021-09-24 | | 2021-10-29 | | 2021-12-03 | | 2022-12-03 |

| | | | | | | | | | | | | | | | | | | |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|------------------------------------------------|-------|----------------------------------|----------------------|--|--|------|------------------------|------------|------------|------------|--|------------|------------|------------|------------|------------|
| 04/CE-ANE/IP/360/2021 / Procurement for an Independent Environmental and Social Safeguards Auditor to Assess Contractor's Compliance and Adherence to the Project Environmental and Social Obligations | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Prior | Quality And Cost-Based Selection | Open - International | | | 0.00 | Pending Implementation | 2021-09-26 | 2021-10-17 | 2021-11-30 | | 2021-12-28 | 2022-01-27 | 2022-03-03 | 2022-04-07 | 2026-04-06 |
| 141/CE-ANE/IP/370/2021 / Consultancy Services for preparation/review of Simplified Design | IDA / D2490 | Rehabilitation of Primary Road Network | Prior | Quality And Cost-Based Selection | Open - International | | | 0.00 | Pending Implementation | 2021-09-26 | 2021-10-17 | 2021-11-30 | | 2021-12-28 | 2022-01-27 | 2022-03-03 | 2022-04-07 | 2022-10-04 |
| 21/CE-ANE/IP/360/202 / Consultancy Services for Environmental and Social Third Party Monitoring Entity | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Prior | Quality And Cost-Based Selection | Open - International | | | 0.00 | Pending Implementation | 2021-09-26 | 2021-10-17 | 2021-11-30 | | 2021-12-28 | 2022-01-27 | 2022-03-03 | 2022-04-07 | 2026-04-06 |
| 140/CE-ANE/370/2021 / Consultancy Services for Preparation of ESF/EIA/EMP for NI Corridor under MPA | IDA / D2490 | Rehabilitation of Primary Road Network | Prior | Quality And Cost-Based Selection | Open - International | | | 0.00 | Pending Implementation | 2021-09-30 | 2021-10-21 | 2021-12-04 | | 2022-01-01 | 2022-01-31 | 2022-03-07 | 2022-04-11 | 2023-04-11 |

INDIVIDUAL CONSULTANTS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Actual Amount (US\$) | Process Status | Teams of Reference | | Invitation to Identified/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------|------------------------------------------------|-------------|---------------------------------|-----------------|---------------|----------------------|------------------------|--------------------|------------|----------------------------------------------|------------|---------------------------|------------|-----------------|------------|---------------------|------------|
| | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| 12DC3602016 / Consultancy Services for the development of Environmental and Social Management Framework for IFSDP for Zambia and Namputa | / | Rehabilitation and Maintenance of Feeder Roads | Post | Individual Consultant Selection | Open | | 36,510.00 | Completed | 2017-12-29 | 2018-01-10 | 2018-02-16 | 2016-10-25 | 2018-03-09 | 2016-11-15 | 2018-04-13 | 2018-04-13 | 2018-10-10 | 2019-04-15 |
| 61DC3602016 / Consultancy Services for the development of Resettlement Policy Framework for IFSDP for Zambia and Namputa. | / | Rehabilitation and Maintenance of Feeder Roads | Post | Individual Consultant Selection | Open | | 18,320.00 | Signed | 2017-12-29 | 2018-01-11 | 2018-02-16 | 2016-12-27 | 2018-03-09 | 2017-01-04 | 2018-04-13 | 2018-04-13 | 2018-10-10 | |
| 01DGN3602018 / Consultancy Services for Gender Based Violence and Sex Exploitation and Abuse | / | Rehabilitation and Maintenance of Feeder Roads | Post | Individual Consultant Selection | Open | | 0.00 | Canceled | 2018-03-30 | 2018-01-29 | 2018-05-18 | | 2018-06-08 | | 2018-07-13 | | 2019-01-09 | |
| 90/DIPRO-ANE/CERC-IDA/370/2019 / Update of Safeguards Instruments Prepared for the Integrated Rural Road | IDA / D2490 | Contingency Emergency Response | Post | Individual Consultant Selection | Direct | | 28,230.00 | Signed | 2019-06-10 | 2020-02-20 | 2019-06-20 | 2019-06-10 | 2019-07-11 | 2019-06-13 | 2019-08-15 | 2019-06-14 | 2020-02-11 | |
| 120/CE-ANE/360/2019 / Service Provision for Mitigation and Response to Sexual Exploitation and Abuse and Sexual Harassment in the workplace in the Integrated Feeder Road Development Project (IFSDP) | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Prior | Direct Selection | Direct | | 3,675,275.46 | Signed | 2020-01-05 | 2020-02-21 | 2020-01-15 | 2020-02-26 | | | 2020-03-20 | 2020-07-21 | 2021-03-20 | |
| 166/ANE-CE/370/2019 / Individual International Consultant for the Integrated Feeder Roads Development Project | IDA / D2490 | Capacity Building and Project Administration | Prior | Individual Consultant Selection | Open | | 0.00 | Pending Implementation | 2020-01-12 | | 2020-03-01 | | 2020-03-22 | | 2020-04-26 | | 2022-04-26 | |
| 172/ANE-CE/360/2019 / Training of Staff and Use of Climate Resilience Manuals | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Post | Direct Selection | Direct | | 0.00 | Pending Implementation | 2020-01-12 | | 2020-01-22 | | | | 2020-03-27 | | 2020-09-23 | |
| 167/ANE-CE/360/2019 / RAP for Quelimane Namacurra Road Project | IDA / D2490 | Rehabilitation of Primary Road Network | Post | Direct Selection | Direct | | 0.00 | Pending Implementation | 2020-01-12 | | 2020-01-22 | | | | 2020-03-27 | | 2020-09-23 | |
| 22/DIPRO-ANE/360/2020 / Consulting Services for Environmental and Social Management plan for the Integrated Feeder Roads Development Project (IFSDP) for Namputa Province | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | | 0.00 | Under Implementation | 2020-06-22 | 2020-06-12 | 2020-08-10 | | 2020-08-31 | | 2020-10-05 | | 2020-12-04 | |
| 23/DIPRO-ANE/360/2020 / Consulting Services for Environmental and Social Management plan for the Integrated Feeder Roads Development Project (IFSDP) for Zambia Province | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | | 0.00 | Under Implementation | 2020-06-22 | 2020-06-12 | 2020-08-10 | | 2020-08-31 | | 2020-10-05 | | 2021-01-03 | |
| 23/ANE-SEPLA/260/2021 / Consultancy Services to Develop the 2.0 Version of the Climate Resilience Planning for Roads Tool (CRPM) | IDA / D2490 | Capacity Building and Project Administration | Post | Direct Selection | Direct | | 0.00 | Under Implementation | 2021-04-05 | 2021-04-13 | 2021-04-15 | | | | 2021-06-19 | | 2022-06-19 | |
| 22/LOT I/DIPRO-ANE/360/2020 / Consulting Services for Environmental and Social Management plan for the Integrated Feeder Roads Development Project (IFSDP) for Namputa Province - Lot I | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | | 0.00 | Under Implementation | 2021-03-30 | 2021-06-01 | 2021-05-18 | | 2021-06-08 | | 2021-07-13 | | 2021-10-11 | |

| | | | | | | | | | | | | | |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|------------------------------------------------|------|---------------------------------|------|------|------------------------|------------|------------|------------|------------|------------|------------|
| 22/LOT II/DIPRO-ANE/360/2020 / Consulting Services for Environmental and Social Management plan for the Integrated Feeder Roads Development Project (IFRDP) for Namputa Province - Lot II | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Under Implementation | 2021-03-30 | 2021-06-01 | 2021-05-18 | 2021-06-08 | 2021-07-13 | 2021-10-11 |
| 22/LOT III/DIPRO-ANE/360/2020 / Consulting Services for Environmental and Social Management plan for the Integrated Feeder Roads Development Project (IFRDP) for Namputa Province - Lot III | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Under Implementation | 2021-03-30 | 2021-06-01 | 2021-05-18 | 2021-06-08 | 2021-07-13 | 2021-10-11 |
| 23/LOT I/DIPRO-ANE/360/2020 / Consulting Services for Environmental and Social Management plan for the Integrated Feeder Roads Development Project (IFRDP) for Zambezia Province - Lot I | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Under Implementation | 2021-03-30 | 2021-06-01 | 2021-05-18 | 2021-06-08 | 2021-07-13 | 2021-10-11 |
| 23/LOT II/DIPRO-ANE/360/2020 / Consulting Services for Environmental and Social Management plan for the Integrated Feeder Roads Development Project (IFRDP) for Zambezia Province - Lot II | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Under Implementation | 2021-03-30 | 2021-06-01 | 2021-05-18 | 2021-06-08 | 2021-07-13 | 2021-10-11 |
| 23/LOT III/DIPRO-ANE/360/2020 / Consulting Services for Environmental and Social Management plan for the Integrated Feeder Roads Development Project (IFRDP) for Zambezia Province - Lot III | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Under Implementation | 2021-03-30 | 2021-06-01 | 2021-05-18 | 2021-06-08 | 2021-07-13 | 2021-10-11 |
| 65/SARH-ANE/IP/360/2020 / Individual Consulting Services in Technologies and Information and Communication Management | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Under Implementation | 2021-05-10 | 2021-06-02 | 2021-06-28 | 2021-07-19 | 2021-08-23 | 2022-11-16 |
| 84/SEPRO-ANE/IP/360/2021 / Individual Consulting Services for Environmental and Social Management plan for the IFRDP for Sofala Province | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-05-31 | | 2021-07-19 | 2021-08-09 | 2021-09-13 | 2021-12-12 |
| 85/SEPRO-ANE/IP/360/2021 / Individual Consulting Services for Environmental and Social Management plan for the IFRDP for Manica Province | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-05-31 | | 2021-07-19 | 2021-08-09 | 2021-09-13 | 2021-12-12 |
| 86/SEPRO-ANE/IP/360/2021 / Individual Consulting Services for Environmental and Social Management plan for the IFRDP for Tete Province | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-05-31 | | 2021-07-19 | 2021-08-09 | 2021-09-13 | 2021-12-12 |
| 87/SEPRO-ANE/IP/360/2021/LOT A / Individual Consulting Services for Environmental and Social Management plan for the IFRDP for Cabo Delgado Province - Lot A | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-05-31 | | 2021-07-19 | 2021-08-09 | 2021-09-13 | 2021-12-12 |
| 87/SEPRO-ANE/IP/360/2021/LOT B / Individual Consulting Services for Environmental and Social Management plan for the IFRDP for Cabo Delgado Province - Lot B | IDA / D2490 | Rehabilitation and Maintenance of Feeder Roads | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-05-31 | | 2021-07-19 | 2021-08-09 | 2021-09-13 | 2021-12-12 |
| 97/SARH-ANE/IP/360/2021 / Recruitment of Environmental and Social Technician for the Integrated Feeder Roads Development Project (IFRDP) at ANE, IP (1) | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-05-31 | | 2021-07-19 | 2021-08-09 | 2021-09-13 | 2023-09-13 |
| 98/SARH-ANE/IP/360/2021 / Recruitment of Environmental and Social Technician for the Integrated Feeder Roads Development Project (IFRDP) at ANE, IP (2) | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-05-31 | | 2021-07-19 | 2021-08-09 | 2021-09-13 | 2023-09-13 |
| 99/SARH-ANE/IP/360/2021 / Recruitment of Environmental and Social Technician for the Integrated Feeder Roads Development Project (IFRDP) at ANE, IP (3) | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-05-31 | | 2021-07-19 | 2021-08-09 | 2021-09-13 | 2023-09-13 |
| 100/SARH-ANE/IP/360/2021 / Recruitment of Environmental and Social Technician for the Integrated Feeder Roads Development Project (IFRDP) at ANE, IP (4) | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-05-31 | | 2021-07-19 | 2021-08-09 | 2021-09-13 | 2022-03-12 |

| | | | | | | | | | | | | |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|----------------------------------------------|-------|---------------------------------|------|------|------------------------|------------|------------|------------|------------|------------|
| 101/SARH-ANE/IP/360/2021 / Recruitment of Environmental and Social Technician for the Integrated Feeder Roads Development Project (IFRDP) at ANE, IP (5) | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-05-31 | 2021-07-19 | 2021-08-09 | 2021-09-13 | 2023-09-13 |
| 102/SARH-ANE/IP/360/2021 / Recruitment of Civil Engineer for the Integrated Feeder Roads Development Project (IFRDP) at ANE, IP (1) | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-05-31 | 2021-07-19 | 2021-08-09 | 2021-09-13 | 2023-09-13 |
| 103/SARH-ANE/IP/360/2021 / Recruitment of Civil Engineer for the Integrated Feeder Roads Development Project (IFRDP) at ANE, IP (2) | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-05-31 | 2021-07-19 | 2021-08-09 | 2021-09-13 | 2023-09-13 |
| 104/SARH-ANE/IP/360/2021 / Recruitment of Civil Engineer for the Integrated Feeder Roads Development Project (IFRDP) at ANE, IP (3) | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-05-31 | 2021-07-19 | 2021-08-09 | 2021-09-13 | 2023-09-13 |
| 105/SARH-ANE/IP/360/2021 / Recruitment of Civil Engineer for the Integrated Feeder Roads Development Project (IFRDP) at ANE, IP (4) | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-05-31 | 2021-07-19 | 2021-08-09 | 2021-09-13 | 2023-09-13 |
| 106/SARH-ANE/IP/360/2021 / Recruitment of Civil Engineer for the Integrated Feeder Roads Development Project (IFRDP) at ANE, IP (5) | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-05-31 | 2021-07-19 | 2021-08-09 | 2021-09-13 | 2023-09-13 |
| 07/CE-ANE/IP/370/2021 / Consultancy Services for International Road and Bridge Engineer for ANE, IP Headquarter Level | IDA / D2490 | Capacity Building and Project Administration | Prior | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-09-26 | 2021-11-14 | 2021-12-05 | 2022-01-09 | 2026-01-08 |
| 08/CE-ANE/IP/370/2021 / Recruitment of Senior Advisor on Gender Based Violence (GBV) and Environmental and Social (E&S) aspects for ANE, IP Headquarter Level | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-09-26 | 2021-11-14 | 2021-12-05 | 2022-01-09 | 2026-01-08 |
| 18/CE-ANE/IP/370/2021 / Recruitment of Provincial Social Development Specialist at ANE, IP, Zambia Province | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-09-26 | 2021-11-14 | 2021-12-05 | 2022-01-09 | 2026-01-08 |
| 96/CE-ANE/IP/370/2021 / Recruitment of Provincial Environmental Specialist at ANE, IP, Namibia Province | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-09-26 | 2021-11-14 | 2021-12-05 | 2022-01-09 | 2026-01-08 |
| 93/CE-ANE/IP/370/2021 / Recruitment of GBV-Dedicated Communication Specialist for ANE, IP Headquarter Level | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-09-26 | 2021-11-14 | 2021-12-05 | 2022-01-09 | 2026-01-08 |
| 105/CE-ANE/IP/370/2021 / Recruitment of Provincial Environmental Specialist at ANE, IP, Zambia Province | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-09-26 | 2021-11-14 | 2021-12-05 | 2022-01-09 | 2026-01-08 |
| 106/CE-ANE/IP/370/2021 / Recruitment of Provincial Social Development Specialist at ANE, IP, Namibia Province | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-09-26 | 2021-11-14 | 2021-12-05 | 2022-01-09 | 2026-01-08 |
| 92/CE-ANE/IP/370/2021 / Recruitment of Environmental and Sociologist Specialist for ANE, IP Headquarter Level | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-09-26 | 2021-11-14 | 2021-12-05 | 2022-01-09 | 2026-01-08 |
| 10/CE-ANE/IP/370/2021 / Recruitment of Procurement Officer for ANE, IP Headquarter Level | IDA / D2490 | Capacity Building and Project Administration | Prior | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-09-26 | 2021-11-14 | 2021-12-05 | 2022-01-09 | 2026-01-08 |
| 19/CE-ANE/IP/370/2021 / Recruitment of Provincial GBV Specialist at ANE, IP, Namibia Province | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-09-26 | 2021-11-14 | 2021-12-05 | 2022-01-09 | 2026-01-08 |
| 95/CE-ANE/IP/370/2021 / Recruitment of Provincial Road Works Coordinator at ANE, IP, Zambia Province | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-09-26 | 2021-11-14 | 2021-12-05 | 2022-01-09 | 2026-01-08 |
| 06/CE-ANE/IP/370/2021 / Consultancy Services for Senior Advisor on Gender Based Violence (GBV) and Environmental and Social (E&S) aspects for MPWHR | IDA / D2490 | Capacity Building and Project Administration | Prior | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-09-26 | 2021-11-14 | 2021-12-05 | 2022-01-09 | 2026-01-08 |
| 09/CE-ANE/IP/370/2021 / Recruitment of Road Works Coordinator for ANE, IP Headquarter Level | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-09-26 | 2021-11-14 | 2021-12-05 | 2022-01-09 | 2026-01-08 |
| 11/CE-ANE/IP/370/2021 / Recruitment of Finance Office for ANE, IP Headquarter Level | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | 0.00 | Pending Implementation | 2021-09-26 | 2021-11-14 | 2021-12-05 | 2022-01-09 | 2026-01-08 |

| | | | | | | | | | | | | | | | | | | |
|----------------------------------------------------------------------------------------------------------------|-------------|-------------------------------------------------|------|---------------------------------------|--------|--|------|---------------------------|------------|--|------------|--|------------|--|------------|--|------------|--|
| 94/CE-ANE/IP/370/2021 / Recruitment of Provincial Road Works Coordinator at ANE, IP, Nampula Province | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | | 0.00 | Pending Implementation | 2021-09-26 | | 2021-11-14 | | 2021-12-05 | | 2022-01-09 | | 2026-01-08 | |
| 20/CE-ANE/IP/370/2021 / Recruitment of Provincial CBV Specialist at ANE, IP, Zambézia Province | IDA / D2490 | Capacity Building and Project Administration | Post | Individual Consultant Selection | Open | | 0.00 | Pending Implementation | 2021-09-26 | | 2021-11-14 | | 2021-12-05 | | 2022-01-09 | | 2026-01-08 | |
| 81/CE-ANE/IP/360/2021 / IRAP for STAR RATING | IDA / D2490 | Capacity Building and Project Administration | Post | Direct Selection | Direct | | 0.00 | Pending Implementation | 2021-09-30 | | 2021-10-10 | | | | 2021-12-14 | | 2022-06-12 | |