

## PROCUREMENT PLAN (Textual Part)

**Project information: Solomon Islands - Tina River Hydropower Development Project (P161319)**

**Project Implementation agency: The Solomon Island Energy Authority - SIEA (in the trade name of the Solomon Power - SP), and the Ministry of Mines, Energy and Rural Electrification**

**Date of the Procurement Plan:** May 10, 2017

**Period covered by this Procurement Plan:** from 2017 to 2023

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used. At this stage, no contracts are expected to be procured by approaching the national market.

***Leased Assets*** as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable.

***Procurement of Second Hand Goods*** as specified under paragraph 5.11 of the Procurement Regulations – Not Applicable.

***Domestic preference*** as specified under paragraph 5.51 of the Procurement Regulations (***Goods and Works***) – not applicable.



**PROCUREMENT PLAN** Solomon Islands : Tina River Hydropower Development Project

**General Information**

Country: Solomon Islands Bank's Approval Date of the Original Procurement Plan: 2017-11-21  
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-08-29  
 Project ID: P161319 GPN Date: 2017-11-15  
 Project Name: Tina River Hydropower Development Project  
 Loan / Credit No: TF / A1895, IDA / D2020  
 Executing Agency(ies) Ministry of Mines, Energy and Rural Electrification

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
SB-MMERE-140924-CS-INDV / Lenders Technical Advisor	IDA / D2020	Component 4: Technical Assistance	Prior	Quality And Cost-Based Selection	Open - International		1,459,878.00	Signed	2019-10-17	2019-10-30	2019-11-07	2019-11-31	2019-12-21	2019-11-12			2020-01-18	2019-12-23	2020-02-17	2020-01-07	2020-03-23	2020-01-16	2020-04-27	2020-01-31	2021-04-27		
SB-MMERE-183627-CS-CDS / Technical Advisor	IDA / D2020	Component 4: Technical Assistance	Post	Consultant Qualification Selection	Limited		0.00	Canceled	2020-07-15				2020-07-29								2020-08-28		2020-10-02		2021-03-31		

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SB-MMERE-36062-CS-INDV / Project Manager	TF / A1895	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct		18,000.00	Completed	2017-11-09	2017-11-09	2017-11-19	2017-11-19	2017-12-10	2017-12-10	2018-01-14	2017-10-16	2018-07-13	2017-12-31
SB-MMERE-36717-CS-CDS / Strategic Advisor, Commercial and Financial	TF / A1895	Component 4: Technical Assistance	Post	Direct Selection	Direct		24,000.00	Completed	2017-11-14	2017-11-14	2017-11-24	2017-11-24			2018-01-28	2017-11-01	2018-07-27	2018-06-30
SB-MMERE-47235-CS-CDS / Legal Advisor Contract	TF / A1895	Component 4: Technical Assistance	Post	Direct Selection	Direct		28,800.00	Completed	2018-02-08	2018-02-08	2018-02-08	2018-02-08			2018-02-15	2018-01-01	2018-06-30	2018-06-30
SB-MMERE-48065-CS-CDS / Project Manager Contract January to June 2018	TF / A1895	Component 4: Technical Assistance	Post	Direct Selection	Direct		36,000.00	Completed	2018-02-08	2019-01-24	2018-02-13	2019-01-29			2018-02-15	2018-02-15	2018-06-30	2018-06-30
SB-MMERE-48068-CS-CDS / Strategic Advisor, Safeguard and stakeholder Engagement Contract	TF / A1895	Component 4: Technical Assistance	Post	Direct Selection	Direct		63,030.00	Completed	2018-02-08	2018-02-08	2018-02-12	2018-02-12			2018-02-15	2018-01-01	2018-06-30	2018-06-30
SB-MMERE-48074-CS-CDS / Technical Advisor Engineering Contract January to June 2018	TF / A1895	Component 4: Technical Assistance	Post	Direct Selection	Direct		37,800.00	Completed	2018-02-08	2018-02-08	2018-02-14	2018-02-14			2018-02-16	2018-02-15	2018-06-30	2018-06-30
SB-MMERE-99680-CS-CDS / Senior Project Advisor	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		22,600.00	Completed	2019-02-18	2019-02-18	2019-02-18	2019-02-18			2019-03-01	2019-03-01	2019-03-31	2019-04-30
SB-MMERE-99681-CS-CDS / Technical Advisor (Engineering)	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		358,755.00	Signed	2019-02-08	2019-02-08	2019-02-18	2019-02-18			2019-02-18	2019-03-01	2019-03-31	
SB-MMERE-99682-CS-CDS / Legal Advisor	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		367,400.00	Signed	2019-02-08	2019-02-08	2019-02-18	2019-02-18			2019-03-18	2019-03-01	2019-03-31	
SB-MMERE-99683-CS-CDS / Strategic Advisor, Safeguard and stakeholder Engagement Plan	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		113,425.00	Completed	2019-02-08	2019-02-08	2019-02-18	2019-02-18			2019-03-18	2019-03-01	2019-03-31	2019-12-31
SB-MMERE-110090-CS-INDV / Community Liaison Officer and Gender Focal Point for Tina River Hydro power Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		23,916.00	Signed	2019-04-11	2019-04-11	2019-05-30	2019-09-11	2019-06-20	2019-09-12	2019-07-25	2019-09-12	2020-03-31	
SB-MMERE-110120-CS-INDV / Community Liaison Officer and Livelihood Restoration Manager for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		25,832.00	Signed	2019-04-11	2019-04-11	2019-05-30	2019-09-13	2019-06-20	2019-09-14	2019-07-25	2019-09-14	2020-03-31	

SB-MMERE-110122-CS-INDV / Communications Officer for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open	17,850.00	Completed	2019-04-11	2019-04-11	2019-05-30	2020-10-28	2019-06-20	2020-10-28	2019-07-25	2020-02-14	2020-03-31	2021-02-15
SB-MMERE-110124-CS-INDV / Environmental & Social Safeguard Officer for Tina River Hydropower Development Project.	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open	23,916.00	Signed	2019-04-11	2019-04-11	2019-05-30	2019-09-11	2019-06-20	2019-09-12	2019-07-25	2019-09-13	2020-03-31	
SB-MMERE-110926-CS-INDV / Deputy Project Manager for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open	75,250.00	Signed	2019-04-17	2019-04-17	2019-06-05		2019-06-26	2019-05-02	2019-07-31	2019-09-14	2020-03-31	
SB-MMERE-110929-CS-INDV / Project Manager for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open	0.00	Canceled	2019-04-17	2019-04-17	2019-06-05		2019-06-26		2019-07-31		2020-03-31	
SB-MMERE-120345-CS-CDS / Dam Safety Advisory Panel: Hydropower /Civil Dam Engineer	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct	95,160.00	Signed	2019-06-24	2019-07-19	2019-07-04	2019-10-15			2019-09-07	2019-05-09	2020-05-09	
SB-MMERE-120346-CS-CDS / Dam Safety Advisory Panel: Electro/Mechanical Expert	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct	57,289.00	Signed	2019-06-24	2019-07-19	2019-07-04	2020-03-23			2019-09-07	2019-05-10	2020-05-09	
SB-MMERE-120347-CS-CDS / Dam Safety Advisory Panel: Geotechnical/Geology Expert	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct	115,760.00	Signed	2019-06-25	2019-07-19	2019-07-05	2019-10-15			2019-09-08	2019-05-10	2020-05-09	
SB-MMERE-121257-CS-CDS / Dam Safety Advisory Panel- Hydraulics/Sediment Expert	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct	85,120.00	Signed	2019-06-27	2019-07-19	2019-07-07	2019-10-15			2019-09-10	2019-05-24	2020-05-10	
SB-MMERE-121258-CS-CDS / Dam Safety Advisory Panel: Seismologist	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct	148,160.00	Signed	2019-06-27	2019-07-19	2019-07-07	2019-10-15			2019-09-10	2019-05-10	2020-05-09	
SB-MMERE-121252-CS-CDS / Project Implementation Support Officer	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct	15,480.00	Signed	2019-06-27	2019-07-29	2019-07-07	2019-07-30			2019-09-10	2019-09-12	2020-03-08	
SB-MMERE-121249-CS-CDS / Resource Management Officer	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct	10,320.00	Signed	2019-06-27	2019-07-29	2019-07-07	2019-07-30			2019-09-10	2019-09-12	2020-06-30	
SB-MMERE-121251-CS-CDS / Project Accountant	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct	17,850.00	Signed	2019-06-27	2019-07-29	2019-07-07	2019-07-30			2019-09-10	2019-09-12	2020-06-30	
SB-MMERE-125620-CS-INDV / Management Plan Consultant	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct	17,000.00	Signed	2019-07-31	2019-07-31	2019-08-09	2019-08-09	2019-08-30	2019-08-30	2019-09-23	2019-09-23	2019-09-30	
SB-MMERE-125990-CS-INDV / Livelihood Mapping	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct	16,614.90	Signed	2019-08-03	2020-09-09	2019-08-13	2020-09-10	2019-09-03	2020-09-10	2019-10-08	2019-07-22	2020-04-05	
SB-MMERE-126107-CS-INDV / Archaeological Survey	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct	19,675.08	Under Implementation	2019-08-03	2020-09-24	2019-08-13	2020-09-24	2019-09-03	2020-09-28	2019-10-08		2020-04-05	
SB-MMERE-126109-CS-INDV / Tribal Registry	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct	7,870.03	Signed	2019-08-03	2020-02-11	2019-08-13	2020-09-10	2019-09-03	2020-09-10	2019-10-08	2020-09-10	2020-04-05	
SB-MMERE-138812-CS-CDS / Plantation Valuation Consultant	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct	0.00	Under Implementation	2019-10-07	2019-10-08	2019-10-17				2019-12-21		2020-06-18	
SB-MMERE-138922-CS-INDV / Communication Adviser	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open	93,595.00	Signed	2019-10-08	2020-03-23	2019-11-26	2020-01-05	2019-12-17	2020-04-06	2020-01-21	2019-11-12	2020-07-19	
SB-MMERE-168719-CS-INDV / Social - Economic Baseline Consultant	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct	0.00	Under Implementation	2020-04-15	2020-04-25	2020-04-25		2020-05-16		2020-06-20		2020-12-17	
SB-MMERE-169784-CS-INDV / Environment and Social Safeguards Manager	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open	0.00	Canceled	2020-04-27	2020-04-25	2020-06-15		2020-07-06		2020-08-10		2021-02-06	
SB-MMERE-171321-CS-INDV / Environmental and Social Safeguard Manager	IDA / D2020	Component 4: Technical Assistance	Prior	Individual Consultant Selection	Open	0.00	Under Implementation	2020-04-29	2020-05-11	2020-06-17		2020-07-08		2020-08-12		2021-02-08	
SB-MMERE-179053-CS-INDV / Gender Focal Point and Community Liaison Officer for Tina River Hydro power Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open	44,496.00	Signed	2020-06-17	2020-07-20	2020-08-05	2020-09-02	2020-08-26	2020-09-02	2020-09-30	2020-09-02	2022-09-20	
SB-MMERE-179060-CS-INDV / Environmental & Social Safeguard Officer for Tina River Hydropower Development Project.	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open	44,496.00	Signed	2020-06-17	2020-07-20	2020-08-05	2020-09-02	2020-08-26	2020-09-02	2020-09-30	2020-08-01	2022-09-20	
SB-MMERE-179039-CS-INDV / Deputy Project Manager	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open	129,000.00	Signed	2020-06-17	2020-06-30	2020-08-05	2020-07-27	2020-08-26	2020-07-27	2020-09-30	2020-07-27	2022-09-20	
SB-MMERE-179042-CS-INDV / Community Liaison Officer	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open	47,833.20	Signed	2020-06-25	2020-05-01	2020-08-13	2020-09-04	2020-09-03	2020-09-04	2020-10-08	2020-08-01	2022-09-28	

SB-MMERE-187773-CS-CDS / Enumerator 1	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		1,500.00	Completed	2020-08-07	2020-08-24	2020-08-17	2021-05-05			2020-10-21	2020-09-24	2021-04-19	2020-09-24
SB-MMERE-187778-CS-CDS / Enumerator 2	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection			1,500.00	Completed	2020-08-07	2020-08-24	2020-08-07	2021-05-05			2020-08-07	2020-08-24	2020-08-07	2020-09-23
SB-MMERE-187779-CS-CDS / Enumerator 3	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		1,500.00	Completed	2020-08-07	2020-08-24	2020-08-17	2021-05-05			2020-10-21	2020-08-24	2021-04-19	2020-09-23
SB-MMERE-187805-CS-CDS / Enumerator 4	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		1,500.00	Completed	2020-08-07	2020-08-24	2020-08-17	2021-04-30			2020-10-21	2020-08-24	2021-04-19	2020-09-23
SB-MMERE-187806-CS-CDS / Enumerator 5	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection			1,500.00	Completed	2020-08-07	2020-08-24	2020-08-07	2021-04-30			2020-08-07	2020-08-24	2020-08-07	2020-09-25
SB-MMERE-187820-CS-CDS / Enumerator 6	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		1,500.00	Completed	2020-08-07	2020-08-24	2020-08-17	2021-04-28			2020-10-21	2020-08-24	2021-04-19	2020-09-23
SB-MMERE-187821-CS-CDS / Enumerator 7	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection			1,500.00	Completed	2020-08-07	2020-08-24	2020-08-07	2021-04-29			2020-08-07	2020-08-24	2020-08-07	2020-09-23
SB-MMERE-187822-CS-CDS / Enumerator 8	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection			1,500.00	Completed	2020-08-07	2020-08-24	2020-08-07	2021-03-16			2020-08-07	2020-08-25	2020-08-07	2021-04-23
SB-MMERE-187823-CS-CDS / Local Team Leader	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		8,200.00	Completed	2020-08-07	2020-08-24	2020-08-17	2021-06-16			2020-10-21	2020-08-25	2021-04-19	2020-09-23
SB-MMERE-191661-CS-INDV / Project Manager	IDA / D2020	Component 4: Technical Assistance	Prior	Individual Consultant Selection	Open		488,000.00	Under Implementation	2020-09-14	2020-09-09	2020-11-02	2021-07-08	2020-11-23	2021-07-15	2020-12-28			2022-12-18
SB-MMERE-192165-CS-CDS / Technical Advisor	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		0.00	Under Review	2020-09-07	2021-06-16	2020-09-17				2020-11-21			2021-05-20
SB-MMERE-195923-CS-INDV / Project Accountant	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		17,450.00	Signed	2020-09-25	2021-05-11	2020-11-13	2021-06-16	2020-12-04	2021-06-16	2021-01-08	2020-11-23	2022-12-29	
SB-MMERE-195924-CS-INDV / Project Implementation Support Officer	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		15,480.00	Signed	2020-09-25	2021-05-19	2020-11-13	2021-06-10	2020-12-04	2021-06-10	2021-01-08	2021-02-26	2022-12-29	
SB-MMERE-195925-CS-INDV / Resource Management Officer	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		10,320.00	Signed	2020-09-25	2020-10-20	2020-11-13	2021-05-13	2020-12-04	2021-05-13	2021-01-08	2020-11-07	2022-12-29	
SB-MMERE-222250-CS-INDV / Communication officer for Tina River Hydropower development Project.	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2021-03-15	2021-03-08	2021-05-03		2021-05-24		2021-06-28			2021-12-25
SB-MMERE-228620-CS-CDS / Morris & Sorlock Chartered Accountants (Audit Fee for 2020)	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		0.00	Pending Implementation	2021-06-10		2021-06-20				2021-08-24			2022-02-20
SB-MMERE-250666-CS-INDV / Administration Manager	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-08-30		2021-10-18	2021-11-08			2021-12-13			2022-06-11