

Implementation Status & Results
Kazakhstan
Syr Darya Control & Northern Aral Sea Phase I Project (P046045)

Operation Name: Syr Darya Control & Northern Aral Sea Phase I Project (P046045) Project Stage: Implementation Seq.No: 19 Status: ARCHIVED Last Modified Date: 07-Dec-2010

Country: Kazakhstan Approval FY: 2001
 Product Line: IBRD/IDA Region: EUROPE AND CENTRAL ASIA Lending Instrument: Specific Investment Loan
 Implementing Agency(ies): Ministry of Agriculture

Key Dates

Board Approval Date	05-Jun-2001	Original Closing Date	28-Feb-2007	Planned Mid Term Review Date	15-Oct-2005	Last Archived ISR Date	28-Jan-2010
Effectiveness Date	08-Apr-2002	Revised Closing Date	31-Dec-2010	Actual Mid Term Review Date	31-Jul-2004		

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

1. Sustaining and increasing agriculture (and livestock) and increasing fisheries production in the Syr Darya basin; and 2. Securing the existence of Northern Aral Sea and improving the ecological/environmental conditions in the delta area and around the sea leading to improved human and animal health and biodiversity.

Has the Project Development Objective been changed since Board Approval of the Project?

Yes No

Component(s)

Component Name	Component Cost
REHABILITATION OF NORTHERN ARAL SEA	23.19
IMPROVING THE HYDRAULIC CONTROL OF THE SYR DARYA	40.95
REHABILITATION OF CHARDARA DAM	14.10
RESTORATION OF AQUATIC RESOURCES	2.00
MONITORING AND EVALUATION	1.50
PROJECT MANAGEMENT	1.60

Overall Ratings

	Previous Rating	Current Rating
Progress towards achievement of PDO	Satisfactory	Satisfactory
Overall Implementation Progress (IP)	Moderately Satisfactory	Moderately Satisfactory
Overall Risk Rating		Low

Public Disclosure Authorized

Public Disclosure Authorized

Implementation Status Overview

All of the main project contracts and activities, and their outcomes, have thus far been encouraging. Positive stories have been written in the media during the past years. Northern Aral Sea (NAS) water levels increased from a low 38m to the desired design level of 42m. The water surface increased to 3,300 km² in 2009 compared to 2,400 km² in 2001. In 2010 NAS approached the Aralsk harbor by 35 km compared to 75 km in 2001. Water losses into the desert sinks were reduced from 5 billion m³ in 2003 to less than 1 billion m³ in 2009. Rice planted area increased from 58,500 ha in 2001 to 73,300 ha in 2009. Cattle growing increased from 185 thousand heads in 2001 to 260 thousand heads in 2009. Fish catches from the region increased from 52 tons in 2004 to 2,650 tons in 2009. The increased freshwater inflow has more than halved the salinity levels in NAS to less than 10 gram/liter by August 2010 compared to 2001. Flora and fauna has improved. People reported better health and wellbeing after the micro-climate around the water body has improved.

However, there are pending works under the Aklak-Structure contract that need to be completed as soon as possible. Also there is a need for building on the project success by starting its second phase (SYNAS-2) as soon as possible.

Results

Project Development Objective Indicators

Indicator	Baseline	Current	End Target
Indicator Name Sustaining and increasing agriculture (and livestock) and increasing fisheries production in Syr Darya basin.	Value Insignificant amount of freshwater fish production and no sturgeon and caviar production. Depressed crop production in irrigated lands and low crop yields.	Value From a low of 52 tons of fish in 2004, about 2,650 to 3,000 tons were caught in the Northern Aral Sea and inland lakes in 2009 (excluding the informal fish-catch data). Water is sufficient to supply all irrigated lands, but so far no clear trend in increased crop production (though it is reported that rice planted area may have increased from 58,500 ha in 2001 to 73,300 ha in 2009).	Value Production of fresh water fish about 2,000 tons per year, 500 tons of sturgeon and 30 tons of caviar. Agricultural yields on 150,000 ha up by 20%.
Type Custom Indicator	Unit of Measure Text	Date 05-Mar-2001	Date 31-Mar-2017
	Comment	Date 19-Nov-2010 Comment Increased agricultural developments depend not only on availability of water, but also on workable irrigation systems, agricultural extension, marketing, etc. Further support is needed to reap the benefits from timely water supplies, e.g. through the proposed IDIP-2.	Comment The 2017 date accounts for the envisaged completion of the other post-SYNAS improvements, such as IDIP-2.

Public Disclosure Copy

Public Disclosure Copy

Indicator	Baseline	Current	End Target
<p>Indicator Name Securing existence of Northern Aral Sea (NAS) and improving the ecological/environmental conditions in the delta area and around the sea leading to improved human and animal health and biodiversity.</p> <p>Type Unit of Measure Custom Indicator Text</p>	<p>Value Water salinity in NAS was about 25 g/l. Air and soil salinity was high, negatively impacting population and animal health and negatively impacting the natural environment and biodiversity.</p> <p>Date 05-Mar-2001</p> <p>Comment</p>	<p>Value Almost 4 billion m3 of water reached the NAS and a maximum level of 42 m was reached again in 2009. Salinity levels throughout the sea reached less than 10 g/l (around 10 gram/liter in August 2010), half of the levels in 2001. People report better health. Flora and fauna increased.</p> <p>Date 19-Nov-2010</p> <p>Comment There are many good media reports that describe the dramatic impact on people, flora, and fauna.</p>	<p>Value Water salinity reduced to between 4 and 17 g/l; improvements in air and soil salinity.</p> <p>Date 31-Dec-2010</p> <p>Comment</p>

Intermediate Results Indicators

Indicator	Baseline	Current	End Target
<p>Indicator Name Major bottlenecks in Syr Darya's carrying capacity removed (e.g. at Chardara dam, Aitek, Kyzylorda, and Aklak);</p> <p>Type Unit of Measure Custom Indicator Text</p>	<p>Value A number of bottlenecks severely decreasing the carrying capacity of Syr Darya within the Kazakhstan territory.</p> <p>Date 05-Mar-2001</p> <p>Comment</p>	<p>Value Construction of the new Aitek structure and rehabilitation of other structures has increased the winter carrying capacity of Syr Darya up to 700 m3/sec, reducing losses into desert sinks to less than 1 Bcm/yr in 2009, compared to 5 Bcm/yr in 2003. Aklak has allowed diversion of 75 million m3 of water into the delta lake system.</p> <p>Date 19-Nov-2010</p> <p>Comment Although not all works at Aklak are completed, the structure is now operational.</p>	<p>Value Syr Darya capacity increased during winter to 700 m3/sec, and spills to Arnasai reduced from 3-5 Bcm/yr to 1 Bcm/yr.</p> <p>Date 31-Dec-2010</p> <p>Comment</p>

Indicator		Baseline	Current	End Target
Indicator Name Completion of dike enabling filling of the NAS.		Value Reduced area of the Northern Aral Sea.	Value Water level has already reached full supply level of 42 m for fourth year in a row in April 2009. NAS area increased from 2,400 km ² in 2001 to 3,300 km ² in 2009 (plus 37%). In August 2010 the NAS approached Aralsk harbor by 35 km (40 Km in 2009) compared to 75 km in 2001.	Value Water level stabilized between 39 - 42 m in Yr 10 of the project.
Type	Unit of Measure	Date 05-Mar-2001	Date 19-Nov-2010	Date 31-Dec-2010
Custom Indicator	Text	Comment	Comment	Comment

Data on Financial Performance (as of 05-Oct-2010)


Financial Agreement(s) Key Dates

Project	Loan No.	Status	Approval Date	Signing Date	Effectiveness Date	Closing Date
P046045	IBRD-46090	Effective	05-Jun-2001	22-Oct-2001	08-Apr-2002	31-Dec-2010
P046045	TF-56801	Effective	27-Mar-2008	27-Mar-2008	27-Mar-2008	27-Mar-2012

Disbursements (in Millions)

Project	Loan No.	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed
P046045	IBRD-46090	Effective	USD	64.50	64.50	0.00	60.71	3.79	94.00
P046045	TF-56801	Effective	USD	1.90	1.90	0.00	0.27	1.63	14.00

Disbursement Graph



Key Decisions Regarding Implementation

There are pending works under the Aklak-Structure contract that need to be completed as soon as possible. Also there is a need for building on the project success by starting its second phase (SYNAS-2) soon. The client and Bank teams will closely follow up to address these two aspects.

Restructuring History

There has been no restructuring to date.

Related Projects

There are no related projects.