

PROCUREMENT PLAN (Textual Part)

Project information: [country] [Project name] [P-number]

Project Implementation agency: [insert legal name]

Date of the Procurement Plan: [insert date]

Period covered by this Procurement Plan: [insert from – to period]

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in [insert appropriate references to the national procurement legislation], such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

List only the applicable conditions required to ensure consistency with paragraph 5.4 of the Procurement Regulations. If no conditions apply, delete the phrase “and the following conditions”.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *Otherwise state “Not Applicable”*

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables *Otherwise state “Not Applicable”*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**). *Specify for each*

Goods: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables];

Works: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables]

Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is Applicable. *[Include this sentence only if the Bank has formally agreed to provide the Borrower with HEIS. Otherwise delete]*

Other Relevant Procurement Information.

Provide any other relevant procurement information such as procedures for CDD components, Procurement in Situations of Urgent Need of Assistance or Capacity Constraints etc.

PROCUREMENT PLAN Western Africa : WAPP APLA (Phase 1) - Côte d'Ivoire, Sierra Leone, Liberia, and Guinea Power System Re-development

General Information
Country: Western Africa **Bank's Approval Date of the Original Procurement Plan:** 2018-02-28
Revised Plan Date(s): (comma delimited, leave blank if not) 2020-08-19
Project ID: P113266 **GFN Date:**
Project Name: WAPP APLA (Phase 1) - Côte d'Ivoire, Sierra Leone, Liberia, and Guinea Power System Re-development
Loan / Credit No: IDA / D2440, IDA / H7700
Executing Agency(ies): WEST AFRICAN POWER POOL

WORKS																															
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MOF-REF-24 / Design, Supply and Installation of SVC, SPS and PMUs - Re-tendering	IDA / H7700	Technical Assistance and Integration of WAPP Network	A priori	Appel d'offres	Open - International	Single Stage - One Envelope				7,018,205.15	Signé							2018-02-26	2018-05-11	2018-03-14	2018-07-08			2018-04-25		2018-05-25	2018-10-19	2018-06-29	2018-12-19	2018-12-26	

GOODS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
MOF-REF-26 / Acquisition of video conference equipments	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Demande de prix	Open - International	Single Stage - One Envelope		0.00	En cours d'exécution								2018-01-20									2018-03-17		2018-06-17		
MOF-REF-28 / Equipment for functioning of the North Core PIU (vehicles, office equipment, consumables etc- multiple contracts under 100,000 \$)	IDA / D2440	Supply Alternatives Studies and Project Preparation Support	A posteriori	Demande de prix	Open - International	Single Stage - One Envelope		0.00	En attente d'exécution								2018-06-06									2018-08-01		2018-11-01		
BJ-WAPP-97000-GO-RFQ / Acquisition of IT, Office equipment and Office supplies (multiple contracts)	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Demande de prix	Open - International	Single Stage - One Envelope		0.00	En cours d'exécution								2019-03-20									2019-05-15		2019-11-11		
BJ-WAPP-173726-GO-RFQ / NC-Supply Printers and photocopiers - North Core Abuja Office	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Demande de prix	Open - National	Single Stage - One Envelope		0.00	En attente d'exécution								2020-05-26									2020-07-21		2020-09-21		
BJ-WAPP-173728-GO-RFQ / NC- Field equipment for ESIA safeguard department- North Core Project	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Demande de prix	Open - National	Single Stage - One Envelope		0.00	En attente d'exécution								2020-05-26									2020-07-21		2020-08-21		
BJ-WAPP-173733-GO-RFQ / NC- Supply of computer hardware and equipment for North Core-Abuja and local Offices	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Demande de prix	Open - International	Single Stage - One Envelope		0.00	En attente d'exécution								2020-05-26									2020-07-21		2020-10-21		

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MOF-REF-25 / Tuning of Power System Stabilizers (PSS), Field Testing and Synchronization of the WAPP network.	IDA / H7700	Technical Assistance and Integration of WAPP Network	A priori	Appel d'offres	Open - International	Single Stage - One Envelope		4,014,289.34	Signé					2018-04-15	2018-11-04	2018-04-20	2018-12-30			2018-06-01	2019-02-18	2018-07-01	2019-05-13	2018-08-05	2019-08-26	2019-02-01	
BJWAPP-48674-NC-DIR / Acquisition of Integrated fiduciary management software	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Passation de marché de gré à gré	Direct			0.00	Annulé					2017-12-01	2018-02-19	2017-12-06	2017-12-01							2018-03-23		2018-06-25	
BJWAPP-106480-NC-DIR / Acquisition of TOMPRO (integrated fiduciary management software)	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Passation de marché de gré à gré	Direct			0.00	En attente d'exécution					2019-03-17		2019-03-22								2019-04-26		2019-10-23	
BJWAPP-124404-NC-DIR / NC Acquisition of TOMPRO extended version	IDA / D2440	Institutional Framework and Project Oversight	A posteriori	Passation de marché de gré à gré	Direct			0.00	En cours d'exécution					2019-07-31	2019-08-01	2019-08-05								2019-09-09		2020-03-07	
BJWAPP-173811-NC-DIR / TESTS at Delta IV power plant (Nigeria)- Contract with GE INTERNATIONAL OPERATIONS NIGERIA LTD- OEM	IDA / H7700	Power Interconnection between Cote d'Ivoire, Liberia, Sierra Leone and Guinea	A posteriori	Passation de marché de gré à gré	Direct			0.00	En attente d'exécution					2020-06-01		2020-06-06								2020-07-11		2020-11-30	
BJWAPP-173812-NC-DIR / TESTS at GEREGU power plant (Nigeria)- contract with SIEMENS LTD- OEM	IDA / H7700	Power Interconnection between Cote d'Ivoire, Liberia, Sierra Leone and Guinea	A posteriori	Passation de marché de gré à gré	Direct			0.00	En attente d'exécution					2020-06-01		2020-06-06								2020-07-11		2020-09-30	
BJWAPP-173813-NC-DIR / TESTS at KAINJI power plant (Nigeria)-contract with GE Renewable Energy Hydro France - OEM N.1	IDA / H7700	Power Interconnection between Cote d'Ivoire, Liberia, Sierra Leone and Guinea	A posteriori	Passation de marché de gré à gré	Direct			0.00	En attente d'exécution					2020-06-01		2020-06-06								2020-07-11		2020-09-30	
BJWAPP-173815-NC-DIR / TESTS N.2 at KAINJI power plant (Nigeria)- contract with Power China Huadong Engineering Company Limited - OEM N.2	IDA / H7700	Power Interconnection between Cote d'Ivoire, Liberia, Sierra Leone and Guinea	A posteriori	Passation de marché de gré à gré	Direct			0.00	En attente d'exécution					2020-06-01		2020-06-06								2020-07-11		2020-09-30	
BJWAPP-173816-NC-DIR / TESTS at AFAM VI power plant (Nigeria)- contract with General Electric International Operations (NIG) Limited ("GEION") - OEM	IDA / H7700	Power Interconnection between Cote d'Ivoire, Liberia, Sierra Leone and Guinea	A posteriori	Passation de marché de gré à gré	Direct			0.00	En attente d'exécution					2020-06-01		2020-06-06								2020-07-11		2020-09-30	
BJWAPP-173817-NC-DIR / Tests N.2 for VRA AKOSOMBO power plant (Ghana)- contract with GE Oil and Gas Limited - OEM N.2	IDA / H7700	Power Interconnection between Cote d'Ivoire, Liberia, Sierra Leone and Guinea	A posteriori	Passation de marché de gré à gré	Direct			0.00	En attente d'exécution					2020-06-01		2020-06-06								2020-07-11		2020-09-30	
BJWAPP-173818-NC-DIR / Tests at VRA AKOSOMBO power plant (Ghana) - contract with ANDRITZ HYDRO - OEM N.2	IDA / H7700	Power Interconnection between Cote d'Ivoire, Liberia, Sierra Leone and Guinea	A posteriori	Passation de marché de gré à gré	Direct			0.00	En attente d'exécution					2020-06-01		2020-06-06								2020-07-11		2020-09-30	

CONSULTING FIRMS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion					
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MOF-REF.12 / Feasibility Study of the priority project selected-St Paul River Proj.- Liberia- AF	IDA / D2440	Supply Alternatives Studies and Project Preparation Support	A priori	Sélection fondée sur la qualité et le coût	Open - International		0.00	Annulé	2018-11-30		2018-12-21		2019-02-03					2019-03-03		2019-04-02			2019-05-07		2019-06-11		2020-06-10			
ZMOF-REF.13 / ESIA Studies for the Priority Project-St Paul River Proj.- Liberia- AF	IDA / D2440	Supply Alternatives Studies and Project Preparation Support	A priori	Sélection fondée sur la qualité et le coût	Open - International		0.00	Annulé	2018-11-30		2018-12-21		2019-02-03					2019-03-03		2019-04-02			2019-05-07		2019-06-11		2020-06-10			
MOF-REF.14 / Strategic Advisor to support Project's development -St Paul River Proj.- Liberia- AF	IDA / D2440	Supply Alternatives Studies and Project Preparation Support	A posteriori	Sélection fondée sur la qualité et le coût	Open - International		0.00	En cours d'exécution	2018-09-01	2020-02-09	2018-09-22	2020-03-12	2018-11-05					2018-12-03		2019-01-02			2019-02-06		2019-03-13		2020-03-12			
BJWAPP-58133-CS-CQS / Evaluation Electricity sub-sector skills in west Africa	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Sélection fondée sur les qualifications des consultants	Open - International		221,774.00	Signé	2018-06-01	2018-12-01	2018-06-22	2018-12-06	2018-08-05	2019-04-29									2018-09-04	2019-07-09	2018-10-09	2019-07-29	2019-04-07			
BJWAPP-48547-CS-CQS / North Core Project: Selection Agency for recruitment of IMU key staff	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Sélection fondée sur les qualifications des consultants	Open - International		0.00	Annulé	2018-02-12		2018-02-14		2018-02-20										2018-02-28		2018-03-19		2018-09-19			
MOF-REF.6 / Financial Audit ITAP/ WAPP for 2018 - 2019- 2020 period	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A posteriori	Sélection au moindre coût	Open - International		30,078.00	Signé	2018-07-30	2019-02-27	2018-08-20	2019-01-15	2018-10-03	2019-04-24					2018-10-31	2019-05-22	2018-11-30	2019-05-24	2019-01-04	2019-06-03	2019-02-08	2019-06-05	2021-11-29			
MOF-REF.7 / Support to the preparation of the PPAs based on the opportunities created by the development of the CLSG- AF	IDA / D2440	Supply Alternatives Studies and Project Preparation Support	A posteriori	Sélection fondée sur la qualité et le coût	Open - International		0.00	En attente d'exécution	2018-08-15		2018-09-05		2018-10-19					2018-11-16		2018-12-16			2019-01-20		2019-02-24		2020-02-24			
MOF-REF.8 / Organization of a sub-regional workshop on CLSG market opportunities- AF	IDA / D2440	Supply Alternatives Studies and Project Preparation Support	A posteriori	Sélection fondée sur les qualifications des consultants	Open - International		0.00	En attente d'exécution	2018-08-30		2018-09-20		2018-11-03									2018-12-03		2019-01-07		2019-07-06				
MOF-REF.20 / Consultant for preparation of Certification program for Operators	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Sélection fondée sur les qualifications des consultants	Open - International		0.00	Annulé	2018-03-30		2018-04-20		2018-06-03									2018-07-03		2018-08-07		2019-02-03				
MOF-REF.9 / Preparation of the technical annexes to signed PPAs and TSA through the CLSG line - AF	IDA / D2440	Supply Alternatives Studies and Project Preparation Support	A priori	Sélection fondée sur la qualité et le coût	Open - International		0.00	En attente d'exécution	2018-05-15		2018-06-05		2018-07-19					2018-08-16		2018-09-15			2018-10-20		2018-11-24		2019-11-24			
MOF-REF.11 / Optimization Study to define a priority investment project - St Paul River Proj.- Liberia- AF	IDA / D2440	Supply Alternatives Studies and Project Preparation Support	A posteriori	Sélection fondée sur la qualité et le coût	Open - International		355,331.58	Signé	2018-08-20	2019-02-27	2018-09-10	2018-08-24	2018-10-24	2018-10-25					2018-11-21	2018-12-10	2018-12-21	2018-12-18	2019-01-25	2019-01-18	2019-03-01	2019-02-14	2020-02-29			

BJ-WAPP-81801-CS-QCBS / Technical Assistance to Focal Point (Phase 2)-St. Paul River Project - Liberia - AF	IDA / D2440	Supply Alternatives Studies and Project Preparation Support	A priori	Sélection fondée sur la qualité et le coût	Open - International		0.00	En cours d'exécution	2018-10-15	2018-11-05	2018-10-17	2018-12-19	2018-12-11		2019-01-16	2019-02-05	2019-02-15	2019-02-05	2019-03-22	2019-08-02	2019-04-26	2020-04-25		
BJ-WAPP-111608-CS-QCBS / ESIA Ghana -Burkina-Mali Interconnection Project	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A priori	Sélection fondée sur la qualité et le coût	Open - International		0.00	En attente d'exécution	2019-04-26	2019-05-17		2019-06-30			2019-07-28		2019-08-27		2019-10-01	2019-11-05		2020-11-04		
BJ-WAPP-127634-CS-CQS / LEGAL EXPERT IN REGIONAL POWER POOLS (firm)	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A posteriori	Sélection fondée sur les qualifications des consultants	Open - International		0.00	En cours d'exécution	2019-08-30	2019-09-25	2019-09-20		2019-11-03						2019-12-03		2020-01-07	2020-07-05		
BJ-WAPP-130085-CS-QCBS / Feasibility & ESIA studies of the priority project Selected-St. Paul River Projects - Liberia	IDA / D2440	Supply Alternatives Studies and Project Preparation Support	A priori	Sélection fondée sur la qualité et le coût	Open - International		3,905,760.90	Signé	2019-09-15	2019-10-05	2019-10-06	2019-10-23	2019-11-19	2019-12-21		2019-12-17	2020-03-02	2020-01-16	2020-05-23	2020-02-20	2020-05-28	2020-03-26	2020-06-05	2021-03-26
BJ-WAPP-134263-CS-CQS / Legal Expert Regional Power Pool (firm)- AT to Energy Buyers	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A posteriori	Sélection fondée sur les qualifications des consultants	Open - International		0.00	En cours d'exécution	2019-09-30	2019-09-25	2019-10-21		2019-12-04						2020-01-03		2020-02-07		2020-08-05	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MOF-REF-22 / Technical Coordinator for WAPP (Resident)	IDA / H7700	Technical Assistance and Integration of WAPP Network	A priori	Individuel	Open		0.00	Annulé	2018-01-08	2019-02-28	2018-02-26		2018-03-19		2018-04-23		2019-04-23	
MOF-REF-23 / Power pool Adviser (Phase 2) - CIC	IDA / H7700	Technical Assistance and Integration of WAPP Network	A priori	Individuel	Open		0.00	En cours d'exécution	2018-03-30	2018-05-17	2018-05-18	2019-04-30	2018-06-08	2019-06-30	2018-07-13		2019-01-09	
MOF-REF-16 / Focal Team PDU counterpart Expert-St Paul River Proj- Liberia- AF	IDA / D2440	Supply Alternatives Studies and Project Preparation Support	A priori	Sélection de consultants par entente directe	Direct		0.00	En cours d'exécution	2018-02-13	2019-02-28	2018-02-16				2018-02-28		2020-02-28	
BJ-WAPP-58084-CS-INDV / North Core Project- Implementing Management Unit (IMU) director	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A priori	Individuel	Open		0.00	En cours d'exécution	2018-04-10	2018-06-13	2018-05-17		2018-06-07	2019-02-28	2018-07-12		2019-01-08	
BJ-WAPP-59085-CS-INDV / Certification program for Operators (Individual Consultant)	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Individuel	Open		0.00	En cours d'exécution	2018-04-13	2018-05-28	2018-06-01	2018-12-20	2018-06-22		2018-07-27		2019-01-23	
BJ-WAPP-61508-CS-CDS / Review of Environmental and Social Impact Assessment (ESIA) Reports for North Core Project	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A posteriori	Sélection de consultants par entente directe	Direct		40,435.00	Achévé	2018-05-02	2018-05-07	2018-05-07				2018-05-21	2018-12-18	2018-05-31	2018-05-25
MOF-REF-19 / Electricity sub-sector skill study for West Africa	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Individuel	Open		0.00	Annulé	2018-01-05		2018-03-02		2018-03-23		2018-04-27		2018-07-24	

BJ-WAPP-58896-CS-INDV / N. Core-Monitoring &Evaluation Specialist	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A priori	Individual	Open		0.00	Annulé	2018-05-28	2019-02-28	2018-07-04		2018-07-25		2018-08-29		2019-02-25
BJ-WAPP-64381-CS-INDV / N. Core- Environmental Specialist	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A priori	Individual	Open		0.00	Annulé	2018-05-29	2019-02-28	2018-07-05		2018-07-26		2018-08-30		2019-02-26
BJ-WAPP-64383-CS-INDV / N. Core- Social Safeguards	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A priori	Individual	Open		0.00	Annulé	2018-05-28	2019-02-28	2018-07-04		2018-07-25		2018-08-29		2019-02-25
BJ-WAPP-64384-CS-INDV / N. Core- Sr Financial Specialist	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A priori	Individual	Open		0.00	Annulé	2018-05-28	2019-02-28	2018-07-04		2018-07-25		2018-08-29		2019-02-25
BJ-WAPP-64385-CS-INDV / N. Core-Sr Electrical Engineering	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A priori	Individual	Open		0.00	Annulé	2018-05-28	2019-02-28	2018-07-04		2018-07-25		2018-08-29		2019-02-25
BJ-WAPP-64386-CS-INDV / N. Core- Sr Procurement Specialist	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A priori	Individual	Open		0.00	En cours d'exécution	2018-05-28	2019-02-28	2018-07-04		2018-07-25		2018-08-29		2019-02-25
BJ-WAPP-64388-CS-INDV / Panel- Environmental Specialist	IDA / D2440	Supply Alternatives Studies and Project Preparation Support	A posteriori	Individual	Open		0.00	En cours d'exécution	2018-05-28	2018-09-25	2018-07-16		2018-08-06		2018-09-10		2019-09-10
MOF-REF-18 / Two specialists members of Panel Experts (Social specialist and Environmental specialist)- WAPP projects- AF	IDA / D2440	Supply Alternatives Studies and Project Preparation Support	A posteriori	Individual	Open		0.00	Annulé	2018-02-28		2018-04-18		2018-05-09		2018-06-13		2019-06-13
BJ-WAPP-64390-CS-INDV / Panel-Social Specialist	IDA / D2440	Supply Alternatives Studies and Project Preparation Support	A posteriori	Individual	Open		0.00	En cours d'exécution	2018-05-28	2018-09-25	2018-07-16		2018-08-06		2018-09-10		2019-09-10
MOF-REF-17 / Panel of 6 experts (different specialties)- WAPP projects- PP	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A posteriori	Individual	Open		0.00	Annulé	2018-02-28		2018-04-18		2018-05-09		2018-06-13		2019-06-13
BJ-WAPP-64416-CS-INDV / finalization of the pricing model for regional power transmission	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Individual	Open		0.00	Annulé	2018-03-30		2018-05-18		2018-06-08		2018-07-13		2019-01-09
BJ-WAPP-64392-CS-INDV / Panel-Dam Specialist	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A posteriori	Individual	Open		0.00	En cours d'exécution	2018-05-29	2018-09-25	2018-09-24		2018-10-15		2018-11-19		2019-11-19
BJ-WAPP-64395-CS-INDV / Panel- Geologist	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A posteriori	Individual	Open		0.00	En cours d'exécution	2018-05-28	2018-09-25	2018-09-24		2018-10-15		2018-11-19		2019-11-19
BJ-WAPP-64396-CS-INDV / Panel- Hydrologist	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A posteriori	Individual	Open		0.00	En cours d'exécution	2018-05-29	2018-09-25	2018-09-24		2018-10-15		2018-11-19		2019-11-19
BJ-WAPP-64397-CS-INDV / Panel- Hydraulic Engineer Specialist	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A posteriori	Individual	Open		0.00	Annulé	2018-05-29		2018-09-24		2018-10-15		2018-11-19		2019-11-19

BJWAPP-64398-CS-INDV / Panel- Health and Safety Specialist	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A posteriori	Individual	Open	0.00	En cours d'exécution	2018-05-29	2018-09-25	2018-09-24		2018-10-15		2018-11-19		2019-11-19
BJWAPP-64399-CS-INDV / Panel- Electro-mechanical specialist	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A posteriori	Individual	Open	0.00	En cours d'exécution	2018-05-29	2018-09-25	2018-09-24		2018-10-15		2018-11-19		2019-11-19
BJWAPP-88925-CS-CDS / Technical Assistance fo Focal Team -Liberia- Phase 1-B	IDA / D2440	Technical Assistance and Integration of WAPP Network	A posteriori	Selection de consultants par entente directe	Direct	0.00	En attente d'exécution	2018-12-07		2018-12-17				2019-02-20		2019-08-19
BJWAPP-96229-CS-INDV / Senior Accountant Officer (North Core)	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A posteriori	Individual	Open	0.00	En cours d'exécution	2019-01-24	2019-01-24	2019-03-14		2019-04-04		2019-05-09		2019-11-05
BJWAPP-106481-CS-CDS / Pricing model for regional power transmission	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Selection de consultants par entente directe	Direct	0.00	En attente d'exécution	2019-03-31		2019-04-10				2019-05-28		2019-11-24
BJWAPP-124405-CS-CDS / North Core- Recruitment of Blueprint Consult Co Ltd- for no key staff selection	IDA / D2440	Institutional Framework and Project Oversight	A posteriori	Selection de consultants par entente directe	Direct	0.00	En cours d'exécution	2019-07-31	2019-08-28	2019-08-10				2019-10-14		2020-04-11
BJWAPP-127670-CS-INDV / Technical Expert Regional Power Pools	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A posteriori	Individual	Open	0.00	Annulé	2019-08-25	2019-08-28	2019-10-13	2019-09-13	2019-11-03	2019-09-17	2019-12-08		2020-06-05
BJWAPP-127672-CS-INDV / FINANCIAL EXPERT IN ENERGY TRADE	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A posteriori	Individual	Open	0.00	En cours d'exécution	2019-08-25	2019-09-24	2019-10-13		2019-11-03		2019-12-08		2020-06-05
BJWAPP-134265-CS-INDV / Financial Expert in Energy Trading- TA to buyers	IDA / H7700	Supply Alternatives Studies and Project Preparation Support	A posteriori	Individual	Open	0.00	En cours d'exécution	2019-09-30	2019-09-24	2019-11-18		2019-12-09		2020-01-13		2020-07-11
BJWAPP-134262-CS-CDS / New Technical Coordinator for WAPP-resident	IDA / H7700	Institutional Framework and Project Oversight	A posteriori	Selection de consultants par entente directe	Direct	0.00	En cours d'exécution	2019-09-26	2019-10-01	2019-10-06	2019-07-19			2019-12-10		2020-06-07
BJWAPP-145246-CS-INDV / Consultant to conduct team building workshop for WAPP Secretariat	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Individual	Limited	0.00	En cours d'exécution	2019-11-14	2019-12-12	2019-11-19		2019-12-10		2020-01-14		2020-07-12
BJWAPP-173802-CS-CDS / Support to Technical Working groups-new contract	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Selection de consultants par entente directe	Direct	0.00	En cours d'exécution	2020-05-21	2020-06-03	2020-05-31				2020-06-30		2020-12-15
BJWAPP-189376-CS-INDV / Transaction adviser- North Core transactions	IDA / H7700	Technical Assistance and Integration of WAPP Network	A posteriori	Individual	Limited	0.00	En attente d'exécution	2020-08-21		2020-08-26		2020-09-02		2020-10-14		2021-04-12