

Procurement Plan

I. General

- 1. Bank's approval Date of the procurement Plan** *[Original: April 2016]: Revision of Updated Procurement Plan, December 2019]*
- 2. Date of General Procurement Notice:** *November 1 2016*
- 3. Period covered by this procurement plan:** *The procurement period of project covered from year 2016 to 2021*

II. Goods and Works and non-consulting services.

- 1. Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>Above US\$ 4 million</i>	<i>All</i>
2.	NCB (Goods)	<i>Above US\$ 4 million</i>	<i>All</i>

July 9, 2010

3.	ICB (Works)	<i>Above US\$ 15 million</i>	<i>All</i>
4.	NCB (Works)	<i>Above US\$ 15 million</i>	<i>All</i>
5.	(Non-Consultant Services)	<i>Above US\$ 4 million 0</i>	<i>All</i>

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Reference to (if any) Project Operational/Procurement Manual:**
Project Implementation Manual for World Bank Loan Ningbo Sustainable Urbanization Project 01/20/2016 issued by Ningbo PMO
4. **Any Other Special Procurement Arrangements:** None
5. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments

July 9, 2010

XGP3	Purchase of 30 new-energy buses (Goods)	2.344	1	No	Prior	Signed
XCP3	Huancheng Road West construction (from Danshan Road to Binhai Avenue): main road with total length 2952m, L652m/2300 m, W36m/25m, and related municipal pipeline facilities. (Works)	34.7	1	No	Prior	Signed
XGP1	Traffic management : intelligence traffic (Goods)	8.65	1	No	Prior	Signed
XGP4-1	Purchase of 65 new-energy buses (Goods)	7.30	1	No	Prior	Signed
NCP1	Taoyuan Road Middle reconstruction: urban primary road, length 1.3km, width 60m/55m, cross section optimization,	5.625	1	No	Post	Signed

July 9, 2010

	four motor lanes broden to six motor lanes, drainage inlet reconstructio n, lighting facilites, greening and landscape (Works)					
XCP5	Overall renewal of Tian'an Road (Xiangshan Harbour Road to Binhai Avenue section), public space improvement along Dannan Road, commercial area renovation (Jianshe Road to Xiangshan Harbour Road). (Works)	<i>10.56</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>Signed</i>
XCP7	Tashan Terminal (Works)	<i>1.95</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>Signed</i>
NCP3	Renmin Road reconstructio n (from Taoyuan Road Middle to Xinghai Road Middle)	<i>5.11</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>Signed</i>

July 9, 2010

	(Works)					
NCP5	Ninghai Central Urban Area bus terminal construction: Qiaotouhu Terminal (Works)	<i>1.31</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>Signed</i>
FCP1	Xikou old town public space improvement : Wuling Road reconstruction and improvement (Works)	<i>7.26</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>Signed</i>
NCP4	Qianhuang Terminal construction (Works)	<i>0.75</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>Canceled</i>
XGP1-1	Traffic signal controller (Goods)	<i>0.75</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>Signed</i>
XCP3-1	Huancheng Road West construction (from Danshan Road to Binhai Avenue): main road with total length 2952m, L652m/2300 m,	<i>19.00</i>	<i>1</i>	<i>No</i>	<i>Prior</i>	<i>Signed</i>

July 9, 2010

	W36m/25m, and related municipal pipeline facilities. (Works)					
FCP2	Wulinfang Area reconstruction and improvement (Works)	<i>2.907</i>	<i>1</i>	<i>No</i>	<i>Post</i>	
XCP2	Jinnan Street reconstruction (Works)	<i>2.946</i>	<i>1</i>	<i>No</i>	<i>Post</i>	
NCP10	Upper reach of Huailu River (Works)	<i>1.75</i>	<i>1</i>	<i>No</i>	<i>Post</i>	
NCP11	Longyan Creek (Works)	<i>4.15</i>	<i>1</i>	<i>No</i>	<i>Post</i>	
NCP9	Zhu Creek (300m from Qian'ao village to the downstream of Xinghailu Bridge) (Works)	<i>3.29</i>	<i>1</i>	<i>No</i>	<i>Post</i>	
XCP4	Baohai Road (Works)	<i>7.1</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>NEW</i>
XCP5-1	Tian'an Road Urban Regeneration (Works)	<i>3.0</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>NEW</i>
XCP10	Juying Road (Tashan road to Binhai Avenue)	<i>15.25</i>	<i>1</i>	<i>No</i>	<i>Prior</i>	<i>NEW</i>

July 9, 2010

	(Works)					
XCP11	Juying Road (Binhai Avenue to Damuwan) (Works)	13.33	1	No	Post	NEW
XCP12	Binhai Avenue (Tian'an Road to Juying Road) (Works)	5.97	1	No	Post	NEW
XCP13	Danyang Park (Works)	1.61	1	No	Post	NEW
XCP14	Xinyi Road, Fengrao Road, Xinyang Road (Works)	13.6	3	No	Post	NEW
NCP8	Xunan Creek (Works)	2.99	1	No	Post	NEW
NCP9-1	Zhu Creek (890m upstream of the Taoyuan North Road) (Works)	2.32	1	No	Post	NEW
NCP10-1	Huailu River upstream section (Science and Technology Park) (Works)	5.43	1	No	Post	NEW
NCP10-2	Huailu River upstream section (Qiaotouhu Street) (Works)	7.0	1	No	Post	NEW

July 9, 2010

NCP12	Meilin Creek (Works)	<i>11.61</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>NEW</i>
NCP13	Pu Lake (water diversion project) (Works)	<i>2.86</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>NEW</i>
NCP13- 1	Pu Lake (lake restoration) (Works)	<i>25.71</i>	<i>1</i>	<i>No</i>	<i>Prior</i>	<i>NEW</i>
NCP14	Xujia River (Works)	<i>4.44</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>NEW</i>
NCP15	Lingjiao Aoli River (Works)	<i>3.82</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>NEW</i>
NCP16	Qiaoxiapan River (Works)	<i>1.72</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>NEW</i>
NCP17	Dongshan flood discharge channel (Works)	<i>3.0</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>NEW</i>
NCP18	Dianqianwan g Creek (Works)	<i>1.79</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>NEW</i>
FCP5	Reconstructi on of blocks around Chiang's ancestral hall (Works)	<i>14.28</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>NEW</i>
XGP2	Intelligent bus system (Goods)	<i>2.86</i>	<i>1</i>	<i>No</i>	<i>Post</i>	<i>NEW</i>

July 9, 2010

XGP5	Tian'an Road guardrail (Goods)	0.71	1	No	Post	NEW
------	--------------------------------	------	---	----	------	-----

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 2,000,000	
2.	Single Source (Firms)	All	
3.	Individual	Above US\$ 400,000	

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

- 3. Any Other Special Selection Arrangements:** None

- 4. Consultancy Assignments with Selection Methods and Time Schedule**

July 9, 2010

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
NBTA1	Project Management, Institutional Strengthening and Training	<i>1.2</i>	<i>1</i>	<i>Prior</i>	QCBS <i>Signed</i>
NBTA3-1	Study on Fenghua intelligence transportation and pilot implementation	<i>0.25</i>	<i>1</i>	<i>Post</i>	CQS <i>Signed</i>
NBTA2	Public facilities and service fund support	<i>0.8</i>	<i>1</i>	<i>Post</i>	QCBS <i>Canceled</i>
NBTA5-1	Strategic study on Xiangshan public transportation development	<i>0.295</i>	<i>1</i>	<i>Post</i>	CQS <i>Signed</i>

July 9, 2010

	t				
NBTA6	Flood risk assessment in Ninghai county	<i>0.075</i>	<i>1</i>	<i>Post</i>	SSS <i>Signed</i>
NBTA4	Study on Blue Asset Management and O&M Investment in Ninghai	<i>0.295</i>	<i>1</i>	<i>Post</i>	CQS <i>NEW</i>
NBTA7	Study on Ningbo 2035 in Sustainable Urbanization	<i>0.94</i>	<i>1</i>	<i>Post</i>	QCBS <i>NEW</i>
NBTA8	Study on Ningbo Urban Resilience	<i>0.28</i>	<i>1</i>	<i>Post</i>	CQS <i>NEW</i>
NBTA9	Study and Overview of Contract Management introduced with WB Project Management Method	<i>0.66</i>	<i>1</i>	<i>Post</i>	QCBS <i>NEW</i>

July 9, 2010

PROCUREMENT PLAN China : Ningbo Sustainable Urbanization Project

General Information
 Country: China Bank's Approval Date of the Original Procurement Plan: 2016-09-27
 Project ID: P149485 Revised Plan Date(s): (comma delineated, leave blank if non 2021-06-28
 Project Name: Ningbo Sustainable Urbanization Project GPN Date: 2016-11-01
 Loan / Credit No: IBRD / 86220
 Executing Agency(ies) Ningbo sustainable urbanization PMO

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
NCPI / Taoyuan Road Middle reconstruction: urban primary road, length 1.3km, width 60m/55m, cross section optimization, four motor lanes, drainage inlet reconstruction, lighting facilities, greening and landscape	IBRD / 86220	Component 2: Urban Transport	Post	Request for Bids	Open - National	Single Stage - One Envelope				5,625,000.00	3,614,570.73	Signed					2017-01-16	2017-01-18	2017-01-23					2017-03-06	2017-02-23	2017-04-05	2017-04-07	2017-05-10	2017-04-11	2017-11-06	
XCPS / Overall renewal of Tian'an Road (Xiangshan Harbour Road to Binhai Avenue section), public space improvement along Dandan Road, commercial area renovation (Jianshe Road to Xiangshan Harbour Road).	IBRD / 86220	Component 2: Urban Transport	Post	Request for Bids	Open - National	Single Stage - One Envelope				10,560,000.00	7,407,935.17	Signed					2017-08-07	2017-08-04	2017-08-12	2017-08-13					2017-09-23	2017-09-15	2017-10-23	2017-10-21	2017-11-27	2017-11-08	2018-05-26
XCP3 / Huancheng Road West reconstruction (from Danshan Road to Binhai Avenue): main road with total length 2952m, L65.2m/2300m, W36m/25m, and related municipal pipeline facilities.	IBRD / 86220	Component 2: Urban Transport	Prior	Request for Bids	Open - National	Single Stage - One Envelope				34,700,000.00	23,466,602.92	Signed					2017-08-14	2017-09-14	2017-09-01	2017-09-22					2017-10-13	2017-10-01	2017-11-12	2017-11-30	2017-12-17	2018-03-01	2018-06-15
XCP7 / Tashan terminal construction	IBRD / 86220	Component 2: Urban Transport	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,950,000.00	1,669,152.11	Signed					2017-11-01	2018-02-09	2017-11-06					2017-12-18	2018-03-29	2018-01-17	2018-04-03	2018-02-21	2018-07-11	2019-03-21	
NCPI / Renmin Road reconstruction (from Taoyuan Road Middle to Xinghai Road Middle)	IBRD / 86220	Component 2: Urban Transport	Post	Request for Bids	Open - National	Single Stage - One Envelope				5,110,000.00	4,379,951.50	Signed					2017-10-09	2017-10-19	2017-10-14	2017-10-29					2017-11-25	2017-11-24	2017-12-25	2017-12-25	2018-01-29	2017-12-29	2019-01-31
NCPS / Ninghai Central Urban Area bus terminal construction: Qiaotouhu Terminal	IBRD / 86220	Component 2: Urban Transport	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,310,000.00	798,107.68	Signed					2017-11-01	2017-12-01	2017-11-06					2017-12-18	2018-01-02	2018-01-17	2018-01-19	2018-02-21	2018-02-09	2019-02-28	
FCPI / Xikou old town public space improvement: Wuliang Road reconstruction and improvement	IBRD / 86220	Component 1: Urban Regeneration	Post	Request for Bids	Open - National	Single Stage - One Envelope				7,260,000.00	6,167,937.2	Signed					2017-09-30	2017-09-30	2017-10-09					2017-11-20	2017-11-14	2017-12-20	2017-12-09	2018-01-24	2018-01-09	2019-01-31	
NCPI / Qianhuang Terminal construction	IBRD / 86220	Component 2: Urban Transport	Post	Request for Bids	Open - National	Single Stage - One Envelope				750,000.00	0.00	Canceled					2018-08-06		2018-08-11					2018-09-22		2018-10-22		2018-11-26		2019-12-03	
XCP3-1 / Huancheng Road West reconstruction (from Danshan Road to Binhai Avenue): main road with total length 2952m, L65.2m/2300m, W36m/25m, and related municipal pipeline facilities.	IBRD / 86220	Component 2: Urban Transport	Prior	Request for Bids	Limited	Single Stage - One Envelope				19,000,000.00	18,835,982.97	Signed					2019-01-31	2019-02-01	2019-02-11	2019-02-19					2019-03-04	2019-03-11	2019-04-03	2019-03-25	2019-05-08	2019-04-18	2020-10-29
FCPI / Wulinfang Area reconstruction and improvement	IBRD / 86220	Component 1: Urban Regeneration	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,907,000.00	1,873,622.79	Signed					2019-08-30	2019-08-29	2019-09-08					2019-10-20	2019-10-10	2019-11-19	2019-11-19	2019-12-24	2020-01-13	2020-12-26	
XCP2 / Jinnan Street reconstruction	IBRD / 86220	Component 1: Urban Regeneration	Post	Request for Bids	Open - National	Single Stage - One Envelope				2,946,000.00	2,780,670.98	Signed					2019-08-30	2019-09-10	2019-09-04					2019-10-16	2019-10-30	2019-11-15	2019-11-19	2019-12-20	2019-12-26	2020-06-17	
NCPI0 / Upper reach of Huailu River: Yonglin Line to Shenhai Expressway Section, 380 meters long, with box culvert 183 meters, open channel 199.6 meters, culvert laying, etc.	IBRD / 86220	Component 3: Flood Risk Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,750,000.00	1,024,935.01	Signed					2019-09-30	2019-09-29	2019-10-08					2019-11-19	2019-11-01	2019-12-19	2019-11-29	2020-01-23	2019-12-19	2020-07-21	
NCPI1 / Longyan Creek: The total length 2180m, of which the main river channel 1250m, the new diversion section 145m, and the tributary 776m; construction of the embankment 3450m, of which main channel 1384m, new diversion section 290m, the tributary 1176m.	IBRD / 86220	Component 3: Flood Risk Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,150,000.00	2,006,432.60	Signed					2019-09-30	2019-09-29	2019-10-08					2019-11-19	2019-11-01	2019-12-19	2019-12-05	2020-01-23	2020-01-02	2021-01-22	
NCPI9 / Zhuxi construction: dike building, barrage construction, manhole works, culvert and diversion channel works, stairs design, landscape and greening works	IBRD / 86220	Component 3: Flood Risk Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,100,000.00	2,250,417.09	Signed					2020-01-02	2019-12-30	2020-01-07					2020-02-18	2020-04-15	2020-03-19	2020-05-07	2020-04-23	2020-06-03	2021-04-23	
XCP4 / Baohai Road (Xinyi Road to Lianxi Road section): secondary trunk road, L702m, W24m, and related municipal pipeline facilities	IBRD / 86220	Component 2: Urban Transport	Post	Request for Bids	Open - National	Single Stage - One Envelope				7,100,000.00	4,784,075.62	Signed					2020-06-25	2020-11-23	2020-06-30					2020-08-11	2020-12-24	2020-09-10	2020-12-29	2020-10-15	2021-05-12	2021-10-15	

XGPS / Tian'an Road guardrail	IBRD / 86220	Component 2: Urban Transport	Post	Request for Bids	Open - National	Single Stage - One Envelope		710,000.00	0.00	Canceled						2020-06-01	2020-06-06				2020-07-18	2020-08-17	2020-09-21	2021-02-18
-------------------------------	--------------	------------------------------	------	------------------	-----------------	-----------------------------	--	------------	------	----------	--	--	--	--	--	------------	------------	--	--	--	------------	------------	------------	------------

NON CONSULTING SERVICES																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NBT1 / Project Management, Institutional Strengthening and Training	IBRD / 86220	Component 4: Technical Assistance and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		1,200,000.00	1,073,666.18	Signed	2016-10-10	2016-10-19	2016-10-31	2016-11-03	2016-12-14	2017-04-26			2017-01-11	2017-06-12	2017-02-10	2017-07-24	2017-03-17	2017-09-04	2017-04-21	2017-09-05	2020-12-31	
NBT3 / Study on Fenghua intelligence transportation and pilot implementation	IBRD / 86220	Component 4: Technical Assistance and Capacity Building	Post	Quality And Cost-Based Selection	Open - International		300,000.00	0.00	Canceled	2018-05-07		2018-05-28		2018-07-11				2018-08-08		2018-09-07		2018-10-12		2018-11-16		2019-11-16	
NBT3-1 / Study on Fenghua intelligence transportation and pilot implementation	IBRD / 86220	Component 4: Technical Assistance and Capacity Building	Post	Consultant Qualification Selection	Open - National		250,000.00	251,921.08	Signed	2018-06-04	2018-07-11	2018-06-25		2018-08-08	2019-01-02						2018-09-07	2019-01-25	2018-10-12	2019-03-06	2019-04-10		
NBT2 / Public facilities and service fund support	IBRD / 86220	Component 4: Technical Assistance and Capacity Building	Post	Quality And Cost-Based Selection	Open - International		800,000.00	0.00	Canceled	2018-10-08		2018-10-29		2018-12-12				2019-01-09		2019-02-08		2019-03-15		2019-04-19		2022-12-29	
NBT5 / Strategic study on Xiangshan public transportation development	IBRD / 86220	Component 4: Technical Assistance and Capacity Building	Post	Consultant Qualification Selection	Open - National		200,000.00	0.00	Canceled	2018-09-10		2018-10-15		2018-11-28								2018-12-28		2019-02-01		2020-02-01	
NBT5-1 / Strategic study on Xiangshan public transportation development	IBRD / 86220	Component 4: Technical Assistance and Capacity Building	Post	Consultant Qualification Selection	Open - National		295,000.00	292,593.32	Signed	2018-11-19	2018-11-12	2018-11-26		2019-01-09	2018-12-18						2019-02-08	2019-01-24	2019-03-15	2019-02-22	2020-03-14		
NBT4 / Study on Blue Asset Management and O&M Investment in Ninghai	IBRD / 86220	Component 4: Technical Assistance and Capacity Building	Post	Consultant Qualification Selection	Open		295,000.00	287,627.39	Signed	2020-06-10	2020-11-03	2020-07-01		2020-08-14	2020-12-09						2020-09-13	2021-01-21	2020-10-18	2021-01-29	2021-08-14		
NBT7 / Study on Ningbo 2035 in Sustainable Urbanization	IBRD / 86220	Component 4: Technical Assistance and Capacity Building	Post	Quality And Cost-Based Selection	Open - International		940,000.00	0.00	Canceled	2020-09-10	2020-08-05	2020-10-09	2020-09-10	2020-11-22				2020-12-20		2021-01-19		2021-02-23		2021-03-30		2022-03-30	
NBT8 / Study on Ningbo Urban Resilience	IBRD / 86220	Component 4: Technical Assistance and Capacity Building	Post	Consultant Qualification Selection	Open		280,000.00	283,666.24	Signed	2020-09-10	2020-09-02	2020-09-30		2020-11-13	2020-12-09						2020-12-13	2021-01-08	2021-01-17	2021-03-05	2022-01-17		
NBT9 / Study and Overview of Contract Management introduced with WB Project Management Method	IBRD / 86220	Component 4: Technical Assistance and Capacity Building	Post	Quality And Cost-Based Selection	Open - International		660,000.00	554,823.54	Signed	2020-06-30	2020-05-22	2020-07-29	2020-06-23	2020-09-11	2020-09-17			2020-10-09	2020-10-16	2020-11-08	2020-10-26	2020-12-13	2020-11-04	2021-01-17	2020-12-03	2022-01-17	
NBT7-1 / Study on Ningbo 2035 in Sustainable Urbanization	IBRD / 86220	Component 4: Technical Assistance and Capacity Building	Post	Quality Based Selection	Open - International		940,000.00	911,107.71	Signed	2020-10-29	2020-09-11	2020-11-19		2021-01-02	2020-11-18			2021-01-30	2020-12-22	2021-03-01	2020-12-22	2021-03-31	2020-12-25	2021-05-05	2021-02-08	2022-05-05	

INDIVIDUAL CONSULTANTS																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion								
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual							
NBT6 / Flood Risk Assessment in Ninghai County	IBRD / 86220	Component 4: Technical Assistance and Capacity Building	Post	Direct Selection	Direct		75,000.00	75,000.00	Signed	2019-01-04	2018-12-17	2019-01-14					2019-03-20	2018-12-20	2019-09-16							
NBT10 / Agency service of selection and employment of consultants	IBRD / 86220	Component 4: Technical Assistance and Capacity Building	Post	Direct Selection	Direct		15,000.00	14,636.90	Signed	2020-09-01	2020-09-20	2020-09-11	2020-09-06				2020-11-15	2020-09-10	2021-11-15							
NBT11 / Investigation on spatial satisfaction, pedestrian standing time and non motor vehicle flow	IBRD / 86220	Component 4: Technical Assistance and Capacity Building	Post	Direct Selection	Direct		60,000.00	46,418.07	Signed	2020-09-06	2020-11-02	2020-09-16	2020-10-19				2020-11-20	2020-12-03	2022-11-20							